



TOWNSHIP OF EVESHAM

984 Tuckerton Road

Marlton, NJ 08053

PHONE 856-983-2900

Finance@evesham-nj.gov

FAX 856-983-5011

Purchase Order

THIS NUMBER MUST APPEAR ON ALL INVOICES,
PACKING LISTS, CORRESPONDENCE, ETC.

NO. 24-02114

ORDER DATE: 07/02/24

DELIVERY DATE:

STATE CONTRACT:

VENDOR ACCT NUM:

VENDOR PHONE #: (609)704-5293

VENDOR EMAIL: lexaconcrete@aol.com

REQUISITION #:

SHIP TO

TWP OF EVESHAM - PUBLIC WORKS
100 SHARP ROAD
MARLTON, NJ 08053

VENDOR

Vendor #: LE062

LEXA CONCRETE LLC
11 COMMERCE WAY
HAMMONTON, NJ 08037

PAYMENT RECORD

CHECK NO. 134983

DATE PAID 7/10/24

NOTICE: TAX EXEMPT - TAX ID: 21-6000556

QUANTITY	DESCRIPTION	ACCOUNT NO	UNIT PRICE	TOTAL
1.00	Contract: C24-0009 Resurfacing of Meadowview Cir	C-04-55-940-001-500 2022 Road Program	86,449.8900	86,449.89
			TOTAL	86,449.89

RECEIVED

JUL 3 2024

FINANCE DEPARTMENT

CLAIMANT'S CERTIFICATION & DECLARATION

I do solemnly declare and certify under penalties; of the law that the within bill is correct in all its particulars; that the articles have been furnished or services rendered as stated therein; that no bonus has been given or received by any; person or persons within the knowledge of this claimant in connection with the above claim; that the amount therein stated is justly due and owing; and that the amount charged is a reasonable one.

VENDOR SIGN HERE

OFFICIAL POSITION

DATE

TAX ID NO. OR SOCIAL SECURITY NO.

OFFICER'S CERTIFICATION

I, having knowledge of the facts, certify that the materials and supplies have been received or the services rendered; said certification being based on signed delivery slips or other reasonable procedures.

DEPT. HEAD

DATE

VENDOR MUST SIGN CERTIFICATION STATEMENT ON THIS VOUCHER. MAIL VOUCHER & ITEMIZED BILLS TO:

Email to: Finance@evesham-nj.gov

Or Mail to: Township of Evesham
Finance Office
984 Tuckerton Rd.
Marlton, NJ 08053

APPROVAL TO PURCHASE

DO NOT ACCEPT THIS ORDER UNLESS IT
IS SIGNED BELOW

Amy Sauls

07/02/24

PURCHASING AGENT

DATE

APPROVAL FOR PAYMENT

Amy Sauls

TREASURER

DATE

Rebecca Andrews

TOWNSHIP MANAGER

DATE

INVOICE / VOUCHER

TOWNSHIP OF EVESHAM

984 TUCKERTON ROAD

MARLTON, N.J. 08053

TEL (856) 983-2900 • FAX (856) 983-5011

VENDOR NO.

(A) CONTRACT/PURCHASE ORDER NO.

PAYEE - SEE INSTRUCTIONS ON REVERSE SIDE

THIS FIELD MUST BE COMPLETED

(B) PAYEE NAME AND ADDRESS					(D) PAYEE DECLARATION:	
NAME	STREET	CITY	STATE	ZIP CODE	I do solemnly declare and certify under the penalties of the law that the within bill is correct in all its particulars; that the articles have been furnished or services rendered as stated therein; that no bonus has been given or received by any person or persons within the knowledge of this claimant in connection with the above claim; that the amount therein stated is justly due and owing; and that the amount charged is a reasonable one. X <u>Theresa Sansalone</u> VENDOR SIGN HERE Theresa Sansalone, Adm. 6/27/24 OFFICIAL POSITION DATE 26-4027227 TAX ID NO. OR SOCIAL SECURITY NO.	
Lexa Concrete LLC 11 Commerce Way Drive Hammonton, NJ 08037						
☐ BOX IF NAME OR ADDRESS CHANGE						
(C) TOWNSHIP DEPARTMENT						
(E) BILLING DATE		(F) PAYEE REFERENCE (OR INVOICE) NO.		(G) TOTAL AMOUNT	(H) TERMS	

DATE OF SERVICE (If Applicable)	CITY	UNIT	DESCRIPTION OF GOODS OR SERVICES RENDERED - ITEMIZE FULLY -	UNIT PRICE	AMOUNT
			RESURFACING OF MEADOWVIEW CIRCLE		
			TOTAL AMOUNT COMPLETED TO DATE		\$ 88,214.17
			LESS RETAINAGE 2%		\$ 1,764.28
			SUBTOTAL		\$86,449.89
			LESS AMOUNT PREVIOUSLY CERTIFIED		\$ 0.00
			AMOUNT DUE THIS CERTIFICATE		\$ 86,449.89
			FOR PAYMENT, SEND SIGNED BLUE VOUCHER WITH INVOICE		
			(Do Not Write Below This Line)	TOTAL	\$86,449.89

OFFICER'S CERTIFICATION

I, having knowledge of the facts, certify that the materials and supplies have been received or the services rendered; said certification being based on signed delivery slips or other reasonable procedures.

SIGNATURE - TOWNSHIP MANAGER

WITHIN BUDGETARY APPROPRIATION

I, CERTIFY THAT THE ABOVE ARTICLES HAVE BEEN RECEIVED OR SERVICES RENDERED AS STATED HEREIN.

DEPT. HEAD SIGNATURE

DATE

ENCUMBRANCE DATA

DEPARTMENT	ACCOUNT NO.	AMOUNT

CHECK NO.

DATED



**REMINGTON
& VERNICK
ENGINEERS**

RVE HQ:
2059 Springdale Road
Cherry Hill, NJ 08003
O: (856) 795-9595
F: (856) 795-1882

June 27, 2024

Mr. David Pfeiffer, Ass't. Super. of Municipal Public Services
Township of Evesham
984 Tuckerton Road
Marlton, New Jersey 08053

**Re: Township of Evesham
Resurfacing of Meadowview Circle, Payment Certificate #1
RVE #0313 T 242**

Dear Mr. Pfeiffer:

Enclosed please find Payment Certificate #1 from Lexa Concrete LLC for work performed on the above referenced project, along with the contractor's voucher for payment in the amount of \$86,449.89. Remington & Vernick Engineers has reviewed the invoice and finds all work to be complete.

Therefore, we respectfully recommend payment be made to the Contractor as per the attached Certificate.

If you should have any questions or require anything further, please do not hesitate to contact me.

Sincerely,
REMINGTON & VERNICK ENGINEERS

Timothy Staszewski, P.E., C.M.E.
Senior Associate

TS/kn

Enclosure(s)

cc: Lavon Phillips, Acting Township Manager
Rebecca Andrews, Acting Township Clerk
Corinne Faló, Public Agency Compliance Officer
Amy Heim, Bond Coordinator
Hasson Shipman, RVE
Joshua Tillinger, RVE
Lexa Concrete LLC



PROJECT NAME:
RESURFACING OF MEADOWVIEW CIRCLE
PROJECT NUMBER:
03-13-T-242
CLIENT:
TOWNSHIP OF EVESHAM

CERTIFICATE #1

LEXA CONCRETE LLC
11 COMMERCE WAY DRIVE
HAMMONTON, NJ 08037

Theresa Sansalone 6/27/24
CONTRACTOR DATE

Theresa Sansalone, Adm

#	DESCRIPTION	PLAN QTY.	IF & WHERE DIRECTED	BID QTY.	UNIT	UNIT PRICE	CONTRACT AMOUNT	QTY. COMPL. CERT #1	AMOUNT PAYABLE CERT #1	TOTAL QTY. COMPL.	TOTAL AMOUNT PAYABLE	PERCENT COMPLETE	BALANCE TO FINISH
1	POLICE TRAFFIC DIRECTORS, IF & WHERE DIRECTED	1	0	1	ALLOW.	\$3,500.00	\$3,500.00	0	\$0.00	0	\$0.00	0.00%	\$3,500.00
2	MAINTENANCE AND PROTECTION OF TRAFFIC	1	0	1	LS	\$2,000.00	\$2,000.00	1	\$2,000.00	1	\$2,000.00	100.00%	\$0.00
3	FUEL PRICE ADJUSTMENT	1	0	1	DOLL.	\$700.00	\$700.00	0	\$0.00	0	\$0.00	0.00%	\$700.00
4	ASPHALT PRICE ADJUSTMENT	1	0	1	DOLL.	\$1,200.00	\$1,200.00	0	\$0.00	0	\$0.00	0.00%	\$1,200.00
5	HMA MILLING, 3" OR LESS	6350	350	6700	SY	\$4.20	\$28,140.00	0	\$0.00	0	\$0.00	0.00%	\$28,140.00
6	HOT MIX ASPHALT PAVEMENT REPAIR	0	400	400	SY	\$0.01	\$4.00	57.33	\$0.57	57.33	\$0.57	14.33%	\$3.43
7	TACK COAT	955	45	1000	GAL.	\$0.01	\$10.00	0	\$0.00	0	\$0.00	0.00%	\$10.00
8	HOT MIX ASPHALT 9.5M64 SURFACE COURSE, 2" THICK	765	35	800	TON	\$97.00	\$77,600.00	0	\$0.00	0	\$0.00	0.00%	\$77,600.00
9	NO ITEM					\$0.00	\$0.00	0	\$0.00	0	\$0.00	0.00%	\$0.00
10	SET INLET TYPE "B" USING NEW CASTING	2	1	3	UN	\$1,200.00	\$3,600.00	3	\$3,600.00	3	\$3,600.00	100.00%	\$0.00
11	CURB PIECE (ECO TYPE N OR APPROVED EQUAL)	7	0	7	UN	\$350.00	\$2,450.00	6	\$2,100.00	6	\$2,100.00	85.71%	\$350.00
12	BICYCLE SAFE GRATE	7	0	7	UN	\$350.00	\$2,450.00	6	\$2,100.00	6	\$2,100.00	85.71%	\$350.00
13	STORM SEWER LATERAL, 4" PVC	1	1	2	UN	\$500.00	\$1,000.00	0	\$0.00	0	\$0.00	0.00%	\$1,000.00
14	CONCRETE SIDEWALK, 4" THICK	344	56	400	SY	\$120.00	\$48,000.00	347.76	\$41,731.20	347.76	\$41,731.20	86.94%	\$6,268.80
15	DETECTABLE WARNING SURFACE	1.8	0.2	2	SY	\$270.00	\$540.00	1.8	\$486.00	1.8	\$486.00	90.00%	\$54.00
16	CONCRETE DRIVEWAY, 6" THICK	85	15	100	SY	\$120.00	\$12,000.00	86.48	\$10,377.60	86.48	\$10,377.60	86.48%	\$1,622.40
17	CONCRETE VERTICAL CURB & GUTTER	295	55	350	LF	\$60.00	\$21,000.00	311.98	\$18,718.80	311.98	\$18,718.80	89.14%	\$2,281.20
18	NO ITEM					\$0.00	\$0.00	0	\$0.00	0	\$0.00	0.00%	\$0.00
19	RPM, BI-DIRECTIONAL, BLUE LENS	3	1	4	UN	\$370.00	\$1,480.00	0	\$0.00	0	\$0.00	0.00%	\$1,480.00
20	STEEL TREE ROOT PROTECTION, IF & WHERE DIRECTED	0	25	25	LF	\$50.00	\$1,250.00	0	\$0.00	0	\$0.00	0.00%	\$1,250.00


21	NO ITEM					\$0.00	\$0.00	0	\$0.00				\$0.00
22	STUMP REMOVAL	0	1	1	UN	\$200.00	\$200.00	0	\$0.00	0	\$0.00	0.00%	\$200.00
23	TREE REMOVAL, OVER 6" TO 18" DIAMETER	7	1	8	UN	\$850.00	\$6,800.00	8	\$6,800.00	8	\$6,800.00	100.00%	\$0.00
24	NO ITEM					\$0.00	\$0.00	0	\$0.00	0	\$0.00	0.00%	\$0.00
25	BORROW TOPSOIL	45	5	50	CY	\$1.00	\$50.00	0	\$0.00	0	\$0.00	0.00%	\$50.00
26	TOPSOIL SPREADING, 5" THICK	135	15	150	SY	\$1.00	\$150.00	150	\$150.00	150	\$150.00	100.00%	\$0.00
27	FERTILIZER AND SEEDING, TYP A-3	135	15	150	SY	\$1.00	\$150.00	150	\$150.00	150	\$150.00	100.00%	\$0.00
						\$214,274.00		\$88,214.17		\$88,214.17		\$126,059.83	

CHANGE ORDERS			
No.	Description	Amount	Percent
1		\$0.00	
2			
3			
4			
5			
TOTAL:		\$0.00	0.00%

PAYMENTS CERTIFIED TO DATE (AMOUNT)			
1		6	
2		7	
3		8	
4		9	
5		10	
TOTAL:		\$0.00	

CONTRACT INFORMATION	
Original Contract Amount:	\$214,274.00
Contract Change (Amount):	\$0.00
Contract Change(Percent):	0.00%
Amended Contract Amount:	\$ 214,274.00
Date notice to Proceed Issued:	
Original Calendar Day Completion Time:	30
Approved Clendar Day Extension:	
Contract Completion Date:	

PAYMENT INFORMATION	
TOTAL AMOUNT COMPLETED TO DATE:	\$88,214.17
LESS RETAINED 2%	\$1,764.28
SUBTOTAL:	\$86,449.89
LESS AMOUNT PREVIOUSLY CERTIFIED:	\$0.00
AMOUNT DUE THIS CERTIFICATE:	\$86,449.89


 Contract Administrator

Date 6/27/24


 Inspector

Date 6/27/24

Municipal Engineer

Date