

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057
Phone: (973)777-0318
Fax: (973)779-4879

Purchase Order

THIS NUMBER MUST APPEAR ON ALL INVOICES,
PACKING LISTS, CORRESPONDENCE, ETC.

NO. 22-00969

SHIP TO

FINANCE DEPARTMENT
24 UNION BOULEVARD
CIVIC CENTER
WALLINGTON, NJ 07057

VENDOR

Vendor #: UKEDA005

UKE DAUTI
DBA RELIABLE NYC LLC
1286 WATERLOO RD
STANHOPE, NJ 07874

ORDER DATE: 08/23/22

DELIVERY DATE:

STATE CONTRACT:

F.O.B. TERMS:

VENDOR ACCT NUM:

VENDOR PHONE #: (973)885-8163

VENDOR FAX #:

REQUISITION #:

PAYMENT RECORD

CHECK NO.

4104

DATE PAID

8/25/2022

NOTICE: TAX EXEMPT - TAX ID: 22-6002365

QUANTITY	DESCRIPTION	ACCOUNT NO	UNIT PRICE	TOTAL
1.00	Contract: C2-00002 Payment #2	C-04-216-55-003-924	428,750.0000	428,750.00
	Contract Total: 2,967,000.00			
	Previous Paid P.O.'s: 0.00			
	Other Open P.O.'s: 127,400.00			
	Amount this P.O.: 428,750.00			
	Available: 2,410,850.00			
			TOTAL	428,750.00

CLAIMANT'S CERTIFICATION & DECLARATION

I do solemnly declare and certify under penalties; of the law that the within bill is correct in all its particulars; that the articles have been furnished or services rendered as stated therein; that no bonus has been given or received by any; person or persons within the knowledge of this claimant in connection with the above claim; that the amount therein stated is justly due and owing; and that the amount charged is a reasonable one.

Attache
VENDOR SIGN HERE

OFFICIAL POSITION

DATE

TAX ID NO. OR SOCIAL SECURITY NO.

OFFICER'S CERTIFICATION

I, having knowledge of the facts, certify that the materials and supplies have been received or the services rendered; said certification being based on signed delivery slips or other reasonable procedures.

DEPT. HEAD

DATE

VENDOR MUST SIGN CERTIFICATION STATEMENT ON THIS VOUCHER. MAIL VOUCHER & ITEMIZED BILLS TO:

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057

APPROVAL TO PURCHASE

DO NOT ACCEPT THIS ORDER UNLESS IT IS SIGNED BELOW

[Signature]

AIA Document G702™ - 1992

Application and Certificate for Payment

TO OWNER:	Borough of Wallington 24 Union Boulevard Wallington, NJ 07057	PROJECT:	Wallington Veterans Memorial Library 125 Main Avenue, Wallington, NJ 07057	APPLICATION NO. 16	Distribution to:
FROM	Reliable NYC LLC	VIA	Arcari Iovino Architects	PERIOD TO: February 24, 2024-April 29, 2024	OWNER: ☐
CONTRACTOR:	1286 Waterloo RD Stanhope, NJ 07874	ARCHITECT:	One Katherine Street Little Ferry, NJ 07643	CONTRACT FOR: General Construction	ARCHITECT: ☐
				CONTRACT DATE: July 1, 2022	CONTRACTOR: ☐
				PROJECT NOS. 2021 / 135 /	FIELD: ☐
					OTHER: ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 2,967,000.00
2. Net change by Change Orders	\$ 80,811.99
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 3,047,811.99
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 3,026,311.99
5. RETAINAGE:	
a. 2 % of Completed Work	\$ 60,526.24
b. 2 % of Stored Material	\$ 0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 60,526.24
6. TOTAL EARNED LESS RETAINAGE	\$ 2,965,785.75
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 2,935,068.38
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 30,717.37
9. BALANCE TO FINISH, INCLUDING RETAINAGE	
(Line 3 less Line 6)	\$ 82,026.24

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 6,885.00	\$ -10,000.00
Total approved this Month	\$ 83,926.99	\$
TOTALS	\$ 80,811.99	\$ 80,811.99
NET CHANGES by Change Order	\$	\$ 80,811.99

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

By: [Signature] Date: 5/9/24
State of: New Jersey

County of: Essex
Subscribed and sworn to before me this 9th day of May 2024

Notary Public: [Signature]
My Commission expires: July 26, 2027

ANGELA CHAPARAYAN-NUAMAN
NOTARY PUBLIC
STATE OF NEW JERSEY
ID # 2360520
MY COMMISSION EXPIRES JUL. 26, 2027

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 30,717.37

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

By: [Signature] Date: 5/13/24

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Continuation Sheet

APPLICATION NO: 16

APPLICATION DATE: April 29, 2024

Use Column 1 on Contracts where variable retainage for line items may apply.

PERIOD TO: February 24, 2024 - April 29, 2024

ARCHITECT'S PROJECT NO: 2137

A	B	C	D		E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
I. DIV. 1 - GENERAL REQUIREMENTS									
1.	Mobilization	\$120,000.00	\$120,000.00	0.00	0.00	\$120,000.00	100 %	0.00	\$2,400.00
2.	Bond & Insurance	\$200,000.00	\$200,000.00	0.00	0.00	\$200,000.00	100 %	0.00	\$4,000.00
3.	Allowance	\$100,000.00	\$92,755.74	\$7,244.26	0.00	\$100,000.00	100%	0.00	\$2,000.00
	#1 BasketBall Courts								
	\$79,039.74								
	#2 Underground Conduits								
	\$7,920.00								
	#3 Site work Upgrade/unforeseen concrete \$5,796.00								
	#4 Retaining Wall & Signage \$7,244.26								
II. DIV. 2 - Site Work									
1.	Selective Demolition	\$65,000.00	\$65,000.00	0.00	0.00	\$65,000.00	100%	0.00	\$1,300.00
2.	Excavation/Earthwork	\$145,000.00	\$145,000.00	0.00	0.00	\$145,000.00	100 %	0.00	\$2,900.00
3.	Landscaping	\$23,000.00	\$23,000.00	0.00	0.00	\$23,000.00	100%	0.00	\$460.00
4.	Asphalt Paving	\$70,000.00	\$70,000.00	0.00	0.00	\$70,000.00	100 %	0.00	\$1,400.00
5.	Sanitary	\$50,000.00	\$50,000	0.00	0.00	\$50,000.00	100 %	0.00	\$1,000.00
6.	Drainage	\$90,000	\$90,000	0.00	0.00	\$90,000	100 %	0	\$1,800.00
7.	Concrete	\$110,000.00	\$104,500.00	\$5,500.00	0.00	\$110,000.00	100 %	0.00	\$2,200.00
III. Concrete									
1.	Concrete Footing	\$180,000.00	\$180,000.00	0.00	0.00	\$180,000.00	100 %	0.00	\$3,600.00
2.	Concrete Floor	\$145,000.00	\$145,000.00	0.00	0.00	\$145,000.00	100 %	0.00	\$2,900.00

IV. Masonry										
1.	Brick/block	\$53,000.00	\$53,000.00	0.00	0.00	\$53,000.00	100 %	0.00		\$1,060.00
2.	Stone Veneer/Stone Cap	\$60,000.00	\$60,000.00	0.00	0.00	\$60,000.00	100 %	0.00		\$1,200.00
V. Steel										
VI. Wood, Plastics, Composites										
1.	Miscellaneous Carpentry	\$1,000.00	\$1,000.00	0.00	0.00	\$1,000.00	100 %	0.00		\$20.00
2.	Framing/Sheathing	\$323,000.00	\$323,000.00	0.00	0.00	\$323,000.00	100 %	0.00		\$6,460.00
3.	Cabinets	\$15,000.00	0.00	\$15,000.00	0.00	\$15,000.00	100 %	0.00		\$300.00
4.	Finish Carp/Woodwork	\$12,000.00	\$12,000.00	0.00	0.00	\$12,000.00	100 %	0.00		\$240.00
VII. Thermal Moisture Protection										
1.	Metal Roof Panels	\$45,000.00	\$45,000.00	0.00	0.00	\$45,000.00	100 %	0.00		\$900.00
2.	Asphalt Shingles	\$32,000.00	\$32,000.00	0.00	0.00	\$32,000.00	100 %	0.00		\$640.00
3.	Siding	\$52,000.00	\$52,000.00	0.00	0.00	\$52,000.00	100 %	0.00		\$1,040.00
4.	Flashing, Trim, Gutters	\$18,000.00	\$14,400.00	\$3,600.00	0.00	\$18,000.00	100 %	0.00		\$360.00
5.	Insulation	\$37,000.00	\$37,000.00	0.00	0.00	\$37,000.00	100 %	0.00		\$740.00
6.	Fire stopping	\$1,000.00	\$1,000.00	0.00	0.00	\$1,000.00	100 %	0.00		\$20.00
7.	Joint Sealants	\$500.00	\$500.00	0.00	0.00	\$500.00	100%	0.00		\$10.00
VIII. Openings										
1.	Doors, Frames, Hardware	\$68,000.00	\$68,000.00	0.00	0.00	\$68,000.00	100 %	0.00		\$1,360.00
2.	Folding door Partition	\$47,000.00	\$47,000.00	0.00	0.00	\$47,000.00	100 %	0.00		\$940.00
3.	Store Front	\$35,000.00	\$35,000.00	0.00	0.00	\$35,000.00	100 %	0.00		\$700.00
4.	Windows	\$50,000.00	\$50,000.00	0.00	0.00	\$50,000.00	100 %	0.00		\$1,000.00
IX. Finishes										
1.	Gypsum Board	\$80,000.00	\$80,000.00	0.00	0.00	\$80,000.00	100 %	0.00		\$1,600.00
2.	Acoustical Panel Ceilings	\$53,000.00	\$53,000.00	0.00	0.00	\$53,000.00	100 %	0.00		\$1,060.00
3.	Gypsum Board Ceilings	\$12,000.00	\$12,000.00	0.00	0.00	\$12,000.00	100 %	0.00		\$240.00
4.	Bead Board Ceiling	\$3,000.00	\$3,000.00	0.00	0.00	\$3,000.00	100 %	0.00		\$60.00
5.	Painting	\$25,000.00	\$25,000.00	0.00	0.00	\$25,000.00	100 %	0.00		\$500.00
6.	Carpet	\$53,000.00	\$53,000.00	0.00	0.00	\$53,000.00	100 %	0.00		\$1,060.00
7.	Porcelain Tile	\$17,000.00	\$17,000.00	0.00	0.00	\$17,000.00	100 %	0.00		\$340.00
8.	Epoxy Paint	\$7,000.00	\$7,000.00	0.00	0.00	\$7,000.00	100 %	0.00		\$140.00
9.	Luxury Vinyl Tile	\$17,000.00	\$17,000.00	0.00	0.00	\$17,000.00	100 %	0.00		\$340.00
X. Specialties										
1.	Pin Mounted Lettering	\$2,500.00	\$2,500.00	0.00	0.00	\$2,500.00	100 %	0.00		\$50.00

		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
GRAND TOTAL	\$3,047,811.99	\$2,994,967.73	\$31,344.26	0.00	\$3,026,311.99	99 %	\$21,500.00	\$60,526.23	

FW: payment 2

Lazaro Bacallao <lzacallao@aiarchs.com>

Tue 8/23/2022 3:03 PM

To: David Sireci <cmfo@wallingtonnj.org>

Cc: 'Uke Dauti' <ukedauti@gmail.com>; 'anthony' <aiovino@aiarchs.com>

David,

As per our conversation below is the Reliable NYC LLC's request to correct line item 7.

Best regards,

Lazaro Bacallao, AIA
lbacallao@aiarchs.com

Arcari+Iovino Architects PC
One Katherine Street
Little Ferry, NJ 07643
Phone: 201-641-0600, ext. 112
Fax: 201-641-0626

From: Uke Dauti <ukedauti@gmail.com>
Sent: Tuesday, August 23, 2022 2:38 PM
To: Laz <lzacallao@aiarchs.com>
Subject: payment 2

Laz,

Line 7 from the was supposed to say \$127,400.00. It seems I have it saying \$130,000.00.

This does not affect the pay app. It just reflects what was billed previously. Can you just cross it out and put \$127,400.00

Thank You
Uke Dauti
Reliable NYC

Letter of Transmittal

To: Borough of Wallington
Attn: Mr. Michael Kazimir, Borough Administrator
Address: 24 Union Boulevard
Wallington, NJ 07057

Job: Wallington Veterans
Memorial Library
Job No: 2137
Date: August 11, 2022
From: Anthony Iovino

Enclosed:

- ☐ Prints of Drawings
- ☐ Photocopies of documents
- ☐ Samples
- ☐ Shop Drawings
- ☒ Other

Via:

- ☒ U.S. Postal Service
- ☐ Overnight courier
- ☐ Messenger
- ☐ In person, by hand
- ☐ Other

For:

- ☐ Your review and comments
- ☐ Your approval
- ☐ Your records
- ☒ Your use/action
- ☐ Your use as you requested

Quantity:

2

Description:

Payment Application #2 from Reliable NYC LLC

LAZARO

SRB
127,400

LBacallao@aiarchs.com

AIA[®] Document G702[™]

Application and Certificate for Payment

TO OWNER:	Borough of Wallington 24 Union Boulevard Wallington, NJ 07057	PROJECT:	Wallington Veterans Memorial Library 125 Main Avenue, Wallington, NJ 07057	APPLICATION NO: 02	Distribution to:
FROM	Reliable NYC LLC	VIA	Arcari Iovino Architects	PERIOD TO: July 1, 2022 - August 11, 2022	OWNER: ☐
CONTRACTOR:	1286 Waterloo RD Stanhope, NJ 07874	ARCHITECT:	One Katherine Street Little Ferry, NJ 07643	CONTRACT FOR: General Construction	ARCHITECT: ☐
				CONTRACT DATE: July 1, 2022	CONTRACTOR: ☐
				PROJECT NOS: 2021 / 135 /	FIELD: ☐
					OTHER: ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet. AIA Document G703, is attached.

- | | |
|---|-----------------|
| 1. ORIGINAL CONTRACT SUM | \$ 2,967,000.00 |
| 2. Net change by Change Orders | \$ 0.00 |
| 3. CONTRACT SUM TO DATE (Line 1 ± 2) | \$ 2,967,000.00 |
| TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$ 567,500.00 |

5. RETAINAGE:

- a. 2 _____ % of Completed Work
(Column D + E on G703)
- b. 2 _____ % of Stored Material
(Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703).....	\$ 11,350.00
---	--------------

- | | |
|---|--------------------------|
| 6. TOTAL EARNED LESS RETAINAGE | \$ 556,150.00 |
| (Line 4 Less Line 5 Total) | |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT | \$ 127,400 |
| (Line 6 from prior Certificate) 2 | \$ 130,000.00 |

8. CURRENT PAYMENT DUE \$ 428,750.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 2,410,850.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$ 0.00
Total approved this Month	\$	\$ 0.00
TOTALS	\$	\$ 0.00
NET CHANGES by Change Order	\$	\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

Date: 8-10-68

State of: New Jersey

County of: ~~Essex~~ *Morris*

Subscribed and sworn to before
me this 11 day of Aug.

Notary Public:

My Commission expires: Dec. 5, 2015

RECEIVED FOR PAYMENT

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED  \$ 428,750.00

AMOUNT CERTIFIED

ARCHITECT.

Date: 8/11/2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

CUTTM

Continuation Sheet

APPLICATION NO: 2

APPLICATION DATE: August 11, 2022

APPLICATION DATE: August 11, 2022

PERIOD TO: July 1, 2022 - August 11, 2022

ARCHITECT'S PROJECT NO: 2137

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
I.	DIV. 1 - GENERAL REQUIREMENTS								
1.	Mobilization	\$120,000.00	\$60,000.00	\$60,000.00	0.00	\$120,000.00	100 %	0.00	\$2,400.00
2.	Bond& Insurance	\$200,000.00	\$70,000.00	\$130,000.00	0.00	\$200,000.00	100 %	0.00	\$4,000.00
3.	Allowances	\$100,000.00	0.00	0.00	0.00	0.00	0.00 %	\$100,000.00	0.00
II.	DIV. 2 –Site Work								
1.	Selective Demolition	\$65,000.00	0.00	\$48,750.00	0.00	\$48,750.00	75%	\$16,250.00	\$975.00
2.	Excavation/Earthwork	\$145,000.00	0.00	\$108,750.00	0.00	\$108,750.00	75 %	\$36,250.00	\$2,175.00
3.	Landscaping	\$55,000.00						\$55,000.00	
4.	Asphalt Paving	\$70,000.00	0.00	0.00	0.00	0.00	0.00 %	\$70,000.00	0.00
5.	Sanitary	\$50,000.00	0.00	0.00	0.00	0.00	0.00 %	\$50,000.00	0.00
6.	Drainage	\$90,000	0.00	0.00	0.00	0.00	0.00 %	\$90,000	0.00
7.	Concrete	\$110,000.00	0.00	0.00	0.00	0.00	0.00 %	\$110,000.00	0.00
III.	Concrete								
1.	Concrete Footing	\$180,000.00	0.00	\$90,000.00	0.00	\$90,000.00	50 %	\$90,000.00	\$1,800.00
2.	Concrete Floor	\$145,000.00	0.00	0.00	0.00	0.00	0.00 %	\$145,000.00	0.00
IV.	Masonry								
1.	Brick/block	\$53,000.00	0.00	0.00	0.00	0.00	0.00 %	\$53,000.00	0.00
2.	Stone Veneer/Stone Cap	\$60,000.00	0.00	0.00	0.00	0.00	0.00 %	\$60,000.00	0.00
V.	Steel								
VI.	Wood, Plastics ,Composites								
1.	Miscellaneous Carpentry	\$1,000.00	0.00	0.00	0.00	0.00	0.00 %	\$1,000.00	0.00
2.	Framing/Sheathing	\$323,000.00	0.00	0.00	0.00	0.00	0.00 %	\$323,000.00	0.00
3.	Cabinets	\$15,000.00	0.00	0.00	0.00	0.00	0.00 %	\$15,000.00	0.00

4.	Finish Carp/Woodwork	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$12,000.00	0.00	0.00
VII. Thermal Moisture Protection												
1.	Metal Roof Panels	\$45,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$45,000.00	0.00	0.00
2.	Asphalt Shingles	\$32,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$32,000.00	0.00	0.00
3.	Siding	\$20,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$20,000.00	0.00	0.00
4.	Flashing, Trim, Gutters	\$18,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$18,000.00	0.00	0.00
5.	Insulation	\$37,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$37,000.00	0.00	0.00
6.	Fire stopping	\$1,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$1,000.00	0.00	0.00
7.	Joint Sealants	\$500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$500.00	0.00	0.00
VIII. Openings												
1.	Doors, Frames, Hardware	\$68,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$68,000.00	0.00	0.00
2.	Folding door Partition	\$47,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$47,000.00	0.00	0.00
3.	Store Front	\$35,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$35,000.00	0.00	0.00
4.	Windows	\$50,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$50,000.00	0.00	0.00
IX. Finishes												
1.	Gypsum Board	\$80,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$80,000.00	0.00	0.00
2.	Acoustical Panel Ceilings	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$53,000.00	0.00	0.00
3.	Gypsum Board Ceilings	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$12,000.00	0.00	0.00
4.	Bead Board Ceiling	\$3,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$3,000.00	0.00	0.00
5.	Painting	\$25,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$25,000.00	0.00	0.00
6.	Carpet	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$53,000.00	0.00	0.00
7.	Porcelain Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$17,000.00	0.00	0.00
8.	Epoxy Paint	\$7,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$7,000.00	0.00	0.00
9.	Luxury Vinyl Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$17,000.00	0.00	0.00
X. Specialties												
1.	Pin Mounted Lettering	\$2,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$2,500.00	0.00	0.00
XI. Equipment												
XV. Mechanical												
1.	Plumbing											
A.	Rough	\$39,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$39,000.00	0.00	0.00
	Finish	\$21,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$21,000.00	0.00	0.00
2.	HVAC											
1.	Trane Equipment	\$39,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$39,500.00	0.00	0.00
2.	Exhaust Fans	\$3,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$3,500.00	0.00	0.00

AIA® Document G702™ - 1992

Application and Certificate for Payment

TO OWNER:	Borough of Wallington 24 Union Boulevard Wallington, NJ 07057	PROJECT:	Wallington Veterans Memorial Library 125 Main Avenue, Wallington, NJ 07057	APPLICATION NO: 02	PERIOD TO: July 1, 2022 - August 11, 2022	Distribution to:
FROM	Reliable NYC LLC	VIA	Arcari Iovino Architects	CONTRACT FOR: General Construction	OWNER: ☐	ARCHITECT: ☐
CONTRACTOR:	1286 Waterloo RD Stanhope, NJ 07874	ARCHITECT:	One Katherine Street Little Ferry, NJ 07643	CONTRACT DATE: July 1, 2022	CONTRACTOR: ☐	FIELD: ☐
				PROJECT NOS: 2021 / 135 /	OTHER: ☐	

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 2,967,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 2,967,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 567,500.00
5. RETAINAGE:
 - a. 2 % of Completed Work
(Column D + E on G703) \$ 11,350.00
 - b. 2 % of Stored Material
(Column F on G703) \$ 0.00
 - Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 11,350.00
6. TOTAL EARNED LESS RETAINAGE \$ 556,150.00
(Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 127,400
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 428,750.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 2,410,850.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$ 0.00
Total approved this Month	\$	\$ 0.00
TOTALS	\$	\$ 0.00
NET CHANGES by Change Order	\$	\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: 8-11-2022

State of: New Jersey

County of: Essex

Subscribed and sworn to before

me this 11 day of Aug 2022

Notary Public:

My Commission expires: Dec 15 2025

ZULEYHA MAQSUDI
Commission # 50028483
Notary Public, State of New Jersey
My Commission Expires
December 15, 2025

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 428,750.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: 8/11/2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

MD

Continuation Sheet

APPLICATION NO: 2

APPLICATION DATE: August 11, 2022

[illegible]

PERIOD TO: July 1, 2022 - August 11, 2022

ARCHITECT'S PROJECT NO: 2137

ARCHITECT'S PROPOSAL NO. 2157										
A	B	C	D		E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
I.	DIV. 1 - GENERAL REQUIREMENTS									
1.	Mobilization	\$120,000.00	\$60,000.00		\$60,000.00	0.00	\$120,000.00	100 %	0.00	\$2,400.00
2.	Bond & Insurance	\$200,000.00	\$70,000.00		\$130,000.00	0.00	\$200,000.00	100 %	0.00	\$4,000.00
3.	Allowances	\$100,000.00	0.00		0.00	0.00	0.00	0.00 %	\$100,000.00	0.00
II.	DIV. 2 -Site Work									
1.	Selective Demolition	\$65,000.00	0.00		\$48,750.00	0.00	\$48,750.00	75%	\$16,250.00	\$975.00
2.	Excavation/Earthwork	\$145,000.00	0.00		\$108,750.00	0.00	\$108,750.00	75 %	\$36,250.00	\$2,175.00
3.	Landscaping	\$55,000.00							\$55,000.00	
4.	Asphalt Paving	\$70,000.00	0.00		0.00	0.00	0.00	0.00 %	\$70,000.00	0.00
5.	Sanitary	\$50,000.00	0.00		0.00	0.00	0.00	0.00 %	\$50,000.00	0.00
6.	Drainage	\$90,000	0.00		0.00	0.00	0.00	0.00 %	\$90,000	0.00
7.	Concrete	\$110,000.00	0.00		0.00	0.00	0.00	0.00 %	\$110,000.00	0.00
III.	Concrete									
1.	Concrete Footing	\$180,000.00	0.00		\$90,000.00	0.00	\$90,000.00	50 %	\$90,000.00	\$1,800.00
2.	Concrete Floor	\$145,000.00	0.00		0.00	0.00	0.00	0.00 %	\$145,000.00	0.00
IV.	Masonry									
1.	Brick/block	\$53,000.00	0.00		0.00	0.00	0.00	0.00 %	\$53,000.00	0.00
2.	Stone Veneer/Stone Cap	\$60,000.00	0.00		0.00	0.00	0.00	0.00 %	\$60,000.00	0.00
V.	Steel									
VI.	Wood, Plastics ,Composites									
1.	Miscellaneous Carpentry	\$1,000.00	0.00		0.00	0.00	0.00	0.00 %	\$1,000.00	0.00
2.	Framing/Sheathing	\$323,000.00	0.00		0.00	0.00	0.00	0.00 %	\$323,000.00	0.00
3.	Cabinets	\$15,000.00	0.00		0.00	0.00	0.00	0.00 %	\$15,000.00	0.00
All rights reserved. MAINTENANCE & REPAIRS. 10/1/2017										

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057
Phone: (973)777-0318
Fax: (973)779-4879

SHIP TO

WALLINGTON FIRE DEPARTMENT
54 UNION BLVD
WALLINGTON, NJ 07057

VENDOR

Vendor #: UKEDA005

UKE DAUTI
DBA RELIABLE NYC LLC
1286 WATERLOO RD
STANHOPE, NJ 07874

Purchase Order

THIS NUMBER MUST APPEAR ON ALL INVOICES,
PACKING LISTS, CORRESPONDENCE, ETC.

NO. 22-00910

ORDER DATE: 08/11/22

DELIVERY DATE:

STATE CONTRACT:

F.O.B. TERMS:

VENDOR ACCT NUM:

VENDOR PHONE #: (973)885-8163

VENDOR FAX #:

REQUISITION #:

PAYMENT RECORD

CHECK NO.

4104

DATE PAID

8/25/2022

NOTICE: TAX EXEMPT - TAX ID: 22-6002365

QUANTITY	DESCRIPTION	ACCOUNT NO	UNIT PRICE	TOTAL
1.00	Contract: C2-00002 PAYMENT #1 PER NEGLIA AIA CERTIFICATE DATED 6/7/22	C-04-216-55-003-924	127,400.0000	127,400.00
			TOTAL	=====
				127,400.00

CLAIMANT'S CERTIFICATION & DECLARATION

I do solemnly declare and certify under penalties; of the law that the within bill is correct in all its particulars; that the articles have been furnished or services rendered as stated therein; that no bonus has been given or received by any; person or persons within the knowledge of this claimant in connection with the above claim; that the amount therein stated is justly due and owing; and that the amount charged is a reasonable one.

attached
VENDOR SIGN HERE

OFFICIAL POSITION

DATE

TAX ID NO. OR SOCIAL SECURITY NO.

OFFICER'S CERTIFICATION

I, having knowledge of the facts, certify that the materials and supplies have been received or the services rendered; said certification being based on signed delivery slips or other reasonable procedures.

DEPT. HEAD

DATE

VENDOR MUST SIGN CERTIFICATION STATEMENT ON THIS VOUCHER. MAIL VOUCHER & ITEMIZED BILLS TO:

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057

APPROVAL TO PURCHASE

DO NOT ACCEPT THIS ORDER UNLESS IT IS SIGNED BELOW



AIA® Document G702™ - 1992

Application and Certificate for Payment

TO OWNER: Borough of Wallington 24 Union Boulevard Wallington, NJ 07057		PROJECT: Wallington Veterans Memorial Library 125 Main Avenue, Wallington, NJ 07057	APPLICATION NO: 01 PERIOD TO: June 6, 2022	Distribution to: ☐ OWNER: ☐ ☐ ARCHITECT: ☐ ☐ CONTRACTOR: ☐ ☐ FIELD: ☐ ☐ OTHER: ☐
FROM Reliable NYC LLC CONTRACTOR: 1286 Waterloo RD Stanhope, NJ 07874		VIA Arcari Iovino Architects ARCHITECT: One Katherine Street Little Ferry, NJ 07643	CONTRACT FOR: General Construction CONTRACT DATE: June, 2022 PROJECT NOS: 2021 / 135 /	

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 2,967,000.00
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 2,967,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 130,000.00
5. RETAINAGE:	
a. 2 % of Completed Work (Column D + E on G703)	\$ 2,600.00
b. 2 % of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 2,600.00
6. TOTAL EARNED LESS RETAINAGE	\$ 127,400.00
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 0.00
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 127,400.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 2,839,600.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$ 0.00
Total approved this Month	\$	\$ 0.00
TOTALS	\$	\$ 0.00
NET CHANGES by Change Order	\$	\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: 
By: _____
State of: New Jersey
County of: Essex

Date: 6/7/22

Subscribed and sworn to before me this 7th day of June, 2022

Notary Public: Rita A Vega
My Commission expires: October 9, 2023



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 127,400.00
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: 
By: _____
Date: 6.7.22

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

AIA® Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1

APPLICATION DATE: June 6, 2022

PERIOD TO: June, 2022

ARCHITECT'S PROJECT NO: 2137

A	B	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
I.	DIV. 1 - GENERAL REQUIREMENTS								
1.	Mobilization	\$120,000.00	0.00	\$60,000.00	0.00	\$60,000.00	50 %	0.00	\$1,200.00
2.	Bond& Insurance	\$200,000.00	0.00	\$70,000.00	0.00	\$70,000.00	35 %	0.00	\$1,400.00
3.	Allowances	\$100,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
II.	DIV. 2 –Site Work								
1.	Selective Demolition	\$65,000.00							
2.	Excavation/Earthwork	\$145,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
3.	Landscaping	\$55,000.00							
4.	Asphalt Paving	\$70,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
5.	Sanitary	\$50,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
6.	Drainage	\$90,000	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
7.	Concrete	\$110,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
III.	Concrete								
1.	Concrete Footing	\$180,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
2.	Concrete Floor	\$145,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
IV.	Masonry								
1.	Brick/block	\$53,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
2.	Stone Vencer/Stone Cap	\$60,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
V.	Steel								
VI.	Wood, Plastics ,Composites								
1.	Miscellaneous Carpentry	\$1,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
2.	Framing/Sheathing	\$323,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
3.	Cabinets	\$15,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00

4.	Finish Carp/Woodwork	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
VII.	Thermal Moisture Protection										
1.	Metal Roof Panels	\$45,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Asphalt Shingles	\$32,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3.	Siding	\$20,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.	Flashing, Trim, Gutters	\$18,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5.	Insulation	\$37,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
6.	Fire stopping	\$1,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.	Joint Sealants	\$500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
VIII.	Openings										
1.	Doors, Frames, Hardware	\$68,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Folding door Partition	\$47,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3.	Store Front	\$35,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.	Windows	\$50,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IX.	Finishes										
1.	Gypsum Board	\$80,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Acoustical Panel Ceilings	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3.	Gypsum Board Ceilings	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.	Bead Board Ceiling	\$3,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5.	Painting	\$25,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
6.	Carpet	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.	Porcelain Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
8.	Epoxy Paint	\$7,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
9.	Luxury Vinyl Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
X.	Specialties										
1.	Pin Mounted Lettering	\$2,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
XI.	Equipment										
XV.	Mechanical										
1.	Plumbing										
A.	Rough	\$39,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Finish	\$21,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	HVAC										
1.	Trane Equipment	\$39,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Exhaust Fans	\$3,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved.

2/8/2000, and is not for resale.

This draft was produced by AIA software at 11:07:41 on 12/20/2007 under Order No.1060204001, which expires on

March 24, 2023
09:50 AM

Wallington Borough
Detail Vendor Activity Report By Vendor Name

Page No: 1

Vendor Range: uke dauti	to uke dauti	Status: Active
Report Type: All	Include Open Requisitions: N	
Threshold Amount: 0.00	Include Tax Id: Y Contracts: N	Bid: Y State: Y Other: Y Exempt: Y
Date Range Type: Both	First Enc Date Range: 01/01/22 to 03/24/23	Paid Date Range: 01/01/22 to 03/24/23

Vendor # Name	Status	1099 Type	Tax Id	Invoice	Amount	1099 Excl
First P.O. # Item Description		Prch. Type Status				
Enc Date Contract Id Account Type Charge Account		Account Description				
UKEDA005 UKE DAUTI	Active	Non Employee	474-789160			
05/12/22 22-00910 1 PAYMENT #1		Other Pd ck: 4104 08/25/22		#1	127,400.00	
C2-00002 Budget	C-04-216-55-003-924	Ord#21-01 - NEW LIBRARY				
05/12/22 22-00969 1 Payment #2		Other Pd ck: 4104 08/25/22		#2	428,750.00	
C2-00002 Budget	C-04-216-55-003-924	Ord#21-01 - NEW LIBRARY				
05/12/22 22-01572 1 PAYMENT #3		Other Pd ck: 4125 12/02/22		PAYMENT #3	327,565.00	
C2-00002 Budget	C-04-216-55-003-924	Ord#21-01 - NEW LIBRARY				
05/12/22 23-00266 1 PAYMENT #4		Other Pd ck: 4147 03/03/23		PAYMENT #4	284,886.00	
C2-00002 Budget	C-04-216-55-003-924	Ord#21-01 - NEW LIBRARY				
Total Open P.O.: Bid:	0.00	State: 0.00	Other: 0.00	Exempt: 0.00	All: 0.00	0.00
Total Paid P.O.:	0.00	0.00	1,168,601.00	0.00	1,168,601.00	0.00
Vendor P.O. Total:	0.00	0.00	1,168,601.00	0.00	1,168,601.00	0.00

Total Vendors:	1	Total Open P.O.:	0.00	Total Paid P.O.:	1,168,601.00	Total Open & Paid:	1,168,601.00
----------------	---	------------------	------	------------------	--------------	--------------------	--------------

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057
Phone: (973)777-0318
Fax: (973)779-4879

Purchase Order

THIS NUMBER MUST APPEAR ON ALL INVOICES,
PACKING LISTS, CORRESPONDENCE, ETC.

NO. 22-01572

SHIP TO

FINANCE DEPARTMENT
24 UNION BOULEVARD
CIVIC CENTER
WALLINGTON, NJ 07057

VENDOR

Vendor #: UKEDA005

UKE DAUTI
DBA RELIABLE NYC LLC
1286 WATERLOO RD
STANHOPE, NJ 07874

ORDER DATE: 11/29/22

DELIVERY DATE:

STATE CONTRACT:

F.O.B. TERMS:

VENDOR ACCT NUM:

VENDOR PHONE #: (973)885-8163

VENDOR FAX #:

REQUISITION #:

PAYMENT RECORD

CHECK NO.

4125

DATE PAID

12/2/22

NOTICE: TAX EXEMPT - TAX ID: 22-6002365

QUANTITY	DESCRIPTION	ACCOUNT NO	UNIT PRICE	TOTAL
1.00	Contract: C2-00002 PAYMENT #3	C-04-216-55-003-924	327,565.0000	327,565.00
			TOTAL	327,565.00

CLAIMANT'S CERTIFICATION & DECLARATION

I do solemnly declare and certify under penalties; of the law that the within bill is correct in all its particulars; that the articles have been furnished or services rendered as stated therein; that no bonus has been given or received by any; person or persons within the knowledge of this claimant in connection with the above claim; that the amount therein stated is justly due and owing; and that the amount charged is a reasonable one.

VENDOR SIGN HERE

OFFICIAL POSITION

DATE

TAX ID NO. OR SOCIAL SECURITY NO.

OFFICER'S CERTIFICATION

I, having knowledge of the facts, certify that the materials and supplies have been received or the services rendered; said certification being based on signed delivery slips or other reasonable procedures.

DEPT. HEAD

DATE

VENDOR MUST SIGN CERTIFICATION STATEMENT ON THIS VOUCHER. MAIL VOUCHER & ITEMIZED BILLS TO:

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057

APPROVAL TO PURCHASE

DO NOT ACCEPT THIS ORDER UNLESS IT
IS SIGNED BELOW

08/18/15

Taxpayer Identification# 474-789-160/000

Dear Business Representative:

Congratulations! You are now registered with the New Jersey Division of Revenue.

Use the Taxpayer Identification Number listed above on all correspondence with the Divisions of Revenue and Taxation, as well as with the Department of Labor (if the business is subject to unemployment withholdings). Your tax returns and payments will be filed under this number, and you will be able to access information about your account by referencing it.

Additionally, please note that State law requires all contractors and subcontractors with Public agencies to provide proof of their registration with the Division of Revenue. The law also amended Section 92 of the Casino Control Act, which deals with the casino service industry.

We have attached a Proof of Registration Certificate for your use. To comply with the law, if you are currently under contract or entering into a contract with a State agency, you must provide a copy of the certificate to the contracting agency.

If you have any questions or require more information, feel free to call our Registration Hotline at (609)292-9292.

I wish you continued success in your business endeavors.

Sincerely,

James J. Fruscione

James J. Fruscione
Director
New Jersey Division of Revenue

STATE OF NEW JERSEY
BUSINESS REGISTRATION CERTIFICATE

DEPARTMENT OF TREASURY/
DIVISION OF REVENUE
PO BOX 252
TRENTON, NJ 08646-0252

TAXPAYER NAME:

RELIABLE NYC LLC

TRADE NAME:

ADDRESS:

1286 WATERLOO ROAD
STANHOPE NJ 07874

SEQUENCE NUMBER:

1975663

EFFECTIVE DATE:

08/17/15

ISSUANCE DATE:

08/18/15

James J. Fruscione

Director
New Jersey Division of Revenue

FORM-BRC

(04-00)-B265046V

This Certificate is NOT assignable or transferable. It must be conspicuously displayed at above address.

Request for Taxpayer Identification Number and Certification

Give Form to the
requester. Do not
send to the IRS.

Print or type See Specific Instructions on page 2.	1 Name (as shown on your income tax return). Name is required on this line; do not leave this line blank. Uke Dauti	
	2 Business name/disregarded entity name, if different from above Reliable NYC LLC	
	3 Check appropriate box for federal tax classification; check only one of the following seven boxes: ☒ Individual/sole proprietor or single-member LLC ☐ C Corporation ☐ S Corporation ☐ Partnership ☐ Trust/estate ☐ Limited liability company. Enter the tax classification (C=C corporation, S=S corporation, P=partnership) ▶ _____ Note. For a single-member LLC that is disregarded, do not check LLC; check the appropriate box in the line above for the tax classification of the single-member owner. ☐ Other (see instructions) ▶ _____	
	4 Exemptions (codes apply only to certain entities, not individuals; see instructions on page 3): Exempt payee code (if any) _____ Exemption from FATCA reporting code (if any) _____ (Applies to accounts maintained outside the U.S.)	
	5 Address (number, street, and apt. or suite no.) 1286 waterloo rd	Requester's name and address (optional)
	6 City, state, and ZIP code Stanhope NJ 07874	
	7 List account number(s) here (optional)	

Part I Taxpayer Identification Number (TIN)

Enter your TIN in the appropriate box. The TIN provided must match the name given on line 1 to avoid backup withholding. For individuals, this is generally your social security number (SSN). However, for a resident alien, sole proprietor, or disregarded entity, see the Part I instructions on page 3. For other entities, it is your employer identification number (EIN). If you do not have a number, see *How to get a TIN* on page 3.

Note. If the account is in more than one name, see the instructions for line 1 and the chart on page 4 for guidelines on whose number to enter.

Social security number									
				-				-	
or									
Employer identification number									
4	7	4		-		7	8	9	1

Part II Certification

Under penalties of perjury, I certify that:

- The number shown on this form is my correct taxpayer identification number (or I am waiting for a number to be issued to me); and
- I am not subject to backup withholding because: (a) I am exempt from backup withholding, or (b) I have not been notified by the Internal Revenue Service (IRS) that I am subject to backup withholding as a result of a failure to report all interest or dividends, or (c) the IRS has notified me that I am no longer subject to backup withholding; and
- I am a U.S. citizen or other U.S. person (defined below); and
- The FATCA code(s) entered on this form (if any) indicating that I am exempt from FATCA reporting is correct.

Certification instructions. You must cross out item 2 above if you have been notified by the IRS that you are currently subject to backup withholding because you have failed to report all interest and dividends on your tax return. For real estate transactions, item 2 does not apply. For mortgage interest paid, acquisition or abandonment of secured property, cancellation of debt, contributions to an individual retirement arrangement (IRA), and generally, payments other than interest and dividends, you are not required to sign the certification, but you must provide your correct TIN. See the instructions on page 3.

Sign Here Signature of U.S. person ▶ 

Date ▶ **8/9/22**

General Instructions

Section references are to the Internal Revenue Code unless otherwise noted.

Future developments. Information about developments affecting Form W-9 (such as legislation enacted after we release it) is at www.irs.gov/fw9.

Purpose of Form

An individual or entity (Form W-9 requester) who is required to file an information return with the IRS must obtain your correct taxpayer identification number (TIN) which may be your social security number (SSN), individual taxpayer identification number (ITIN), adoption taxpayer identification number (ATIN), or employer identification number (EIN), to report on an information return the amount paid to you, or other amount reportable on an information return. Examples of information returns include, but are not limited to, the following:

- Form 1099-INT (interest earned or paid)
- Form 1099-DIV (dividends, including those from stocks or mutual funds)
- Form 1099-MISC (various types of income, prizes, awards, or gross proceeds)
- Form 1099-B (stock or mutual fund sales and certain other transactions by brokers)
- Form 1099-S (proceeds from real estate transactions)
- Form 1099-K (merchant card and third party network transactions)

- Form 1098 (home mortgage interest), 1098-E (student loan interest), 1098-T (tuition)
- Form 1099-C (canceled debt)
- Form 1099-A (acquisition or abandonment of secured property)

Use Form W-9 only if you are a U.S. person (including a resident alien), to provide your correct TIN.

If you do not return Form W-9 to the requester with a TIN, you might be subject to backup withholding. See *What is backup withholding?* on page 2.

By signing the filled-out form, you:

- Certify that the TIN you are giving is correct (or you are waiting for a number to be issued).
- Certify that you are not subject to backup withholding, or
- Claim exemption from backup withholding if you are a U.S. exempt payee. If applicable, you are also certifying that as a U.S. person, your allocable share of any partnership income from a U.S. trade or business is not subject to the withholding tax on foreign partners' share of effectively connected income, and
- Certify that FATCA code(s) entered on this form (if any) indicating that you are exempt from the FATCA reporting, is correct. See *What is FATCA reporting?* on page 2 for further information.

AIA® Document G702™ - 1992

Application and Certificate for Payment

TO OWNER: Borough of Wallington 24 Union Boulevard Wallington, NJ 07057		PROJECT: Wallington Veterans Memorial Library 125 Main Avenue, Wallington, NJ 07057 2022	APPLICATION NO: 03 PERIOD TO: August 11, 2022 - November 16, 2022	Distribution to: ☐ OWNER: ☐ ☐ ARCHITECT: ☐ ☐ CONTRACTOR: ☐ ☐ FIELD: ☐ ☐ OTHER: ☐
FROM CONTRACTOR: Reliable NYC LLC 1286 Waterloo RD Stanhope, NJ 07874	VIA ARCHITECT: Arcari Iovino Architects One Katherine Street Little Ferry, NJ 07643	CONTRACT FOR: General Construction CONTRACT DATE: July 1, 2022 PROJECT NOS: 2021 / 135 /		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 2,967,000.00
 2. Net change by Change Orders \$ 0.00
 3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 2,967,000.00
 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 901,750.00

5. RETAINAGE:

- a. 2 % of Completed Work
(Column D + E on G703)
 b. 2 % of Stored Material
(Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 18,035.00
 Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00
 Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 18,035.00

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

..... \$ 556,150.00

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

..... \$ 2,083,285.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$ 0.00
Total approved this Month	\$	\$ 0.00
TOTALS	\$	\$ 0.00
NET CHANGES by Change Order	\$	\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: 

State of: New Jersey

County of: Essex


Subscribed and sworn to before

me this 17th day of November 2022

Notary Public: 

My Commission expires: 08/24/2026

Date: 11/17/22



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 327,565.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: 

Date: 11/21/2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA® Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3

APPLICATION DATE: November 16, 2022

PERIOD TO: August 11, 2022 - November 16, 2022

ARCHITECT'S PROJECT NO: 2137

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD (D + E)	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
I.	DIV. 1 - GENERAL REQUIREMENTS							
1.	Mobilization	\$120,000.00	\$120,000.00	0.00	0.00	\$120,000.00	100 %	\$2,400.00
2.	Bond & Insurance	\$200,000.00	\$200,000.00	0.00	0.00	\$200,000.00	100 %	\$4,000.00
3.	Allowances	\$100,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
II.	DIV. 2 - Site Work							
1.	Selective Demolition	\$65,000.00	\$48,750.00	\$16,250.00	0.00	\$65,000.00	100%	\$1,300.00
2.	Excavation/Earthwork	\$145,000.00	\$108,750.00	0.00	0.00	\$108,750.00	75 %	\$2,175.00
3.	Landscaping	\$55,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
4.	Asphalt Paving	\$70,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
5.	Sanitary	\$50,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
6.	Drainage	\$90,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
7.	Concrete	\$110,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
III.	Concrete							
1.	Concrete Footing	\$180,000.00	\$90,000.00	\$90,000.00	0.00	\$180,000.00	100 %	\$3,600.00
2.	Concrete Floor	\$145,000.00	0.00	\$145,000.00	0.00	\$145,000.00	100 %	\$2,900.00
IV.	Masonry							
1.	Brick/block	\$53,000.00	0.00	\$53,000.00	0.00	\$53,000.00	100 %	\$1,060.00
2.	Stone Veneer/Stone Cap	\$60,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
V.	Steel							
VI.	Wood, Plastics, Composites							
1.	Miscellaneous Carpentry	\$1,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
2.	Framing/Sheathing	\$323,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00
3.	Cabinets	\$15,000.00	0.00	0.00	0.00	0.00	0.00 %	0.00

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022. All rights reserved. This draft was produced by AIA software at 11:02:41 on 12/20/2007 under Order No. 1000284001, which expires on 2/3/2008, and is not for resale. User Name: 114508104571

4.	Finish Carp/Woodwork	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
VII.	Thermal Moisture Protection											
1.	Metal Roof Panels	\$45,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Asphalt Shingles	\$32,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3.	Siding	\$20,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.	Flashing, Trim, Gutters	\$18,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5.	Insulation	\$37,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
6.	Fire stopping	\$1,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.	Joint Sealants	\$500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
VIII.	Openings											
1.	Doors, Frames, Hardware	\$68,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Folding door Partition	\$47,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3.	Store Front	\$35,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.	Windows	\$50,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
IX.	Finishes											
1.	Gypsum Board	\$80,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Acoustical Panel Ceilings	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
3.	Gypsum Board Ceilings	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.	Bead Board Ceiling	\$3,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5.	Painting	\$25,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
6.	Carpet	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.	Porcelain Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
8.	Epoxy Paint	\$7,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
9.	Luxury Vinyl Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
X.	Specialties											
1.	Pin Mounted Lettering	\$2,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
XI.	Equipment											
XV.	Mechanical											
1.	Plumbing											
A.	Rough	\$39,000.00	0.00	\$18,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Finish	\$21,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	HVAC											
1.	Trane Equipment	\$39,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.	Exhaust Fans	\$3,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

AIA Document 703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. This document is the property of the American Institute of Architects and is not to be reproduced, stored in a retrieval system, or transmitted in any form or by any means, electronic, mechanical, photocopying, recording, or by any information storage and retrieval system, without the prior written permission of the American Institute of Architects. This draft was produced by AIA software at 11:05:41 on 12/30/2007 under order no. 1060294801, which expires on 2/8/2008, and is not for re-use.

User Notes:

(145874057)

Arcari + Iovino Architects, P.C.
One Katherine Street
Little Ferry, NJ 07643

phone 201.641.0600
fax 201.641.0626

www.aiarchs.com


From: pparker@aiarchs.com [mailto:pparker@aiarchs.com]
Sent: Monday, November 21, 2022 10:33
To: mkazimir@wallingtonnj.org; spreinfalk@wallingtonnj.org
Cc: djuzmeski@negliagroup.com; 'Kathryn Ennist' <ennist@wallington.bccls.org>; 'Dariusz Bona' <dbona@aiarchs.com>; 'anthony' <aiovino@aiarchs.com>
Subject: Library - Payment Application #3

Good morning,

Attached is a copy of the signed Payment Application #3 for the Wallington Public Library project.

We will mail out two original copies. Please let us know if you have any questions.

Thank you,
Patricia



AIA New Jersey's 2011 Firm of the Year

One Katherine Street
Little Ferry, NJ 07643
201 641-0600
Fax 641-0626

Patricia Parker, Administrative Assistant

www.aiarchs.com

Karen Zupanovich

From: Susanne Preinfalk
Sent: Tuesday, November 29, 2022 2:16 PM
To: Dariusz Bona; Mike Kazimir; Kathy Sireci; Karen Zupanovich; Greg Zagaja
Cc: Anthony Iovino; pparker@aiarchs.com
Subject: Re: Library - Payment Application #3

Hello Dariusz,

Thank you for making me aware of the issue.

I am cc'ing our Borough Admin as well as our clerk and finance department to be sure it is on the agenda for Dec.15.

Mike, can you please respond with confirmation?

Best regards,
Susanne

Susanne Preinfalk
Council President
The Borough of Wallington, NJ
24 Union Blvd., Wallington, NJ 07057
spreinfalk@wallingtonnj.org

From: Dariusz Bona <dbona@aiarchs.com>
Sent: Tuesday, November 29, 2022 11:19 AM
To: Susanne Preinfalk <spreinfalk@wallingtonnj.org>
Cc: Anthony Iovino <aiovino@aiarchs.com>; pparker@aiarchs.com <pparker@aiarchs.com>
Subject: RE: Library - Payment Application #3

The content of this email is confidential and is intended for the sole use of the recipient specified in this message and may contain confidential and/or privileged information. Any unauthorized review, use, disclosure or distribution is strictly prohibited. If you are not the intended recipient, please contact the sender via email, phone or fax and destroy all copies of the original message.

Good morning, Susanne.

Could you confirm if the payment application #3 is on the agenda for the upcoming council meeting (is it December 15th)? We've received concerns from the Contractor that it took a long time to process his previous payment. It is important to keep him motivated and provide payment for the work he has completed at earliest convenience.

Best regards,

Dariusz Bona, RA, NCARB
dbona@aiarchs.com

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057
Phone: (973)777-0318
Fax: (973)779-4879

Purchase Order

THIS NUMBER MUST APPEAR ON ALL INVOICES,
PACKING LISTS, CORRESPONDENCE, ETC.

NO. 23-00266

ORDER DATE: 02/23/23

DELIVERY DATE:

STATE CONTRACT:

F.O.B. TERMS:

VENDOR ACCT NUM:

VENDOR PHONE #: (973)885-8163

VENDOR FAX #:

REQUISITION #:

SHIP TO

FINANCE DEPARTMENT
24 UNION BOULEVARD
CIVIC CENTER
WALLINGTON, NJ 07057

VENDOR

Vendor #: UKEDA005

UKE DAUTI
DBA RELIABLE NYC LLC
1286 WATERLOO RD
STANHOPE, NJ 07874

PAYMENT RECORD

CHECK NO.

4147

DATE PAID

3/3/23

NOTICE: TAX EXEMPT - TAX ID: 22-6002365

QUANTITY	DESCRIPTION	ACCOUNT NO	UNIT PRICE	TOTAL
1.00	Contract: C2-00002 PAYMENT #4	C-04-216-55-003-924	284,886.0000	284,886.00
	Contract Total: 2,967,000.00	Order # 21-01 - New library		
	Previous Paid P.O.'s: 883,715.00		TOTAL	284,886.00
	Other Open P.O.'s: 0.00			
	Amount this P.O.: 284,886.00			
	Available: 1,798,399.00			

P.O. is
Received
Put on bills list

CLAIMANT'S CERTIFICATION & DECLARATION

I do solemnly declare and certify under penalties; of the law that the within bill is correct in all its particulars; that the articles have been furnished or services rendered as stated therein; that no bonus has been given or received by any; person or persons within the knowledge of this claimant in connection with the above claim; that the amount therein stated is justly due and owing; and that the amount charged is a reasonable one.

Contract N/A

VENDOR SIGN HERE

OFFICIAL POSITION

DATE

TAX ID NO. OR SOCIAL SECURITY NO.

OFFICER'S CERTIFICATION

I, having knowledge of the facts, certify that the materials and supplies have been received or the services rendered; said certification being based on signed delivery slips or other reasonable procedures.

DEPT. HEAD

DATE

VENDOR MUST SIGN CERTIFICATION STATEMENT ON THIS VOUCHER. MAIL VOUCHER & ITEMIZED BILLS TO:

Wallington Borough
24 Union Blvd.
Wallington, NJ 07057

APPROVAL TO PURCHASE

DO NOT ACCEPT THIS ORDER UNLESS IT IS SIGNED BELOW

AIA® Document G702™ - 1992

Application and Certificate for Payment

C2-00002

TO OWNER: Borough of Wallington 24 Union Boulevard Wallington, NJ 07057		PROJECT: Wallington Veterans Memorial Library 125 Main Avenue, Wallington, NJ 07057	APPLICATION NO: 04 PERIOD TO: November 16, 2022 - February 15, 2023	Distribution to: OWNER: ☐ ARCHITECT: ☐ CONTRACTOR: ☐ FIELD: ☐ OTHER: ☐
FROM Reliable NYC LLC CONTRACTOR: 1286 Waterloo RD Stanhope, NJ 07874		VIA Arcari Iovino Architects ARCHITECT: One Katherine Street Little Ferry, NJ 07643	CONTRACT FOR: General Construction CONTRACT DATE: July 1, 2022 PROJECT NOS: 2021 / 135 /	

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 2,967,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 2,967,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 1,192,450.00
5. RETAINAGE:
 - a. 2 % of Completed Work (Column D + E on G703) \$ 23,849.00
 - b. 2 % of Stored Material (Column F on G703) \$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 23,849.00

6. TOTAL EARNED LESS RETAINAGE \$ 2,943,151.00
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 883,715.00
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 2,059,436.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 1,789,399.00

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$	\$ 0.00
Total approved this Month	\$	\$	\$ 0.00
TOTALS	\$	\$	\$ 0.00
NET CHANGES by Change Order	\$	\$	\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____

State of: New Jersey

County of: Essex

Subscribed and sworn to before

me this 20 day of February 2023

Notary Public: Rani A Dedolce

My Commission expires: 7/26/26

Date: 2/20/23

RANI A DEDOLCE
Notary Public - State of New Jersey
My Commission Expires Jul 26, 2026

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 284,886.00
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____

Date: 2.22.2023

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

AIA Document G703TM - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 4

APPLICATION DATE: February 15, 2022

PERIOD TO: November 16, 2022 - February 15, 2022

ARCHITECT'S PROJECT NO: 2137

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
I.	DIV. 1 - GENERAL REQUIREMENTS							
1.	Mobilization	\$120,000.00	\$120,000.00	0.00	0.00	\$120,000.00	0.00	\$2,400.00
2.	Bond & Insurance	\$200,000.00	\$200,000.00	0.00	0.00	\$200,000.00	0.00	\$4,000.00
3.	Allowances	\$100,000.00	0.00	0.00	0.00	0.00	\$100,000.00	0.00
II.	DIV. 2 - Site Work							
1.	Selective Demolition	\$65,000.00	\$65,000.00	0.00	0.00	\$65,000.00	0.00	\$1,300.00
2.	Excavation/Earthwork	\$145,000.00	\$108,750.00	0.00	0.00	\$108,750.00	\$36,250.00	\$2,175.00
3.	Landscaping	\$55,000.00	0.00	0.00	0.00	0.00	\$55,000.00	0.00
4.	Asphalt Paving	\$70,000.00	0.00	0.00	0.00	0.00	\$70,000.00	0.00
5.	Sanitary	\$50,000.00	0.00	0.00	0.00	0.00	\$50,000.00	0.00
6.	Drainage	\$90,000	0.00	0.00	0.00	0.00	\$90,000	0.00
7.	Concrete	\$110,000.00	0.00	0.00	0.00	0.00	\$110,000.00	0.00
III.	Concrete							
1.	Concrete Footing	\$180,000.00	\$180,000.00	0.00	0.00	\$180,000.00	0.00	\$3,600.00
2.	Concrete Floor	\$145,000.00	\$145,000.00	0.00	0.00	\$145,000.00	0.00	\$2,900.00
IV.	Masonry							
1.	Brick/block	\$53,000.00	\$53,000.00	0.00	0.00	\$53,000.00	0.00	\$1,060.00
2.	Stone Veneer/Stone Cap	\$60,000.00	0.00	0.00	0.00	0.00	\$60,000.00	0.00
V.	Steel							
VI.	Wood, Plastics, Composites							
1.	Miscellaneous Carpentry	\$1,000.00	0.00	0.00	0.00	0.00	\$1,000.00	0.00
2.	Framing/Sheathing	\$323,000.00	0.00	\$290,700.00	0.00	\$290,700.00	\$32,300.00	\$5,814.00
3.	Cabinets	\$15,000.00	0.00	0.00	0.00	0.00	\$15,000.00	0.00

AIA Document G703TM - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. Wherein, this AIA Document is used, the user agrees to indemnify and hold harmless the AIA, its members, and its affiliates from and against all claims, damages, costs and expenses, including reasonable attorneys' fees, that may be asserted against or incurred by the AIA, its members, or its affiliates in connection with the use of this AIA Document, and to use the AIA Document only for the purposes intended by the AIA.

4.	Finish Carp/Woodwork	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$12,000.00	0.00
VII.	Thermal Moisture Protection										
1.	Metal Roof Panels	\$45,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$45,000.00	0.00
2.	Asphalt Shingles	\$32,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$32,000.00	0.00
3.	Siding	\$20,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$20,000.00	0.00
4.	Flashing, Trim, Gutters	\$18,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$18,000.00	0.00
5.	Insulation	\$37,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$37,000.00	0.00
6.	Fire stopping	\$1,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$1,000.00	0.00
7.	Joint Sealants	\$500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$500.00	0.00
VIII.	Openings										
1.	Doors, Frames, Hardware	\$68,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$68,000.00	0.00
2.	Folding door Partition	\$47,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$47,000.00	0.00
3.	Store Front	\$35,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$35,000.00	0.00
4.	Windows	\$50,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$50,000.00	0.00
IX.	Finishes										
1.	Gypsum Board	\$80,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$80,000.00	0.00
2.	Acoustical Panel Ceilings	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$53,000.00	0.00
3.	Gypsum Board Ceilings	\$12,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$12,000.00	0.00
4.	Bead Board Ceiling	\$3,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$3,000.00	0.00
5.	Painting	\$25,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$25,000.00	0.00
6.	Carpet	\$53,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$53,000.00	0.00
7.	Porcelain Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$17,000.00	0.00
8.	Epoxy Paint	\$7,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$7,000.00	0.00
9.	Luxury Vinyl Tile	\$17,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$17,000.00	0.00
X.	Specialties										
1.	Pin Mounted Lettering	\$2,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$2,500.00	0.00
XI.	Equipment										
XV.	Mechanical										
1.	Plumbing										
A.	Rough	\$39,000.00	\$18,000.00	0.00	0.00	0.00	0.00	0.00	0.00	\$21,000.00	\$360.00
	Finish	\$21,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$21,000.00	0.00
2.	HVAC										
1.	Trane Equipment	\$39,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$39,500.00	0.00
2.	Exhaust Fans	\$3,500.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	\$3,500.00	0.00

AIA Document 6703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. This AIA Document is published by U.S. Copyright law and international treaties. International copyright protection is provided for this AIA Document. No part of this document may be reproduced in any form or by any means electronic or mechanical, including photocopying, recording, or by any information storage and retrieval system, without permission in writing from the American Institute of Architects. This document is published under the terms of the AIA Copyright License, which may be found at <http://www.aiaa.org/copyright>.

