



BOROUGH OF ALPHA

GENERAL CAPITAL PROJECTS AND WATER UTILITY ENGINEERING STATUS REPORT

May 12, 2020

PREPARED BY:

**REMINGTON & VERNICK ENGINEERS
232 KINGS HIGHWAY EAST
HADDONFIELD, NEW JERSEY 08033
(856) 795-9595
www.rve.com**



ACTION ITEMS

1. RVE was requested to review a storm water drainage issues along Bagley Street between Park Avenue and West Boulevard. We found in May of 2013 we recommended to install an inlet and pipe to connect to the storm sewer system in West Boulevard. The total project was estimated to be \$28,375 including engineering and inspection in 2013. It does not appear Council acted on the recommendation.
2. NJDOT FY 2021 Municipal Aid Grant Applications have been announced and are due before July 1, 2020. Discussions have occurred with Councilman Pettinelli regarding submission of last years application of Pursell Street (Park Avenue to Schley Avenue) and a fourth phase of 5th Avenue.

ROADWAY AND GENERAL ENGINEERING PROJECTS

1. HOMA LANE DRAINAGE IMPROVEMENTS

ESTIMATED COMPLETION OF DESIGN: To Be Determined

ESTIMATED COMPLETION OF CONSTRUCTION: To Be Determined

ESTIMATED CONSTRUCTION COST: \$250,000

CONTRACTOR: To Be Determined

Field survey including the wetlands delineation is complete. Base plans are complete and we began the hydraulic modeling. A NJDEP pre-application meeting was held on September 26, 2016. Hydraulic design and the plans are complete. The Borough needs to provide the certified property owner list within 200 feet of the project for notification under the NJDEP application requirement. A draft Phase IA study has been completed and will be submitted with the NJDEP application. The Phase IA is recommending a Phase IB but the NJDEP will make that determination. The plans and NJDEP application is complete. The certified property owner list has been completed and sent to our office. The NJDEP applications were submitted to the NJDEP on January 25, 2017. We received comments from the NJDEP on our submitted application and we are addressing the comments. Mitigation requirements are being reviewed by the NJDEP. A meeting occurred with the NJDEP for May 3, 2017 NJDEP to discuss the mitigation. The NJDEP new rule changes will allow the culverts to be replaced under Homa Lane assuming it can be proven Homa Lane overtops during small rain events. This will be a less expensive option for the Borough but will need permission from the Homa's to replace the culvert. Discussion with the Homa's need to occur to determine if permission will be granted to replace the culvert. A letter was received from The NJDEP and a response was sent from our office requesting the application remain active. A meeting was held with Ken Homa, property owner and they are willing to give an easement to the Borough for the replacement of the pipe at Homa Lane. Council authorized the preliminary engineering phase of the project at their October 22, 2019 Council Meeting. Survey and base have been completed. The hydraulic analysis has been completed and an approximate 2.5 feet high by 10 feet wide would be the most physically practical to install and have any significant upstream flooding benefit. Council authorized us to submit to the NJDEP for a pre-application meeting to discuss our approach and analysis. The meeting was held on April 29, 2020 with positive results as the ideal of new culvert is acceptable to the NJDEP. Council will be considering authorizing RVE to advance the project with the NJDEP Permit application preparation/submission at their May 12, 2020 meeting.

2. INDUSTRIAL DRIVE/EDGE ROAD CONNECTOR ROAD

ESTIMATED COMPLETION OF DESIGN: December 2018

ESTIMATED COMPLETION OF CONSTRUCTION: October 2019

CONSTRUCTION COST: \$505,194.46

CONTRACTOR: Top Line Construction

We were authorized for the engineering services by Council at the November 13, 2017 Council Meeting. A preliminary layout was prepared, and we met with the adjacent property owners to discuss and it was agreed by all a 70 foot ROW will be established. Meets and bounds descriptions are being prepared for the dedication to the Borough. We met with Hunterdon Transformer to review the plans and discuss various issues effecting their property. ROW is being secured through deeds of dedication by the Borough Attorney. Council authorized RVE to advertise the project for Public Construction Bids at the February 19, 2019 Council Meeting. Warren County SCD application was submitted for approval to the Soil Conservation district. Council awarded a construction contract to Top Line Construction at their April 23, 2019 meeting in the amount of \$505,194.46. A pre-construction meeting was held on May 16, 2019 and the notice to proceed was given on May 20, 2019. Remaining work will be completed upon substantial construction of adjacent warehouse development. A temporary asphalt curb was installed to deter erosion prior to the development of the adjacent property. Construction will be completed in the Spring of 2020 since the adjacent development has not constructed their storm sewer system which impacts the completion of the Borough's contract. Top Line will be mobilizing to complete the work in May of 2020 with the intention to be completed before Memorial Day 2020.

3. 2019 ROAD PROGRAM (NORTH BOULEVARD PHASE III AND SOUTH BOULEVARD)

ESTIMATED COMPLETION OF DESIGN: May 2019

ESTIMATED COMPLETION OF CONSTRUCTION: May 2020

CONSTRUCTION COST: \$658,524.75

CONTRACTOR: Capitol Paving and Contracting

Borough Council authorized the engineering services at their February 19, 2019 Council Meeting. Final documents are complete and they have been submitted to the NJDOT for review and comment prior to being advertised for construction bids. The NJDOT has finalized the grant agreement and placed into their system. Documents submitted to the NJDOT have been reviewed and approved. The Project has been advertised for construction bids and bids were received on August 13, 2019. The bids exceeded the engineers estimate and Borough's budget. The low bidder has agreed in writing to hold their bid for Council to bond for the money and make a construction contract award in January 2020. Council Awarded the construction contract to Capitol Paving at their January 14, 2020 meeting, Contracts have been prepared and fully executed by all parties. Asphalt paving will occur the week of May 11, 2020 and the project is expected to be complete by May 22, 2020.

4. MUNICIPAL POOL DEMOLITION

ESTIMATED COMPLETION OF DESIGN: March 2019

ESTIMATED COMPLETION OF CONSTRUCTION: March 2020

CONSTRUCTION COST: \$78,599.00

CONTRACTOR: CMS Services

Borough Council authorized the engineering services at their February 19, 2019 Council Meeting. Construction documents are complete, and the project was advertised for construction bids. Bids were received and there was a three-way tie for the low bid of \$55,000. Project was re-advertised with changes to the scope of work as directed and one acceptable bid was received at \$128,000. Council rejected the bids and a meeting was held with prier bidders to discuss submission of a best and final price. The prices were submitted to Sean Canning on Monday July 8, 2019 at 10 AM and CMS Services, LLC were the low bid submitted at \$78,599.00. Council awarded the construction contract at their October 7, 2019 Council Meeting. A preconstruction Meeting was held on October 31, 2019. Contracts have been prepared and executed by the contractor and are with the Borough for full execution. Contracts have been fully executed and returned to all parties. The Notice to Proceed was issued for February 10, 2020. Construction is complete. One punchlist item remains regarding the low area and the contractor will address once the ground dries more.

5. 2020 ROAD PROGRAM (5TH AVENUE PHASE II AND EAST CENTRAL AVENUE)

ESTIMATED COMPLETION OF DESIGN: November 2019

ESTIMATED COMPLETION OF CONSTRUCTION: May 2020

CONSTRUCTION COST: \$408,312.65

CONTRACTOR: Capitol Paving and Contracting

Borough Council authorized the engineering services at their May 14, 2019 Council Meeting. Asphalt cores were taken along East Central Avenue. Survey has been completed. Existing condition base plans have been prepared. Final construction plans and specifications are complete. Plans, Specifications, Design Certification and Estimate have been sent to the NJDOT Local Aid for review and approval prior to public advertisement for construction bids. NJDOT approved the construction documents. Bids were received on February 20, 2020 and Base Bid 2 (5th Avenue, Davis Street and E Central Avenue) was awarded to Capitol Paving & Contracting at the February 25, 2020 Council Meeting. Contracts have been fully executed and construction has begun. Asphalt paving will occur the week of May 11, 2020 and the project is expected to be complete by May 22, 2020.

6. STATE ROUTE 122 AND INDUSTRIAL DRIVE INTERSECTION IMPROVEMENTS (NJDOT LOCAL AID FREIGHT GRANT)

ESTIMATED COMPLETION OF DESIGN: April 2020

ESTIMATED COMPLETION OF CONSTRUCTION: November 2020

CONSTRUCTION COST: To Be Determined

CONTRACTOR: To Be Determined

Borough Council authorized the engineering services at their November 26, 2019 Council Meeting. The left turn traffic analysis is in progress. Survey is completed and base plans have been prepared. A left turn onto Industrial Drive from Rt 122 westbound is warranted. Preliminary plans are being prepared. A meeting was held with the adjacent property owner to discuss property dedication needed for the proposed improvements.

7. RECONSTRUCTION OF 5TH AVENUE – PHASE III (NJDOT LOCAL AID FY 2020 GRANT)

ESTIMATED COMPLETION OF DESIGN: March 2020

ESTIMATED COMPLETION OF CONSTRUCTION: August 2020

CONSTRUCTION COST: To Be Determined

CONTRACTOR: To Be Determined

Borough Council authorized the engineering services at their January 14, 2020 Council Meeting. Survey and base plans are completed. Final documents are near completion and we will be submitting to the NJDOT for their review and concurrence. Final Construction documents have been sent to the NJDOT for review and approval prior to advertisement for construction bids. We anticipate a response from the NJDOT for a possible June construction contract award.

8. INDUSTRIAL ROAD EXTENSION

ESTIMATED COMPLETION OF DESIGN: November 2019

ESTIMATED COMPLETION OF CONSTRUCTION: May 2020

CONSTRUCTION COST: To Be Determined

CONTRACTOR: To Be Determined

Borough Council authorized the engineering services at their November 26, 2019 Council Meeting. Proposed roadway baseline is complete and field survey is complete. Base plans have been completed and the preliminary plans complete.

9. NJPDES PERMIT – INDUSTRIAL DRIVE LANDFILL DISRUPTION PERMIT

ESTIMATED COMPLETION OF DESIGN: January 2020

ESTIMATED COMPLETION OF CONSTRUCTION: NA

ESTIMATED CONSTRUCTION COST: NA

CONTRACTOR: NA

The next phase of the work has been authorized and initiated. A status meeting will be scheduled for early November to review progress and initial results. Field work is complete and we are awaiting laboratory results. Final report was submitted to NJDEP on January 15, 2020.

10. NJPDES PERMIT – INDUSTRIAL DRIVE MAJOR LANDFILL DISRUPTION PERMIT

ESTIMATED COMPLETION OF DESIGN: February 2020

ESTIMATED COMPLETION OF CONSTRUCTION: NA

ESTIMATED CONSTRUCTION COST: NA

CONTRACTOR: NA

This phase of the work has been authorized in December 2019 and initiated. This was submitted to NJDEP on March 26, 2020 for their consideration. NJDEP has requested additional survey information.

WATER PROJECTS

1. **2018 WATER UTILITY IMPROVEMENTS**
ESTIMATED COMPLETION OF DESIGN: March 2, 2018
ESTIMATED COMPLETION OF CONSTRUCTION: September 2018
ESTIMATED CONSTRUCTION COST: TBD
CONTRACTOR: TBD

The County has issued the permit. The work had to be postponed due to the County schedule. A meeting was held October 16th to review the schedule with the contractor and the County. The County restoration was scheduled for the following week. Final connections are to be arranged with homeowners.

2. **ASSET MANAGEMENT PLAN (AMP)**
ESTIMATED COMPLETION OF DESIGN: Final Review – May 2019
ESTIMATED COMPLETION OF CONSTRUCTION: NA
ESTIMATED CONSTRUCTION COST: NA
CONTRACTOR: NA

The AMP is complete. A draft report will be provided this week for review with the Borough at the October 16th meeting. A draft report has been submitted to the Borough.

ASSET MANAGEMENT PLAN (GIS) **ESTIMATED COMPLETION OF DESIGN: Three weeks after receipt of Borough As-built documents and Comments**

A review conference call was held on 2/5/2020 and follow-up as-built field book document of the 1937 water system was found and provided to RVE by the Borough on 2/13/2020. We have scanned, inventoried and will review, verify and incorporate these water assets into the GIS water system layer of Alpha Borough. The as-built field book document is broken down by street and include, but not limited to, the following:

- Water main pipes
- Water main line valves
- Water laterals
- Water lateral service valves
- Water fittings
- Fire Hydrants
- Fire hydrant valves

The lengths and sizes are shown and we will review and add to the water system mapping where available.

The DPW was provided the water system maps with and without aerial mapping displayed for their review and reference to be sure all available comments are addressed and confirm the water assets found. We will use this to identify and target any missing/obscured areas that need to field verified and collected to complete this phase. This information is still outstanding.

3. FRACE WTP O&M MANUAL
ESTIMATED COMPLETION OF DESIGN: January 2020

The development of the Frace WTP O&M Manual has been authorized. We are currently preparing the outline and will be meeting with the Borough and Operator to develop sequencing scenarios in May. Submission for Borough review is anticipated by June 2020.

SANITARY PROJECTS

1. SANITARY METER VAULT INSTALLATION
ESTIMATED COMPLETION OF DESIGN: July 2018
ESTIMATED COMPLETION OF CONSTRUCTION: 30 Days upon issuing Notice to Proceed
ESTIMATED CONSTRUCTION COST: \$93000
CONTRACTOR: PENN BOWER

Bid Documents are being prepared for installation of the meter vault since the requested quotes were higher than the bid threshold. The results of the second bid received January 7, 2002 was one bidder submitted a bid. This exceeded the Engineering estimate and RVE would recommend rejection of the bid and negotiation of bids consistent with the Local Public Contracts Law. Council authorized negotiations with Contractors. Contracts have been prepared and sent to Penn Bower, successful contractor from the Negotiations.

2. SMOKE TESTING SECOND HALF OF BOROUGH
ESTIMATED COMPLETION OF DESIGN: APRIL 2020

The project consists of bidding the smoke testing of the second half of the Borough. Quote package developed, processed through Purchasing Agent and quoted. Two quotes were received April 10, 2020 and the low quote was CSL who performed the work last year. The quoting process was done all electronically. RVE recommends award to CSL in the amount of \$15,543.00. Action by Council is required.

3. 2020 EMERGENCY CONTRACT
ESTIMATED COMPLETION OF DESIGN: APRIL 2020

Bid documents have been prepared. We did submit to Borough for review. Project is being advertised.

4. WMP AMENDMENT FOR PROPERTIES SOUTH OF ROUTE 78
ESTIMATED PRELIMINARY SUBMISSION: JUNE 2020

The Properties South of Route 78 are proposed to be incorporated in the Waste Water Management Plan for the Borough of Alpha. This will involve the approval of the Highlands Commission, Borough of Phillipsburg and NJDEP. RVE is preparing a report and associated mapping for this project to develop public input.

MISCELLANEOUS PROJECTS

1. LEIGH FUEL PROPERTY INVESTIGATION

The Leigh Fuel property preliminary assessment (PA) was authorized by Council at the November 28, 2018 meeting and the grant documents have been executed. A site visit was conducted and we performed a desk top survey of the property. The PA is complete and has been submitted to the NJDEP. A proposal had been provided to Council for their consideration of advancing the assessment through additional grant dollars. The Grant Application has been submitted to the NJDEP on January 27, 2020.

2. Tax Map Maintenance/Revisions for the Borough of Alpha for Tax Year 2020

The 2020 Tax Map Maintenance proposal was submitted and approved by the Borough per resolution 2020-41, dated 1/14/2020 per our proposal dated 11/15/2019. This work will be performed over the course of the year and will be filed with County Tax Board No Later Than January 2021.