

WTI DAILY FIELD REPORT

WORK ORDER #: 9492047

PROJECT INFORMATION:

Date: 12-12-17 # of Days Worked 51 of

Is This Full-time Inspection? ☒ Yes ☐ NoAre Inspection Days Complete? ☐ Yes ☒ No

Project Name: Pinelands Regional Schools

Location: Little Egg Harbor N.J.

Roof Designation: Lobby 3rd floor, Arch.

Weather: High 40's

Owner Rep: Bob Simmon

Telephone: 609-457-5988

Present at Site: Bob Simmon

Start Time: 7:00 Stop Time:

CONTRACTOR INFORMATION:

Name: Mike Kobothin Roofing

Contact: Bob Law

Foreman: Steve Brown, Floyd

Crew Size: 6

Office Telephone: 215-533-3181

Other:

Rep: Rob Himmelsky

ROOFING SYSTEM INFORMATION:

Preparation: ☐ SpecDeck Type: ☐Priming: ☐ CompletedWood Blocking: ☐Cant: ☐ Vapor Retarder: ☐Insulation Type: ☐ Thickness: ☐Attachment: ☐Second Layer Type: ☐ Thickness: ☐Attachment: ☐Daily Waterstop: Complete ☐Roof System: Power Ply ☐Flashings: M.B. ☐Perimeter: 11 ☐Walls: 1 ☐Curbs: 1 ☐Pitch Pans: Lead-Puma ☐Tie-ins: Complete ☐Interply Matl. Rate: 2.5 gals/sq Flood Coat: ☐ gals/sqKettle Temp.: N/A a.m. / ☐ at ☐ p.m.

Daily Activity and General Notes:

Arch. Roof: All Curbs (6) Slip Flashings INSTALLED. Curbs previously Vacuumed And Inspected by Asbestos Abatement crew. Then went ahead and finished detail Window Washer crew on site to clean SKYLites inside and out. Professional Caulker on site working to reseal all Skylites.

Roof Scientist Roof: Cracked P.V.C. Soil Stack that was split WAS LOCATED in ceiling and EVANS AN Pipe Replaced.

Catastrophe Roof: Where ladder goes up to Science Roof Large Patch INSTALLED. Panels Completed on wall 7.

Contractor:

Inspector:

PLEASE NOTE THAT YOUR SAFETY COORDINATOR SHOULD REVIEW SAFETY REQUIREMENTS AND PROCEDURES WITH THE FOREMAN AND CREW ON THIS PROJECT. THIS IS A CONTRACTOR RESPONSIBILITY AND SHOULD BE REINFORCED REGULARLY. TREMCO IS NOT, HOWEVER, QUALIFIED TO PROVIDE ASSISTANCE OR ADVISE IN THIS AREA.

White - Weatherproofing Technologies Yellow - Contractor
Pink - Owner Gold - Tremco Representative
Form 6131 Rev. 1/06

WTI DAILY FIELD REPORT

WORK ORDER #: 9492047

PROJECT INFORMATION:

Date: 12/8/17 # of Days Worked 52 ofIs This Full-time Inspection? ☒ Yes ☐ NoAre Inspection Days Complete? ☐ Yes ☒ NoProject Name: Pinelands School DIST.Location: Little Egg Harbor N.J.Roof Designation: Aud., Gym, 3rd floorWeather: 40°Owner Rep: Bob SimmonTelephone: 609.457.5988

Present at Site: _____

Start Time: 7:00 Stop Time: _____

CONTRACTOR INFORMATION:

Name: Kobthen RoofingContact: Bob LawForeman: Floyd, STEVE BROWN

Crew Size: _____

Office Telephone: 215.533.3181

Other: _____

Rep: Rob Hammerstein

ROOFING SYSTEM INFORMATION:

Spec

Preparation: _____ ☐Deck Type: _____ ☐Priming: Complete ☐Wood Blocking: _____ ☐Cant: _____ Vapor Retarder: _____ ☐Insulation Type: _____ Thickness: _____" ☐Attachment: _____ ☐Second Layer Type: _____ Thickness: _____" ☐Attachment: _____ ☐Daily Waterstop: Complete ☐Roof System: Power Ply ☐Flashings: MB ☐Perimeter: 1' ☐Walls: 1' ☐Curbs: 1' ☐Pitch Pans: 1' ☐Tie-ins: Lead - Puma ☐Interply Matl. Rate: 2.5 gals/sq Flood Coat: _____ gals/sqKettle Temp.: Nat A a.m. / _____ at _____ p.m.

Daily Activity and General Notes:

Metel work continues wall 10 Panels were completed; were PANES ran out on wall 7 also has been completed. Closure Metel was installed Document where on Tue.

Lead Coated scuppers (5) were fabricated and installed on 3rd Floor Roof. Temp. Scuppers were removed, area was base sheeted in Scup pers cut to fit. And mech. FASTENED, ACC Seams were sealed with Puma base coat. (ACC AREAS primed) Puma Mat was applied.

Contractor: [Signature]Inspector: [Signature]

PLEASE NOTE THAT YOUR SAFETY COORDINATOR SHOULD REVIEW SAFETY REQUIREMENTS AND PROCEDURES WITH THE FOREMAN AND CREW ON THIS PROJECT. THIS IS A CONTRACTOR RESPONSIBILITY AND SHOULD BE REINFORCED REGULARLY. TREMCO IS NOT, HOWEVER, QUALIFIED TO PROVIDE ASSISTANCE OR ADVISE IN THIS AREA.

White - Weatherproofing Technologies

Yellow - Contractor

Pink - Owner

Gold - Tremco Representative

Form 6131 Rev. 1/06

1567 Ver G 1/06/06/15