

WTI DAILY FIELD REPORT

WORK ORDER #: 94920 47

PROJECT INFORMATION:

Date: 12-20-17 # of Days Worked 54 of _____Is This Full-time Inspection? ☒ Yes ☐ NoAre Inspection Days Complete? ☐ Yes ☒ NoProject Name: Pinelands Regional SchoolsLocation: Little Egg Harbour, N.J.Roof Designation: Science WingWeather: 40° BreezyOwner Rep: Bob SimmariTelephone: 609.457.5998Present at Site: Bob SimmariStart Time: 7:00 Stop Time: _____

CONTRACTOR INFORMATION:

Name: Mike Kobuthin RoofingContact: Bob LawForeman: Floyd, STEVE BROWNCrew Size: 4Office Telephone: 215.533.3181

Other: _____

Rep: Rob Hamersky

ROOFING SYSTEM INFORMATION:

Spec

Preparation: _____ ☐Deck Type: _____ ☐Priming: Complete ☐Wood Blocking: _____ ☐Cant: _____ Vapor Retarder: _____ ☐Insulation Type: _____ Thickness: _____" ☐Attachment: _____ ☐Second Layer Type: _____ Thickness: _____" ☐Attachment: _____ ☐Daily Waterstop: Complete ☐Roof System: Power PLY ☐Flashings: M.B. ☐Perimeter: 1 ☐Walls: 1 ☐Curbs: 1 ☐Pitch Pans: Lead - Puma ☐Tie-ins: Complete ☐Interply Matl. Rate: 2.5 gals/sq Flood Coat: _____ gals/sqKettle Temp.: 17 at 10 a.m. / _____ at _____ p.m.

Daily Activity and General Notes:

On Science Wing, wall blistering Point out to Roofers, to install new M.B. wall section 4'x4' metal Edging being put on, on Science and Atrium Roofs. On Atrium Roof wood nailer has to be cut back to properly install metal.

2 Curb adapters sent out. 2 installed the other 2 do not fit. All metal for Job sent out except the Curb adapters

Contractor: _____

Inspector: _____

PLEASE NOTE THAT YOUR SAFETY COORDINATOR SHOULD REVIEW SAFETY REQUIREMENTS AND PROCEDURES WITH THE FOREMAN AND CREW ON THIS PROJECT. THIS IS A CONTRACTOR RESPONSIBILITY AND SHOULD BE REINFORCED REGULARLY. TREMCO IS NOT, HOWEVER, QUALIFIED TO PROVIDE ASSISTANCE OR ADVISE IN THIS AREA.

White - Weatherproofing Technologies

Yellow - Contractor

Pink - Owner

Gold - Tremco Representative

Form 6131 Rev. 1/06