



Construction

Property Summary		Portal	Refresh	Open All	Close All
Owner:	MAY, DANIEL G & MUENSTER-MAY, M				
Location:	96 MOORAGE AVE				
Block:	1108.14				
Lot:	30				
Lead Parcel:	Yes				
Qualifier:					

- ▼ About the Owner...
- ▼ About the Property...
- ▼ About the Taxes...
- ▼ Property Address Aliases...
- ▼ Parcel Photo...
- ▼ Projects...
- ▲ Construction...

Applications... [Expand](#)

Permit	Control	Permit	Work Type	Subcodes	Status	Close Date	Certificates	Total Cost	Agent
Issue Date	Number	Number							
7/13/2017	C-17-02600	NP-17-00013	Alteration	B	Closed with Date	6/11/2018		\$8,350	DOUBLE D MARINE CONSTRUCTION, LLC
BULKHEAD RECONSTRUCTION OF BULKHEAD & DOCK 2' OFF SHORE OF THE EXISTING BULKHEAD DOCK 8/18/2017 RECEIVED 2 SETS OF COPIES OF HELICAL CERTIFICATES. *****									
5/19/2017	C-17-00979	17-1143	Alteration	B P E	Certificate (CA) Issued		CA	\$38,000	HUTCHINSON Fiberglass Pool
IN-GROUND SWIMMING POOL									
10/16/2000	37532	20003032	Alteration	B	CA and Close Date Issued	10/3/2006	CA	\$0	
WINDOW									

Would you like to add a application to this parcel? [Yes](#)

Inspections... [Expand](#)

Date	Control	Permit	Subcode	Type	Inspector	Result	Comment	Result Comment
	Number	Number						
8/13/2018	C-17-00979	17-1143	Building	Final ReInsp	Robert Obrien	Pass	GP VIA PORTAL Req: Joseph Hutchison 7327731335 hutchpools@comcast.net	
7/23/2018	C-17-00979	17-1143	Building	Final	Robert Obrien	Fail	Req: Joseph Hutchison 7327731335 hutchpools@comcast.net no access VIA PORTAL-PJC REQ 7/19	
I mailed in the elevation letter on 12/15/2017.								

12/20/2017	C-17-00979	17-1143	Electrical	Final Reinsp	Jack Greagori	Pass	the customer is leaving a key on the property for access. GP VIA PORTAL	
11/20/2017	C-17-00979	17-1143	Electrical	Final	Jack Greagori	Fail	There is a key hidden at the property. Please call homeowner PRIOR to entering the house so she can shut off the alarm. Req: Joseph Hutchison 7327731335 hutchpools@comcast.net VIA PORTAL-PJC	can I verify Chief Fire Protection. Elevations must be provided. Pool equipment must be mounted attached two platform. Provide clearances for existing HVAC service switch.
11/20/2017	C-17-00979	17-1143	Plumbing	Final	Marc Panzitta	Pass	VIA PORTAL-PJC Req: Joseph Hutchison 7327731335 hutchpools@comcast.net	
11/20/2017	C-17-00979	17-1143	Building	Final	Robert Obrien	Cancelled	VIA PORTAL-PJC Req: Joseph Hutchison 7327731335 hutchpools@comcast.net	
10/18/2017	C-17-00979	17-1143	Electrical	GRID	Jack Greagori	Pass	this is a reinspection for the bonding grid. Req: Joseph Hutchison 7327731335 hutchpools@comcast.net VIA PORTAL-PJC	
10/13/2017	C-17-00979	17-1143	Electrical	GRID	Jack Greagori	Fail	I need the bonding grid on the pool inspected GP VIA PORTAL	perimeter grid must be 18 to 24 in from edge of pool 4 - 6 inch deep. bond lighting transformer
10/5/2017	C-17-00979	17-1143	Electrical	BOND/TRENCH	Jack Greagori	Pass	Agent: HUTCHINSON Fiberglass Pool Phone: (609) 548-3782/ TRENCH & BOND*****	lighting Transformer enclosure must be bonded for final. Pool equipment must be anchored for funnel
10/5/2017	C-17-00979	17-1143	Plumbing	PRESSURE TEST	Marc Panzitta	Pass	I need a pressure test inspection on the pools main drain and also a gas pipe inspection/pressure test on the N/G pool heater. Req: Joseph Hutchison 7327731335 hutchpools@comcast.net VIA PORTAL-PJC	

Violations...

There is no violation data for the selected parcel.

Would you like to add an violation to this parcel? Yes**Ongoing Applications...**

There is no application data for the selected parcel.

Would you like to add an application to this parcel? Yes**▼ Municipal Tree...**

- ▼ Pet...
- ▼ Complaints...
- ▼ Clerk...
- ▼ Health...
- ▼ Land Use...
- ▼ Engineering...
- ▼ Code Enforcement...
- ▼ Health Pro...