

BLOCK 853 LOT 243 QUALIFICATION CODE _____

ADDRESS (SITE) 848 Route 88

PERMIT NO. 17-3494



CONSTRUCTION PERMIT APPLICATION

Applicant Completes: Sections I, II, III (optional), IV, VI, and VII C17-003414

I. IDENTIFICATION

1. Proposed Work Site at: 848 Rt 70 Brick

2. Name of Owner in Fee: B. Tach, LLC

Tel. 732-674-1670 e-mail _____

Address Barton town NJ street municipality zip code

3. Ownership in Fee: Public ☒ Private ☒

4. Principal Contractor: Matting Construction Tel. 848-207-6038

Address 22 Toms River Rd Jackson NJ 08527 e-mail Viamatting@aol

License No. OR, if new home, Builder Reg. No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): 13VA04456800

Federal Emp. ID No. 26-2015033 FAX: 732-928-3347

5. Architect or Engineer Jeff Schneider Contact Jeff

Address PO Box 356 Bay Head e-mail jeff@schneider

Tel. 732-892-8155 FAX: 732-892-4331

6. Responsible Person in Charge once Work has Begun Vincent Matting

Tel. 848-207-6038 FAX: 732-928-3347

V. FEE SUMMARY (for office use only)

		Update	Update
1. Building	\$ <u>8000</u>		
2. Electrical	<u>680</u>		
3. Plumbing	<u>1151</u>	<u>200</u>	<u>150</u>
4. Fire Protection	<u>190</u>		<u>175</u>
5. Elevator Devices			
6. Subtotal			
7. Less 20% for State Plan Review \$			
8. Subtotal	\$		
9. State Permit Surcharge Fee	<u>438</u>	<u>28</u>	<u>4</u>
10. Subtotal	\$ <u>175</u>		
11. Cert. of Occupancy	<u>150</u>		
12. Other <u>EP</u>	<u>200</u>		
TOTAL	\$ <u>10884</u>	<u>228</u>	<u>329</u>

VI. BUILDING/SITE CHARACTERISTICS

1. Number of Stories 25'6"

2. Height of Structure 25'6" ft.

3. Area — Largest Floor 6,000 sq. ft.

4. New Building Area 60,000 sq. ft.

5. Volume of New Structure 60,000 cu. ft.

6. Max. Live Load _____

7. Max. Occupancy Load _____

8. If Industrialized Building State Approved _____ HUD _____

9. Total Land Area Disturbed _____ sq. ft.

10. Flood Hazard Zone _____

11. Base Flood Elevation _____ ft.

12. Wetlands yes _____ no _____

(office use only)

IIa. PROPOSED WORK

☐ Minor Work ☒ New Building ☐ Addition ☐ Demolition

☐ Repair ☒ Alteration ☐ Renovation ☐ Reconstruction

☐ Asbestos Abat. -Subch. ☐ Lead Hazard Abatement ☐ Radon Remediation ☐ Annual Permit

IIb. SUBCODES (Check all that apply)

	Est. Cost	Plans Rec'd by	Date Rec'd	Rejection Date	Approval Date	Re-viewer	Resubmission Dates Approval	Rejection	Re-viewer
☒ Building	<u>344,600</u>	<u>UP</u>			<u>10/12/17</u>	<u>KEK</u>			
☒ Electrical	<u>20,000</u>	<u>7/31/17</u>			<u>9/6/17</u>	<u>RF</u>			
☒ Plumbing	<u>10,000</u>				<u>9-7-17</u>				
☒ Fire Protection	<u>400</u>								
☐ Elevator									
TOTAL COST <u>375,000</u>									

VII. DESCRIPTION OF BUILDING USE

A. RESIDENTIAL (primary use)

1. State Specific Use: _____

2. Use Group, Proposed: _____

3. Change in Use Group, Indicate Present: _____

4. No. of dwelling units: Total Units Income-restricted

Gained, Sale _____

Gained, Rental _____

Lost, Sale _____

Lost, Rental _____

B. NON-RESIDENTIAL (primary use)

1. State Specific Use: _____

2. Use Group, Proposed: _____

3. Change in Use Group, Indicate Present: _____

C. MIXED USE -List secondary use(s): _____

D. Construct. Classification: Present M Proposed B

III. PLAN REVIEW (optional)

DO YOU WANT:

1. ☐ Partial Releases

2. ☐ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?


1. ☐ Elevators/Escalators/Lifts/Dumbwaiters/Moving Walks	4. ☐ Refrigeration Systems	6. ☐ Smoke Control Systems in Open Wells	12. ☐ Fire Alarm
2. ☐ High Pressure Boilers	5. ☐ Cross-Connections/Backflow Preventers	9. ☐ Underground Storage Tanks	
3. ☐ Pressure Vessels	6. ☐ Hazardous Uses/Places of Assembly	10. ☐ Swimming Pools, Spas and Hot Tubs	
	7. ☐ Sprinklers/Standpipes	11. ☐ LP Gas Tanks	

OFFICE DATE RECEIVED: _____

VIII. PRIOR APPROVALS CHECKLIST (office use only)	LOCAL APPROVAL		COUNTY APPROVAL		REGIONAL APPROVAL		STATE APPROVAL		COMMENTS
	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	
☐ Zoning Officer									
☐ Planning Board									
☐ Zoning Board									
☐ Sewer Authority									
☐ Water Authority									
☐ Police Department									
☐ Health Department									
☐ Soil Conservation									
☐ N.J. Department of Community Affairs									
☐ N.J. Department of Transportation									
☐ N.J. Department of Environmental Protection									
☐ Utility Dig No.									
☐									
☐									

IX. SUBCODES AND SPECIAL REGULATIONS APPLICABLE (office use only—optional)		
Name of Code & Edition	Name of Code & Edition	
Building _____	Energy _____	Other _____
Electrical _____	Barrier Free _____	_____
Plumbing _____	Flood Hazard _____	_____
Fire Protection _____	As Built Elevation Cert. _____	_____
Mechanical _____	Other _____	_____

X. CERTIFICATES ISSUED (office use only)		DATE ISSUED	DATE EXPIRED	DATE REISSUED	DATE EXPIRED
☐ Temporary Certificate of Occupancy	No. _____	_____	_____	_____	_____
☐ Temporary Certificate of Compliance	No. _____	_____	_____	_____	_____
☐ Continued Certificate of Occupancy	No. _____	_____	_____	_____	_____
☐ Certificate of Compliance	No. _____	_____	_____	_____	_____
☐ Certificate of Occupancy	No. _____	_____	_____	_____	_____
☐ Certificate of Approval	No. _____	_____	_____	_____	_____
☐ Lead Abatement Clearance Certificate	No. _____	_____	_____	_____	_____



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 11/30/2018
Control Number C-17-003414
Permit Number 17-3494
Permit Issue Date 10/19/2017
Certificate Number 17-3494

Certificate

Construction Code Division
(Certificate of Occupancy)

Identification

Work Site Location: 848 ROUTE 70 LAWYERS OFFICE Brick Township, NJ Block: 853 Lot: 2 Qual: _____
Owner in Fee: BTACH LLC
Owner Address: 125 WYCKOFF ROAD EATONTOWN NJ 07724
Telephone: (732) 674-1670
Contractor Mattina Construction, LLC
Address 22 Toms River Road Jackson NJ 08527
Telephone: (848) 207-6038 Fax: (732) 928-3347
License Number or Builders Registration Number: _____ Federal Emp. Number: 26-2015033
Home Warranty Number: _____
Type of Warranty Plan: ☐ State ☐ Private
Use Group: B Construction Classification: _____
Maximum Live Load: 0 Maximum Occupancy Load: 60
Description of Work/Use: TENANT FIT UP - LAW OFFICES

Certificate Comments:

☒ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☐ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of:
Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

- ☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

- ☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☐ **Temporary Certificate of Occupancy**

The following conditions must be met no later than:
or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of:
Conditions to be met:

Construction Official

Date Printed: 11/30/2018

U.C.C. F260 (rev. 08/05)

Fee: \$150.00
Check Number: 2787
Collected By: Christopher Winters

Page 1

Tenant fit-ups / Commercial Renovations

Certificate requirements

[print](#)
[reset defaults](#)
[check all](#)
[complete](#)

Tenant fit-ups / Commercial Renovations**UCC Requirements**

Approved Final Building Inspection	comment	☒	☐
Approved Final Electrical Inspection	comment	☒	☐
Approved Final Plumbing Inspection	comment	☒	☐
Approved Final Fire Inspection	comment	☒	☐
Approved Final Elevator Inspection (If Applicable)	comment	☐	☒

Prior Approvals

Approval from the BTMUA (732) 458-7000 emailed MUA on 4/24/18 MFF	comment	☒	☐
Approval from the Division of Engineering (If Applicable) TCO until 7/24/18 (inspection was on 4/24/18 rec'd from eng. on 4/24/18) MFF Passed 11/19/18 rec'd in bldg. 11/30/18 MFF	comment	☒	☐
Final Ocean County Soil Conservation 714 Lacey Rd. Forked River (609) 971-7002 (If Applicable)	comment	☒	☐
Affordable Housing Approval (If Applicable)	comment	☐	☒
Signed Certificate of Occupancy Application	comment	☒	☐
All Updates Have Been Approved	comment	☒	☐

This checklist has been given to: [\(edit\)](#)

**THE BRICK TOWNSHIP
MUNICIPAL UTILITIES AUTHORITY**

1551 HIGHWAY 88 WEST
BRICK, NEW JERSEY 08724
(732) 458-7000

CERTIFICATE OF COMPLIANCE

Date 5/3/18


NAME B-Tach LLC

ADDRESS 125 Wyckoff Rd. Eatontown, NJ 07724-1881

PROPERTY LOCATION 848 Rt. 70

Account No 12443204-0 Block 853 Lot 2

I herby certify that the above applicant has complied with all Rules and Regulations of this Authority and has paid all required fees and charges.

For the Authority 



BUILDING SUBCODE TECHNICAL SECTION



Date Received
Control #
Date Issued
Permit #

10/19/17
17-3494

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 853 Lot 243 Qualification Code _____
Work Site Location 848 RT 70 Brick

Owner in Fee: B-Tech LLC
Tel. (732) 674-1670 e-mail nhobbied.hoblawyers.com

Address Edmontown NJ
Contractor: Mattina Construction Tel. (848) 207-6038
Address 22 Tomi River Rd e-mail Vinmattina@aol.com
Jackson NJ 08527

Contractor License No. or Builder Registration No. _____ Exp. Date _____
Home Improvement Contractor Registration No. or Exemption Reason (if applicable): 848-207-6038
Federal Emp. ID No. _____ FAX: () _____

JOB SUMMARY (Office Use Only)		INSPECTIONS	
PLAN REVIEW	Date Initial	Type:	Dates (Month/Day)
☐ No Plans Required		Footing	
☒ All	10/12/17 <u>WCH</u>	Footing Forming	
☐ Footings/Foundations		Foundation	
☐ Structural/Framework		Slab	
☐ Exterior		Frame	
☐ Interior		Insulation	
Joint Plan Review Required:		Energy	
☐ Elec. ☐ Plumb. ☐ Fire ☐ Elevator		Mechanical	
SUBCODE APPROVAL for PERMIT		TCO	
Date:	10/12/17	Other	
Approved by:	<u>WCH</u>	Final	
SUBCODE APPROVAL for CERTIFICATE			
☐ CO ☒ CCO ☐ CA			
Date:	5-1-18		
Approved by:	<u>78</u>		

B. BUILDING CHARACTERISTICS
Use Group Present _____ Proposed _____ Constr. Class Present _____ Proposed _____
No. of Stories 1
Height of Structure 25'6" ft.
Area — Largest Floor 6,000 sq. ft.
New Bldg. Area/All Floors _____ sq. ft.
Volume of New Structure 60,000 cu. ft.
Max. Live Load _____
Max. Occupancy Load _____

If Industrialized Building:
State Approved _____ HUD _____
Est. Cost of Bldg. Work:
1. New Bldg. \$ 200,000
2. Rehabilitation \$ 200,000
3. Total (1+ 2) \$ 400,000

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Sign here: Vincent E Mattina
Print name here: Vincent E Mattina

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK
Fit up for law office
COMMERCIAL

TYPE OF WORK:	FEE (Office Use Only)
☐ New Building	\$ _____
☐ Addition	\$ _____
☐ Rehabilitation	\$ _____
☐ Roofing	\$ _____
☐ Siding	\$ _____
☐ Fence _____ Height (exceeds 6')	\$ _____
☐ Sign _____ Sq. Ft.	\$ _____
☐ Pool	\$ _____
☐ Retaining Wall _____ Sq. Ft.	\$ _____
☐ Asbestos Abatement Subchapter 8	\$ _____
☐ Lead Haz. Abatement NJAC 5:17	\$ _____
☐ Radon Remediation	\$ _____
☐ Other _____	\$ _____
☐ Demolition	\$ _____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

RECEIVED

DEC 13 2017

BUILDING

NEW PARAPET WALL

ATTACH CANOPY
RAFTERS TO EXISTING
ROOF RAFTERS WITH
'LEDGER LOK' SCREWS,
TYP.

2x4 CANOPY TIES
@48" O.C.

2x CANOPY RAFTERS
@16" O.C.


ATTACH 2x SOFFIT
LEDGER TO EXISTING
WALL WITH 5" 'LEDGER
LOK' SCREWS, TYP.

EX.
ROOF

EXISTING 2x12
ROOF STRUCTURE

3'-9" +/-

NOTE:
ALL EXTERIOR PLYWOOD
SHEATHING TO BE 1/2" CDX



Front Canopy Fastening Detail

SCALE: 1/2"=1'-0"

SK-1

HOBBIE OFFICES

848 NJ Highway Route 70

Lot(s) 2&3, Block 853

Brick, New Jersey

date: December 7, 2017

project number: 1626

JEFF SCHNEIDER
ARCHITECT

P.O. BOX 356 BAY HEAD, NJ 08742

p. (732) 892-8155 f. (732) 892-4331

Jeffrey G. Schneider
New Jersey Architect
A1015478

Jeff Schneider Architect

P.O. Box 356
Bay Head, NJ 08742
(732) 892-8155
jeff@jeffschneiderarchitect.com

September 10, 2018

Subcode Official
Department of Community Development & Land Use
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Re: BTACH LLC, Law Offices
848 NJ State Highway Route 70
Township of Brick, New Jersey
Control Number: C-17-003414

RECEIVED

JAN 11 2018

BUILDING

EW

Dear Sir,

With regards to the previously submitted plans for the above referenced project, please note the following:

Delete the insulation in the floor and interior walls.

The front facing wall shall not be packed-out and R-20 insulation shall be installed.

Thank you for your time.

Sincerely,



Jeffrey G. Schneider AIA

FILE COPY

Brick Township

401 Chambers Bridge Road
Brick, NJ 08723
732-262-1030

CORRECTION NOTICE

ADDRESS 848 Rt 70

PERMIT NUMBER 17-3494

BLOCK 853

LOT 243

OWNER Tru1

Upon inspection, violations of the ☒ Building ☐ Plumbing ☐ Electric ☐ Fire Code
were in evidence and the following orders are hereby issued for their correction:

- 1) OK to shoot Rock North, South and West wall and one side of interior walls
- 2) Need D.P. to comment on EAST wall FRAMING + Insul. Detail
- 3) Need D.P. to comment on New 2"x6" wall in Basement
- 4) Need D.P. to comment on Sound Insul in all Ceilings, Floors and Interior walls
- 5) Fire stop all visible penetrations in EAST wall ABOVE ceiling to outside canopy

PLEASE CALL FOR INSPECTION WHEN CORRECTIONS HAVE BEEN COMPLETED. ACCEPTANCE AND APPROVAL BY AN INSPECTOR OF THIS DEPARTMENT IS REQUIRED.

DATE 1-9-18

INSPECTOR 

1000

1000

1000

1000

1000

1000

Jeff Schneider Architect

P.O. Box 356
Bay Head, NJ 08742
(732) 892-8155
jeff@jeffschneiderarchitect.com

September 10, 2018

Subcode Official
Department of Community Development & Land Use
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Re: BTACH LLC, Law Offices
848 NJ State Highway Route 70
Township of Brick, New Jersey
Control Number: C-17-003414

RECEIVED

JAN 11 2018

BUILDING

Cur

Dear Sir,

With regards to the previously submitted plans for the above referenced project, please note the following:

Delete the insulation in the floor and interior walls.

The front facing wall shall not be packed-out and R-20 insulation shall be installed.

Thank you for your time.

Sincerely,


Jeffrey G. Schneider AIA

JOB COPY

Brick Township

CORRECTION NOTICE

ADDRESS 848 Rt 70, Brick
PERMIT NUMBER 17-3494 BLOCK _____ LOT _____
OWNER Home

Upon inspection, violations of the ☒ Building ☐ Plumbing ☐ Electric ☐ Fire Code
were in evidence and the following orders are hereby issued for their correction:

- ① Need support midspan Rear ADA Railing.
- ② Front Roof Tackle storage area Architect site visit
need water tight door (garage) also concerns with
water ~~in~~ inside leaking thru roof.
- ③ Rubber heat not properly installed many bubbles
and wrinkles. Architect to comment. (concerns arch)
- ④ Basket all exit door with saddles make water
tight.
- ⑤ Architect to comment on lack of Emergency
lighting basement and stair wells.

PLEASE CALL FOR INSPECTION WHEN CORRECTIONS HAVE BEEN COMPLETED. ACCEPTANCE AND
APPROVAL BY AN INSPECTOR OF THIS DEPARTMENT IS REQUIRED.

DATE 3/28/18 INSPECTOR [Signature]

manu factum spec and min code

Jeff Schneider Architect

P.O. Box 356
Bay Head, NJ 08742
(732) 892-8155
jeff@jeffschneiderarchitect.com

April 3, 2018

Building Inspector
Department of Community Development & Land Use
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Re: BTACH LLC, Law Offices
848 NJ State Highway Route 70
Township of Brick, New Jersey
Permit Number 17-3494

Roof has major Bubbles and wrinkles; not good for install

Dear Sir,

This letter is in response to your correspondence dated 3/28/18 regarding the building inspection. The following are responses to your request for corrections:

~~Item #1:~~ The General Contractor will provide supports at mid-span locations of the ADA railing assembly.

~~Item #2:~~ The General Contractor will provide watertight gaskets at the jambs and sill of the door which accesses the roof storage area. The General Contractor will also provide a lock to prevent the door from inadvertently opening.

Item #3: The Owner has been made aware of your concern regarding the roof installation and has decided that it meets his requirements.

~~Item #4:~~ The General Contractor will provide watertight gaskets at jambs and sills for all doors separating interior and exterior spaces.

~~Item #5:~~ The General Contractor shall install additional emergency and exit lights to basement and stairwells as per the attached Sheet #A101 with revision date of 3/30/18.

Sincerely,



Jeffrey G. Schneider AIA

*#3 - no good called
Architect 732 892 8155
Also Builder Vinnie - 848-2076038
#3 on letter must state
Roof meets min code also
min manufacturer specs.*

Catherine L. Bravo, PE
538 Nettleton Drive
East Windsor, NJ 08520

April 12, 2018

Building Code Official
Brick Township Building Department
401 Chambers Bridge Road
Brick, New Jersey 08723

Subject: Law Office
848 Route 70 West
Brick, NJ 08723

In response to concerns raised in the installation of the EPDM roof recently installed on the above referenced project, I have conducted a site inspection. The purpose of my visit was to determine if the installation was done consistent with manufacturer's specifications and if the wrinkles and other imperfections in the placement of the membrane will compromise the integrity of the roofing system.

After meeting with the General Contractor and the roofing Contractor in conjunction to my site visit, and my review of the provided warranty documentation & manufacturer's specifications, I feel confident in certifying that the roofing has been installed to manufacturer's specifications.

If you have any questions or concerns, please do not hesitate to contact me.

Sincerely,



Catherine L. Bravo, PE
License # GE31528

CLB/cb



853/2

**MOHAWK
INDUSTRIES, INC.
LYERLY PLANT**

RECEIVED
APR 28 2018 CW
BUILDING



FOR THE SPECIFIC SCOPE OF ACCREDITATION UNDER NVLAP LAB CODE 100155-0

REFERENCE TEST#: 246168G11-RP1
CLIENT: MOHAWK INDUSTRIES, INC.

DATE: 9/09/14

TEST METHOD CONDUCTED: 16CFR1630 (FF 1-70)
SURFACE FLAMMABILITY OF ~~CARPETS AND RUGS~~

SAMPLE IDENTIFICATION:

Identification: TAILORED FIT (BC345)
Color.....: 831
Roll#.....: 3243995
Backing.....: A (WELDLOK)

PURPOSE AND SCOPE:

THE STANDARD PROVIDES A TEST METHOD TO DETERMINE THE SURFACE FLAMMABILITY OF CARPETS AND RUGS WHEN EXPOSED TO A STANDARD SMALL SOURCE OF IGNITION. IT IS APPLICABLE TO ALL TYPES OF CARPETS AND RUGS USED AS FLOOR COVERING MATERIAL REGARDLESS OF THEIR METHOD OF FABRICATION OR WHETHER THEY ARE MADE OF NATURAL OR SYNTHETIC FIBERS OR FILMS.

TEST PROCEDURE:

FLAMMABILITY WAS DETERMINED IN ACCORDANCE WITH 16CFR CHAPTER II--CONSUMER PRODUCTS SAFETY COMMISSION, PART 1630--STANDARD FOR THE SURFACE FLAMMABILITY OF CARPETS AND RUGS (FF 1-70), COMMONLY REFERRED TO AS ~~Other Test~~ **Other Test**. FOR PURPOSES OF THIS TEST, AN INDIVIDUAL SPECIMEN MEETS THE TEST CRITERIA IF THE CHARRED PORTION DOES NOT EXTEND TO WITHIN 1.0 INCH OF THE EDGE OF THE FLATTENING FRAME. THE ACCEPTANCE CRITERIA IS BASED ON AT LEAST SEVEN (7) OF EIGHT (8) SPECIMENS MEETING THE TEST CRITERIA IN ORDER TO CONFORM TO THIS STANDARD.

TEST RESULTS:

#1	#2	#3	#4	#5	#6	#7	#8	ACCEPTANCE CRITERIA
3.50	3.50	3.50	3.63	3.63	3.38	3.50	3.38	PASS

APPROVED BY:

MOHAWK INDUSTRIES, INC. - LYERLY PLANT *5081 HWY 114 * LYERLY, GA 30730

Our letters and reports are for the exclusive use of the customers to whom they are addressed. Their communication to any others or the use of the name Mohawk Industries - Lyerly Testing Lab must receive our prior written approval. Our Letters and reports apply to the sample tested and are not necessarily indicative of the qualities of apparently identical or similar products. The reports and letters and the name of Mohawk Industries Lyerly Testing Lab are not to be used under any circumstances in advertising to the general public. This report is not to be used to claim product endorsement by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval of this laboratory.

**MOHAWK
INDUSTRIES, INC.
LYERLY PLANT**

RECEIVED

APR 26 2013



FOR THE SPECIFIC SCOPE OF ACCREDITATION UNDER NVLAP LAB CODE 100156-0

BUILDING

REFERENCE TEST#: 246168G11-RP1
CLIENT: MOHAWK INDUSTRIES, INC.
TEST METHOD CONDUCTED: ASTM E662

DATE: 9/12/14

STANDARD TEST METHOD FOR SPECIFIC OPTICAL DENSITY OF SMOKE GENERATED BY
SOLID MATERIAL (FLAMING) ALSO REFERRED TO AS NFPA 258

SAMPLE IDENTIFICATION:

Identification.: TAILORED FIT (BC345)
Color.....: 831
Roll#.....: 3243995
Backing.....: A (WELDLOK)

PURPOSE AND SCOPE:

THIS FIRE-TEST-RESPONSE METHOD COVERS THE DETERMINATION OF THE SPECIFIC OPTICAL
DENSITY OF SMOKE GENERATED BY SOLID MATERIAL AND ASSEMBLIES MOUNTED IN THE
VERTICAL POSITION WITH THICKNESS UP TO AND INCLUDING 1".

TEST PROCEDURE:

TEST SPECIMENS ARE EXPOSED TO AN IRRADIANCE OF 2.5 WATTS/CM² FROM A RADIANT
HEATER IN A CLOSED CHAMBER, MAINTAINED UNDER POSITIVE PRESSURE. A PHOTOMETRIC
SYSTEM WITH A VERTICAL LIGHT SOURCE IS USED TO MEASURE THE VARYING LIGHT
TRANSMITTANCE AS SMOKE ACCUMULATES IN THE FLAMING MODE. THE CHAMBER
TEMPERATURE IS 95°F.

TEST RESULTS:

Specimen:	1	2	3	Avg.
Maximum Specific Optical Density (DM)	184	182	174	180
Time to DM (Minutes)	4	5	5	5
Clear Beam (DC)	17	16	13	15
DM, Corrected (DMC)	167	167	161	165
Specific Optical Density @ 1.5 min.	72	86	66	75
Specific Optical Density @ 4.0 min.	182	180	161	174
Specimen Weight (grams)	11	11	11	11

STATEMENT OF UNCERTAINTY:

ESTIMATED COEFFICIENT OF VARIATION FLAMING 3.6% NON-FLAMING 8.3%

APPROVED BY:

MOHAWK INDUSTRIES, INC. – LYERLY PLANT *5081 HWY 114 * LYERLY, GA 30730

Our letters and reports are for the exclusive use of the customers to whom they are addressed. Their communication to any others or the use of the name Mohawk Industries – Lyerly Testing Lab must receive our prior written approval. Our Letters and reports apply to the sample tested and are not necessarily indicative of the qualities of apparently identical or similar products. The reports and letters and the name of Mohawk Industries Lyerly Testing Lab are not to be used under any circumstances in advertising to the general public. This report is not to be used to claim product endorsement by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval of this laboratory.

**MOHAWK
INDUSTRIES, INC.
LYERLY PLANT**

RECEIVED

APR 26 2018



FOR THE SPECIFIC SCOPE OF ACCREDITATION UNDER NVLAP LAB CODE 100166-D

BUILDING

REFERENCE TEST#: 246168G11-RP1
CLIENT: MOHAWK INDUSTRIES, INC.
TEST METHOD CONDUCTED: ASTM E648

DATE: 9/20/14

CRITICAL RADIANT FLUX OF FLOOR COVERING SYSTEMS USING A RADIANT HEAT ENERGY SOURCE (ALSO REFERED TO AS FEDERAL TEST METHOD 372 AND NFPA 253)

SAMPLE IDENTIFICATION:

Identification: TAILORED FIT (BC345)
Color.....: 831
Roll#.....: 3243995
Backing.....: A (WELDLOK)

PURPOSE AND SCOPE:

THIS FIRE-TEST-RESPONSE METHOD MEASURES THE CRITICAL RADIANT FLUX AT FLAME-OUT. THE IMPOSED RADIANT FLUX SIMULATES THE THERMAL RADIATION LEVELS LIKELY TO IMPINGE ON THE FLOORS OF A BUILDING WHOSE UPPER SURFACES ARE HEATED BY FLAMES, HOT GASES, OR BOTH. IN THEORY, IF A ROOM FIRE DOES NOT IMPOSE A RADIANT FLUX THAT EXCEEDS THIS CRITICAL LEVEL ON A CORRIDOR FLOOR COVERING SYSTEM, FLAME SPREAD SHOULD NOT OCCUR.

TEST PROCEDURE:

A SPECIMEN IS MOUNTED HORIZONTALLY IN A RADIANT PANEL WITH AN AIR-GAS FUELED RADIANT ENERGY SOURCE. THE SPECIMEN IS IGNITED BY AN OPEN FLAME PILOT BURNER. THE DISTANCE BURNED TO FLAME OUT IS CONVERTED TO WATTS/CM² AND REPORTED AS CRITICAL RADIANT FLUX.

TEST ASSEMBLY:

Mounted on: GRC Board Installation Type: Glue Down

TEST RESULTS:

	SPECIMEN #1	SPECIMEN #2	SPECIMEN #3
Critical Radiant Flux	0.93 Watts/cm ²	0.75 Watts/cm ²	0.59 Watts/cm ²
Total Burn Length	21 cm	29 cm	36 cm
Flame Front out	9 minutes	15 minutes	8 minutes
Average Critical Radiant Flux:	0.76 Watts/cm ²		
Estimated Standard Deviation:	0.17 Watts/cm ²		
Coefficient of Variation:	22.4		

STATEMENT OF UNCERTAINTY:

ESTIMATED 20 % OF TESTED VALUE

APPROVED BY:

MOHAWK INDUSTRIES, INC. – LYERLY PLANT *5081 HWY 114 * LYERLY, GA 30730

Our letters and reports are for the exclusive use of the customers to whom they are addressed. Their communication to any others or the use of the name Mohawk Industries – Lyerly Testing Lab must receive our prior written approval. Our Letters and reports apply to the sample tested and are not necessarily indicative of the qualities of apparently identical or similar products. The reports and letters and the name of Mohawk Industries Lyerly Testing Lab are not to be used under any circumstances in advertising to the general public. This report is not to be used to claim product endorsement by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval of this laboratory.



ELECTRICAL SUBCODE TECHNICAL SECTION



LAW OFFICES

Date Received

Control #

Date Issued

Permit #

10/19/17

17-3494

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 853 Lot 243 Qualification Code _____
Work Site Location 848 Rt 70 Brick

Owner in Fee: B-Tech, LLC

Tel. 732 674-1670 e-mail rhobbi@rhobbielawyers.com

Address Easton NJ

Contractor: M.S. ELECTRIC LLC Tel. 732 6204747

Address 3174 Johnson Ave e-mail MANCHESTER N.J 08759

Contractor License No. 16270 Exp. Date 3/18

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 20-1020474 FAX: 732 323-0152

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

[] Pole/Pad # _____ [] Temporary [] Other _____

Building Occupied as _____ Utility Co. _____

Est. Cost of Elec. Work \$ 20,000

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Approval	Initial
[] No Plans Required		Rough	<u>PJC</u>	<u>11/30/17</u>	<u>12-5-17</u>
[] Partial Underslab Utilities Approved		Barrier-Free			
Date: _____ Approved by: _____		Trench			
[x] Electric Plans Approved		Temp. Serv.	<u>ABOVE CEILING</u>	<u>2/16/18</u>	<u>PE</u>
Date: <u>9/6/17</u> Approved by: <u>PJC</u>		Const. Serv.			
Joint Plan Review Required:		TCO			
[] Bldg. [] Plumb. [] Fire. [] Elev.		Other	<u>TRASH FOR SIGN</u>	<u>1-26-18</u>	<u>MM</u>
SUBCODE APPROVAL FOR PERMIT		Service			
Date: <u>9/6/17</u>		Final	<u>3-13-18</u>	<u>3-21-18</u>	<u>MM</u>
Approved by: <u>[Signature]</u>		Barrier-Free			
SUBCODE APPROVAL FOR CERTIFICATE		Temp. Cut-in-Card Date Issued			
[x] CO [] CCO [] CA		Final Cut-in-Card Date Issued			
Date: <u>3/22/18</u>		Annual Pool Inspection			
Approved by: <u>[Signature]</u>		Date of Grounding and Bonding Certification			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: MARISSA SAKAMA

Print name here: MARISSA SAKAMA

[x] Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr' [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

Fit up for 2 offices

QTY.	SIZE	ITEMS	FEE (Office Use Only)
<u>120</u>		Lighting Fixtures	
<u>100</u>		Receptacles	
<u>50</u>		Switches	
		Detectors	
		Light Poles	
<u>4</u>		Motors—Fract. HP	
<u>20</u>		Emergency & Exit Lights	
		Communications Points	
		Alarm Devices/F.A.C. Panel	
<u>294</u>		TOTAL NUMBERS	\$ _____
		Pool Permit/with UW Lights	
		Storable Pool/Spa/Hot Tub	
		KW Elec. Range/Receptacle	
		KW Oven/Surface Unit	
		KW Elec. Water Heater	
		KW Elec. Dryer/Receptacle	
		KW Dishwasher	
		HP Garbage Disposal	
<u>2</u>	<u>16</u>	KW Central A/C Unit	
<u>2</u>	<u>1</u>	HP/KW Space Heater/Air Handler	
		KW Baseboard Heat	
		HP Motors 1/+ HP	
		KW Transformer/Generator	
		AMP Service	
		AMP Subpanels	
		AMP Motor Control Center	
		KW Elec. Sign/Outline Light	

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



ELECTRICAL SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 853 Lot 2 & 3 Qualification Code _____

Work Site Location 848 STATE HWY 70

BRICK, NJ 08724

Owner in Fee: BRECH 11C

Tel. 732-674-1610 e-mail _____

Address 125 Wyckoff Rd Easton Township zip code

Contractor: JM SECURITY Tel. (732) 929-2636

Address 591 FISCHER BLVD e-mail _____

TOMS RIVER, NJ 08753

Contractor License No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 222362411 FAX: (732) 270-1277

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

[] Pole/Pad # _____ [] Temporary [] Other _____

Building Occupied as _____ Utility Co. _____

Est. Cost of Elec. Work \$ 825.00

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:		Failure	Approval Initial
[] No Plans Required		Rough			
[] Partial Underslab Utilities Approved		Barrier-Free			
Date: _____ Approved by: _____		Trench			
[X] Electric Plans Approved		Temp. Serv.			
Date: <u>10-13-17</u> Approved by: <u>[Signature]</u>		Constr. Serv.			
Joint Plan Review Required:		TCO			
[] Bldg. [] Plumb. [] Fire. [] Elev.		Other			
SUBCODE APPROVAL for PERMIT		Service			
Date: <u>10-13-17</u>		Final <u>3-13-18</u>			
Approved by: <u>[Signature]</u>		Barrier-Free			
SUBCODE APPROVAL for CERTIFICATE		Temp. Cut-in-Card Date Issued			
[] CO [] CCO [] MCA		Final Cut-in-Card Date Issued			
Date: <u>3/22/18</u>		Annual Pool Inspection			
Approved by: <u>[Signature]</u>		Date of Grounding and Bonding Certification			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent or) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: _____

Print name here: Genaro M. M. A.

[] Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK Panel 2 KP 6 loads 1 motion 1 Siren 1 Radio 10 Smoke 3 Cables 6 Poles 48 boxes 7 H/S 1 External H/S

QTY.	SIZE	ITEMS	FEE (Office Use Only)
_____	_____	Lighting Fixtures	_____
_____	_____	Receptacles	_____
_____	_____	Switches	_____
<u>13</u>	_____	Detectors	_____
_____	_____	Light Poles	_____
_____	_____	Motors—Fract. HP	_____
_____	_____	Emergency & Exit Lights	_____
<u>33</u>	_____	Communications Points	_____
<u>1</u>	_____	Alarm Devices/F.A.C. Panel	_____
<u>8</u>	_____	TOTAL NUMBERS	_____
_____	_____	Pool Permit/with UW Lights	_____
_____	_____	Storable Pool/Spa/Hot Tub	_____
_____	_____	KW Elec. Range/Receptacle	_____
_____	_____	KW Oven/Surface Unit	_____
_____	_____	KW Elec. Water Heater	_____
_____	_____	KW Elec. Dryer/Receptacle	_____
_____	_____	KW Dishwasher	_____
_____	_____	HP Garbage Disposal	_____
_____	_____	KW Central A/C Unit	_____
_____	_____	HP/KW Space Heater/Air Handler	_____
_____	_____	KW Baseboard Heat	_____
_____	_____	HP Motors 1/+ HP	_____
_____	_____	KW Transformer/Generator	_____
_____	_____	AMP Service	_____
_____	_____	AMP Subpanels	_____
_____	_____	AMP Motor Control Center	_____
_____	_____	KW Elec. Sign/Outline Light	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

Update

Date Received
Control #
Date Issued
Permit #

10/19/17 912517
17-3494-18



Date Issued
Permit #

Est. Cost of Plumbing Work \$ 10,000

5-17 Licensed Plumbing Contractor [] Exempt Applicant

New plumbing

—

Other ~~Hvac~~

100

Approved by: _____

Final 3-21-78

OK To dump Test
upgrade ^{per undersized}
3 Pink = Office Copy 4 Gold = Applicant Copy
Submit New pipe diagram

U.C.C. F130 (rev. 11/09) 1 White = Inspector Copy 2 Canary = Office Copy

3 Pink = Office Copy 4 Gold = Applicant Copy


Administrative Surcharge	\$	_____
Minimum Fee	\$	_____
State Permit Surcharge Fee	\$	_____
TOTAL FEE	\$	_____

PO

114
25

PLUMBING
SEP 07 2017
APPROVED

GAS
METER



1
P101

RECEIVED

DEC 07 2017


BUILDING

RK

PLUMBING
DEC 11 2017
APPROVED

9.1

10.6



21 *Pex*

19.7
2.3
1.1
23.1



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 853 Lot 213 Qualification Code _____
Work Site Location 848 RT 70 Brick

Owner in Fee: B. FACH, LLC

Tel. 732 674-1670 e-mail rhobbiethobbi@yahoo.com

Address Easton town NJ

Contractor: PRISM HVAC Tel. 732 278-7122

Address 1608 Ramsey Ct. e-mail prismhvac@comcast.net

Toms River, NJ 08753

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason 13VH61483700

Federal Emp. ID No. 200221612 FAX: 732 573-0696

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____ Fuel Storage Tank:

Constr. Class: Present _____ Proposed _____ Fuel Type: [] Flammable OR [] Combustible

Heating System: [X] New OR [] Modification to Existing Capacity _____

OR [] Conversion OR [] Replacement Fire Alarm System: [] New OR [] Existing

Fuel Type: [X] Gas [] Oil [] Electric [] Solar Location of Panel: _____

[] Other [] New OR [] Existing Fire Suppression/Standpipe System:

Location: Rec'd Location of Main Control Valve: _____

Total Cost of Fire Protection Work \$ 400

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Failure	Approval
[] No Plans Required		Alarm System	_____	_____	_____
[] Partial -Underslab Utilities Approved		Suppression Sys.	_____	_____	_____
Date: _____ Approved by: _____		Standpipe	_____	_____	_____
[X] Fire Protection Plans Approved		Fire Pump	_____	_____	_____
Date: _____ Approved by: _____		Pre-Eng. System	_____	_____	_____
Joint Plan Review Required:		Mechanical	_____	_____	_____
[] Bldg. [] Elec. [] Plumb. [] Elev.		Smoke Control	_____	_____	_____
SUBCODE APPROVAL for PERMIT		TCO	_____	_____	_____
Date: _____ Approved by: _____		Flam/Combust Tanks	_____	_____	_____
SUBCODE APPROVAL for CERTIFICATE		Fireplace Venting	_____	_____	_____
[] CO [] CCO [] CA		Final	_____	_____	_____
Date: _____ Approved by: _____		Other	_____	_____	_____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: _____

Print name here: Dan Reuck

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

Water Supply Source 2-Rtu-w/puct

Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	_____
Alarm Systems	_____	_____
[] System	_____	_____
[] 110v Interconnected	_____	_____
[] CO Detectors/110v	_____	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	_____	_____
Supervisory Devices (i.e., tampers, low/high air)	_____	_____
Signaling Devices (i.e., horn/strobes, bells)	_____	_____
Other Devices	_____	_____
TOTAL	_____	_____
Suppression Systems	_____	_____
Fire Pump _____ GPM Type _____	_____	_____
Dry Pipe/Alarm Valves	_____	_____
Pre-action Valves	_____	_____
Sprinkler Heads (Dry and Wet)	_____	_____
Standpipes	_____	_____
Pre-engineered Systems	_____	_____
Wet Chemical	_____	_____
Dry Chemical	_____	_____
CO ₂ Suppression	_____	_____
Foam Suppression	_____	_____
FM200 Suppression	_____	_____
Other _____	_____	_____
Other Systems	_____	_____
Kitchen Hood Exhaust System	_____	_____
Smoke Control System	_____	_____
Fuel-Fired Appliances Gas [] Oil [] Solid <u>2</u>	_____	_____
Fireplace Venting/Metal Chimney	_____	_____
Other _____	_____	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 853 Lot 2 & 3 Qualification Code _____

Work Site Location 848 STATE HWY 70

BRICK, NJ 08724

Owner in Fee: BETH INC

Tel. 732 674-1610 e-mail _____

Address 125 Wyckoff Rd Easton NJ

Contractor: JM SECURITY Tel. (732) 929-2636

Address 591 FISCHER BLVD e-mail _____

TOMS RIVER, NJ 08753

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 223262411 FAX: (732) 270-1277

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: ☐ New OR ☐ Modification to Existing
OR ☐ Conversion OR ☐ Replacement

Fuel Type: ☐ Gas ☐ Oil ☐ Electric ☐ Solar
☐ Other _____

Location: _____

Total Cost of Fire Protection Work \$ 825-

Fuel Storage Tank:

Fuel Type: ☐ Flammable OR ☐ Combustible
Capacity _____

Fire Alarm System: ☐ New OR ☐ Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

☐ New OR ☐ Existing

Location of Main Control Valve: _____

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW:		Type:	Failure	Failure	Approval Initial
☐ No Plans Required		Alarm System			
☐ Partial Underslab Utilities Approved		Suppression Sys.			
Date: _____ Approved by: _____		Standpipe			
☒ Fire Protection Plans Approved		Fire Pump			
Date: _____ Approved by: _____		Pre-Eng. System			
Joint Plan Review Required:		Mechanical			
☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.		Smoke Control			
SUBCODE APPROVAL for PERMIT		TCO			
Date: _____ Approved by: _____		Flam/Combust Tanks			
SUBCODE APPROVAL for CERTIFICATE		Fireplace Venting			
☐ CO ☐ LCCO ☐ CA		Final			
Date: _____ Approved by: _____		Other			

U.C.C. F140 (rev. 02/11) Applicant: When submitting this form to your Local Construction Code Enforcement Office, please provide one Internet version original plus three photocopies.

Update

Date Received
Control #

Date Issued
Permit #

10/19/17 9/26/17

17-3494-B

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor
sign here:

Print name here: GERARD MELIA

D. TECHNICAL SITE DATA ☐ Certified Contractor ☐ Exempt Applicant

DESCRIPTION OF WORK Panel 2 Keyless 6 Doors 7 Motors 1 Silon 1 Radio
Water Supply Source 10 Sinks 3 Carbons 6 Pulls 4 Strobes 7 H/S
Method of Alarm/Suppression System Supervision 1 Ex Alarm H/S

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks		\$
Alarm Systems		
☒ System		
☒ 110v Interconnected		
☒ CO Detectors/110v		
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	<u>13</u>	
Supervisory Devices (i.e., tampers, low/high air)	<u>8</u>	
Signaling Devices (i.e., horn/strobes, bells)	<u>14</u>	
Other Devices		
TOTAL	<u>0</u>	
Suppression Systems		
Fire Pump _____ GPM Type _____		
Dry Pipe/Alarm Valves		
Pre-action Valves		
Sprinkler Heads (Dry and Wet)		
Standpipes		
Pre-engineered Systems		
Wet Chemical		
Dry Chemical		
CO ₂ Suppression		
Foam Suppression		
FM200 Suppression		
Other		
Other Systems		
Kitchen Hood Exhaust System		
Smoke Control System		
Fuel-Fired Appliances ☐ Gas ☐ Oil ☐ Solid		
Fireplace Venting/Metal Chimney		
Other		

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

FIRE ALARM INSPECTION REPORT

Inspection Date 2/20/18

AZ License # P00439

Fire Alarm License # 34FA0081800

Contractor JM Security Communications Phone # (732)929-2636

Business Hobbie, Corrigan + Bertuccio Phone

Manager Name: Daniel

Business Address 848 State Highway 70

City BRICK

State NJ

ZIP 08724

System Class B

Style B / ADDRESSABLE

Test Standard: NFPA 72



Manufacturer's Instructions



Please complete all of the following sections. All "no" answers must be explained in comments.

CONTROL EQUIPMENT

PANEL FUNCTIONS

- | | |
|--|----------------------------|
| 1. All alarms received? | Yes <u>✓</u> No <u>N/A</u> |
| 2. All circuits supervised? | Yes <u>✓</u> No <u>N/A</u> |
| 3. Ground Fault Indication tested successfully? | Yes <u>✓</u> No <u>N/A</u> |
| 4. Power supply tested successfully? | Yes <u>✓</u> No <u>N/A</u> |
| 5. Fuses rating verified? | Yes <u>✓</u> No <u>N/A</u> |
| 6. Interfaced equipment connections tested successfully? | Yes <u>✓</u> No <u>N/A</u> |
| 7. All lamps and LEDs operational? | Yes <u>✓</u> No <u>N/A</u> |
| 8. Secondary power supply tested successfully? | Yes <u>✓</u> No <u>N/A</u> |
| 9. Zone labeling is correct? | Yes <u>✓</u> No <u>N/A</u> |
| 10. Annunciator panel is operational? | Yes <u>✓</u> No <u>N/A</u> |

AUDIBLE

- | | |
|--|--|
| 11. # of horns <u>8</u> tested successfully? | Yes <u>✓</u> No <u>N/A</u> |
| 12. # of chimes <u> </u> tested successfully? | Yes <u> </u> No <u>N/A</u> <u>✓</u> |

13. # of speakers _____ tested successfully? Yes _____ No _____ N/A ☒
14. Other _____ tested successfully? Yes _____ No _____ N/A ☒
15. Is sound level at least 15 dbs above ambient noise level? Yes ☒ No _____ N/A _____
16. # of strobes 12 tested successfully? Yes ☒ No _____ N/A _____
17. # of lights _____ tested successfully? Yes _____ No _____ N/A ☒
18. Other _____ tested successfully? Yes _____ No _____ N/A ☒
19. 100% of signaling devices tested? Yes ☒ No _____ N/A _____

ALARM INITIATING DEVICES AND CIRCUITS

20. # Manual stations 5 tested successfully? Yes ☒ No _____ N/A _____
21. # Flow switches _____ tested successfully? Yes _____ No _____ N/A ☒
22. # Smoke detectors 11 tested successfully? Yes ☒ No _____ N/A _____
23. All smoke detectors cleaned using an approved method? Yes _____ No _____ N/A ☒
24. Sensitivity of smoke detectors tested successfully? Yes _____ No _____ N/A ☒
(Every two years) Last test date: _____
25. # Duct smoke detectors 2 tested successfully? Yes ☒ No _____ N/A _____
26. Duct smoke detectors-anemometer test results within manufacturer's specifications? Yes _____ No _____ N/A ☒
27. Duct smoke detectors successfully shut down AUHs on alarm? Yes ☒ No _____ N/A _____
28. Duct smoke detectors tied into fire alarm? Yes ☒ No _____ N/A _____
29. # Heat detectors _____ tested successfully? Yes _____ No _____ N/A ☒
30. Sprinkler tamper switches reported to panel properly? Yes _____ No _____ N/A ☒
31. Other _____ Yes _____ No _____ N/A ☒
32. 100% of all initiating devices tested? Yes ☒ No _____ N/A _____

AUXILLARY FUNCTIONS/INTERFACED EQUIPMENT

33. All smoke/fire damper(s) close completely on Alarm? Yes _____ No _____ N/A ☒
34. All smoke fire dampers tied into alarm? Yes _____ No _____ N/A ☒
35. All magnetic door holders release fire doors on alarm? Yes _____ No _____ N/A ☒
36. All door lock releases tested successfully? Yes _____ No _____ N/A ☒
37. All door releases tied into alarm? Yes _____ No _____ N/A ☒
38. Positive pressure fans tested successfully? Yes _____ No _____ N/A ☒
39. Smoke removal fans tested successfully? Yes _____ No _____ N/A ☒
40. Hood extinguishing system tie in tested successfully? Yes _____ No _____ N/A ☒
41. Elevator recall tested successfully? Yes _____ No _____ N/A ☒
42. Voice evacuation tested successfully? Yes _____ No _____ N/A ☒
43. Clean gas system tested successfully? Yes _____ No _____ N/A ☒
44. Other _____ Yes _____ No _____ N/A ☒

BATTERIES

Date on Batteries 2/20/18

45. Charger test successful? Yes ☒ No _____ N/A _____
46. Discharge test successful? Yes _____ No _____ N/A ☒
47. Load voltage test successful? Yes ☒ No _____ N/A _____
48. Open circuit voltage test successful? Yes _____ No _____ N/A ☒
49. Primary battery load voltage test successful? Yes ☒ No _____ N/A _____
50. Lead acid battery specific gravity test successful? Yes _____ No _____ N/A ☒

CENTRAL STATION MONITORING

51. Is the system monitored by central station? Yes ☒ No ☐ N/A ☐

52. If so, were alarm/flow, tamper/supervisory,
and trouble signals received by central station? Yes ☒ No ☐ N/A ☐

53. Central (monitoring) station name: Securall Monitoring

54. Phone # 1800 624-1120

TECHNICIAN


COMMENTS: System Normal

The person completing this report attests to the truthfulness and accuracy of the information contained herein.

Technician

Joseph L. Spina

Printed Name



Signature

TCO 60 3/22/18

③ Paperwork

② Overlook for FA room

① Key keys

Need for line
3/28

401 Chambers Bridge Road
Brick, NJ 08723
732-262-1030

Brick Township

3/28

1 Know keys

2 Door label for FA room

3 FA Paperwork

CORRECTION NOTICE

ADDRESS

848 Rt 70

PERMIT NUMBER

17-3494

BLOCK

LOT

OWNER

Upon inspection, violations of the ☐ Building ☐ Plumbing ☐ Electric ☒ Fire Code
were in evidence and the following orders are hereby issued for their correction:

1 Program Fire Alarm to device / live test

2 Lower level Main / shales

3 Front Door key / Any keys to access

4 main FA door
level

5 install fire ext as discussed

3/2018

6 Duct detector main units - verify
Supervisory

PLEASE CALL FOR INSPECTION WHEN CORRECTIONS HAVE BEEN COMPLETED. ACCEPTANCE AND
APPROVAL BY AN INSPECTOR OF THIS DEPARTMENT IS REQUIRED.

DATE

3/21/17

INSPECTOR

KL

INSPECTOR: K Shacter

JOB: Ditch

SECTION: Front
Yunk

TEMPERATURE: 75.5

WEATHER: Partly Cloudy

DATE: 11-14-18

TYPE OF WORK: Final Survey (2nd)

LOCATION: 45 Kr 70.

BLOCK: 53

LOT: 2/2

**ENGINEERING RECOMMENDATIONS FOR
CERTIFICATE OF OCCUPANCY
INSPECTION CHECK LIST**

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway	✓	
2. Grading	✓	
3. Sidewalk	✓	
4. Road Pavement	✓	
5. Landscaping & Sodding	✓	
6. Clean-up Procedures	✓	
7. Note on going construction in immediate area	✓	
8. Safety	✓	
9. As Built Survey/ Elevation Certificate		✓

COMMENTS REFERENCING ITEM NUMBER:

① A-bulbs not received

* Bonding still open / Site is Safe for
Final Eng

RECOMMENDATIONS:☐ TEMP. C.O.☒ FINAL C.O.☐ DETAILED REINSPECTION☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED☐ REQUIRES PERMIT UPDATE/ ADDITIONAL PERMITS☐ \$ 50.00 REINSPECTION FEE


MUNICIPAL ENGINEER



APPLICATION FOR CERTIFICATE

Date Received 8/2/2017
Date Permit Issued 10/19/2017
Control # C-17-003414
Permit # 17-3494
Date Issued

IDENTIFICATION

Block 853 Lot 2 Qualifier _____
Work Site Location 848 ROUTE 70 LAWERS OFFICE Brick Township, NJ Contractor Mattina Construction, LLC
Owner in Fee BTACH LLC Address 22 Toms River Road Jackson NJ 08527
125 WYCKOFF ROAD EATONTOWN NJ 07724 Telephone (848) 207-6038
Telephone (732) 674-1670 Lic. No. or Bldrs. Reg. No. _____
Federal Employee No. 26-2015033

ACTION

- ☐ CERTIFICATE OF OCCUPANCY
☐ CERTIFICATE OF CONTINUED OCCUPANCY
☐ LEAD HAZARD ABATEMENT CERTIFICATE OF CLEARANCE
☒ TEMPORARY CERTIFICATE OF OCCUPANCY

USE GROUP _____ Previous B Current

FINAL COST OF CONSTRUCTION: \$ 230400

(Include value of any new structure, all on-site improvements, built-in furnishings and fixtures and all the integral equipment exclusive of process or manufacturing equipment.)

A set of "As Built" or amended drawings is required if the building or structure deviates from the approved plans filed with the construction permit. Use space below to describe any deviations from approved plans:

If you are requesting a Temporary Certificate of Occupancy, please explain why in the space below.

JCP&L needs to move 2 Poles - we can not finish site work 100% until they do.

DESCRIPTION OF WORK/USE:

Alteration TENANT FIT UP - LAW OFFICES

I hereby attest that to the best of my knowledge, the completed project meets the conditions of construction permit and all prior approvals, and all work has been completed substantially in accordance with the code and with those portions of the plans and specifications controlled by the code, with any substantial deviations noted. Incomplete items listed on a Temporary Certificate of Occupancy will be complete by the date on the

SIGNED: [Signature]
Owner/Agent

☐ OWNER

☒ AGENT



APPLICATION FOR CERTIFICATE

Date Received 08/02/2017
Date Permit Issued 10/19/2017
Control # C-17-003414
Permit # 17-3494
Date Issued

IDENTIFICATION

Block 853 Lot 2 Qualifier _____
Work Site Location 848 ROUTE 70 LAWERS OFFICE Brick Township, Contractor Mattina Construction, LLC
NJ Address 22 Toms River Road Jackson NJ 08527
Owner in Fee BTACH LLC Telephone (848) 207-6038
125 WYCKOFF ROAD EATONTOWN NJ 07724 Lic. No. or Bldrs. Reg. No. _____
Telephone (732) 674-1670 Federal Employee No. 26-2015033

ACTION

- ☒ CERTIFICATE OF OCCUPANCY
☐ CERTIFICATE OF CONTINUED OCCUPANCY
☐ LEAD HAZARD ABATEMENT CERTIFICATE OF CLEARANCE
☐ TEMPORARY CERTIFICATE OF OCCUPANCY

USE GROUP _____ Previous B Current

FINAL COST OF CONSTRUCTION: \$ 230400

(Include value of any new structure, all on-site improvements, built-in furnishings and fixtures and all the integral equipment exclusive of process or manufacturing equipment.)

A set of "As Built" or amended drawings is required if the building or structure deviates from the approved plans filed with the construction permit. Use space below to describe any deviations from approved plans:

If you are requesting a Temporary Certificate of Occupancy, please explain why in the space below.

DESCRIPTION OF WORK/USE:

Alteration TENANT FIT UP - LAW OFFICES


I hereby attest that to the best of my knowledge, the completed project meets the conditions of construction permit and all prior approvals, and all work has been completed substantially in accordance with the code and with those portions of the plans and specifications controlled by the code, with any substantial deviations noted. Incomplete items listed on a Temporary Certificate of Occupancy will be complete by the date on the

SIGNED: _____

Owner/Agent

☐ OWNER

☒ AGENT



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 05/03/2018
Control Number C-17-003414
Permit Number 17-3494
Permit Issue Date 10/19/2017
Certificate Number 17-3494

Certificate

Construction Code Division
(Temporary Certificate of Occupancy)

Identification

Work Site Location: 848 ROUTE 70 LAWERS OFFICE Brick Township, NJ Block: 853 Lot: 2 Qual: _____
Owner in Fee: BTACH LLC
Owner Address: 125 WYCKOFF ROAD EATONTOWN NJ 07724
Telephone: (732) 674-1670
Contractor Mattina Construction, LLC
Address 22 Toms River Road Jackson NJ 08527
Telephone: (848) 207-6038 Fax: (732) 928-3347
License Number or Builders Registration Number: _____ Federal Emp. Number: 26-2015033

Home Warranty Number: _____

Type of Warranty Plan: ☐ State ☐ Private

Use Group: B Construction Classification: _____

Maximum Live Load: 0 Maximum Occupancy Load: 60

Description of Work/Use: TENANT FIT UP - LAW OFFICES

Certificate Comments:

☐ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☐ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of:
Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

- ☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

- ☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (years); see file


☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☒ **Temporary Certificate of Occupancy**

The following conditions must be met no later than: 07/02/2018
or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of: 07/02/2018
Conditions to be met:

~~Needs Final Fire Inspection.~~ Needs Final Engineering Approval.


Construction Official ACONG

Fee: \$0.00

Check Number: _____

Collected By: _____

INSPECTION:

K Shafer

DATE:

4/24/18

JOB:

BTach

SECTION:

SP# 2785

TYPE OF WORK:

Temp CO

TEMPERATURE:

60°

LOCATION:

840 Rt 70

INSPECTION:

Cloudy

BLOCK:

853

LOT:

263

**ENGINEERING RECOMMENDATIONS FOR
CERTIFICATE OF OCCUPANCY
INSPECTION CHECK LIST**

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway	☒	
2. Grading	☒	
3. Sidewalk		☒
4. Road Pavement		☒
5. Landscaping & Sodding		☒
6. Clean-up Procedures	☒	
7. Note on going construction in immediate area		☒
8. Safety	☒	
9. As Built Survey/ Elevation Certificate		☒

COMMENTS REFERENCING ITEM NUMBER:

- ① Site work pertaining to State/County Rds due to pole movement to be completed.
- ② All Bond work to be completed

RECOMMENDATIONS:

- ☒ TEMP. C.O. until July 24th, 2018
- ☐ FINAL C.O.
- ☐ DETAILED REINSPECTION
- ☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED
- ☐ REQUIRES PERMIT UPDATE/ ADDITIONAL PERMITS
- ☐ \$ 50.00 REINSPECTION FEE

K.A. 1/12
MUNICIPAL ENGINEER

848 Route 70 → Law Office

TOWNSHIP OF BRICK
DEPARTMENT OF INSPECTIONS

OCCUPANCY

OCCUPANT LOAD	<u>60</u>	
LIVE LOAD	<u> </u>	P. S. F.
FIRE GRADING	<u> </u>	HOURS
USE GROUP	<u>B</u>	

SIZING FOR WATER AND SEWER SERVICES

PROPERTY OWNER B Tark LLC DATE 4-24-18

PROPERTY ADDRESS 848 Rt 70 BLOCK 853 LOT 243

ZONING _____ USE GROUP _____

CONTRACTOR _____ LICENSE # REGISTRATION _____

WATER MAIN SIZE _____ WATER PRESSURE _____ SEWER MAIN SIZE _____

<u>PLUMING FIXTURES</u>	<u>NUMBER</u>	<u>(sfu)</u>	<u>WATER UNITS</u>	<u>(dfu)</u>	<u>DRANAGE</u>
1. BATHROOM GROUP	_____	()	_____	()	_____
2. KITCHEN GROUP	_____	()	_____	()	_____
3. WATER CLOSETS	<u>5</u>	()	<u>10</u>	()	_____
4. LAVATORY	<u>5</u>	()	<u>5</u>	()	_____
5. BATH TUB	_____	()	_____	()	_____
6. SHOWER STALL	_____	()	_____	()	_____
7. KITCHEN SINK	<u>1</u>	()	<u>2</u>	()	_____
8. SERVICE SINK	<u>1</u>	()	<u>3</u>	()	_____
9. LAUNDRY TRAY	_____	()	_____	()	_____
10. DISHWASHER	_____	()	_____	()	_____
11. WASHING MACHINE	_____	()	_____	()	_____
12. URINAL	_____	()	_____	()	_____
13. FLOOR DRAIN	_____	()	_____	()	_____
14. DRINK FOUNTAIN	_____	()	_____	()	_____
15. AIR CONDITION WATER COOLED	_____	()	_____	()	_____
16. DENTAL UNIT	_____	()	_____	()	_____
17. LAWN SPRINKLE	_____	()	_____	()	_____
18. FIRE SPRINKLE	_____	()	_____	()	_____
19. HOSE BIBS	_____	()	_____	()	_____

TOTALS 20

GALLONS PER MINUTE _____

SIZE of SERVICE 1"

DATE: 4-24-18

APPROVED BY: [Signature]

Date/Time: Apr. 24. 2018 3:41PM

File No.	Mode	Destination	Pg (s)	Result	Page Not Sent
1457	Memory TX	97324585378	P. 1	OK	

E. 2) Busy
E. 4) No facsimile connection
E. 6) Destination does not support IP-Fax

SIZING FOR WATER AND SEWER SERVICES

DATE 4-8-70 PROJECT OWNER Tack LLC
PROPERTY ADDRESS 848 Rt 70 BLOCK 853 LOT 2A3

ZONING _____
CONTRACTOR _____
LICENSE # REGISTRATION _____
USE GROUP _____
SEWER MAIN SIZE _____
WATER MAIN SIZE _____
WATER PRESSURE _____
DRAINAGE

PLUMBING FIXTURES	NUMBER	(gal) WATER UNITS	(ftd) DRAINAGE
1. BATHROOM GROUP			
2. KITCHEN GROUP	6	10	
3. WATER CLOSETS			
4. LAVATORY	5	5	
5. BATH TUB			
6. SHOWER STALL			
7. KITCHEN SINK	1	2	
8. SERVICE SINK	1	3	
9. LAUNDRY TRAY			
10. DISHWASHER			
11. WASHING MACHINE			
12. URINAL			
13. FLOOR DRAIN			
14. DRINK FOUNTAIN			
15. AIR CONDITION			
16. WATER COOLED REFRIG UNIT			
17. LAWN SPRINKLE			
18. FIRE SPRINKLE			
19. HOSE BIBBS			
TOTALS		20	

APPROVED BY: [Signature]
SIZE OF SERVICE _____
GALLONS PER MINUTE _____

853 2 17-3494



CERTIFIED
BALANCE TEST REPORT
FOR

Project: Law Offices

Location: 848 NJ State Highway - Route 70
Brick, NJ 08724

Architect: Jeff Schneider Architect

Contractor: Mattina Construction, Inc.

Date: April 18, 2018

RECEIVED

APR 18 2018

MFP

BUILDING

272 Titus Avenue - Suite 116
Warrington, PA 18976
Office: 267-483-5490
Fax: 267-483-5491



CERTIFICATION

PROJECT: Law Offices
LOCATION: 848 NJ State Highway Route 70
Brick, NJ 08724

THE DATA PRESENTED IN THIS REPORT IS AN EXACT RECORD OF SYSTEM PERFORMANCE AND WAS OBTAINED IN ACCORDANCE WITH NEBB STANDARD PROCEDURES. ANY VARIANCES FROM DESIGN QUANTITIES WHICH EXCEED NEBB TOLERANCES ARE NOTED THROUGHOUT THIS REPORT.

THE AIR DISTRIBUTION SYSTEMS HAVE BEEN TESTED & BALANCED AND FINAL ADJUSTMENTS HAVE BEEN MADE IN ACCORDANCE WITH NEBB "PROCEDURAL STANDARDS FOR TESTING, ADJUSTING, BALANCING OF ENVIRONMENTAL SYSTEMS" AND THE PROJECT SPECIFICATIONS.

NEBB TAB FIRM: Accu-Flow Balancing Co.
REG. NO. 3392 **CERTIFIED BY:** Michael Hensel **DATE:** 04/18/18

SUBMITTED AND CERTIFIED BY:

NEBB TAB FIRM: Accu-Flow Balancing Co.
TAB SUPERVISOR: Michael Hensel
REG. NO. 3392 **SIGNATURE:** Michael Hensel
DATE: 04/18/18 **CERTIFICATION EXPIRATION DATE:** March 31, 2019





INSTRUMENT CERTIFICATION LIST

<u>Manufacturer</u>	<u>Model</u>	<u>Serial No.</u>	<u>Calibration Test Date</u>	<u>Calibration Due Date</u>
Alnor	Balometer / Flowhood 6461	70546189	11/12/17	11/12/18
Alnor	RVA801	A02984	01/05/18	01/05/19
Biddle	Tachometer	791511	01/08/18	01/08/19
Fluke	336 Clamp Meter	90458493	01/05/18	01/05/19
Shortridge	HydroData Multimeter HDM-250	W08127	06/27/17	06/27/18
Shortridge	Air Data Multimeter ADM-870	M91792	01/16/18	01/16/19
Shortridge	Velgrid	Part of ADM 870 Kit	01/16/18	01/16/19
Shortridge	Pitot tube	Part of ADM 870 Kit	01/16/18	01/16/19
Shortridge	Air Foil	Part of ADM 870 Kit	01/16/18	01/16/19
Shortridge	Temperature Probes	Part of ADM 870 Kit	01/16/18	01/16/19



Abbreviations

<u>Abbreviation</u>	<u>Represents</u>	<u>Abbreviation</u>	<u>Represents</u>
A/L	Airlock	MAX	Maximum
ACH	Air Changes Per Hour	MER	Mechanical Equipment Room
Address	VAV Designation	MFG	Manufacturer
AHU	Air Handler Unit	MIN	Minimum
AK	Free Area	NA	Not Applicable
AMP	Amperage	NL	Not Listed
AMS	Air Monitor Station	NM	Not Measured
BCU	Blower Coil Unit	NO	Number
BHP	Break Horse Power	NP	Not Provided
BI / BO	Bag In / Bag Out	NR	Not Recorded
BLDG	Building	OA	Outside Air
BSC	Bio Safety Cabinet	OED	Open End Duct
Cal Fact	Calibration Factor	PD	Pitch Diameter
CD	Ceiling Diffuser	PRV	Power Roof Ventilator
CDWP	Condenser Water Pump	QTY	Quantity
CFM	Cubic Feet Per Minute	RF	Return Fan
CMD	Command	RH	Relative Humidity
CV	Constant Volume	RPM	Revolutions Per Minute
CVR	Constant Volume Return	RR	Return Register
CVS	Constant Volume Supply	RTU	Roof Top Unit
CWP	Chilled Water Pump	SA	Supply Air
CWS	Chilled Water Supply	SERV	Service
DEH	Dehumidifier	SERV. FACT.	Service Factor
DISCH	Discharge	SF	Supply Fan
DMP	Damper	SHV	Sheave
DP	Differential Pressure	SP	Static Pressure
EF	Exhaust Fan	SQ FT	Square Feet
EG	Exhaust Grille	SR	Supply Register
ERH	Electric Reheat	STR	Stair
ERU	Energy Recovery Unit	TDV	Triple Duty Valve
FCU	Fan Coil Unit	TEMP	Temperature
FPB	Fan Powered Box	TYP	Typical
FPM	Feet Per Minute	UK	Unknown
GPM	Gallons Per Minute	UV	Unit Ventilator
HP	Horse Power	VAV	Variable Air Volume Box
HWC	Hot Water Coil	VD	Volume Damper
HWP	Hot Water Pump	VFD	Variable Frequency Drive
HWS	Hot Water Supply	WC	Water Column
HZ	Hertz	WG	Water Gauge
ID	Identification	WMS	Wire Mesh Screen
LD	Linear Diffuser	WSHP	Water Source Heat Pump

NOTE: NOT ALL ABBREVIATIONS ARE USED IN THIS REPORT



TABLE of CONTENTS

Summary Report

RTU-1	_____	Pages 1 - 3
RTU-2	_____	Pages 4 - 6
EF-1	_____	Pages 7 - 8
EF-2	_____	Pages 9 - 10

Marked Up Drawing



Project: Law Offices

Date: April 18, 2018

Summary Report

New RTU's and exhaust systems were balanced to achieve the design cfm listed. System design cfm is based on the calculated square footage of the areas served from (2) 7-1/2 ton units.

Refer to report and included marked up drawing:

272 Titus Avenue, Ste. 116 - Warrington, PA 18976 - Office: 267-483-5490 - Fax: 267-483-5491

accuflow@accuflowbalancing.com

AIR APPARATUS TEST REPORT

PROJECT:	Law Offices		
UNIT/SYSTEM:	RTU-1 / Rooftop Unit	SERVICE:	1st Floor
LOCATION:	Roof	DRW #	M102

UNIT DATA		
MANUFACTURER / MODEL NUMBER	Daikin	DCG0902103BXXXAB
SERIAL NUMBER / DISCHARGE	1706325078	Vertical
SHEAVE MFG. / SHEAVE MODEL	Browning	7-1/4" O.D.
SHV. BUSHING / BORE	H1	1"
NO. OF BELTS / SIZE	1	AX51
NO. OF FILTERS / SIZE	4	16 x 20 x 2

MOTOR DATA			
HORSE POWER / RPM / FRAME	1.50	1745	N/L
VOLTS / PHASE / HZ	208-230	3	60
F.L. AMPS / S.F.	4.8	1.15	
SHEAVE MFG. / SHEAVE MODEL	Browning	IVL40	
SHV. BUSHING / BORE		7/8"	
SHV. C.L. DISTANCE / SHV.ADJUSTMENT	18-1/4" C.L.	Maximum P.D.	

TEST DATA	DESIGN	ACTUAL
TOTAL CFM	3000	3053
RETURN AIR CFM	2700	2739
OUTSIDE AIR CFM	300	314
TOTAL STATIC PRESSURE"	N/L	1.21"
EXTERNAL STATIC PRESSURE"	1.00"	0.81"
SUCTION PRESS." / DISCHARGE PRESS."	— / —	- 0.82" / + 0.39"
FAN R.P.M.	N/L	850
VOLTAGE	208-230	213
AMPERAGE	4.8	4.4
CORRECT ROTATION VERIFIED		Verified

REMARKS: O/A = measured supply less measured return

DATE: 04/18/18

READINGS BY: MRH / CD

PAGE: 1

GRILLE / REGISTER / DIFFUSER TEST REPORT

PROJECT: Law Offices	
UNIT/SYSTEM: RTU-1 / Supply	DRAWING # : M102
GRD MANUF. N/L	TEST INSTRUMENT Balometer

GRILLE, REGISTER, DIFFUSER					DESIGN	ACTUAL	NOTES
AREA SERVED	NO.	TYPE	SIZE	INLET	CFM	CFM	
Office	1	CD	24 x 24	8"Ø	225	235	
Office	2	CD	24 x 24	8"Ø	250	251	
Office	3	CD	24 x 24	8"Ø	225	244	
Office	4	CD	24 x 24	8"Ø	225	234	
Office	5	CD	24 x 24	8"Ø	250	268	
Eagle Conference Room	6	CD	24 x 24	8"Ø	225	228	
Eagle Conference Room	7	CD	24 x 24	8"Ø	225	243	
Mens Room	8	CD	24 x 24	6"Ø	150	160	
Restroom	9	CD	24 x 24	6"Ø	125	133	
Rhino Conference Room	10	CD	24 x 24	8"Ø	250	238	
Reception 1st Floor	11	CD	24 x 24	10"Ø	350	341	
Vestibule	12	CD	24 x 24	8"Ø	250	247	
Open Office	13	CD	24 x 24	8"Ø	250	231	
					/	/	
Total					3000	3053	

REMARKS:

DATE: 04/18/18	READINGS BY: MRH / CD	PAGE: 2
----------------	-----------------------	---------

GRILLE / REGISTER / DIFFUSER TEST REPORT

PROJECT: Law Offices	
UNIT/SYSTEM: RTU-1 / Return	DRAWING # : M102
GRD MANUF. N/L	TEST INSTRUMENT Balometer

[illegible]

REMARKS:

DATE:	04/18/18	READINGS BY:	MRH / CD	PAGE:	3
-------	----------	--------------	----------	-------	---

AIR APPARATUS TEST REPORT

PROJECT:	Law Offices		
UNIT/SYSTEM:	RTU-2 / Rooftop Unit	SERVICE:	1st Floor
LOCATION:	Roof	DRW #	M102

UNIT DATA		
MANUFACTURER / MODEL NUMBER	Daikin	DCG0902103BXXXAB
SERIAL NUMBER / DISCHARGE	1709279861	Vertical
SHEAVE MFG. / SHEAVE MODEL	Browning	7-1/4" O.D.
SHV. BUSHING / BORE	H2	1"
NO. OF BELTS / SIZE	1	AX51
NO. OF FILTERS / SIZE	4	16 x 20 x 2

MOTOR DATA			
HORSE POWER / RPM / FRAME	1.50	1745	N/L
VOLTS / PHASE / HZ	208-230	3	60
F.L. AMPS / S.F.	4.8	1.15	
SHEAVE MFG. / SHEAVE MODEL	Browning	IVL40	
SHV. BUSHING / BORE		7/8"	
SHV. C.L. DISTANCE / SHV.ADJUSTMENT	18-1/4" C.L.	Maximum P.D.	

TEST DATA	DESIGN	ACTUAL
TOTAL CFM	3000	2978
RETURN AIR CFM	2700	2662
OUTSIDE AIR CFM	300	314
TOTAL STATIC PRESSURE"	N/L	1.40"
EXTERNAL STATIC PRESSURE"	1.00"	0.96"
SUCTION PRESS." / DISCHARGE PRESS."	— / —	- 0.86" / + 0.54"
FAN R.P.M.	N/L	860
VOLTAGE	208-230	212
AMPERAGE	4.8	4.5
CORRECT ROTATION VERIFIED		Verified

REMARKS: O/A = measured supply less measured return

DATE: 04/18/18 READINGS BY: MRH / CD PAGE: 4

GRILLE / REGISTER / DIFFUSER TEST REPORT

PROJECT: Law Offices	
UNIT/SYSTEM: RTU-2 / Supply	DRAWING # : M102
GRD MANUF. N/L	TEST INSTRUMENT Balometer

GRILLE, REGISTER , DIFFUSER					DESIGN	ACTUAL	NOTES
AREA SERVED	NO.	TYPE	SIZE	INLET	CFM	CFM	
Kitchenette	1	CD	24 x 24	10"Ø	360	339	
Open Office	2	CD	24 x 24	10"Ø	250	234	
Office	3	CD	24 x 24	8"Ø	225	218	
Office	4	CD	24 x 24	8"Ø	250	259	
Copy Room	5	CD	24 x 24	8"Ø	225	244	
Office	6	CD	24 x 24	8"Ø	225	228	
Office	7	CD	24 x 24	8"Ø	225	220	
Shark Conference Room	8	CD	24 x 24	8"Ø	225	232	
Shark Conference Room	9	CD	24 x 24	8"Ø	225	227	
Womens Room	10	CD	24 x 24	6"Ø	150	160	
Gator Conference Room	11	CD	24 x 24	8"Ø	260	250	
Restroom	12	CD	24 x 24	6"Ø	130	133	
Open Office	13	CD	24 x 24	8"Ø	250	234	
					/	/	
Total					3000	2978	

REMARKS:

DATE: 04/18/18	READINGS BY: MRH / CD	PAGE: 5
----------------	-----------------------	---------

GRILLE / REGISTER / DIFFUSER TEST REPORT

PROJECT: Law Offices	
UNIT/SYSTEM: RTU-2 / Return	DRAWING # : M102
GRD MANUF. N/L	TEST INSTRUMENT Balometer

[illegible]

REMARKS:		
DATE: 04/18/18	READINGS BY: MRH / CD	PAGE: 6

CABINET EXHAUST FAN TEST REPORT

PROJECT:	Law Offices	
SYSTEM:	Exhaust	DRAWING #: M102

FAN DATA	
FAN NUMBER	EF-1
LOCATION	Above Ceiling
AREA SERVED	Mens Room & Restroom
MANUFACTURER	Fan Tech
MODEL NUMBER	FR100

MOTOR DATA	
HORSEPOWER	19.5 (watts)
VOLTS / PHASE / HZ	115 / 1 / 60
AMPERAGE	0.17
RPM	N/L

TEST DATA	DESIGN	ACTUAL
CFM	100	94

REMARKS:

DATE: 04/18/18

READINGS BY: MRH / CD

PAGE: 7

GRILLE / REGISTER / DIFFUSER TEST REPORT

PROJECT: Law Offices	
UNIT/SYSTEM: EF-1 / Exhaust	DRAWING # : M102
	TEST INSTRUMENT Balometer

[illegible]

REMARKS:	
----------	--

DATE: 04/18/18	READINGS BY: MRH / CD	PAGE: 8
----------------	-----------------------	---------

CABINET EXHAUST FAN TEST REPORT

PROJECT:	Law Offices	
SYSTEM:	Exhaust	DRAWING #: M102

FAN DATA	
FAN NUMBER	EF-2
LOCATION	Above Ceiling
AREA SERVED	Womens Room & Restroom
MANUFACTURER	Fan Tech
MODEL NUMBER	FR100

MOTOR DATA	
HORSEPOWER	19.5 (watts)
VOLTS / PHASE / HZ	115 / 1 / 60
AMPERAGE	0.17
RPM	N/L

TEST DATA	DESIGN	ACTUAL
CFM	100	92

REMARKS:

DATE: 04/18/18

READINGS BY: MRH / CD

PAGE: 9

TEST REPORT

PROJECT: Law Offices

UNIT/SYSTEM: EF-2 / Exhaust

DRAWING # : M102

TEST INSTRUMENT Balometer

GRILLE, REGISTER, DIFFUSER

DESIGN

ACTUAL

NOTES

AREA SERVEDNO.

TYPE

SIZE

INLETCFMCFM

Womens Room

E-1

EG

4"Ø

4" Q

50

45

Restroom

E-2EG

4"Ø

4" Q

5047

Total

10


10092

REMARKS:

DATE: 04/18/18

READINGS BY: MRH / CD

PAGE: 10



M102