

TOWNSHIP OF BRICK



CONSTRUCTION PERMIT APPLICATION

JAN 2 / 87

BUILDING

(old NJ Bell Bldg.)

I. IDENTIFICATION

1. Proposed Work at: 751 Brick Bldg Brick Township 08723

2. Owner Name: Edmond J Magle Tel. 201 295-2661-753 6840

Address: 285 Adelson Rd.

3. Principal Contractor: A.U.C. Inc Tel. 1800 241 0645 920 2288

Address: 1475 Hlonlike Rd Suite 100 Canyon Ca 92029

Lic. No. or Builder Reg. No. _____ Federal Emp. No. _____

4. Architect or Engineer: _____ Tel. () _____

Address _____

5. Responsible Person in Charge of Work Donald Blankinship Tel. 201 920 2288

673-14

II. PROPOSED WORK

A. TYPE OF WORK	B. CATEGORIES OF WORK	D. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?																
1. ☐ Minor Work (Single Trade) 2. ☐ Small Job (\$5,000 and no Prior Approvals) <i>Complete only II.B., III and IV.A. and Page 2</i> 3. ☐ New Building 4. ☐ Addition 5. ☒ Alteration 6. ☒ Repair, Replacement 7. ☐ Demolition 8. ☐ Other: <u>Common Alteration</u>	<table border="1"> <thead> <tr> <th>Permit/Category</th> <th>Estimated</th> </tr> </thead> <tbody> <tr> <td>1. ☐ Building/Structural</td> <td>\$10,000</td> </tr> <tr> <td>2. ☐ Plumbing</td> <td>5,000</td> </tr> <tr> <td>3. ☒ Electrical</td> <td>20,000 20,000</td> </tr> <tr> <td>4. ☐ Fire Protection</td> <td>10,000</td> </tr> <tr> <td>5. ☐ Other: <u>Heat Air</u></td> <td>10,000</td> </tr> <tr> <td>6. ☐ Other: <u>Carpet wall</u></td> <td>20,000</td> </tr> <tr> <td colspan="2">TOTAL COST: <u>\$150,000</u></td> </tr> </tbody> </table> C. DO YOU WANT: 1. ☐ Partial Releases 2. ☐ Prototype Processing	Permit/Category	Estimated	1. ☐ Building/Structural	\$10,000	2. ☐ Plumbing	5,000	3. ☒ Electrical	20,000 20,000	4. ☐ Fire Protection	10,000	5. ☐ Other: <u>Heat Air</u>	10,000	6. ☐ Other: <u>Carpet wall</u>	20,000	TOTAL COST: <u>\$150,000</u>		1. ☐ Elevators/Dumbwaiters 2. ☐ High-Pressure Boilers 3. ☐ Refrigeration Systems 4. ☐ Pressure Vessels 5. ☐ Hazardous Uses/Places of Assembly 6. ☒ Cross-connections/Backflow Preventors 7. ☒ Sprinklers 8. ☐ Smoke Control Systems in Open Wells
Permit/Category	Estimated																	
1. ☐ Building/Structural	\$10,000																	
2. ☐ Plumbing	5,000																	
3. ☒ Electrical	20,000 20,000																	
4. ☐ Fire Protection	10,000																	
5. ☐ Other: <u>Heat Air</u>	10,000																	
6. ☐ Other: <u>Carpet wall</u>	20,000																	
TOTAL COST: <u>\$150,000</u>																		

III. DESCRIPTION OF BUILDING USE (USE GROUPS)

A. RESIDENTIAL

1. ☐ Hotels (R-1) If new construction, enter no. of dwelling units _____

2. ☐ Multi-Family (R-2) HMD Reg. No.: _____

3. ☐ Two Family (R-3b)

4. ☐ One-Family (R-3a) If other than new construction, enter no. of dwelling units: _____

Before Construction: _____

After Construction: _____

Net Gain (or loss): _____

B. NON-RESIDENTIAL

5. ☐ Theatres with Stage (A-1-A)	16. ☐ Institutional Detention Center (I-1)
6. ☐ Movie Theatres (A-1-B)	17. ☐ Hospitals, Infirmeries (I-2)
7. ☐ Night Clubs (A-2)	18. ☐ Group Homes (I-3)
8. ☐ Restaurants, Libraries, Museums (A-3)	19. ☐ Mercantile (M)
9. ☐ Religious Assembly (A-4)	20. ☐ Moderate-Hazard Warehouse (S-1)
10. ☐ Outdoor Assembly (A-5)	21. ☐ Low-Hazard Warehouse (S-2)
11. ☒ Business (B)	22. ☐ Temporary, Misc. (U)
12. ☐ Educational (E)	23. ☐ Other _____
13. ☐ Moderate-Hazard Factory (F-1)	
14. ☐ Low-Hazard Factory (F-2)	
15. ☐ High-Hazard (H)	

IV. BUILDING CHARACTERISTICS

A. OWNERSHIP

1. ☒ Private (Individual, Corp., Non-profit Inst., Etc.)

2. ☐ Public (State, County or Local Govt.)

B. HEATING FUEL

Principal	Secondary	Type
3. ☐	☐	Gas
4. ☐	☐	Oil
5. ☒	☐	Electric
6. ☐	☐	Solid (Wood, Coal, Etc.)
7. ☐	☐	Propane
8. ☐	☐	Solar
9. ☐	☐	Other _____

C. TYPE OF SEWAGE DISPOSAL

10. ☒ Public or Private Company

11. ☐ Private (Septic Tank, Etc.)

D. TYPE OF WATER SUPPLY

12. ☒ Public or Private Company

13. ☐ Private (Well, Etc.)

E. BUILDING CHARACTERISTICS

14. No. of Stories ONE

15. Height of Structure 20' Ft.

16. Area—Largest Floor 50 x 80 Sq. Ft.

17. Bldg. Area—All Fls. _____ Sq. Ft.

18. Volume of Structure _____ Cu. Ft.

19. Total Land Area Disturbed _____ Sq. Ft.

LDS BR 10310840

State Specific Use: _____

If Change in Use Group, Indicate Former: Brick Bldg

SIGNATURE _____

DATE _____

AGENT NAME**ADDRESS****SIGNATURE**

PERMIT CONTROL

I. PLAN REVIEW STATUS

Updated at time of receipt of drawings and when plans are approved.

- ☐ PARTIAL RELEASES
☐ PROTOTYPE PLAN - FILE LOCATION AND NO. _____

Plan Review Required	Type of Work	Plans Received By Date	Receiver	Approval Date	Reviewer	Comments
☒	BUILDING	1-2-87	AP	1-5-87	ED	
	Footings/Foundations					
	Framing					
	Architectural					
	Other <u>Z</u>			1/2/87	JK	
☐	PLUMBING					
☐	ELECTRICAL					
☒	FIRE PROTECTION			1/9/87	CL	
☐	OTHER					

II. PERMIT/INSPECTION STATUS

Updated at time of permit and after final approvals.

Issue Date	Category	Revisions	Final Inspection	Comments
☒	ALL CONSTRUCTION			
☒	BUILDING	2/8/88	2-8-88	LM
	Footings/Foundations			
	Framing			
	Architectural			
	Other			
☒	PLUMBING			
☒	ELECTRICAL			4-15-88 OK BK
☒	FIRE PROTECTION			7-16-87 AA
	OTHER			

III. CERTIFICATES ISSUED

CERTIFICATES TO BE ISSUED:

- | | |
|---|--------------------------------|
| ☐ Temporary Certificate of Occupancy | Date Issued _____ |
| ☐ Temporary Certificate of Occupancy | Date Expired _____ |
| ☐ Certificate of Occupancy | No. _____ |
| ☐ Certificate of Continued Occupancy | No. _____ |
| ☒ Certificate of Approval | No. <u>9653</u> <u>4-20-88</u> |
| ☐ None | |

IV. ON-GOING INSPECTIONS

On-going Inspections Required (See Page 1, II.D.)

Date Posted to Log and Tickler

V. FEE SUMMARY

Initial fee collection recorded in A; all others in section B.

A. COLLECTED AT TIME OF CONSTRUCTION PERMIT ISSUANCE

	AMOUNT
BUILDING	\$ 1125.00
PLUMBING	_____
ELECTRICAL	_____
FIRE PROTECTION	60.00
OTHER	_____

SUBTOTAL \$ 1185.00

- LESS: 20% of subtotal (when plan review performed by state agency). (5.00)

D.C.A. TRAINING FEE .0006 x _____

CERTIFICATE OF OCCUPANCY 20.00

OTHER _____

OTHER _____

TOTAL COLLECTED WHEN PERMIT ISSUED \$ 1110.00

DATE 1-5-87 Collected By J.C. CK. 1,150

B. COLLECTED AFTER CONSTRUCTION PERMIT ISSUANCE

Date	Collected By	AMOUNT
CERTIFICATE OF OCCUPANCY		_____
OTHER		_____
OTHER		_____
- LESS: Refunds		(_____)
TOTAL COLLECTED AFTER PERMIT ISSUED		\$ _____

C. TOTAL CONSTRUCTION FEES COLLECTED

	AMOUNT
COLLECTED WITH PERMIT (VA)	\$ _____
COLLECTED AFTER PERMIT (VB)	_____
TOTAL	\$ _____

TOWNSHIP OF BRICK



CERTIFICATE

CERT. NO.	9653
DATE ISSUED	4-20-88
Block	673
Lot	14
Subdivision	

IDENTIFICATION

Owner	Edmond J. Nagle	Agent	A.U.C., Inc.
Address	285 Aderson Rd.	Address	1475 Klondike Rd.
			Suite 100
Tel. ()		Tel. ()	Congers, Ga. 30207
Work Site Address		Lic. No.	
	751 Brick Blvd.	Federal Emp. No.	

PAYMENTS

Fees Remitted	\$	
☐ Check No.		
☐ Cash		
☐ Other		
Collected By:		
Date:		

CERTIFICATE OF OCCUPANCY/APPROVAL

A. ☐ CERTIFICATE OF OCCUPANCY

☒ CERTIFICATE OF APPROVAL

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

B. ☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

C. ☐ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than _____, 19____ or the owner will be subject to a fine or order to vacate:

D. DESCRIPTION OF WORK:

Commercial alteration

USE GROUP	B	FIRE GRADING	2 hours
MAXIMUM LIVE LOAD		MAXIMUM OCCUPANCY LOAD	
SPECIFIC USE	Storer Cable - Business		

FINAL COST OF CONSTRUCTION: \$ 150,000.

Arthur J. Cerzo
CONSTRUCTION OFFICIAL

PLAN REVIEW AND INSPECTION — BUILDING

DATE

JOB CONDITION/COMMENTS

1/27/88

Handrails were going down to basement

Fire Grading:

Maximum Live Load:

Maximum Occupancy Load:

JOB SUMMARY

PLAN REVIEW

☐ No Plans Required

☒ All

☐ Footing/Foundation

☐ Frame

☐ Architectural

☐ Other

Date

1-5-82

Initials

BL

INSPECTIONS FINAL

☐ CO ☐ CCO ☐ CA

Date: 2-8-88

Inspected By: [Signature]

INSPECTIONS

Type

☐ Footing/Foundation

☐ Slab

☒ Frame

☐ Architectural

☐ Insulation

☒ Finishes

☐ Energy

☐ Mechanical

☐ TCO

☐ Other

Failure Dates

Approval Date

1-13-87

1/27/88



FIRE SUBCODE



PERMIT NO. 9653
DATE ISSUED 1-5-87
REVISION DATE _____
Block 673 Lot 14
Subdivision _____

A. IDENTIFICATION

APPLICANT - Complete unshaded areas only

When changing contractors, notify this office

Owner STORE CABLE COMMUNICATION Contractor SHORE FIRE PROTECT
Address 751 BRICK BLVD Address 652 DRUMPOY RD
BRICK TOWN NJ BRICK TOWN NJ
Tel. () 920-2288 Tel. () 920-2210
Work Site Address SAME Lie. No. _____
Federal Emp. No. _____

CERTIFICATION IN LIEU OF OATH:

(Complete for Minor Work and Small Job Only)

I hereby certify that the proposed work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.

Thomas J. Pale
AGENT SIGNATURE

B. TECHNICAL SITE DATA

B1. SPRINKLERS

TYPE: ☒ Wet ☐ Dry ☐ Other _____ FEE
Areas Sprinkled: ☐ Full ☒ Partial (Specify in comments) BASEMENT
No. of Heads: 92 No. of Spare Heads: 0
☐ Valves Supervised - Method: WATER FLOW SWITCH
Water Supply - Source: CITY Size: 16"
F.D. Connection Location: WEST SIDE OF BUILDING
Estimated Cost of Work: \$ 19,000 \$ 45.00

B2. SPECIAL SUPPRESSION SYSTEMS

TYPE: ☐ Dry Chemical ☐ CO₂
☐ Halon ☐ Foam
☐ Other _____
Manual Pull: ☐ Yes ☐ No
Locations: _____

Estimated Cost of Work: \$ _____ \$ _____

B3. ALARM

TYPE: ☐ Manual ☐ Automatic FEE
Supervision Type: ☐ Local ☐ Central
☐ Proprietary ☐ Remote Location
Estimated Cost of Work: \$ _____

B4. STAND PIPES

Pipe Size: _____ Pump Size: _____
Water Source: _____ Size: _____
F.D. Connection Location: _____
Hose Station: ☐ Yes ☐ No
Estimated Cost of Work: \$ _____

B5. OTHER

	Subtotal
Minimum Fire Protection Fee (If Applicable)	\$ <u>45.00</u>
Total Fire Protection Fee (Greater of Minimum or Subtotal)	\$ <u>15.00</u>
	\$ <u>60.00</u>

C. FIRE PROTECTION CHARACTERISTICS

USE GROUP _____ Present _____ Proposed _____
Heating Systems - Location: _____
Type: ☐ Gas ☐ Oil ☐ Electrical ☐ Solar ☐ Other _____
Fuel Storage Tank - Location: _____ Fuel Type: _____ Capacity: _____
Total Estimated Cost of Fire Protection Work: \$ _____

D. COMMENTS

☐ Partial Releases ☐ Prototype Processing



FIRE SUBCODE
TECHNICAL SECTION



PERMIT NO.	9653
DATE ISSUED	11-2-89
REVISION DATE	
Block	473
Subdivision	Lot 14

A. IDENTIFICATION

APPLICANT - Complete unshaded areas only		When changing contractors, notify this office	
Owner	<u>STABLE DATE CUMMINS</u>	Contractor	<u>STABLE FIRE PROTECTION</u>
Address	<u>751 BRICK BLVD</u>	Address	<u>652 DRUMHURST RD</u>
	<u>BRICK TOWN N.J.</u>		<u>BRICK TOWN N.J.</u>
Tel. ()	<u>732-2206</u>	Tel. ()	<u>920-2216</u>
Work Site Address	<u>SAME</u>	Lic. No.	
		Federal Emp. No.	

CERTIFICATION IN LIEU OF OATH: (Complete for Minor Work and Small Job Only)	
I hereby certify that the proposed work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.	
<u>AGENT SIGNATURE</u>	

B. TECHNICAL SITE DATA

B1. SPRINKLERS		B3. ALARM	
TYPE: ☒ Wet ☐ Dry ☐ Other	FEE	TYPE: ☐ Manual ☐ Automatic	FEE
Area Sprinkled: ☐ Full ☒ Partial (Specify in comments)		Supervision Type: ☐ Local ☐ Central	
No. of Heads: <u>92</u>	No. of Spare Heads: <u>0</u>	Estimated Cost of Work: \$	
☐ Valves Supervised - Method: <u>BRICK TOWN N.J.</u>		B4. STAND PIPES	
Water Supply - Source: <u>CITY</u>	Size: <u>16"</u>	Pipe Size: _____	Pump Size: _____
FD Connection Location: <u>WEST SIDE OF BRICK TOWN</u>		Water Source: _____	Size: _____
Estimated Cost of Work: \$ <u>145,000</u>		FD Connection Location: _____	
B2. SPECIAL SUPPRESSION SYSTEMS		Hose Station: ☐ Yes ☐ No	
TYPE: ☐ Dry Chemical ☐ CO2		Estimated Cost of Work: \$	
☐ Halon ☐ Foam		B5. OTHER	
☐ Other			
Manual Pull: ☐ Yes ☐ No			
Locations: _____			
Estimated Cost of Work: \$		Subtotal <u>\$45,000</u>	
		Minimum Fire Protection Fee (If Applicable) <u>\$15,000</u>	
		Total Fire Protection Fee (Greater of Minimum or Subtotal) <u>\$60,000</u>	

C. FIRE PROTECTION CHARACTERISTICS

USE GROUP _____	Present _____	Proposed _____
Heating Systems - Location: _____		
Type: ☐ Gas ☐ Oil ☐ Electrical ☐ Solar ☐ Other		
Fuel Storage Tank - Location: _____	Fuel Type: _____	Capacity: _____
Total Estimated Cost of Fire Protection Work: \$ _____		

D. COMMENTS

☐ Partial Releases	☐ Prototype Processing
---	---

PLAN REVIEW AND INSPECTION – FIRE

DATE _____

JOB CONDITION/COMMENTS[illegible]

JOB SUMMARY

- ☐ No Plans Required
☒ Plan Review Approved

Date: 1-5-17

Approved By: At Large

INSPECTIONS FINAL

- ☐ CO ☐ CCO ☒ CA

Date: 7-7-87

Inspected By: 

INSPECTIONS

Type	Failure Date	Approval Date
☐ Fire Suppression Test		
☐ Fire Alarm Test		
☐ Smoke Test		
☐ TCO		
☒ Other <i>Hydrosensor</i>		<i>7-16-87</i>
☒ Other <i>Flow Alarm</i>		<i>7-16-87</i>
☐ Other		
☐ Other		

TOWNSHIP OF BRICK



PERMIT NO. 9653
 DATE ISSUED 1-8-87
 REVISION DATE _____
 Block 293 Lot 14
 Subdivision _____

A. IDENTIFICATION

APPLICANT - Complete unshaded areas only When changing contractors, notify this office

Owner Edmon J Maglo Contractor Alce Inc.
 Address 285 Addison Rd Address 1495 Nondine Rd
 Tel. 201 953-6840 Tel. (201) 480 241 0045
 Work Site Address 751 Brick Bld Lic. No. _____
Brick Township Federal Emp. No. _____

CERTIFICATION IN LIEU OF OATH:
 (Complete for Minor Work and Small Job Only)
 I hereby certify that the proposed work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.
 AGENT SIGNATURE _____

B. TECHNICAL SITE DATA

DESCRIPTION OF WORK Give detail description including materials used, dimensions, etc.

TYPE OF WORK:
☐ New Building
☒ Addition
☒ Alteration/Renovation
☐ Roofing
☐ Siding
☐ Other _____
☒ Demolition
☒ Miscellaneous
☐ Fence
☐ Sign
☐ Pool
☐ Elevator
☐ Other _____

Fee Basis	Fee
Minimum Building Fee (if applicable)	\$ _____
Total Building Fee (Greater of Minimum or Subtotal)	\$ _____
SUBTOTAL	\$ _____

☐ See Plans

C. BUILDING CHARACTERISTICS

USE GROUP: Office Present _____ Proposed _____

No. of Stories One Total Building Area-All Floors 4600 Sq. Ft.
 Height of Structure 20' Ft. Volume of Structure _____ Cu. Ft.
 Area-Largest Floor 52 x 82 Sq. Ft. Total Land Area Disturbed 300 x 400 Sq. Ft.
 Estimated Cost of Building Work: \$ 150,000.00

D. COMMENTS

☐ Partial Releases ☐ Prototype Processing

MUNICIPALITY B.T.



CUT-IN-CARD

LOCATION _____ UTILITY CO L.P.

251 Brook Road BLK _____ LOT _____

OWNER E. Nagel OCCUPANT Stone Cable TV

"Installation in the above premises has been inspected and is in accordance with N.E.C. utility and DCA requirements."

☒ FINAL ☐ TEMPORARY

This approval void after _____ days

SERVICE _____ RANGE _____ WATER HEATER _____

AIR COND _____ ELECT HEAT _____ MISC _____

COMMENTS Additional wiring

DATE 9-15-88 PERMIT # 0258 INSPECTOR B. Roehrs

Elec. 104

Insp. Lic # 79

CONTRACTOR'S MATERIAL & TEST CERTIFICATE

SPRINKLER SYSTEMS - WATER SPRAY SYSTEMS

PART "A" GENERAL

PROCEDURE

UPON COMPLETION OF WORK, INSPECTION AND TESTS SHOULD BE MADE BY CONTRACTOR'S REPRESENTATIVE AND WITNESSED BY AN OWNER'S REPRESENTATIVE. ALL DEFECTS SHOULD BE CORRECTED AND SYSTEM LEFT IN SERVICE BEFORE CONTRACTOR'S MEN FINALLY LEAVE THE JOB.

A CERTIFICATE SHOULD BE FILLED OUT AND SIGNED BY BOTH REPRESENTATIVES. COPIES SHOULD BE PREPARED FOR INSPECTING AUTHORITIES, OWNER AND CONTRACTOR. IT IS UNDERSTOOD THE OWNER'S REPRESENTATIVE'S SIGNATURE IN NO WAY PREJUDICES ANY CLAIM AGAINST CONTRACTOR FOR FAULTY MATERIAL, POOR WORKMANSHIP OR FAILURE TO COMPLY WITH INSPECTING AUTHORITY'S REQUIREMENTS OR LOCAL ORDINANCES.

PROPERTY NAME

STORER CABLE

DATE

7/16

PROPERTY ADDRESS

BRICK BLVD. BRICK N.J.

**ORIGINAL
ILLEGIBLE**

PLANS

ACCEPTED BY INSPECTION AUTHORITY (S) NAMES

ADDRESS

INSTALLATION CONFORMS TO ACCEPTED PLANS
EQUIPMENT USED IS APPROVED
IF NO, STATE DEVIATIONS

YES ☐
YES ☐

NO ☐
NO ☐

INSTRUC.

TIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE OF THIS NEW EQUIPMENT
IF NO, EXPLAIN

YES ☐

NO ☐

HAS A COPY OF INSTRUCTION AND MAINTENANCE CHART BEEN LEFT AT PLANT
IF NO, EXPLAIN

YES ☐

NO ☐

TEST

DESCRIP.

TION

FLUSHING: Flow the required rate until mains are clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs.

Flush at flows not less than 750 GPM for 6-inch pipe and smaller, 1000 GPM for 8-inch, 1500 GPM for 10-inch, 2000 GPM for 12-inch. Where supply cannot produce stipulated flow rate, obtain maximum available by using properly sized discharge devices.

HYDROSTATIC: Hydrostatic test should be made at not less than 200 PSI for two hours or 50 PSI above static pressure in excess of 150 PSI. Differential dry-pipe valve clappers should be left open during test to prevent damage. All above-ground piping leakage should be stopped.

LEAKAGE: New pipe laid with rubber gasketed joints should, if the workmanship is satisfactory, have no leakage at the joints. Unsatisfactory amounts of leakage usually result from twisted, pinched or cut gaskets. However, some leakage might result from small amounts of grit or small imperfections. The amount of leakage at the joints should not exceed 2 quarts per hour per 100 joints irrespective of pipe diameter. The leakage should be distributed over all joints. If such leakage occurs at a few joints the installation should be considered unsatisfactory and necessary repairs made. New pipe laid with caulked lead or lead-substitute joints should, if the workmanship is satisfactory, have little or no leakage at the joints. Any joint having leakage or more than a "slight drip" or "weeping" should be repaired. Leakage should not exceed 1 cc. (liquid measure) per hour per inch of pipe diameter per joint. The leakage should be distributed over all joints. If such leakage occurs almost entirely at a few joints, the installation should be considered unsatisfactory and necessary repairs made.

PNEUMATIC: Establish 40 PSI air pressure and measure pressure drop which should not exceed 1 1/2 PSI in 24 hours. Test pressure tanks at normal water level and air pressure. and measure air pressure drop which should not exceed 1 1/2 PSI in 24 hours.

PART "B" — UNDERGROUND PIPING

LOCATION

FEEDS BLDGS.

UNDER

GROUND

PIPES

AND

JOINTS

PIPE TYPE AND CLASS

TYPE JOINT

CONFORMS TO _____ STANDARD
IF NO, EXPLAIN

YES ☐

NO ☐

JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED OR BACKED IN ACCORDANCE WITH _____ STANDARD
IF NO, EXPLAIN

YES ☐

NO ☐

TESTS

REQUIRED

AS STATED

FLUSHING

HYDROSTATIC

LEAKAGE

NEW UNDERGROUND PIPING FLUSHED ACCORDING TO _____ STANDARD

YES ☐

HOW WAS FLUSHING FLOW OBTAINED

THROUGH WHAT TYPE OPENING

LEAD-INS FLUSHED ACCORDING TO _____ STANDARD

HOW WAS FLUSHING FLOW OBTAINED

THROUGH WHAT TYPE OPENING


Y CONN. TO FLANGE & SPOUT ☐

OPEN TOP ☐

HYDROSTATIC TEST	ALL NEW UNDERGROUND PIPING HYDROSTATICALLY TESTED AT P.S.I. _____ FOR _____ HOURS	
LEAKAGE TEST	TOTAL MOUNT OF LEAKAGE MEASURED _____ GALS.	_____ HOURS
	ALLOWABLE LEAKAGE _____ GALS.	_____ HOURS
FRAMENTS	NUMBER INSTALLED _____	TYPE AND MAKE _____
	ALL OPERATE SATISFACTORILY YES ☐ NO ☐	
CONTROL VALVES	WATER CONTROL VALVES LEFT WIDE OPEN IF NO, STATE REASON YES ☐ NO ☐	
REMARKS	DATE LEFT IN SERVICE _____	
	NAME OF SPRINKLER CONTRACTOR _____ FOR PROPERTY OWNER (SIGNED) _____ TITLE _____	
SIGNATURES	FOR SPRINKLER CONTRACTOR (SIGNED) _____	DATE _____

PART "C" — SPRINKLER & WATER SPRAY ABOVE GROUND PIPING (FILL OUT SEPARATE PART "C" FOR EACH RISER)

LOCATION	SERVES BLDGS. _____											
TESTS REQUIRED	1. HYDROSTATIC TEST OF ALL PIPING 2. PNEUMATIC TEST OF ALL DRY PIPING 3. EQUIPMENT OPERATION TESTS OF ALL EQUIPMENT											
SPRINKLERS OR WATER SPRAY NOZZLES	MAKE <i>RELIABLE</i>	MODEL <i>350</i>	SIZE <i>1/2"</i>	QUANTITY <i>92</i>	TEMPERATURE RATING <i>165°</i>							
PIPE AND FITTINGS	MATERIAL AND KIND CONFORMS TO _____ <i>NEPA #13</i> STANDARD IF NONE, EXPLAIN											
ALARM VALVE OR FLOW INDICATOR	ALARM DEVICE				MAXIMUM TIME TO OPERATE THROUGH TEST PIPE							
	TYPE <i>ELECTRIC</i>	MAKE <i>POTTER</i>	MODEL <i>ROMER</i>	MIN.	SEC.							
DRY PIPE VALVES	MAKE	MODEL	SER. NO.	OPERATING TEST RESULTS				WATER PRESS.	AIR PRESS.	TRIP POINT AIR PRESS.	TIME WATER REACHED TEST OUTLET	ALARM OPERATED PROPERLY
				TIME TO TRIP THROUGH TEST PIPE								
				WITHOUT Q. O. D.		WITH Q. O. D.						
				MIN.	SEC.	MIN.	SEC.					
IF NO, EXPLAIN _____												
DELUGE & REACTION VALVES	OPERATION PNEUMATIC ☐ ELECTRIC ☐ HYDRAULIC ☐ PIPING SUPERVISED YES ☐ NO ☐ DETECTING MEDIA SUPERVISED YES ☐ NO ☐ DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS YES ☐ NO ☐ IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING YES ☐ NO ☐ IF NO, EXPLAIN _____											
	MAKE	MODEL	DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM		DOES EACH CIRCUIT OPERATE VALVE RELEASE		MAXIMUM TIME TO OPERATE RELEASE					
			YES	NO	YES	NO	MIN.	SEC.				
TESTS	ALL PIPING HYDROSTATICALLY TESTED AT _____ P.S.I. FOR _____ HOURS DRY PIPING PNEUMATICALLY TESTED EQUIPMENT OPERATE PROPERLY IF NO, STATE REASON YES ☐ NO ☐ DRAIN TEST: READING OF GAGE LOCATED NEAR WATER SUPPLY TEST PIPE: _____ P.S.I. RESIDUAL PRESSURE WITH VALVE IN TEST PIPE OPEN WIDE: _____ P.S.I.											
BLANK TESTING ASSETS	NUMBER USED _____		LOCATIONS _____				NUMBER REMOVED _____					
REMARKS	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN. <i>7/16/87</i>											
ART "C"	NAME OF SPRINKLER CONTRACTOR <i>SHORE FIRE PROTECTION</i>				FOR PROPERTY OWNER (SIGNED) _____ TITLE _____							
SIGNATURES	<i>Thomas Keeler</i>				<i>Anthony DeLuca Fire Subcontractor</i>							



Shore Fire Protection, Inc.

Designers & Installers Automatic Sprinkler Systems

P.O. BOX 222 SHORE ACRES

652 DRUMPOINT ROAD, BRICKTOWN N. J. 08723

TO Anthony Avello DATE July 17, 1987
36 Hadley Avenue PROJECT Storer Cable
Toms River, N. J. 08754
 REF. _____

WE ARE SENDING YOU ☒ Attached ☐ Under separate cover via _____ the following:

- | | | | | |
|---|---------------------------------------|---|--|---|
| ☐ Tracings | ☐ Prints | ☐ Sepias | ☐ Shop Drawings | ☐ Specifications |
| ☐ Copy of letter | ☐ Change order | ☐ Brochures | ☐ Cuts | ☐ Samples |
| ☐ Requisition | ☐ Plans | ☐ Submission No. | ☐ Addendum No. | ☐ |

# of COPIES	DRAWING NO.	DATE	DESCRIPTION
1	1	7-16-87	Hydrostatic test papers

THESE ARE TRANSMITTED as checked below:

- | | | | |
|--|---|--------------------------------------|-------------------------|
| ☒ For approval | ☐ For Revision and Comment | ☐ Resubmit | copies for approval |
| ☐ No exceptions taken | ☐ For Your Information | ☐ Submit | copies for distribution |
| ☐ Note markings | ☐ As Requested | ☐ Return | corrected prints |
| ☐ Rejected | ☐ For Your Records | ☐ For Payment | |
| ☐ Revise and Resubmit | ☐ _____ | ☐ _____ | |
| ☐ Confirm | | | |

REMARKS Dear Tony,
Enclosed please find one completed copy of the test papers
for Storer Cable in Brick, for your records

COPY TO _____

By: _____

INSPECTOR: Kenneth L. Fisher

DATE: 1-28-87

JOB: Stacer
CableSECTION: 11.1 -
1.1.1

TYPE OF WORK: CO 1.1.1

WEATHER: 11

LOCATION: 151 Kink Blvd

TEMPERATURE: Sunny

BLOCK: 673


LOT: 14

**ENGINEERING RECOMMENDATIONS FOR
CERTIFICATE OF OCCUPANCY
INSPECTION CHECK LIST**

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway		
2. Grading	✓	
3. Sidewalk	✓	
4. Road Pavement	✓	
5. Landscaping & Sodding	✓	
6. Clean-up Procedures	✓	
7. Note on going construction in immediate area	✓	
8. Safety	✓ *	See n!

COMMENTS REFERENCING ITEM NUMBER:

8.) Fencing for truck area installed as per plan

OK
2/1/88 J.C.**RECOMMENDATIONS:**☐ TEMP. C.O.☒ FINAL C.O.☐ DETAILED REINSPECTION☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED

PLANNING BOARD ENGINEER

2-2-87

MUNICIPAL ENGINEER

I _____, Authorized representative of _____, hereby acknowledge the above deficiencies, and further realize that the Certificate of Occupancy will be conditioned upon the acceptable resolution thereof within _____ days of the issuance of Certificate of Occupancy.