

NURSING

12055 COSTS
AT BORING 018-94

1170

18.2 & 18.03

425 Jack Martin Blvd.

PERMIT NO.

BLOCK

LOT

ADDRESS (SITE)

RECEIVED

RECEIVED



CONSTRUCTION PERMIT APPLICATION

DEC 7 1993

SEP 24 1993

Applicant Completes: Sections I, II, III, IV, VI and VII

I. IDENTIFICATION

1. Proposed Work-site at: 425 Jack Martin Blvd, Brick, N.J.

2. Name of Owner in Fee: Medical Center of Ocean County Tel. (908) 223-2103

Address 2121 Edgewater Place, Pt. Pleasant, NJ 08742

3. Ownership in Fee: Public _____ Private X

4. Principal Contractor: Fitzpatrick & Associates, Inc. Tel. (908) 542-6100

Address 1115 Pine Brook Rd., Tinton Falls, N.J. 07724

License No. OR, if new home, Builder Reg. No. 7068 Exp. Date 4/22/94

Federal Emp. No. 22-2013709 Social Security No. _____

5. Architect or Engineer The Brommer Group Tel. (215) 782-1720

Address 7870 Spring Ave., Elkins Park, PA 19117

6. Responsible Person Michael Hintz 908 542-6100

In Charge of Work Tel. () _____

V. FEE SUMMARY (for office use only)

		Update	Update
1. Building	\$ 12,600		
2. Electrical			
3. Plumbing		1595	
4. Fire Protection		748	976
5. Other			
6. Subtotal	\$ 12,600		
7. Less 20% for State Plan Review	1260		
8. Subtotal	\$		
9. DCA Training Fee	2240		
10. Subtotal	\$		
11. Cert. of Occupancy	1890		
12. Other			
13. TOTAL	\$ 17990	748	

VI. BUILDING/SITE CHARACTERISTICS

	two	(office use only)
1. Number of Stories	two	
2. Height of Structure	30	ft.
3. Area—Largest Floor	35,000	sq. ft.
4. Building Area—All Floors	57,500	sq. ft.
5. Volume of Structure	1,400,000	cu. ft.
6. Construction Classification	2B	
7. Total Land Area Disturbed	257,000	sq. ft.
8. Flood Hazard Zone	n/a	
9. Base Flood Elevation	n/a	ft.
10. Wetlands	yes _____ no <u>X</u>	sq. ft.
11. Fire Grading	2B	
12. Max. Live Load	80	
13. Max. Occupancy Load	300	

II. PROPOSED WORK

	Est. Cost
1. ☐ Minor Work (single trade)	
2. ☐ Small Job (\$5,000 and no prior approvals)	
3. ☒ New Building	4,350,000
4. ☐ Addition	
5. ☐ Alteration	
6. ☒ Fire Protection	100,000
7. ☒ Plumbing	400,000
8. ☒ Electrical	650,000
9. ☐ Asbestos Abatement	
10. ☐ Demolition	
TOTAL COSTS	5,500,000

OPTIONAL (for office use only)

Plans Rec'd By	Date Rec'd	Rejection Date	Approval Date	Re-viewer	Resubmission Dates	Re-viewer
	9/24/93		12/14/93	RK	12/5/94	RK
			4/20/94	JC	3/15/95	JC
					3/22/95	JC

III. DO YOU WANT: (option) 1. ☐ Partial Releases 2. ☐ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

1. ☒ Elevators/Escalators/Lifts/Dumbwaiters/Moving Walks
2. ☐ High Pressure Boilers
3. ☐ Pressure Vessels
4. ☐ Refrigeration Systems
5. ☐ Cross-Connections/Backflow
6. ☐ Hazardous Uses/Places of Assembly
7. ☒ Sprinklers
8. ☐ Smoke Control Systems in Open Wells

VII. DESCRIPTION OF BUILDING USE

- A. RESIDENTIAL
1. ☐ Hotels (R-1)
2. ☐ Multi-Family (R-2)
3. ☐ Two-Family (R-3) BOCA
4. ☐ Two-Family (R-4) CABO
5. ☐ One-Family (R-3) BOCA
6. ☐ One-Family (R-4) CABO
- No. of dwelling units: _____
- Before Construction _____
- After Construction _____
- Net gain or loss _____
- B. NON-RESIDENTIAL
1. State Specific Use: NURSING HOME
2. Use Group: I-2
3. Change in Use Group: _____

LDS BR 10505466

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

A. () I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision, in accordance with all applicable laws; and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING, AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

B. () I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(e)1.vii:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or, 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or, 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

C. () I further certify that I will perform or supervise the following work:

C.1. () Building C.2. () Fire Protection

I further certify that I will perform the following work:

C.3. () Electrical C.4. () Plumbing

D. () I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION

(to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:32-2.15(d): the proposed work is authorized by the owner in fee; and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

(XX) Check if contractor.

Fitzpatrick & Associates, Inc.

Agent Name _____

Address _____ 1115 Pine Brook Road, Tinton Falls, N.J. 07724

Telephone (908) 542-6100

Signature _____ Date _____

OFFICE DATE RECEIVED: _____

R-66-92-10-28-92

VIII. PRIOR APPROVALS CHECKLIST (office use only)

LOCAL APPROVAL
Prelimin. Initial
Final Date

COUNTY APPROVAL
Prelimin. Initial
Final Date

REGIONAL APPROVAL
Prelimin. Initial
Final Date

STATE APPROVAL
Prelimin. Initial
Final Date

☒ Planning Board

10/28/92

12/6/93

☐ Zoning Board

☐ Sewer Authority

☐ Water Authority

☐ Fire Department

☐ Police Department

☐ Health Department

☐ Soil Conservation

☐ N.J. Dept. of Community Affairs

☐ N.J. Department of Transportation

☐ N.J. Dept. of Environmental Protection

☐ Utility Dig No.

☒ Other *Zoning*

☐ *9/24/93*

☐ *approval of Govt*

IX. SUBCODES AND SPECIAL REGULATIONS APPLICABLE (office use only—optional)

Name of Code & Edition

Other

Building _____
Electrical _____
Plumbing _____
Fire Protection _____
Mechanical _____

Energy _____
Barrier Free _____
Flood Hazard _____
As Built Elevation Cert. _____
Other _____

X. CERTIFICATES ISSUED (office use only)

(office use only)

No. *018*

3/24/95

DATE EXPIRED *3-1-95*

Sold

☒ Temporary Certificate of Occupancy

☐ Continued Certificate of Occupancy

☐ Certificate of Occupancy

IMPORTANT

A.H.B.T. - EXEMPT

COMMENTS

5.2.1

Foundation only 12/10/93

1170 18.2 & 18.03 425 Jack Martin Blvd.

PERMIT NO.

RECEIVED

RECEIVED

DEC 7 1993



CONSTRUCTION PERMIT APPLICATION

V. OF ~~Application~~ **Complete: Section of Application, IV, VI and VII**

I. IDENTIFICATION

1. Proposed Work-site at: 425 Jack Martin Blvd, Brick, N.J.

2. Name of Owner in Fee: Medical Center of Ocean County (908) 223-2103

Address 2121 Edgewater Place, Pt. Pleasant, NJ 08742

3. Ownership in Fee: Public Private X

4. Principal Contractor: Fitzpatrick & Associates, Inc. Tel. (908) 542-6100

Address 1115 Pine Brook Rd., Tinton Falls, N.J. 07724

License No. OR, if new home, Builder Reg. No. 7068 Exp. Date 4/22/94

Federal Emp. No. 22-2013709 Social Security No.

5. Architect or Engineer: The Brommer Group Tel. (215) 782-1720

Address 7870 Spring Ave., Elkins Park, PA 19117

6. Responsible Person: Michael Hintz 908 542-6100

In Charge of Work Tel. ()

II. PROPOSED WORK

1. ☐ Minor Work

2. ☐ Small Job (\$5,000 and no prior approvals)

3. ☒ New Building

4. ☐ Addition

5. ☐ Alteration

6. ☒ Fire Protection

7. ☒ Plumbing

8. ☒ Electrical

9. ☐ Asbestos Abatement

10. ☐ Demolition

TOTAL COSTS

5,500,000

OPTIONAL (for office use only)

Plans Rec'd By	Date Rec'd	Rejection Date	Approval Date	Re-viewer	Resubmission Approval	Rejection	Re-viewer
SA	4/24/93		12/14/93	ATC			
SA	12/14/93						

III. DO YOU WANT: (optional)

1. ☐ Partial Releases 2. ☐ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

- ☒ Elevators/Escalators/Lifts/ Dumbwaiters/Moving Walks
- ☐ High Pressure Boilers
- ☐ Pressure Vessels
- ☐ Refrigeration Systems
- ☐ Cross-Connections/Backflow
- ☐ Hazardous Uses/Places of Assembly
- ☒ Smoke Sprinklers
- ☐ Smoke Control Systems in Open Wells
- ☐ Underground Storage Tanks

V. FEE SUMMARY (for office use only)

	Update	Update
1. Building	\$ 12,600	
2. Electrical		
3. Plumbing		
4. Fire Protection		
5. Other		
6. Subtotal	\$ 12,600	
7. Less 20% for State Plan Review	\$ 2,520	
8. Subtotal	\$ 10,080	
9. DCA Training Fee	\$ 2,840	
10. Subtotal	\$ 12,920	
11. Cert. of Occupancy		
12. Other		
13. TOTAL	\$ 12,920	

VI. BUILDING/SITE CHARACTERISTICS

1. Number of Stories	Two	(Office use only)
2. Height of Structure	30	ft.
3. Area—Largest Floor	35,000	sq. ft.
4. Building Area—All Floors	57,500	sq. ft.
5. Volume of Structure	1,400,000	cu. ft.
6. Construction Classification	2B	
7. Total Land Area Disturbed	257,000	sq. ft.
8. Flood Hazard Zone	n/a	
9. Base Flood Elevation	n/a	ft.
10. Wetlands	yes X	sq. ft.
11. Fire Grading	2B	
12. Max. Live Load	80	psf
13. Max. Occupancy Load	300	

VII. DESCRIPTION OF BUILDING USE

A. RESIDENTIAL

- 1. ☐ Hotels (R-1)
- 2. ☐ Multi-Family (R-2)
- 3. ☐ Two-Family (R-3) BOCA
- 4. ☐ Two-Family (R-4) CABO
- 5. ☐ One-Family (R-3) BOCA
- 6. ☐ One-Family (R-4) CABO

B. NON-RESIDENTIAL

- 1. State Specific Use: Pursuing Home
- 2. Use Group: I-2
- 3. Change in Use Group: Indicate Former:

12,920 fee

Building Fee

300

20K



CERTIFICATE

Date Issued 4/3/95
Control #
Permit # 018-94

IDENTIFICATION

Block 1170 Lot 18/2, & 19/03
Work Site Location 425 Jack Martin Blvd
Brick, N.J.
Owner in Fee Medical Center of Ocean County
Address 2121 Edgewater Place
Pt. Pleasant, N.J.
Tele. ()
Contractor Fitzpatrick & Associates Inc
Address 1115 Pine Brook Rd
Tinton Falls, N.J.
Tele. ()
Lic. No. or Bldrs. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. N/A
Use Group I-2
Maximum Live Load
Description of Work/Use:
Nursing Home Facility
XX Basement, First Floor and Second Floor
Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load 300 Occupancy

CERTIFICATE OF OCCUPANCY/APPROVAL

☐ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF APPROVAL

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☒ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than 5/1/95, 19 or the owner will be subject to a fine or order to vacate: Final Engineering & Soil

Fee \$
Paid [] Check No.
Collected by:

Arthur J. Lewis

CONSTRUCTION OFFICIAL



CERTIFICATE

Date Issued 3/24/95
Control #
Permit # 018-94

IDENTIFICATION

Block 1170 Lot 18.2 & 18.03
Work Site Location 425 Jack Martin Blvd
Brick, N.J.
Owner in Fee Medical Center of Ocean County
Address 2121 Edgewater Place
Pt. Pleasant, N.J.
Tele. ()
Contractor Fitzpatrick & Associates Inc
Address 1115 Pine Brook Rd
Tinton Falls, N.J.
Tele. ()
Lic. No. or Bldgs. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. N/A
Use Group I-2
Maximum Live Load
Description of Work/Use:
Nursing Home Facility
Basement and First Floor Use Only
Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load 300 Occupancy

CERTIFICATE OF OCCUPANCY/APPROVAL

☐ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF APPROVAL

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☒ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than 4/15/95, 19 or the owner will be subject to a fine or order to vacate:
Final Engineering & Soil

CONSTRUCTION OFFICIAL

Fee \$
Paid [] Check No.
Collected by:



CONSTRUCTION PERMIT

Date Issued

1/5/94

Control #

Permit #

018-94

IDENTIFICATION Block

~~1170~~ 1170

Lot

~~18.2~~ 18.03

Work Site Location

425 Rock Hill Blvd

Contractor

Elitaportrick S.C.C.

Owner in Fee

New Center O.C.

Address

311 Edgefield Pl.

Address

Tele. ()

0184#

Lic. No. or Bldrs. Reg. No.

Expt. Date

0.00

Federal Emp. No.

1170 #

or Social Security No.

INT

0.00

Is hereby granted permission to perform the following work:

☒ BUILDING☐ PLUMBING☐ OTHER☐ ELECTRICAL☐ FIRE PROTECTION

DESCRIPTION OF WORK:

New Construction

Ocean Nursing Pavilion

57,500

1,400,000

NOTE: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$

5,500,000.00

11.200.00

U.C.C. Form F-170A

CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)		10.02 #
Building	126	10.00
Plumbing	12	10.00
Electrical	10	10.00
Fire Protection	10	10.00
Other	177	10.00
Other	177	10.00
DCA Training Fee	0.00	0.00
Cert. of Occ.	1890	2.25
Other	0002A005	2.25
Total	17940	
Check No.	3938710	
Cash		
Collected By:	J.S.	

1. WHITE - OFFICE

2. CANARY - TAX ASSESSOR

3. PINK - JACKET

4. GOLD - APPLICANT



PERMIT UPDATE

Date Update Issued
Control #
Permit #
Date Permit Issued

4/15/94
018-94

IDENTIFICATION Block 1170 Lot 18.2 x 18.3
Work Site Location 425 York Street Contractor Allied Fire Safety
Address _____
Owner in Fee Clean Nursing (Part)
Address _____
Tele. (____) _____
Lic. No. or Bldrs. Reg. No. _____
Federal Emp. No. _____
or Social Security No. _____

Is hereby granted permission to perform the following work:

☐ BUILDING ☐ PLUMBING ☐ Other _____
☐ ELECTRICAL ☒ FIRE PROTECTION

DESCRIPTION OF WORK:

Sprinkler Sys.

Estimated Cost of Work \$ 110,000

AGE
CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)	
Building	18 #
Plumbing	FIRE 18.00
Electrical	TOTAL 18.00
Fire Protection	24.00 18.00
Other	CHANGE 0.00
Other	
DCA Training Fee	19:41
Cert. of Occ.	
Other	
Total	24.00
Check No.	#2418
Cash	
Collected By:	



PERMIT UPDATE

Date Update Issued
Control #
Permit #
Date Permit Issued

5/4/94
018-94

IDENTIFICATION Block 1170 Lot 18² 18.03
Work Site Location 425 Jack Martin Blvd Contractor Mr. E. Berg
Address Medical Center / Pulson Rd.
Owner in Fee _____
Address _____
Tele. (____) _____
Lic. No. or Bldrs. Reg. No. _____
Federal Emp. No. _____
or Social Security No. _____

is hereby granted permission to perform the following work:

☐ BUILDING ☒ PLUMBING ☐ Other _____
☐ ELECTRICAL ☐ FIRE PROTECTION

DESCRIPTION OF WORK:

Plumbing

Estimated Cost of Work \$ 1595

[Signature]
CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)		1170 #	
Building		LOT	0.00
Plumbing		1595 - 18 #	
Electrical		PLUMBING	15.00
Fire Protection		TOTAL	15.00
Other		CHECK	15.00
Other		CHANGE	0.00
DCA Training Fee			
Cert. of Occ.		NO. 5	0054A005
Other			8:55
Total		1595	
Check No.		# 10435	
Cash			
Collected By:		[Signature]	



PERMIT UPDATE

Date Update Issued

Control #

Permit #

Date Permit Issued

IDENTIFICATION Block 1170 Lot 18.2, .3
Work Site Location OCEAN NURSING PAVILION Contractor SECURITY ELEVATOR CO.
JACK MARTIN BLVD., BRICK, N.J. 08734 Address 1640 FAIRMOUNT AVE
Owner in Fee PHILA. PA. 19130
Address _____ Tele. (215) 236-7040
_____ Lic. No. or Bldrs. Reg. No. 23-1067130
Tele. (_____) _____ Federal Emp. No. _____
_____ or Social Security No. _____

Is hereby granted permission to perform the following work:

☐ BUILDING ☐ PLUMBING
☐ ELECTRICAL ☐ FIRE PROTECTION

☒ Other ELEVATORS

DESCRIPTION OF WORK:

PREVIOUSLY APPLIED FOR PERMIT TO INSTALL
(3) ELEV'S W/FIREMAN'S SERVICE - DELETE
FIREMAN'S SERVICE

Estimated Cost of Work \$ _____

CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)

Building _____
Plumbing _____
Electrical _____
Fire Protection _____
Other _____
Other _____
DCA Training Fee _____
Cert. of Occ. _____
Other _____
Total _____
Check No. _____
Cash _____
Collected By: _____

Glenn Murray



**FIRE PROTECTION
SUBCODE
TECHNICAL SECTION**



Date Received 10/11/94
Date Issued
Control #
Permit # 018-94

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1198 Lot 18.2 18.0 3
Work Site Location 425 Jack Maule Blvd
Owner in Fee Dean Murray Carlton
Address _____
Tele. (____) _____
Contractor _____
Address _____
Tele. (____) _____
Lic. No. _____
Federal Emp. No. _____ or Social Security No. _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group _____ Present _____ Proposed _____
Constr. Class. _____ Present _____ Proposed _____
Heating Systems () New () Existing
Type: () Gas () Oil () Electrical () Solar
() Other _____
Location: _____
Total Est. Cost of Fire Prot. Work \$ _____ () Other _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW:	INSPECTIONS:	Dates (Month/Day)
() No Plans Required	Type:	Failure Failure Approval Initial
Joint Plan Review Required:	Suppression Test	_____
() Bldg. () Plumb.	Fire Alarm Test	_____
() Elec. () Elevator	Smoke Test	_____
(X) Fire Plans Approved	Mechanical	_____
Date: <u>4/30/94</u>	TCO	<u>30 days</u>
Approved by: <u>[Signature]</u>	Other	<u>4/3/95</u>
SUBCODE APPROVAL:	Other	_____
(X) CO () CCO () CA	Other	_____
Date: <u>4/3/95</u>	Other	_____
Approved by: <u>[Signature]</u>	Other	_____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

SIGNATURE _____

D. TECHNICAL SITE DATA

Description of Work _____
Water Supply Source _____
Method of Valve Supervision _____
Local Alarm Supervision _____
Central Supervision _____
Proprietary Supervision _____

Flammable Liquid Storage Tanks () Capacity _____ Fuel _____
Combustible Liquid Storage Tanks () Capacity _____ Fuel _____
L.P.G. Storage Tanks () Capacity _____ Fuel _____
L.N.G. Storage Tanks () Capacity _____ Fuel _____

Panel 1st Control Stn.

Number _____

Wet Sprinkler Heads _____
Dry Sprinkler Heads _____
TOTAL _____
Smoke Detectors _____
Heat Detectors _____

TOTAL _____
Stand Pipes M-3-4 _____
Kitchen Hood Exhaust Systems _____
Pre-Engineered Systems _____
CO₂ Suppression _____
Halon Suppression _____
Foam Suppression _____
Dry Chemical _____
Wet Chemical _____
Gas or Oil Fired Appliance _____
OTHER _____

Wet Chemical _____
Gas or Oil Fired Appliance _____
OTHER _____

Paid () Check # _____
Collected by: _____
Administrative Surcharge \$ _____
Minimum Fee \$ _____
DCA Training Fee \$ _____
TOTAL FEE \$ _____

3/29/95 Barometer Test wet appt. 200 lb test ok

1st floor Test wet appt.

200 lb

test ok

1st floor Test wet appt.

200 lb

test ok

1st floor Test wet appt.

200 lb

test ok

1st floor Test wet appt.

200 lb

test ok

3/30/95 K

RECEIVED BY THE
BY THE
RECEIVED BY THE
RECEIVED BY THE

1900-1-1-1-1

2-2

2-2

2-2

2-2

2-2

2-2

2-2

2-2

2-2

2-2

2-2



Date Received
Date Issued
Control #
Permit #

1/5/94
018-94

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION WHEN CHANGING CONTRACTORS. NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18.2 & 18.03
Work Site Location 425 Jack Martin Blvd, Brick, NJ

Owner in Fee Medical Center of Ocean County
Address 2121 Edgewater Place, Pt. Pleasant, NJ 08742

Tele (908) 223-2103

Contractor Fitzpatrick & Associates, Inc.

Address 1115 Pine Brook Rd., Tinton Falls, NJ 07724

Tele (908) 542-6100

Lic. No. or Bids. Reg. No. 7068

Federal Emp. No. 22-2013709 or Social Security No.

JOB SUMMARY (Office Use Only)

PLAN REVIEW	Date	Initial	INSPECTIONS	Dates (Month/Day)
☒ No Plans Req.			Type:	Failure Failure Approval Initial
☒ All	12/11/93	RL	Foundation	7/19/94 2/2
☐ Footing			Foundation	8/15/94 2/2
☐ Slab			Foundation	11/29/94 2/2
☐ Frame			Foundation	12/15/94 2/2
☐ Other			Foundation	12/19/94 2/2
Joint Plan Review Required:			Foundation	12/31/94 2/2
☐ Elec. ☐ Plumb. ☐ Fire			Foundation	12/31/94 2/2
SUBCODE APPROVAL			Foundation	12/31/94 2/2
☐ CO ☐ CCO ☐ CA			Foundation	12/31/94 2/2
Date:			Foundation	12/31/94 2/2
Approved By:			Foundation	12/31/94 2/2

B. BUILDING CHARACTERISTICS

Use Group	Present	Proposed	Est. Cost of Bldg. Work:
Constr. Class	Present I-2	Proposed I-2	1. New Bldg. \$ 4,350,000.
No. of Stories	Two		2. Alteration \$
Height of Structure	30		3. Total (1+2) \$ 4,350,000.
Area—Largest Floor	35,000		
Total Bldg. Area/All Floors	57,500		
Volume of Structure	1,400,000		
Total Land Area Disturbed	257,000		

C. CERTIFICATION IN LIEU OF OATH


I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Signature *[Signature]*

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK

Construction of new 140 bed nursing home.



TYPE OF WORK:

☒ New Building

☐ Addition

☐ Alteration

☐ Roofing

☐ Siding

☐ Other

☐ Demolition

☐ Miscellaneous

☐ Fence

☐ Sign

☐ Pool

☐ Elevator

☐ Asbestos Abatement

☐ Other

(Office Use Only)
FEE

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

\$

U.C.C. Form F-110A

1 White=Inspector Copy
3 Pink=Office Copy

2 Canary=Office Copy
4 Gold=Applicant Copy

① ADD HANGERS. AREA of SMALL
HIP ROOFS.

② TRUSS REPAIR CENTS

14/1/94
~~Insulate Headers. Steel~~
~~Hollow Rk~~ ~~OK~~
OK 12/5/94



Date Received
Date Issued
Control #
Permit #
12-7-93
2865-93

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18.2 & 18.03
Work Site Location 425 Jack Martin Blvd. & Route #88

Owner in Fee Medical Center of Ocean County
Address 2121 Edgewater Place, Point Pleasant, NJ 08742

Tele: (908) 840-3344

Contractor Fitzpatrick & Associates, Inc.

Address 1115 Pine Brook Road, Tinton Falls, NJ 07724

Tele: (908) 542-6100

U.C. No. or Bids. Reg. No. 7068

Federal Emp. No. 22-2013709 or Social Security No.

JOB SUMMARY (Office Use Only)

PLAN REVIEW	Date	Initial	INSPECTIONS	Dates (Month/Day)	Initial
			Type:	Failure	Approval
☐ No Plans Req.			Footing		
☐ All			Foundation		
☐ Footing			Slab		
☐ Foundation			Frame		
☐ Frame			Insulation		
☐ Other			Finishes:		
Joint Plan Review Required:			Energy		
☐ Elec. ☐ Plumb. ☐ Fire			Mechanical		
SUBCODE APPROVAL			TCO		
☐ CO ☐ CCO ☐ TCA			Other		
Date: 12-5-94			Final		
Approved By: [Signature]					

B. BUILDING CHARACTERISTICS

Use Group Present I-2 Proposed I-2
Constr. Class Present I-2 Proposed I-2
No. of Stories two
Height of Structure 30 Ft.
Area—Largest Floor 35,000 Sq. Ft.
Total Bldg. Area/All Floors 57,500 Sq. Ft.
Volume of Structure 1,400,000 Cu. Ft.
Total Land Area Disturbed 257,000 Sq. Ft.

Est. Cost of Bldg. Work:
1. New Bldg. \$100,000.
2. Alteration \$
3. Total (1+2) \$100,000.

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner
of record and am authorized to make this application.

Signature [Signature]

D. TECHNICAL SITE DATA
DESCRIPTION OF WORK


Site clearing including removals and grading
for proposed nursing home per attached
drawing.

(Office Use Only)
FEE

TYPE OF WORK:	
☐ New Building	
☐ Addition	
☐ Alteration	
☐ Roofing	
☐ Siding	
☐ Other	
☐ Demolition	
☐ Miscellaneous	
☐ Fence	Height
☐ Sign	Sq. Ft.
☐ Pool	
☐ Elevator	
☐ Asbestos Abatement	
☐ Other	

Administrative Surcharge \$
Paid ☐ Check # Minimum Fee \$
Collected by: TOTAL FEE \$

ELEVATOR SUBCODE TECHNICAL SECTION



Date Received
Date Issued
Control #
Permit #

10-3-94
018-94

A. IDENTIFICATION - APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO. 1-800-272-1000.

Block 1170 Lot 18.2.3
Work Site Location OCEAN HILLSIDE BUILDING
Owner in Fee STACK MARTIN BUILD, BEICK, D.T. 08724
Address _____

Tele. (____) SECURITY ELEVATOR CO.
Contractor/Installer 1640 FAIRMOUNT AVE
Address PHILA, PA 19130 Tele. (215) 236-7040
Federal Emp. No. 23-1067130 or Social Security No. _____
Maintenance/Service Contractor _____
Address _____
Tele. (____) _____

B. ELEVATOR CHARACTERISTICS: #1

Building Use Group HOSPITAL
Manufacturer DOVER ELEVATOR CO.
Machine Rm. Location LOWER LEVEL-REMOTE
No. of Stops 2
Travel (ft.) 10-8" Speed (f.p.m.) 100
Type of Control AC-RESISTANCE Type of Operation A.P.B.
Passenger YES Freight _____
Capacity (lbs.) 2100
Year of Installation/Major Alteration 1994
Estimated Cost of Elevator Work \$ 98,500.00 TOTAL 3 CARS

JOB SUMMARY (Office Use Only)

☒ No Plan Review
Joint Plan Review Required:
☐ Bldg. ☐ Plumb.
☐ Fire ☐ Elec.
☒ Elevator Plans Approved
Date: 3/24/94
Approved by: [Signature]

INSPECTIONS: _____
Type: _____ Failure _____
Temp. Const. ID # _____
Final _____
SUBCODE APPROVAL: CC ☒ TCC ☐

Date: 3/24/94
Approved [Signature]

C. CERTIFICATION IN LIEU OF OATH
I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Signature [Signature] DATE 8-31-94

D. TECHNICAL SITE DATA (For Routine or Periodic Inspections List State Registration Number for All Devices.)

NO.	ITEM	FEE (Office Use Only)
3	Tracting or Winding Drum 1 to 10 Floors Over 10 Floors Hydraulic <u>PLAN REVIEW + ASSESSABLE</u> Roped Hydraulic Escalator/Moving Walk Dumbwaiter Stairway Chairlift, Inclined & Vertical Wheel-chair Lifts & Man Lifts Oil Buffers Counterweight Governor & Safeties Aux. Power Generator Alterations Other Other	<u>1428.00</u>

Administrative Surcharge \$ 214.00
Certificate of Compliance \$ 84.00
DCA Training Fee \$ 79.00
Paid ☐ Check # _____
Collected by _____ TOTAL FEE \$ 1605.00



**PLUMBING
SUBCODE
TECHNICAL SECTION**



Date Received
Date Issued
Control #
Permit #

*Backflow
Valve*

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANG-
ING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18.2 + 18.3
Work Site Location Ocean Nursing Pavilion
JACK MARTIN BLVD. BRICK NJ
Owner in Fee SOME
Address SOME
Tele. () 211A
Contractor ALLIED Fire & Safety
Address 517 Green Lane Rd
Tele. (908) 922-3399 02254
Lic. No. _____
Federal Emp. No. 221-904-087 or Social Security No. _____

B. PLUMBING CHARACTERISTICS

Use Group Present _____ Proposed _____
Building Sewer Size _____
Water Service Size _____
Estimated Cost of Plumbing Work \$ _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW:		INSPECTIONS:				
		Type:	Dates (Month/Day)			
			Failure	Failure	Approval	Initial
☐ No Plans Required		Slab				
Joint Plan Review Required:		Rough				
☐ Bldg. ☐ Elec. ☐ Fire		Water				
☐ Plumb. Plans Approved		Sewer				
Date: _____		Fixtures				
Approved by: _____		Gas Equipment				
		Gas Final				
		Solar				
		TCO				
SUBCODE APPROVAL:						
☐ CO ☐ CCO ☐ CA						
Approved by: _____						
Date: _____						

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of
record and am authorized to make this application
and perform the work listed on this application.

☐ Licensed Plumbing Contractor ☐ Exempt Applicant

Signature-Contractor Seal

D. TECHNICAL SITE DATA (List all fixtures.)

NO.	FIXTURE/EQUIPMENT	FEE (Office Use Only)
	Water Closet	
	Urinal/Bidet	
	Bath Tub	
	Lavatory	
	Shower	
	Floor Drain	
	Sink	
	Dishwasher	
	Drinking Fountain	
	Washing Machine	
	Hose Bibb	
	Gas Piping	
	Fuel Oil Piping	
	Water Heater	
	Steam Boiler	
	Hot Water Boiler	
	Sewer Pump	
	Interceptor/Separator	
	Backflow Preventer	
	Greasetrapp	
	Water Cooled A/C	
	or Refrigeration Unit	
	Sewer Connection	
	Water Service Connection	
	Gas Service Connection	
	Active Solar System	
	Other	

Paid ☐ Check # _____ Minimum Fee \$ _____	Administrative Surcharge \$ _____
Collected by: _____ TOTAL \$ _____	

Trailing 8380 ← 4th floor (2002)
840-8380



PLUMBING
SUBCODE
TECHNICAL SECTION



Date Received
Date Issued
Control #
Permit #

5/14/94
018-94

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING

CONTRACTORS. NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.
Block 1170 Lot 18.2 & 18.03
Work Site Location Jack Martin Blvd.
Owner in Fee Brick Twp. NJ
Address Ocean Health Systems
1 River Road
Brille, NJ 08730
Tel. (908) 223-2103
Contractor Three G's Plumbing & Heating, Inc.
Address 514 Arnold Ave. - Box 1310
Point Pleasant Beach, NJ 08742
Tel. (908) 899-5999
Lic. No. 7828
Federal Emp. No. 22-2200741 or Social Security No. _____

B. PLUMBING CHARACTERISTICS

Use Group Present 8" Proposed Nursing Home
Building Sewer Size 4" Public Sewer X Private Septic _____
Water Service Size 4" Public Water X Private Well _____
Estimated Cost of Plumbing Work \$ 380,000.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW:	INSPECTIONS	Dates (Month/Day)
☐ No Plans Required	Type:	Failure Failure Approval Initial
Joint Plan Review Required:	Slab	
☐ Bldg. ☐ Elec.	Rough	
☐ Fire ☐ Elevator	Water	
☐ Plumb. Plans Approved	Sewer	
Date: _____	Fixtures	
Approved by: _____	Gas Equipment	
	Gas Piping	
	Solar	
	TCO	
Subcode Approval:		
☐ CO ☐ CCO ☐ CA		
Approved By: _____		
Date: _____		

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

☐ Licensed Plumbing Contractor ☐ Exempt Applicant
Signature—Contractor Seal James Courley

D. TECHNICAL SITE DATA (List all fixtures)

NO.	FIXTURE/EQUIPMENT	FEE (Office Use Only)
87	Water Closet	435.
2	Urinal/Bidet	10
15	Bath Tub	75
107	Lavatory	535.
6	Shower	30
32	Floor Drain	160.
5	Sink	25.
1	Dishwasher	5
5	Drinking Fountain	25.
3	Washing Machine	15.
6	Hose Bibb	30.
2	Water Heater	10.
1-6"	Fuel Oil Piping	30.
1	Gas Piping	25.
1	Steam Boiler	25.
1	Hot Water Boiler	25.
1	Sewer Pump	25.
1-4"	Interceptor/Separator	25.
1	Backflow Preventer	25.
1	Greasetrap	25.
1	Water Cooled A/C or Refrigeration Unit	
15	Sewer Connection	
5	Water Service Connection	10
5	Other Bed Pan Flushers	45.
	Administrative Surcharge	1596
	Paid ☐ Check # _____ Minimum Fee \$ _____	
	Collected by: _____ DCA Training Fee \$ _____	
	TOTAL \$ _____	

4.29.94 partial stat OK 1944
5-4-94 Basement Stat OK 1944
5/35/94 partial stat OK 1944

3/10/95-

Invoice
840-8380-1170 (etc.)



PLUMBING
SUBCODE
TECHNICAL SECTION



Date Received
Date Issued
Control #
Permit #

5/4/94
0/8-94

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION WHEN CHANGING CONTRACTORS. NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18.2 & 18.03
Work Site Location Jack Martin Blvd.
Brick Twp. NJ
Owner in Fee Ocean Health Systems
Address 1 River Road
Brielle, NJ 08730
Tele. (908) 223-2103
Contractor Three G's Plumbing & Heating, Inc.
Address 514 Arnold Ave. - Box 1310
Point Pleasant Beach, NJ 08742
Tele. (908) 899-5999
Lic. No. 7828
Federal Emp. No. 22-2200741 or Social Security No. _____

B. PLUMBING CHARACTERISTICS

Use Group Present 8" Proposed Nursing Home
Building Sewer Size 4" Public Sewer X Private Septic _____
Water Service Size 4" Public Water X Private Well _____
Estimated Cost of Plumbing Work \$ 380,000.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW:		INSPECTIONS		Dates (Month/Day)	
[] No Plans Required		Type:	Failure	Failure	Approval
Joint Plan Review Required:		Slab			
[] Bldg. [] Elec.		Rough			
[] Fire [] Elevator		Water			
[] Plumb. Plans Approved		Sewer			
Date: _____		Fixtures			
Approved by: _____		Gas Equipment			
SUBCODE APPROVAL:		Gas Piping			
[] CO [] CCO [] CA		Solar			
Approved By: _____		TCO			
Date: _____					

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Signature—Contractor Seal James Gourley
James Gourley
4- Licensed Plumbing Contractor [] Exempt Applicant

D. TECHNICAL SITE DATA (List all fixtures)

NO.	FIXTURE/EQUIPMENT	SIZE	DATE	FEES (Office Use Only)
87	Water-Closet	4.5"		4.50
2	Urinal/Bidet	1.0"		1.00
15	Bath Tub	7.5"		7.50
107	Lavatory	5.35"		5.35
6	Shower	3.0"		3.00
32	Floor Drain	1.60"		1.60
5	Sink	2.5"		2.50
1	Dishwasher	5"		5.00
5	Drinking Fountain	1.5"		1.50
3	Washing Machine	3.0"		3.00
6	Hose Bibb	1.0"		1.00
2	Water Heater	3.0"		3.00
1	Fuel Oil Piping	3.0"		3.00
1	Gas Piping	2.5"		2.50
1	Steam Boiler	2.5"		2.50
1	Hot Water Boiler	2.5"		2.50
1	Sewer Pump	2.5"		2.50
1	Interceptor/Separator	2.5"		2.50
1	Backflow Preventer	2.5"		2.50
1	Greasetrap	2.5"		2.50
1	Water-Cooled A/C	2.5"		2.50
1	or Refrigeration Unit	2.5"		2.50
1	Sewer Connection	2.5"		2.50
1	Water Service Connection	2.5"		2.50
1	Other Bed Pan Flushers	2.5"		2.50
1	Administrative Surcharge			1.595
1	Minimum Fee			1.595
1	DCA Training Fee			1.595
1	TOTAL			1.595

4-29-94 - partial slot - OK 1PM

5-4-94 - Basement slot - OK 1PM

5-6-94 - partial slot - OK 1PM

5-9-94 - not ready in AM / no one on job in PM

5-10-94 - partial slot - OK 1PM

5-12-94 - partial slot - OK 1PM

5-19-94 - partial slot - OK 1PM

5-25-94 - partial slot - OK 1PM

5-31-94 - slot - OK 1PM

10/2/94 - partial - rough work OK 2PM

12/15/94 - partial - NO tubs / kit in Basement - everything

1-11-95 - else OK 2PM

1-13-95 - tubs - OK 1PM

3/19/95 - partial final - 1st floor except kit -

① vacuum checked on whirlpools

② Top seal for laundry if NO laundry installed

3-22-95 - TC0 final for only 2nd

3-31-95 - OK for TC0 only 2nd

(Back flow and pin needles)

(4 return - OK)

5/1/95 - Ductwork

leaking

Handwritten signature

F
R
O
M

FITZPATRICK & ASSOCIATES, INC.

P.O. Box 1408
EATONTOWN, NEW JERSEY 07724Message
Reply

DATE:

10/24/94

FILE NO.

9309

PRIORITY

- ☐ URGENT!
☐ SOON AS POSSIBLE
☒ NO REPLY NEEDED

(908) 542-6100 FAX: (908) 542-8772

T
O

BRICK BLDG DEPT.

ATTENTION:

RAY

SUBJECT:

OCEAN AVILION

M
E
S
S
A
G
E

RAY - AS DISCUSSED, PLEASE FIND ENCLOSED
"TRUSSWALL" SKETCHES SHOWING FIELD
MODIFICATIONS TO WOOD TRUSSES.
SKETCHES HAVE BEEN REVIEWED AND
APPROVED BY A NJ. PE.

"FOR YOUR RECORDS"

Full
pk

SIGNED:

REPLY TO:

DATE OF REPLY:

R
E
P
L
Y

SIGNED:

SENDER: MAIL RECIPIENT WHITE AND PINK SHEETS.

INSPECTOR: K Shuter

DATE: 2-8-95

JOB: Ocean View
Pavilion

SECTION: Jack Martin Blvd

TYPE OF WORK: Temp CO

WEATHER: Sunny

LOCATION: Jack Martin Blvd

TEMPERATURE: 19°

BLOCK: 1170

LOT: 18.2/18.03

ENGINEERING RECOMMENDATIONS FOR
CERTIFICATE OF OCCUPANCY
INSPECTION CHECK LIST

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway		✓
2. Grading		✓
3. Sidewalk		✓
4. Road Pavement		✓
5. Landscaping & Sodding		✓
6. Clean-up Procedures		✓
7. Note on going construction in immediate area		✓
8. Safety		✓

COMMENTS REFERENCING ITEM NUMBER:

See attached pages (3 of 3)

RECOMMENDATIONS:

☐ TEMP. C.O.

PLANNING BOARD ENGINEER

☐ FINAL C.O.

James K. Hoyer

MUNICIPAL ENGINEER

☒ DETAILED REINSPECTION

☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED

I _____, Authorized representative of _____, hereby acknowledge the above deficiencies, and further realize that the Certificate of Occupancy will be conditioned upon the acceptable resolution thereof within _____ days of the issuance of Certificate of Occupancy.



OCEAN COUNTY SOIL CONSERVATION DISTRICT

714 Lacey Road • Forked River, NJ 08731-1402
(609)971-7002 FAX: (609)971-3391

INSPECTION REPORT

This inspection has been conducted to insure compliance with the provisions of the Soil Erosion and Sediment Control Plan as certified by the Ocean County Soil Conservation District and pursuant to the requirements of Chapter 251, P.L. 1975, Soil Erosion and Sediment Control Act. The deficiencies found are noted below. Comments refer to checked items.

PROJECT Ocean Nursing Pavilion SCD# 4652 DATE 5/11/95
MUNICIPALITY BRICK INSPECTOR HALETTA

☐ Stabilized Construction Entrance	☐ Conduit Outlet Protection	☒ Seeding/Stabilization Work
☐ Sediment Barriers	☐ Detention/Retention Basin	☒ Slope Protection Structures
☐ Inlet Protection	☐ Grassed Waterway	☐ Grade Stabilization Structures
☐ Street Maintenance	☐ Lined Waterway	☐ Subsurface Drainage
☐ Sediment Basin	☐ Riprap	☐ Sequence of Construction
☐ Topsoil Stockpiles	☐ Diversions	☐ Revisions to Plan Required
☒ Land Grading	☐ Channel Stabilization	☒ Other

COMMENTS: TEMPORARILY COMPLIANCE FOR THIS PROJECT EXPIRED ON
5/1/95. ALL REQUIRED WORK TO BE COMPLETE BY THIS DATE,

LARGE BARE AREAS OF INCOMPLETE GERMINATION.
ALL BARE AREAS TO BE RESEED AND MOW MULCHED AS PER
CERTIFIED PLAN.

SLOPE ADJACENT TO HWY-1 ERODING DUE TO RUN OFF FROM
DOWNSPOUTS NOT PIPED TO SYSTEM. ADDITIONAL MEASURES WILL
BE REQUIRED AND AREA TO BE REGRADED AND PERMANENTLY STABILIZED.
BE ADVISED \$75.00 FEE ASSESSED FOR EACH INSPECTION.

☒ The above deficiencies must be properly corrected by 5/30/95
NO Reports of Compliance will be issued until the above work is
properly completed and all fees due are paid. Total fee due is \$ 150.

☐ \$55.00 reinspection fee issued for failure to comply with certified plan.

☐ Violation Notice to be issued. ☐ Stop-Work Order to be issued.

☒ Our inspection of this project has revealed the aforementioned defi-
ciencies. The District office must be contacted within 24 hours
of this date in order to discuss corrective measures.

RECEIVED BY: _____ DATE _____



FITZPATRICK & ASSOCIATES, INC.
BUILDERS AND CONSTRUCTION MANAGERS

June 20, 1995

Art Cierzo
Brick Twp. Code
OFFICIAL

RECEIVED

JUN 21 1995

DIV. OF INSPECTION

Ocean County Soil Conservation District
714 Lacey Road
Forked River, N.J. 08731

Attention: Mr. Michael L. Marcella
Erosion Control Specialist

RE: Ocean Nursing Pavilion
Brick Township, N.J.
Our Project # 9309

Gentlemen:

I am in receipt of a copy of your letter dated June 14, 1995 regarding continuing erosion at the above referenced facility, and have the following comments.

Fitzpatrick & Associates has always acted in good faith with OCSCD and will continue to do so. The owner's engineer (Lippincott Engineering) reviewed the erosion problems at the facility and issued a directive, through the Owner, that we add subsurface drainage piping to all down spouts in the rear of the building. We completed the work, as authorized, including adding landscape stone six to eight inches thick with concrete splash blocks to all down spouts that were not connected to the underground system. We have also hydro seeded and tacked the entire site three times.

In an effort to quell the erosion at the front and sides of the building, we added ground cover landscaping and root mulch to stabilize the soil and surrounding areas. In a nutshell, we have done everything asked of us and more. I understand your concerns regarding the erosion and note that it seems to be an Engineering problem more than a contractor problem. From the tone of your letter I anticipate that you will ask that all the down spouts be tied into an underground system as you originally expected. Practically speaking, this would be an impossible task without severely damaging the walkways, adjacent pavement and new vegetation.

For the record, I would like to reiterate that the continuing erosion is not the responsibility of Fitzpatrick & Associates, Inc; we have fulfilled our contractual responsibility and can do no more unless authorized to do so by the Owner. Any accumulating fees are not and will not be the responsibility of our firm.

OCSCD

-2-


June 20, 1995

By copy of this letter, I will ask the Wayne Lippincott review the current situation and issue a directive that will satisfy your needs and concerns.

If there are any questions or comments relative to this response, please feel free to contact the undersigned directly.

Very truly yours,

FITZPATRICK & ASSOCIATES, INC.



Joseph W. Pandozzi
Operations Manager

JP/ms

CC: Tom Rospos - Brick Township Engineer
Art Cierzo - Brick Township Code Official
Wayne Lippincott - Lippincott Engineering
Steven Bear - MCOC V.P. Planning
John P. Doyle Esquire.
George Gallo - Ocean Nursing Pavilion
Mike Hintz
John Fitzpatrick
Circ.



OCEAN COUNTY SOIL CONSERVATION DISTRICT

714 Lacey Road
Forked River, NJ 08731
(609) 971-7002

June 14, 1995

Supervisors
Sigmond Zsoldos
Frank Bartolf
A. Jerome Walnut
Albert Newby
John Perry

STEVEN BEIER
VICE PRES., PLANNING & DEVELOPMENT
MEDICAL CENTER OF OCEAN COUNTY
2121 EDGEWATER PLACE
POINT PLEASANT NJ 08742

RE: **SCD #4652** - OCEAN NURSING PAVILION;
JACK MARTIN BOULEVARD
BRICK TOWNSHIP

Dear Mr. Beier:

This letter is in response to the continuing erosion problem at the above referenced site. Please be apprised of the following sequence of events.

On October 14, 1992, a letter was received by this office, from your engineer, stating that all roof drains would be connected to the approved drainage system. This condition allowed the certification, by the District, of your soil erosion and sediment control plan for the above site.

An inspection report was issued by the District on September 8, 1994, requesting that the excessive runoff, due to the formation of a gully over the basin side slopes, be diverted. Following said report, no measures were implemented to control the on-going erosion problem. On November 30, 1994, another letter was sent by the District relating the project's deficiencies and the continuing erosion problem. Still, no response was received from your contractor. --

On February 2, 1995, a call was received by our office from Scott Kellerman of Fitzpatrick & Associates in which the erosion problem was again discussed; an on-site meeting was arranged during this phone call. Said on-site meeting with Mr. Kellerman was held on February 7, 1995, and, again, the project's deficiencies were discussed. A follow-up letter dated February 15, 1995, was forwarded reiterating items to be completed in order to obtain a temporary compliance from this office, and again, addressing the need for piping downspouts.



OCEAN COUNTY SOIL CONSERVATION DISTRICT

714 Lacey Road
Forked River, NJ 08731
(609) 971-7002

June 6, 1995

Supervisors
Sigmond Zsoldos
Frank Bartolf
A. Jerome Walnut
Albert Newby
John Perry

W. THOMAS GOLDEN
MEDICAL CENTER OF OCEAN COUNTY
2121 EDGEWATER PLACE
POINT PLEASANT NJ 08742

RE: SCD #4652 - OCEAN NURSING PAVILION;
BLOCK 1170, LOTS 18.02 & 18.03;
JACK MARTIN BOULEVARD;
BRICK TOWNSHIP

Dear Mr. Golden:

Please be advised that the temporary compliance(s) for the above referenced project has/have expired as of **MAY 1, 1995**. Furthermore, an inspection conducted by this office has shown that the required stabilization work, in order to obtain complete compliance, has not been properly completed.

Therefore, you have been charged a **\$75.00** re-inspection fee. Additionally, said project will remain subject to fees for each day the site is re-inspected and required stabilization work is not completed.

The total fee due, to date is **\$225.00**. This fee must be received by the District office before any compliances can be issued.

If you have any questions, please do not hesitate to contact this office.

Sincerely,

A handwritten signature in black ink, appearing to read "M. L. Marcella".

Michael L. Marcella
Erosion Control Specialist

MLM:bb(12)

cc: Joe Pandozzi, Fitzpatrick & Associates
Tom Rospos, Township Engineer
John P. Doyle, Esq.
Art Cierzo, Construction Code Official



**ALLIED
FIRE &
SAFETY** *equipment company, inc.*

908 - 922-3399
FAX # 908 - 918-8668
517 GREEN GROVE ROAD
P. O. BOX 607
NEPTUNE, N.J. 07754-0607

June 22, 1995

Mr. Joseph Averisto
BRICK TOWNSHIP BUILDING DEPARTMENT
401 Chambers Bridge Road
Brick, NJ 08723

RE: OCEAN NURSING PAVILION - BRICK, NJ
ALLIED'S No. 3080-3LT

SUBJECT: DRY SPRINKLER SYSTEMS

Dear Mr. Averisto:

Please be advised that the Accelerators (Quick Opening Devices) for the Dry Sprinkler Systems at the above referenced location have been shut off. They have been creating false trips and alarms. We are going to be performing a Dry Sprinkler System Trip Test without these Accelerators to determine whether they are required or not. It is our opinion that they will not be needed however, if they are required, they will be replaced and returned back in service immediately.

If you have any additional questions or require more information, please feel free to contact us.

Sincerely,


Ronald Banach
Project Manager

cc: Mr. George Gallo - Ocean Nursing Pavilion

RECEIVED
JUN 27 1995
DIV. OF INSPECTION
*Copy Sent to
Fire Life Safety*

03/10/95 11:00

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

March 14, 1995

RECEIVED
MAR 20 1995
DIV. OF INSPECTION

Mr. Frank Marinello
290 Frank Applegate Road
Jackson, NJ 08527

Re: Ocean Nursing Pavilion

Dear Mr. Marinello:

In accordance with BOCA National Building Code, 1993 which is part of the Uniform Construction Code of the State of New Jersey, and in particular Section 3006.0 Elevator Operation, Paragraph 3006.2 Emergency Operation, the decision has been made not to require Fire Recall.

In accordance with the letter of March 8, 1995 from Security Elevator Company, please review, approve and process the elevator drawings provided to you.


For your purposes we are providing you with the text of Paragraph 3006.2 Emergency Operation:

"All automatic operation elevators having a travel distance of 25 feet (7620 mm) or more above or below the main floor or other level of a building that is intended to serve the needs of emergency personnel for fire-fighting or rescue purposes shall be equipped with elevator emergency operation in accordance with ASME A17.1 listed in Chapter 35."

This project has no elevator that has a travel distance of 25 feet or more above the main floor or a travel distance of 25 feet or more below the main floor. As such, the provisions of Paragraph 3006.2 exclude these elevators from Fire Recall.


If you have any questions, please contact DCA immediately since we need this matter resolved at once.


Very truly yours,


James P. Murphy, P.E., President
For:
JAMES P. MURPHY ENGINEERS, INC.

JFM:jmp

Copy to: Barry Brommer, Architect
Paulina Caploon - Elevator Subcode Official
Arthur J. Cierzo, Brick Township Construction Official
Fitzpatrick & Associates
Gary Kamp - MCOC


Barry Brommer RA
THE BROMMER GROUP
#05121



SECTION/REVISED

5
SB

RECEIVED

AUG 29 1994

FITZPATRICK & ASSOC. INC.

Job Name:

Truss ID: XX

Qty: 1

Dwg: H193M011-116

Correction:

The truss shown on Truswal Dwg. No. H193M011-99 must be shortened in length by 1 foot.

Correction:

Remove the center 12 inches of the truss including the vertical web and its joints. Rejoin the truss halves by over applying the splice frame shown below to both faces of the truss. Attach the splice with the 5/8" diameter bolts and 10d nails as shown below.

CE/HPK

TRUSWAL SYSTEMS CORPORATION
Cheryl J. DeRusso Cert. # 37992
PROFESSIONAL ENGINEER - NJ

Christy J. DeRusso
09-2-24

Splice Frame Lumber


Chords: 2x6 No. 1 So. Pine

Webs: 2x4 No. 3 So. Pine

10 - 5/8" Bolts w/ Washers
Equally spaced in Top and
Bottom Chords

8-10d Nails
Each Face

Existing 2-ply Truss



This truss is designed for use with Fire Retardant Treated Lumber. See TW Dwg.No. H193M011-110 for complete specifications on Fire Retardant Treatment.

WARNING Read all notes on this sheet and give a copy of it to the erecting contractor.

This design is for an individual building component. It has been based on specifications provided by the component manufacturer and does not conform with the latest minimum of TPI and ASFA design standards. No responsibility is assumed for dimensional accuracy. Dimensions are to be verified by the component manufacturer and building designer prior to fabrication. The building designer shall ascertain that the loads indicated on this design meet or exceed the loading imposed by the local building code. It is assumed that the top chord is laterally braced by the roof or floor sheathing and the bottom chord is laterally braced by a rigid ceiling material directly attached. Bracing shown is for lateral support of component members only to reduce buckling length. This component shall not be placed in any environment that will cause the moisture content of the wood to exceed 19% and/or cause connector plate corrosion. Fabricate, handle, stack and brace this truss in accordance with the following standards: TRUSWAL MANUAL, by Truswal, QUALITY CONTROL STANDARD FOR METAL PLATE CONNECTED WOOD TRUSSES - (Q31-87), HANDLING, INSTALLING AND BRACING METAL PLATE CONNECTED WOOD TRUSSES - (H18-91) and H18-91 SUPPLEMENTARY SHEET by TPI. The Truss Plate Institute (TPI) is located at 580 D'Ancona Drive, Madison, Wisconsin 53719. The American Forest and Paper Association (AFPA) is located at 1250 Connecticut Ave., NW, Ste 300, Washington, DC 20004.

Eng. Job:

Chk: D6

Design: D6

TC Live

TC Dead

BC Live

BC Dead

TOTAL

NO: ACCLUMB

Date: 8/30/94

Duration L=1.15 P=1.15

Rep Mbr Bnd

O.C. Spacing

Design Spec 80CA

Seqn 08.15.94 449

8/30/94

Scale = .4354



1619 Thomas Road, Hubbard OH 44115

**ALLIED FIRE & SAFETY
EQUIPMENT CO., INC.**

517 Green Grove Road
P.O. Box 607
NEPTUNE, NEW JERSEY 07754-0607

(908) 922-3399
FAX (908) 918-8668

LETTER OF TRANSMITTAL

TO BRICKTOWN FIRE INSPECTOR
500 Herbertsville Rd
Bricktown, N.J. 08723
908-477-3000

DATE	8/30/94	JOB NO.	3080
ATTENTION	JOE AUERISTO		
RE:	Ocean Nursing pavilion		
	Permit # 018-94		

WE ARE SENDING YOU ☒ Attached ☐ Under separate cover via _____ the following items:

☐ Shop drawings ☐ Prints ☐ Plans ☐ Samples ☐ Specifications

☐ Copy of letter ☐ Change order ☐ _____

COPIES	DATE	NO.	DESCRIPTION
3	8/29/94	SP-1 → SP-5	FIRE SPRINKLER PLANS
3	—	—	hydraulic Calculations
		Bl 1170	L 8:11
			Permit 018-94

THESE ARE TRANSMITTED as checked below:

- ☒ For approval ☐ Approved as submitted ☐ Resubmit _____ copies for approval
- ☒ For your use ☐ Approved as noted ☐ Submit _____ copies for distribution
- ☐ As requested ☐ Returned for corrections ☐ Return _____ corrected prints
- ☐ For review and comment ☐ _____
- ☐ FOR BIDS DUE _____ 19 _____ ☐ PRINTS RETURNED AFTER LOAN TO US

REMARKS

Please review these revised
sprinkler plans and return (2) Prints of each with your
Approval stamp & or comments to this office.

The Double bed patient rooms
were revised as to the type of sprinkler heads
used in each area.

Thank you

COPY TO _____

SIGNED: _____



FITZPATRICK & ASSOCIATES, INC.
BUILDERS AND CONSTRUCTION MANAGERS

FAX COVER SHEET

DATE SENT: 3-6-95 TIME SENT: 12:45

FROM: Scott Kellerman

TO (COMPANY): Mr. Ray Karkauski Brick Townships

ATTENTION: _____

FAX #: (908) 920-4850

MESSAGE: _____

NUMBER OF PAGES FOLLOWING THIS COVER SHEET: 1

If any problems occur during this transmission, please call:
(908) 542-6100

FITZPATRICK & ASSOCIATES, INC. FAX # IS: (908) 542-8772

OPERATOR: Champagne



FITZPATRICK & ASSOCIATES, INC.
BUILDERS AND CONSTRUCTION MANAGERS

March 6, 1995

Brick Township Building Department

ATTN: Mr. Ray Korkowski
Mr. Art Cierro

RE: Ocean Nursing Pavilion
Our Job #9309

Gentlemen:

As we progress towards completion of the above referenced project, the Medical Center has requested permission to commence with the final cleaning and furniture deliveries within the building with their own personnel prior to the issuance of a formal C.O.

In addition, they would also like the opportunity to begin staff training sessions on or about 3/8/95. It is understood that Medical Center personnel will be allowed in the building during normal working hours only, and no patients will be seen until after both state and local inspections have been completed.

The facility is currently in a state of substantial completion as we continue to finalize all "life safety components" we would like to schedule the final C.O. inspections for 3/20/95.

As previously discussed, I would like to schedule a walk-through with you prior to 3/8/95 to finalize any further requirements.

If this request is in order, please contact me to set up a meeting at (908) 840-8380 or beep me at (908) 633-4141.

Thank you for your anticipated cooperation.

Very truly yours,

FITZPATRICK & ASSOCIATES, INC.

Scott Kellerman (sac)

Scott Kellerman
Project Manager

SK/sac
cc: Joseph Pandozzi
File, Daily, Jobsite

AUTHORITY HAVING JURISDICTION

3:46

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

March 22, 1994

FAX NO. (908) 920-4850 RECEIVED

Messrs. Arthur J. Cierzo, Construction Official
and James A. Heyer, Plumbing Sub-Code Official
Township of Brick
Division of Inspections
401 Chambersbridge Road
Brick, NJ 08723

MAR 22 1994
DIV. OF INSPECTION

Re: Ocean Nursing Pavilion

Gentlemen:

Thank you for meeting with me yesterday afternoon at your office in order to review the plumbing in the basement area of Ocean Nursing Pavilion.


This letter is to confirm our conversation and agreement with regard to the sewage ejector and what will be piped to it:

1. The plans will remain as they are. The automatic draw-off grease interceptor will be set at an elevation of approximately five feet (5'-0") above the finished basement floor and arranged so that it can be piped into a removable drum or container which can be removed periodically from the basement area, up the elevator, and to the loading dock for removal from the site.
2. The remaining sewer lines will remain as shown on the plans. Although it might be possible to make connections by gravity, it is our intention to pipe the few fixtures into the sewage ejector in order to reduce piping runs in the basement, maintain the minimum amount of ceiling work and minimize cost at the same time.
3. In accordance with your interpretation of the 1993 National Standard Plumbing Code, paragraph 11.7.1, there is no contradiction to the method utilized here because it is a judgmental factor relative to the interpretation of this particular paragraph and there will be no problem if the project is installed in the manner shown on the plan when field-reviewed.

Thank you again for the time you spent with me. Please keep in touch if you find anything as the project progresses. We want you to be comfortable with the project and satisfied with the work as it proceeds.

Very truly yours,

JAMES F. MURPHY ENGINEERS, INC.


James F. Murphy, P.E.
President

JFM:jmp



OCEAN COUNTY SOIL CONSERVATION DISTRICT

714 LACEY ROAD, FORKED RIVER, N.J. 08731
Telephone (609) 971-7002

REPORT OF COMPLIANCE

TO: CONSTRUCTION CODE OFFICIAL MUNICIPALITY: BUCK
PROJECT: Ocean Nursing Pavilion SCD NO.: 4652
BLOCK NO.(s) 1170 LOT NO.(s) 18.02, 18.03

Complete Compliance ☐

Temporary Compliance ☒

Block No.	Lot No.	Conditions
		This <u>TEMPORARY</u> compliance expires on <u>5/1/95</u>. The applicant is required to notify this office when work is <u>properly</u> completed. A <u>\$75.00</u> re-inspection fee will be billed to the applicant for each day the required work is not <u>properly</u> completed.
		TOTAL FEES DUE: \$ <u>75.00</u>

This verifies that the soil erosion and sediment control measures for the above designated block and lot numbers are in compliance to the extent indicated above with the soil erosion and sediment control plan as certified by the Ocean County Soil Conservation District and required by Chapter 251, P.D. 1975 as amended, the Soil Erosion and Sediment Control Act, (N.J.S.A. 4:24-39 et. seq.)

AGENT RESPONSIBLE FOR PROJECT: [Signature]

AUTHORIZED DISTRICT SIGNATURE: [Signature]

DATE: 3/23/95

DISTRIBUTION: WHITE - Township
CANARY - Applicant
PINK - District



OCEAN COUNTY SOIL CONSERVATION DISTRICT

714 LACEY ROAD, FORKED RIVER, N.J. 08731
Telephone (609) 971-7002

REPORT OF COMPLIANCE

TO: CONSTRUCTION CODE OFFICIAL MUNICIPALITY: BUCK
PROJECT: Ocean Nuisance Pavilion SCD NO.: 4652
BLOCK NO.(s) 1170 LOT NO.(s) 18.02, 18.03

Complete Compliance ☐

Temporary Compliance ☒

Block No.	Lot No.	Conditions
		This <u>TEMPORARY</u> compliance expires on <u>5/1/95</u>. The applicant is required to notify this office when work is <u>properly</u> completed. A <u>\$75.00</u> re-inspection fee will be billed to the applicant for each day the required work is not <u>properly</u> completed.
		TOTAL FEES DUE: \$ <u>75.2</u>

This verifies that the soil erosion and sediment control measures for the above designated block and lot numbers are in compliance to the extent indicated above with the soil erosion and sediment control plan as certified by the Ocean County Soil Conservation District and required by Chapter 251, P.L. 1975 as amended, the Soil Erosion and Sediment Control Act, (N.J.S.A. 4:24-39 et. seq.)

AGENT RESPONSIBLE FOR PROJECT: Joe Paulino

AUTHORIZED DISTRICT SIGNATURE: [Signature]

DATE: 3/23/95

DISTRIBUTION: WHITE - Township
CANARY - Applicant
PINK - District

INSPECTOR:

George Liva

DATE:

5/15/95

JOB:

Ocean Nursing Pavilion

SECTION:

Rooming

TYPE OF WORK:

Final Exp.

WEATHER:

LOCATION:

Jack Martin Blvd

TEMPERATURE:

60°

BLOCK:

100

LOT:

18.28

ENGINEERING RECOMMENDATIONS FOR CERTIFICATE OF OCCUPANCY INSPECTION CHECK LIST

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway	☒	
2. Grading	☒	
3. Sidewalk	☒	
4. Road Pavement	☒	
5. Landscaping & Sodding	☒	
6. Clean-up Procedures	☒	
7. Note on going construction in immediate area	☒	
8. Safety	☒	

COMMENTS REFERENCING ITEM NUMBER:

*All items 1-19 have been
satisfied*

RECOMMENDATIONS:

☐ TEMP. C.O.☒ FINAL C.O.☐ DETAILED REINSPECTION☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED

PLANNING BOARD ENGINEER

[Signature]

MUNICIPAL ENGINEER

I _____, Authorized representative of

_____, hereby acknowledge the above deficiencies, and further realize that the Certificate of Occupancy will be conditioned upon the acceptable resolution thereof within _____ days of the issuance of Certificate of Occupancy.

INSPECTOR:

K Shifer

DATE:

3/23/95

JOB:

Ocean
Nursing
Pavilion

SECTION:

Hospital
Zone

TYPE OF WORK:

Temp. CO

WEATHER:

Sunny

LOCATION:

Jack Martin Blvd

TEMPERATURE:

50°'s

BLOCK: 1170

LOT: 18.02/05

ENGINEERING RECOMMENDATIONS FOR CERTIFICATE OF OCCUPANCY INSPECTION CHECK LIST

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway	/	
2. Grading	/	
3. Sidewalk	/	
4. Road Pavement	/	
5. Landscaping & Sodding	/	
6. Clean-up Procedures	/	
7. Note on going construction in immediate area	/	
8. Safety	/	


COMMENTS REFERENCING ITEM NUMBER:

~~Temp~~ conditions to be completed by
5/1/95

RECOMMENDATIONS:

☒ TEMP. C.O.☐ FINAL C.O.☐ DETAILED REINSPECTION☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED

PLANNING BOARD ENGINEER



MUNICIPAL ENGINEER

I _____, Authorized representative of _____, hereby acknowledge the above deficiencies, and further realize that the Certificate of Occupancy will be conditioned upon the acceptable resolution thereof within _____ days of the issuance of Certificate of Occupancy.

S U M M A R Y O F H Y D R A U L I C C A L C U L A T I O N S F O R O C E A N N U R S I N G P A V I L I O N

CALC. #2 (2ND FLOOR) BRICK N.J 07824

Submitted By
ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

Design Specifications	Water Supply Information	System Demand
density : 0.100	72.00 psi @ 0.00 gpm	58.99 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@
		334.2 gpm
		+ 100.0 gpm Hose
Total Demand: 434.2 gpm @ 58.99 psi		
System safety factor: 11.33 psi		

Notes: _____

List of Fitting Abbreviations

Example: "EETC" = one Std. Elbow, two Std. Tee, and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : ButterflyVa	I :	P : P.I.V	W :
C : Check Va	J :	E :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ch Val	Y : Red.F.Back
E : Std. Elbow	L : LongTurnEl-	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

Calcs By: *[Signature]* DF Checked: *[Signature]* 8/22/84

Ser:*310303* Hypercalc Program by Crowley Design Group, (215)-337-7060

Summary of Sprinkler and Hose Flows

Job No: 3030

OCEAN NURSING PAVILION

Design density: .10

Applied flow and pressure is based on 58.99 psi available at supply

(70.32 psi is actually available)

Ref. t.	PRESSURE			K Factor	FLOW		Percent Excess	Ref. Ft.
	Pt	Pv	Pn		Actual	Minimum		
01	19.52		19.52	5.60	24.7	14.8	66.9%	A01
03	11.42		11.42	5.60	19.9	14.8	27.7%	A03
05	11.53		11.53	5.60	19.0	14.8	28.4%	A05
06	11.07		11.07	5.60	19.6	14.8	25.7%	A06
07	10.37		10.37	5.60	19.0	14.8	21.6%	A07
08	7.23		7.23	5.60	15.1	14.8	2.0%	A08
09	7.01		7.01	5.60	14.8	14.8	0.0%	A09
12	17.47		17.47	5.60	23.4	14.8	58.1%	A12
13	18.88		18.88	5.60	24.3	14.8	64.2%	A13
14	17.32		17.32	5.60	23.2	14.8	57.4%	A14
15	20.18		20.18	5.60	25.2	14.8	70.3%	A15
16	18.99		18.99	5.60	24.4	14.8	64.3%	A16
17	15.65		15.65	5.60	22.2	14.8	50.0%	A17
18	14.16		14.16	5.60	21.1	14.8	42.6%	A18
19	13.49		13.49	5.60	20.6	15.0	37.3%	A19
20	13.55		13.55	5.60	20.6	15.0	37.3%	A20

Handwritten signature
8/22/94


Calcs By: DF Checked: 08/22/94

Ver: *310303* Hypercalc Program by Crowley Design Group, (215)-337-7050

LEV.	REF.	Flow	Pt	P1	P2	Pt	REF.	Elev.	SECTION LOSS			CALCULATIONS				Validity	
NO.	POINT	gpm	psi	psi	psi	psi	POINT	ft.	Length	Fitting Length	Total	Fi/ft-Diam	C	Flow	fps		
30.00	A01 <<	24.7 <<	19.52	3.95	0.00	23.47	M03	30.00	10.50	27	10.00	20.50	0.192	1.049	120	24.7	9.2
30.00	A02 >>	18.9 >>	12.01	-0.59	0.00	11.42	A03	30.00	5.00			5.00	0.118	1.049	120	18.9	7.0
30.00	A02 <<	18.9 <<	12.01	1.29	0.00	13.30	M14	30.00	6.00	T	5.00	11.00	0.118	1.049	120	18.9	7.0
30.00	A04 >>	19.0 >>	12.12	-0.59	0.00	11.53	A05	30.00	5.00			5.00	0.119	1.049	120	19.0	7.0
30.00	A04 <<	19.0 <<	12.12	1.19	0.00	13.30	M14	30.00	5.00	T	5.00	10.00	0.119	1.049	120	19.0	7.0
30.00	A06 >>	47.9 >>	11.07	-0.69	0.00	10.37	A07	30.00	0.50	T	6.00	6.50	0.081	1.610	120	47.9	7.5
30.00	A06 <<	66.5 <<	11.07	2.24	0.00	13.30	M14	30.00	7.00	T	8.00	15.00	0.149	1.610	120	66.5	10.5
20.00	A07 >>	29.9 >>	10.37	-3.14	0.00	7.23	A08	30.00	5.50	T	5.00	11.50	0.273	1.049	120	29.9	11.1
30.00	A08 >>	14.8 >>	7.23	-0.22	0.00	7.01	A09	30.00	1.00	E	2.00	3.00	0.075	1.049	120	14.8	5.5
30.00	A11 >>	23.4 >>	12.34	-0.87	0.00	12.47	A12	30.00	5.00			5.00	0.174	1.049	120	23.4	6.7
30.00	A11 <<	23.4 <<	12.34	1.74	0.00	20.08	M15	30.00	5.00	T	5.00	10.00	0.174	1.049	120	23.4	6.7
30.00	A12 >>	23.3 >>	12.88	-1.55	0.00	12.32	A14	20.00	7.00	E	2.00	9.00	0.173	1.049	120	23.3	8.1
30.00	A12 <<	47.6 <<	12.88	1.21	0.00	20.08	M15	30.00	7.00	T	8.00	15.00	0.080	1.610	120	47.6	7.5
30.00	A13 <<	25.2 <<	20.18	1.99	0.00	22.17	M12	30.00	5.00	T	5.00	10.00	0.159	1.049	120	25.2	9.3
30.00	A16 <<	24.4 <<	12.95	1.13	0.00	20.12	M16	30.00	1.00	T	5.00	6.00	0.188	1.049	120	24.4	9.0
30.00	A17 <<	22.2 <<	15.65	0.94	0.00	16.60	M17	30.00	1.00	T	5.00	6.00	0.157	1.049	120	22.2	8.2
30.00	A18 <<	21.1 <<	14.16	2.44	0.00	16.60	M17	20.00	10.00	TE	7.00	17.00	0.143	1.049	120	21.1	7.8
30.00	A19 <<	20.6 <<	13.49	1.37	0.00	14.85	M18	30.00	5.00	T	5.00	10.00	0.137	1.049	120	20.6	7.2
30.00	A20 <<	20.6 <<	15.55	1.31	0.00	14.85	M18	30.00	4.50	T	5.00	9.50	0.132	1.049	120	20.6	7.6
0.00	M01 >>	334.2 >>	58.13	-0.07	-5.21	52.85	M02	12.00	5.00	E	14.00	20.00	0.004	6.357	120	334.2	3.4
0.00	M01 <<	334.2 <<	58.13	0.85	0.00	58.99	U01	0.00	155.00	2ETE	31.13	256.13	0.004	6.357	140	334.2	3.6
2.00	M02 >>	334.2 >>	52.85	-1.85	-3.47	47.53	M03	20.00	16.00	2E2ERA	486.00	502.00	0.004	6.357	120	334.2	3.4
20.00	M03 >>	334.2 >>	47.53	-0.29	0.00	47.14	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	334.2	3.4
20.00	M04 >>	334.2 >>	47.14	-0.58	0.00	46.56	M05	20.00	2.50	T	20.00	22.50	0.026	4.260	120	334.2	7.5
10.00	M05 >>	334.2 >>	46.56	-0.78	-4.34	41.44	M06	30.00	10.00	T	20.00	30.00	0.026	4.260	120	334.2	7.5
10.00	M06 >>	334.2 >>	41.44	-0.54	0.00	40.90	M07	20.00	1.00	T	20.00	21.00	0.026	4.260	120	334.2	7.5
30.00	M07 >>	334.2 >>	40.90	-8.67	0.00	32.23	M08	30.00	75.00	2E6	15.00	91.00	0.095	3.260	120	334.2	12.8
30.00	M08 >>	334.2 >>	32.23	-8.76	0.00	23.47	M09	30.00	77.00	T	15.00	92.00	0.095	3.260	120	334.2	12.9
30.00	M09 >>	309.5 >>	23.47	-1.20	0.00	22.27	M10	30.00	14.50			14.50	0.069	3.260	120	309.5	11.9
30.00	M10 >>	338.5 >>	22.27	-0.03	0.00	22.25	M11	20.00	0.50			0.50	0.051	3.260	120	338.5	5.1
20.00	M10 >>	71.1 >>	22.27	-2.19	0.00	20.08	M12	30.00	5.00	T	8.00	13.00	0.161	1.610	120	71.1	11.2
20.00	M11 >>	134.0 >>	22.25	-0.08	0.00	22.17	M12	30.00	4.50			4.50	0.018	3.260	120	134.0	5.1
30.00	M11 >>	104.5 >>	22.25	-8.94	0.00	13.30	M14	30.00	10.00	T2E	16.00	26.00	0.344	1.610	120	104.5	16.4
30.00	M12 >>	108.8 >>	22.17	-0.13	0.00	22.04	M13	30.00	11.00			11.00	0.012	3.260	120	108.8	4.2
30.00	M13 >>	67.6 >>	22.04	-1.92	0.00	20.12	M16	30.00	4.50	T	8.00	12.50	0.154	1.610	120	67.6	10.8
30.00	M13 >>	41.2 >>	22.04	-7.18	0.00	14.85	M15	30.00	7.50	TE	7.00	14.50	0.495	1.049	120	41.2	15.2
20.00	M16 >>	43.2 >>	20.12	-3.52	0.00	16.60	M17	30.00	6.50			6.50	0.542	1.049	120	43.2	16.0

Calcs By: DF Checked:  05/22/94

Ser: *310303* Hypercalc Program by Crowley Design Group, (215)-337-7060



Pressure vs. Flow
 72.00 0.00
 61.00 1200.00
 0 3013.06

OCEAN NURSING PAVILION
 CALC. #2 (2ND FLOOR)
 BRICK N. 307824

Job Number: 3060
 8/22/94

[Handwritten Signature]
 8/29/94

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

OCEAN NURSING PAVILION

CALC. #3 (1ST FLOOR ROOF) BRICK N.J 07824

=====

Submitted By
ALLIED FIRE AND SAFETY 317 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	51.61 psi
Design Area: 1500.00	51.00 psi @ 1200.00 gpm	@ 330.5 gpm
		+ 100.0 gpm Hose
Total Demand: 430.5 gpm @ 51.61 psi		
System safety factor: 18.73 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee, and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	C :	V : Vic.Cpl.
B : Butt'flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	
F : 45-Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

[Signature]
8/29/84

Summary of Sprinkler and Hose Flows

Job No:3080

OCEAN NURSING PAVILION

Design density: .10

Supplied flow and pressure is based on: 51.61 psi available at supply
(70.35 psi is actually available)

Ref.	PRESSURE			K	FLOW		Percent	Ref.
Pt.	Pt	Pv	Pn	Factor	Actual	Minimum	Excess	Pt.
=====	=====	=====	=====	=====	=====	=====	=====	=====
A01	17.44		17.44	5.60	23.4	16.8	39.3%	A01
A02	17.13		17.13	5.60	23.2	16.8	38.1%	A02
A03	16.61		16.61	5.60	22.8	16.8	35.7%	A03
A04	14.93		14.93	5.60	21.6	16.8	28.6%	A04
A05	12.14		12.14	5.60	19.5	16.8	16.1%	A05
A06	16.66		16.66	5.60	22.9	16.8	36.3%	A06
A07	16.99		16.99	5.60	23.1	16.8	37.5%	A07
A08	13.85		13.85	5.60	20.9	16.8	23.8%	A08
A09	11.90		11.90	5.60	19.3	16.8	14.9%	A09
A10	10.68		10.68	5.60	18.3	16.8	8.9%	A10
A11	10.32		10.32	5.60	18.0	16.8	7.1%	A11
A12	9.00		9.00	5.60	16.8	16.8	0.0%	A12
A13	14.52		14.52	5.60	21.3	16.8	26.8%	A13
A14	13.57		13.57	5.60	20.6	16.8	22.6%	A14
A15	12.80		12.80	5.60	20.0	16.8	19.0%	A15
A16	11.19		11.19	5.60	18.7	16.8	11.3%	A16

Philosophy
8/29/04


Flow and Pressure Summary

Job No: 3080

OCEAN NURSING PAVILION

Elev. ft.	REF. POINT	Flow gpm	Pt psi	Pf psi	Pe psi	Pt psi	REF. POINT	Elev. ft.	F R I C T I O N L O S S				C A L C U L A T I O N S				Velocity fps
									Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	
27.00	A01 <<	23.4 <<	17.44	1.04	0.00	16.49	E01	27.00	1.00	T	5.00	6.00	0.174	1.049	120	23.4	8.7
25.00	A02 <<	23.2 <<	17.13	2.22	-0.87	18.49	E01	27.00	5.00	2E	4.00	12.00	0.171	1.049	120	23.2	8.6
27.00	A03 <<	22.8 <<	16.61	0.17	0.00	16.77	E02	27.00	1.00			1.00	0.166	1.049	120	22.8	8.4
27.00	A04 >>	19.5 >>	14.93	-1.49	-1.30	12.14	A05	30.00	12.00			12.00	0.124	1.049	120	19.5	7.2
27.00	A04 <<	41.1 <<	14.93	1.84	0.00	16.77	E02	27.00	18.00	3E	12.00	30.00	0.061	1.610	120	41.1	6.5
27.00	A06 <<	22.9 <<	16.66	1.67	0.00	18.32	E03	27.00	3.00	TE	7.00	10.00	0.167	1.049	120	22.9	8.5
25.00	A07 <<	23.1 <<	16.99	2.20	-0.87	18.32	E03	27.00	9.00	2E	4.00	13.00	0.170	1.049	120	23.1	8.5
27.00	A08 <<	20.6 <<	13.85	0.84	0.00	14.69	E04	27.00	1.00	T	5.00	6.00	0.140	1.049	120	20.6	7.7
27.00	A09 <<	19.3 <<	11.90	1.22	0.00	13.12	E05	27.00	3.00	TE	7.00	10.00	0.122	1.049	120	19.3	7.2
29.00	A10 >>	34.8 >>	10.68	-0.36	0.00	10.32	A11	29.00	8.00			8.00	0.045	1.610	120	34.8	5.5
29.00	A10 <<	53.1 <<	10.68	1.57	0.87	12.12	E05	27.00	4.00	ET	12.00	16.00	0.098	1.610	120	53.1	8.3
29.00	A11 >>	16.8 >>	10.32	-1.32	0.00	9.00	A12	29.00	14.00			14.00	0.094	1.049	120	16.8	6.2
27.00	A13 <<	21.3 <<	14.52	1.47	0.00	15.99	E06	27.00	3.00	TE	7.00	10.00	0.147	1.049	120	21.3	7.3
27.00	A14 >>	38.8 >>	13.57	-0.77	0.00	12.80	A15	27.00	14.00			14.00	0.055	1.610	120	38.8	6.1
27.00	A14 <<	59.4 <<	13.57	2.42	0.00	15.99	E06	27.00	5.00	TE	12.00	20.00	0.121	1.610	120	59.4	9.3
27.00	A15 >>	18.7 >>	12.80	-1.61	0.00	11.19	A16	27.00	14.00			14.00	0.115	1.049	120	18.7	6.9
14.00	D01 >>	330.5 >>	38.89	-1.82	-2.60	34.46	D02	20.00	8.00	6DEC	64.00	72.00	0.025	4.260	120	330.5	7.4
14.00	D01 <<	330.5 <<	38.89	3.55	-2.60	39.84	M04	20.00	100.00	4E	40.00	140.00	0.025	4.260	120	330.5	7.4
20.00	D02 >>	330.5 >>	34.46	-4.00	0.00	30.46	D03	20.00	108.00	5E	50.00	158.00	0.025	4.260	120	330.5	7.4
20.00	D03 >>	330.5 >>	30.46	-0.38	-2.17	27.91	D04	25.00	5.00	E	10.00	15.00	0.025	4.260	120	330.5	7.4
25.00	D04 >>	330.5 >>	27.91	-0.94	0.00	26.97	D05	25.00	27.00	E	10.00	37.00	0.025	4.260	120	330.5	7.4
25.00	D05 >>	330.5 >>	26.97	-2.86	0.00	24.11	D06	25.00	83.00	ET	30.00	113.00	0.025	4.260	120	330.5	7.4
25.00	D06 >>	330.5 >>	24.11	-3.60	0.00	20.51	D07	25.00	112.00	ET	30.00	142.00	0.025	4.260	120	330.5	7.4
25.00	D07 >>	283.9 >>	20.51	-0.10	0.00	20.42	D08	25.00	5.00			5.00	0.019	4.260	120	283.9	6.4
25.00	D07 >>	46.6 >>	20.51	-1.16	-0.87	18.49	E01	27.00	3.00	ET	12.00	15.00	0.077	1.610	120	46.6	7.3
25.00	D08 >>	219.9 >>	20.42	-0.10	0.00	20.32	D09	25.00	8.00			8.00	0.012	4.260	120	219.9	4.9
25.00	D05 >>	64.0 >>	20.42	-2.78	-0.87	16.77	E02	27.00	8.00	ET	12.00	20.00	0.139	1.610	120	64.0	10.1
25.00	D09 >>	174.0 >>	20.32	-0.02	0.00	20.30	D10	25.00	3.00			3.00	0.008	4.260	120	174.0	3.9
25.00	D09 >>	45.9 >>	20.32	-1.13	-0.87	18.32	E03	27.00	3.00	ET	12.00	15.00	0.075	1.610	120	45.9	7.2
25.00	D10 >>	80.7 >>	20.30	-0.02	0.00	20.28	D11	25.00	12.00			12.00	0.002	4.260	120	80.7	1.8
25.00	D10 >>	93.2 >>	20.30	-4.74	-0.87	14.65	E04	27.00	5.00	TE	12.00	17.00	0.273	1.610	120	93.2	14.7
25.00	D11 >>	80.7 >>	20.28	-3.42	-0.87	15.99	E06	27.00	4.00	TE	12.00	16.00	0.214	1.610	120	80.7	12.7
27.00	E04 >>	72.4 >>	14.69	-1.57	0.00	13.12	E05	27.00	9.00			9.00	0.175	1.610	120	72.4	11.4
6.00	M01 >>	330.5 >>	48.17	-0.07	-2.60	45.50	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	330.5	3.3
6.00	M01 <<	330.5 <<	48.17	0.83	2.60	51.61	U01	0.00	155.00	2E6T	61.13	236.13	0.004	6.020	140	330.5	3.7
12.00	M02 >>	330.5 >>	45.50	-1.81	-3.47	40.22	M03	20.00	16.00	2G2ERA	486.00	502.00	0.004	6.357	120	330.5	3.3
20.00	M03 >>	330.5 >>	40.22	-0.36	0.00	39.84	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	330.5	3.3

P. K. Smith
8/29/94



Pressure vs. Flow

72.00 0.00

61.00 1200.00

0 3316.06

CEAN NURSING PAVILION
ALC. #3 (1ST FLOOR ROOF)
RICK N. JO7824

ob Number: 3080
3/14/94

Handwritten signature
8/28/94

S U M M A R Y
O F
H Y D R A U L I C
C A L C U L A T I O N S
F O R
O C E A N N U R S I N G P A V I L I O N

CALC. #5 (1st FLOOR) BRICK N.J. 07024

Submitted By
ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	55.55 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@ 352.2 gpm
		+ 100.0 gpm Hose
Total Demand: 452.2 gpm @ 55.55 psi		
System safety factor: 16.21 psi		

Notes:

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee, and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : Butt'flyVa	I :	P : P.I.V	W :
C : Check Va	J :	E :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Rad.P.Back
E : Std. Elbow	L : LongTurnEl	C : -	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	


[Signature]
8/29/94

Flow and Pressure Summary

Job No: 3080 OCEAN NURSING PAVILION

LEV.	REF.	Flow	Pt	Pi	Pe	Pt	REF.	Elev.	F R I C T I O N L O S S			C A L C U L A T I O N S			Velocity		
..	POINT	gpm	psi	psi	psi	psi	POINT	ft.	Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	fps
20.00	A01 <<	25.4 <<	20.65	1.93	0.00	22.58	M24	20.00	4.50	T	5.00	9.50	0.203	1.049	120	25.4	9.4
20.00	A02 >>	16.9 >>	12.00	-0.59	0.00	11.41	A03	20.00	5.00			5.00	0.117	1.049	120	16.9	7.0
20.00	A02 <<	16.9 <<	12.00	1.17	0.00	13.17	M29	20.00	5.00	T	5.00	10.00	0.117	1.049	120	16.9	7.0
20.00	A04 >>	13.3 >>	11.39	-0.56	0.00	11.31	A05	20.00	5.00			5.00	0.116	1.049	120	13.3	7.0
20.00	A04 <<	16.8 <<	11.89	1.28	0.00	13.17	M29	20.00	6.00	T	5.00	11.00	0.116	1.049	120	16.8	7.0
20.00	A06 >>	47.8 >>	11.01	-0.69	0.00	10.32	A07	20.00	0.50	T	8.00	8.50	0.081	1.610	120	47.8	7.5
20.00	A06 <<	66.4 <<	11.01	2.16	0.00	13.17	M29	20.00	6.50	T	8.00	14.50	0.149	1.610	120	66.4	10.4
20.00	A07 >>	29.9 >>	10.33	-3.14	0.00	7.19	A08	20.00	6.50	T	5.00	11.50	0.273	1.049	120	29.9	11.0
20.00	A08 >>	14.8 >>	7.19	-0.19	0.00	7.00	A09	20.00	0.50	E	2.00	2.50	0.075	1.049	120	14.8	5.5
20.00	A10 >>	21.3 >>	15.23	-0.73	0.00	14.48	A11	20.00	5.00			5.00	0.145	1.049	120	21.3	7.9
20.00	A10 <<	21.3 <<	15.23	1.46	0.00	16.69	M30	20.00	5.00	T	5.00	10.00	0.145	1.049	120	21.3	7.9
20.00	A12 >>	21.2 >>	15.09	-0.73	0.00	14.37	A13	20.00	5.00			5.00	0.145	1.049	120	21.2	7.9
20.00	A12 <<	21.2 <<	15.09	1.60	0.00	16.69	M30	20.00	6.00	T	5.00	11.00	0.145	1.049	120	21.2	7.9
20.00	A14 >>	54.0 >>	13.99	-0.85	0.00	13.13	A15	20.00	0.50	T	8.00	8.50	0.102	1.610	120	54.0	8.5
20.00	A14 <<	75.0 <<	13.99	2.70	0.00	16.69	M30	20.00	6.50	T	2.00	14.50	0.188	1.610	120	75.0	11.8
20.00	A15 >>	33.7 >>	13.13	-2.94	0.00	9.19	A16	20.00	6.50	T	5.00	11.50	0.342	1.049	120	33.7	12.5
20.00	A16 >>	16.8 >>	9.19	-0.23	0.00	8.96	A17	20.00	0.50	E	2.00	2.50	0.094	1.049	120	16.8	6.2
20.00	A16 <<	22.0 <<	15.50	1.25	0.00	16.75	M31	20.00	3.00	T	5.00	8.00	0.156	1.049	120	22.0	8.2
20.00	A19 <<	21.6 <<	14.87	1.67	0.00	16.75	M31	20.00	7.50	T	5.00	12.50	0.150	1.049	120	21.6	8.0
20.00	A20 <<	25.2 <<	20.26	1.70	0.00	21.96	M28	20.00	3.50	T	5.00	8.50	0.200	1.049	120	25.2	9.3
20.00	A21 <<	36.2 <<	41.77	6.82	0.00	48.60	M20	20.00	12.50	T	5.00	17.50	0.390	1.049	120	36.2	13.4
0.00	M01 >>	352.2 >>	61.72	-0.08	-5.21	56.43	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	352.2	3.6
0.00	M01 <<	352.2 <<	61.72	0.94	-3.66	56.92	U01	20.00	155.00	2ETE	61.13	236.13	0.004	6.020	140	352.2	4.0
2.00	M02 >>	352.2 >>	56.43	-2.04	-3.47	50.92	M03	20.00	16.00	262ERA	485.00	502.00	0.004	6.357	120	352.2	3.5
20.00	M02 <<	352.2 <<	50.92	-0.43	0.00	50.48	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	352.2	3.6
20.00	M04 >>	352.2 >>	50.48	-0.64	0.00	49.85	M05	20.00	2.50	T	20.00	22.50	0.029	4.260	120	352.2	7.9
20.00	M05 >>	352.2 >>	49.85	-1.25	0.00	48.60	M20	20.00	12.00	TEE	22.00	44.00	0.029	4.260	120	352.2	7.6
20.00	M20 >>	316.0 >>	46.68	-1.91	0.00	46.68	M21	20.00	52.00	T	20.00	82.00	0.023	4.260	120	316.0	7.1
20.00	M21 >>	316.0 >>	46.68	-2.99	0.00	43.70	M21	20.00	102.00	T	20.00	128.00	0.023	4.260	120	316.0	7.1
20.00	M22 >>	316.0 >>	43.70	-2.33	0.00	39.37	M23	20.00	61.00	TSE	35.00	97.00	0.058	3.260	120	316.0	12.1
20.00	M23 >>	316.0 >>	39.37	-12.75	0.00	22.35	M24	20.00	120.00	T2E	25.00	145.00	0.058	3.260	120	316.0	12.1
20.00	M24 >>	290.5 >>	22.58	-0.51	0.00	22.07	M25	20.00	7.00			7.00	0.073	3.260	120	290.5	11.1
20.00	M25 >>	186.4 >>	22.07	-0.03	0.00	22.04	M26	20.00	1.00			1.00	0.022	3.260	120	186.4	7.1
20.00	M25 >>	104.2 >>	22.07	-3.90	0.00	18.17	M29	20.00	10.00	T2E	15.00	25.00	0.342	1.610	120	104.2	13.4
20.00	M26 >>	68.9 >>	22.04	-0.05	0.00	21.92	M27	20.00	10.00			10.00	0.005	3.260	120	68.9	2.3
20.00	M26 >>	117.5 >>	22.04	-5.25	0.00	16.89	M30	20.00	4.50	T	8.00	12.50	0.428	1.610	120	117.5	18.5
20.00	M27 >>	25.2 >>	21.98	-0.01	0.00	21.58	M28	20.00	5.00			5.00	0.001	3.260	120	25.2	1.0
20.00	M27 >>	43.6 >>	21.98	-5.24	0.00	16.75	M31	20.00	4.50	T	5.00	9.50	0.551	1.049	120	43.6	15.2

[Signature]
8/29/24



Pressure vs. Flow
 72.00 0.00
 51.00 1200.00
 0 3312.00

OCEAN NURSING PAVILION
 CALC. #5 (1st FLOOR)
 BRICK N.J. 07824

Job Number: 6080
 08/21/94

[Handwritten Signature]
 8/29/94

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

O C E A N N U R S I N G P A V I L I O N

CALC. #5 (1st FLOOR) BRICK N.J 07624

=====

Submitted By

ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	53.55 psi
Design Area: 1500.00	51.00 psi @ 1200.00 gpm	@
		352.2 gpm
		+ 100.0 gpm Hose
Total Demand: 452.2 gpm @ 53.55 psi		
System safety factor: 16.21 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee , and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Opl.
B : Butt'flyVa	I :	F : P.I.V	W :
C : Check Va	J :	G :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ch.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

[Signature]
8/29/94

Summary of Sprinkler and Hose Flows

Job No:3080

OCEAN NURSING PAVILION

Design density: .10

Supplied flow and pressure is based on 53.98 psi available at supply
(70.19 psi is actually available)

Ref. Pt.	PRESSURE		K Factor	FLOW		Percent Excess	Ref. Pt.
	Pt	Pv Pn		Actual	Minimum		
=====	=====	=====	=====	=====	=====	=====	=====
A01	20.65	20.65	5.60	25.4	14.8	71.6%	A01
A03	11.41	11.41	5.60	18.9	14.8	27.7%	A03
A05	11.31	11.31	5.60	18.6	14.8	27.0%	A05
A06	11.01	11.01	5.60	18.6	14.8	25.7%	A06
A07	10.23	10.23	5.60	18.0	14.8	21.6%	A07
A08	7.19	7.19	5.60	15.0	14.8	1.4%	A08
A09	7.00	7.00	5.60	14.8	14.8	0.0%	A09
A11	14.49	14.49	5.60	21.3	14.8	43.9%	A11
A13	14.37	14.37	5.60	21.2	14.8	43.2%	A13
A14	13.99	13.99	5.60	20.9	14.8	41.2%	A14
A15	13.13	13.13	5.60	20.3	14.8	37.2%	A15
A16	9.19	9.19	5.60	17.0	14.8	14.9%	A16
A17	8.96	8.96	5.60	16.8	14.8	13.5%	A17
A18	15.50	15.50	5.60	22.0	14.8	48.6%	A18
A19	14.87	14.87	5.60	21.6	14.8	45.9%	A19
A20	20.28	20.28	5.60	25.2	14.8	70.3%	A20
A21	41.77	41.77	5.60	36.2	14.8	144.6%	A21


P. Whitworth
8/29/94

Flow and Pressure Summary

Job No: 0080 OCEAN NURSING PAVILION

LEV.	REF.	Flow	P1	P1	P2	P1	REF.	Elev.	F R I C T I O N L O S S			C A L C U L A T I O N S				Velocity	
h.	POINT	gpm	psi	psi	psi	psi	POINT	ft.	Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	fps
20.00	A01 <<	25.4 <<	20.65	1.92	0.00	22.55	M24	20.00	4.50	T	5.00	9.50	0.203	1.049	120	25.4	9.4
20.00	A02 >>	18.9 >>	12.00	-0.59	0.00	11.41	A03	20.00	5.00			5.00	0.117	1.049	120	18.9	7.0
20.00	A02 <<	18.9 <<	12.00	1.17	0.00	13.17	M29	20.00	5.00	T	5.00	10.00	0.117	1.049	120	18.9	7.0
20.00	A04 >>	18.8 >>	11.89	-0.58	0.00	11.31	A05	20.00	5.00			5.00	0.116	1.049	120	18.8	7.0
20.00	A04 <<	18.8 <<	11.89	1.28	0.00	13.17	M29	20.00	6.00	T	5.00	11.00	0.116	1.049	120	18.8	7.0
20.00	A06 >>	47.8 >>	11.01	-0.69	0.00	10.33	A07	20.00	0.50	T	8.00	8.50	0.061	1.610	120	47.8	7.5
20.00	A06 <<	65.4 <<	11.01	2.16	0.00	13.17	M29	20.00	6.50	T	8.00	14.50	0.149	1.610	120	66.4	10.4
20.00	A07 >>	29.8 >>	10.33	-3.14	0.00	7.19	A08	20.00	6.50	T	5.00	11.50	0.273	1.049	120	29.8	11.0
20.00	A08 >>	14.8 >>	7.19	-0.19	0.00	7.00	A09	20.00	0.50	E	2.00	2.50	0.075	1.049	120	14.8	5.5
20.00	A10 >>	21.3 >>	15.23	-0.73	0.00	14.49	A11	20.00	5.00			5.00	0.145	1.049	120	21.3	7.9
20.00	A10 <<	21.3 <<	15.23	1.46	0.00	16.69	M30	20.00	5.00	T	5.00	10.00	0.145	1.049	120	21.3	7.9
20.00	A12 >>	21.2 >>	15.09	-0.72	0.00	14.37	A13	20.00	5.00			5.00	0.145	1.049	120	21.2	7.9
20.00	A12 <<	21.2 <<	15.09	1.60	0.00	16.69	M30	20.00	6.00	T	5.00	11.00	0.145	1.049	120	21.2	7.9
20.00	A14 >>	54.0 >>	13.99	-0.86	0.00	13.12	A15	20.00	0.50	T	9.00	9.50	0.102	1.510	120	54.0	9.5
20.00	A14 <<	75.0 <<	13.99	2.70	0.00	16.69	M30	20.00	6.50	T	8.00	14.50	0.186	1.610	120	75.0	11.8
20.00	A15 >>	33.7 >>	13.12	-3.94	0.00	9.19	A16	20.00	6.50	T	5.00	11.50	0.342	1.049	120	33.7	12.5
20.00	A16 >>	16.8 >>	9.19	-0.23	0.00	8.96	A17	20.00	0.50	E	2.00	2.50	0.094	1.049	120	16.8	6.2
20.00	A16 <<	22.0 <<	15.50	1.25	0.00	16.75	M31	20.00	3.00	T	5.00	8.00	0.156	1.049	120	22.0	8.2
20.00	A19 <<	21.6 <<	14.87	1.87	0.00	16.75	M31	20.00	7.50	T	5.00	12.50	0.150	1.049	120	21.6	8.0
20.00	A20 <<	25.2 <<	20.28	1.70	0.00	21.98	M28	20.00	3.50	T	5.00	8.50	0.200	1.049	120	25.2	9.3
20.00	A21 <<	36.2 <<	41.77	6.82	0.00	48.60	M20	20.00	12.50	T	5.00	17.50	0.390	1.049	120	36.2	13.4
0.00	M01 >>	352.2 >>	61.72	-0.08	-5.21	56.43	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	352.2	3.6
0.00	M01 <<	352.2 <<	61.72	0.94	-6.66	33.96	U01	20.00	155.00	25TE	61.13	236.13	0.004	6.020	140	352.2	4.0
12.00	M02 >>	352.2 >>	56.43	-2.04	-3.47	50.92	M03	20.00	16.00	262ERA	486.00	502.00	0.004	6.357	120	352.2	3.6
20.00	M03 >>	352.2 >>	50.92	-0.43	0.00	50.49	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	352.2	3.6
20.00	M04 >>	352.2 >>	50.49	-0.64	0.00	49.85	M05	20.00	2.50	T	20.00	22.50	0.029	4.260	120	352.2	7.9
20.00	M05 >>	352.2 >>	49.85	-1.25	0.00	48.60	M20	20.00	12.00	TE6	32.00	44.00	0.029	4.260	120	352.2	7.9
20.00	M20 >>	316.0 >>	46.66	-1.91	0.00	46.66	M21	20.00	62.00	T	20.00	82.00	0.023	4.260	120	316.0	7.1
20.00	M21 >>	316.0 >>	46.66	-2.99	0.00	43.70	M22	20.00	102.00	T	20.00	128.00	0.023	4.260	120	316.0	7.1
20.00	M22 >>	316.0 >>	43.70	-8.33	0.00	35.37	M23	20.00	61.00	T2E	36.00	97.00	0.051	3.260	120	316.0	12.1
20.00	M23 >>	316.0 >>	35.37	-12.79	0.00	22.58	M24	20.00	120.00	T2E	29.00	149.00	0.051	3.260	120	316.0	12.1
20.00	M24 >>	290.5 >>	22.58	-0.51	0.00	22.07	M25	20.00	7.00			7.00	0.073	3.260	120	290.5	11.1
20.00	M25 >>	186.4 >>	22.07	-0.03	0.00	22.04	M26	20.00	1.00			1.00	0.022	3.260	120	186.4	7.1
20.00	M25 >>	104.2 >>	22.07	-6.90	0.00	15.17	M29	20.00	10.00	T2E	15.00	25.00	0.342	1.610	120	104.2	15.4
20.00	M26 >>	68.9 >>	22.04	-0.05	0.00	21.99	M27	20.00	10.00			10.00	0.005	3.260	120	68.9	2.6
20.00	M26 >>	117.5 >>	22.04	-5.25	0.00	16.89	M30	20.00	4.50	T	6.00	12.50	0.428	1.610	120	117.5	18.5
20.00	M27 >>	25.2 >>	21.98	-0.01	0.00	21.98	M28	20.00	9.00			9.00	0.001	3.260	120	25.2	1.0
20.00	M27 >>	43.6 >>	21.98	-5.24	0.00	16.75	M31	20.00	4.50	T	5.00	9.50	0.551	1.049	120	43.6	16.1

P. Murat
8/29/04



Pressure vs. Flow
 72.00 0.00
 51.00 1200.00
 0 3313.05

OCEAN NURSING PAVILION
 CALC. #5 (1st FLOOR)
 BRICK N.J. 07824

Job Number: 3080
 08/22/94

P. M. [Signature]
 8/29/94

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

OCEAN NURSING PAVILION

CALC. #1 (BASEMENT) BRICK N.J 07824

=====

Submitted By

ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.150	72.00 psi @ 0.00 gpm	41.12 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@
		247.0 gpm
		+ 250.0 gpm Hose
Total Demand: 497.0 gpm @ 41.12 psi		
System safety factor: 28.72 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee , and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : Butt/flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

Calcs By: DF Checked: *8/29/94* 08/14/94

Ser:*310303* Hypercalc Program by Crowley Design Group, (215)-337-7060

Summary of Sprinkler and Hose Flows


Job No:3080

OCEAN NURSING PAVILION

Design density: .15

Supplied flow and pressure is based on 41.12 psi available at supply
(69.85 psi is actually available)

Ref. Pt.	PRESSURE			K Factor	FLOW		Percent Excess	Ref. Pt.
	Pt	Pv	Pn		Actual	Minimum		
====	=====	=====	=====	=====	=====	=====	=====	=====
A01	17.16		17.16	5.60	23.2	15.0	54.7%	A01
A02	16.70		16.70	5.60	22.9	15.0	52.7%	A02
A03	16.49		16.49	5.60	22.7	15.0	51.3%	A03
A04	13.48		13.48	5.60	20.6	15.0	37.3%	A04
A05	11.98		11.98	5.60	19.3	15.0	28.7%	A05
A06	11.02		11.02	5.60	18.6	15.0	24.0%	A06
A07	9.08		9.08	5.60	15.9	15.0	6.0%	A07
A08	7.30		7.30	5.60	15.1	15.0	0.7%	A08
A09	13.25		13.25	5.60	20.4	15.0	36.0%	A09
A10	11.68		11.68	5.60	19.1	15.0	27.3%	A10
A11	10.83		10.83	5.60	18.4	15.0	22.7%	A11
A12	7.94		7.94	5.60	15.8	15.0	5.3%	A12
A13	7.17		7.17	5.60	15.0	15.0	0.0%	A13

Calcs By: DF Checked:  03/14/94

Serial:310303* Hypercalc Program by Crowley Design Group, (215)-337-7050

FITZPATRICK & ASSOCIATES, INC.

P.O. Box 1408
EATONTOWN, NEW JERSEY 07724

(908) 542-6100
FAX (908) 542-8772

LETTER OF TRANSMITTAL

DATE	3/20/95	JOB NO.	9309
ATTENTION	FIRE SUBCODE OFFICIAL		
RE:	OCEAN PAULION		
	NURSING HOME		

TO
BEICK TWP BLDG DEPT
ATTN: JOE EVARISTO

WE ARE SENDING YOU ☒ Attached ☐ Under separate cover via _____ the following items:

- ☒ Shop drawings ☐ Prints ☐ Plans ☐ Samples ☐ Specifications
☒ Copy of letter ☐ Change order ☐ _____

COPIES	DATE	NO.	DESCRIPTION
1	3/17		ANSUL FIRE SUPPRESSION SYSTEM CERTIFICATION FORM
1	3/16		FIRE UNDERWRITERS INSPECTION REPORT

THESE ARE TRANSMITTED as checked below:

- ☒ For approval ☐ Approved as submitted ☐ Resubmit _____ copies for approval
☒ For your use ☐ Approved as noted ☐ Submit _____ copies for distribution
☒ As requested ☐ Returned for corrections ☐ Return _____ corrected prints
☐ For review and comment ☐ _____
☐ FOR BIDS DUE _____ 19 _____ ☐ PRINTS RETURNED AFTER LOAN TO US

REMARKS _____

OFFICE
COPY TO FIELD

SIGNED:

Scott Keller

FIRE UNDERWRITERS FIRE SYSTEM INSPECTION REPORT

Location of System Name <u>OCEAN POSITION MAPPING</u> Address <u>CONSTRUCTION BLVD</u> City <u>PHILADELPHIA</u> State <u>PA</u> Zip _____ Phone No. _____	Make and Model of System <u>ANSUL R102 - 4.5 gal</u> <u>3415</u>
---	--

✓ = Yes

X = No

○ = Does not apply

1. PRESSURE GAUGE IN OPERABLE RANGE ○
2. ALL LEAD WIRE SEALS ARE INTACT ✓
3. CHECKED ⁴²CO₂ CARTRIDGE(S) WEIGHT ✓
4. CHECKED CO₂ CYLINDER(S) WEIGHT ○
5. CHECKED HYDROTEST DATE OF CYLINDER 95
6. SYSTEM DISCHARGED OR TAMPERED WITH X
7. NOZZLES IN PROPER POSITION ✓
8. PROPER OPERATION OF SELF CLOSING CAPS ✓
9. CYLINDER REMOVED FROM MOUNT ✓
10. OPERATION OF SYSTEM TESTED BY CUTTING LINK IN TERMINAL POSITION ✓
11. CHECKED OPERATION OF REMOVE MANUAL RELEASE ✓
12. CHECKED OPERATION OF GAS SHUT-OFF VALVE ✓
13. CHECKED OPERATION OF MICRO-SWITCH ○

14. REPLACED FUSIBLE LINKS ✓
15. RESET TENSION ON CYLINDER MOUNTS ✓
16. SYSTEM CYLINDER AND COMPONENTS CLEANED ✓
17. NOZZLES CLEANED ✓
18. REPLACED SYSTEM CYLINDER(S) ✓
19. REMOVED SAFETY PINS ✓
20. RESEALED PINS IN MANUAL RELEASES ✓
21. REPLACED SYSTEM COVERS ✓
22. RESET FUEL SHUT-OFF DEVICES ✓
23. PILOT LIGHTS RE-LIT ○
24. EXHAUST FAN(S) OPERABLE ✓
25. REINSERTED FILTERS IF ANY ✓
26. INSPECTION AND SERVICE TAG ON CYLINDER ✓
27. SYSTEM LEFT IN OPERATION CONDITION ✓

Remarks: Completion Certificate FAX TO Scott Kellerman
@ 908 840 6453

This certifies that the above system(s) was (installed) (serviced) (recharged) in accordance with the manufacturer's U.L. listing.

By: [Signature] Date: 3-16-95

Acknowledgement: [Signature] Owner Representative

By: [Signature] Date: 3-16-95

PROVIDENCE FIRE EQUIP. CO.
(215) 763-5252

1627 GERMANTOWN AVENUE
 PHILADELPHIA, PENNSYLVANIA 19122

DISTRIBUTOR CERTIFICATION

INSTALLATION - INSPECTION FOR ANSUL R-101 OR R-102 RESTAURANT FIRE SUPPRESSION SYSTEM

Customer Name OCEAN WILSON Pavilion
Address Jack Martin Blvd. Brick Township NJ

SYSTEM ONE

Model ANSUL R102-390/1.5 gal Dual
Number of nozzles and Part No. 5 Surface 3 Plenum 2 Duct
Number of detector(s) and degree rating 3-450° 2-360°
Energy shut-off devices - type and size ANSUL Mechanical 5"
Other accessory equipment provided _____

COOKING/VENTILATING EQUIPMENT

Number of duct(s) and size 2 - 10" x 28" Duct Plenum Size 18" x 12" x 21"
Cooking Appliances and size (NOTE: List appliances from left to right)
2 Eye 12" surface oven Range 78" Safer 24" 42"

SYSTEM TWO

Model _____
Number of nozzles and Part No. _____
Number of detector(s) and degree rating _____
Energy shut-off devices - type and size _____
Other accessory equipment provided _____

COOKING/VENTILATING EQUIPMENT

Number of duct(s) and size _____ Plenum Size _____
Cooking Appliances and size (NOTE: List appliances from left to right)

TO BE COMPLETED BY INSTALLER

☒ YES ☐ NO The fire suppression system is installed in accordance with the manufacturer's instructions, NFPA Standard 96, 17 and 17A (current issue), and all applicable state and local codes.

It is a requirement of the manufacturer and recommendation of the National Fire Protection Association that the fire system be inspected and maintained every 6 months for proper system operation.

Exceptions to other provisions of NFPA 96 that were observed are noted below.

Exceptions: None☒ YES ☐ NO All electrical work or work provided by others to complete system installation completed.☒ YES ☐ NO Copy of owner's manual left with owner.INSTALLER NAME J T Lamont SIGNATURE J T LamontDISTRIBUTOR CHEF'S DESIGNADDRESS 1613-27 GERMANTOWN AVE. PHILA. PADATE 3-12-85

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

March 14, 1995

RECEIVED

MAR 20 1995

DIV. OF INSPECTION

Mr. Frank Marinello
290 Frank Applegate Road
Jackson, NJ 08527

Re: Ocean Nursing Pavilion

Dear Mr. Marinello:

In accordance with BOCA National Building Code, 1993 which is part of the Uniform Construction Code of the State of New Jersey, and in particular Section 3006.0 Elevator Operation, Paragraph 3006.2 Emergency Operation, the decision has been made not to require Fire Recall.

In accordance with the letter of March 8, 1995 from Security Elevator Company, please review, approve and process the elevator drawings provided to you.


For your purposes we are providing you with the text of Paragraph 3006.2 Emergency Operation:

"All automatic operation elevators having a travel distance of 25 feet (7620 mm) or more above or below the main floor or other level of a building that is intended to serve the needs of emergency personnel for fire-fighting or rescue purposes shall be equipped with elevator emergency operation in accordance with ASME A17.1 listed in Chapter 35."

This project has no elevator that has a travel distance of 25 feet or more above the main floor or a travel distance of 25 feet or more below the main floor. As such, the provisions of Paragraph 3006.2 exclude these elevators from Fire Recall.

If you have any questions, please contact DCA immediately since we need this matter resolved at once.


Very truly yours,



James F. Murphy, P.E., President
For:
JAMES F. MURPHY ENGINEERS, INC.

JFM:jmp

Copy to: Barry Brommer, Architect
Paulina Caploon - Elevator Subcode Official
Arthur J. Cierzo, Brick Township Construction Official
Fitzpatrick & Associates
Gary Kamp - MCOC



Barry Brommer RA
THE BROMMER GROUP
#06121



SECURITY ELEVATOR COMPANY

201 South Gulph Road
P.O. Box 62010
King of Prussia, PA 19406
Phone (610) 992-8180
Fax (610) 992-8182

March 8, 1995

Mr. Frank Marinello
290 Frank Applegate Rd.
Jackson, NJ 08527

Re: Ocean Nursing Pavilion
415 Jack Martin Blvd.
Brick, NJ

Dear Frank,

I have been in conversation with Mr. Jim Murphy from Murphy Engineering. He has advised that they wish to remove the fire service from the new elevators in the subject project. In accordance with his request, he has advised that revised signed and sealed drawings are required which do not show the fire service. We are enclosing those drawings. If this is acceptable, please advise us and we will remove the necessary signal fixture equipment.

Should you have any questions, please feel free to call.

Regards,

Dale D. Goodman



TO: LOCAL ZONING DEPARTMENT

FACILITY NAME

Ocean Nursing Pavilion

ADDRESS

425 Jack Martin Boulevard

TEL. NO.

840-3320

CITY

Brick

STATE

NJ

ZIP CODE

08724

TYPE FACILITY

140 Bed Nursing Home

It should be understood that if the facility is approved locally, this Department reserves the right to enforce State regulations drawn up to govern the operation of such facilities. The facility will not be licensed unless or until all local requirements are met.

Conformance with local ordinances, rules or regulations

☐

In conformance

☐

Is not in conformity (explain in remarks)

☐

No ordinances, rules or regulations exist

☒

Will be approved if following requirements are carried out (explain in remarks)

For new structures or additions

☒

Will be in conformity

☐

Will not be in conformity (explain in remarks)

Remarks

NAME

SCOTT MARC MARZEN
ARTHUR CIERZO

TITLE

BUSINESS ADMINISTRATION
CONSTRUCTION OFFICIAL

ADDRESS

TOWNSHIP OF BRICK
401 CHAMBER'S LANE RD.
BRICK, NJ 08723

TEL. NO.

908-262-1052

DATE

3/6/95

SIGNATURE

Arthur Cierzo, C.O.

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

RECEIVED

MAR 15 1995

FAX TRANSMITTAL

DIV. OF INSPECTION

From: Jim Murphy - Murphy Engineers, Inc.
To: Arthur J. Cierzo, Construction Official
FAX No. 908-920-4850
Date: March 14, 1995
Re: Ocean Nursing Pavilion

Message: Attached is a copy of my letter, dated March 14, 1995, to
Mr. Marinello along with a copy of Security Elevator's letter to Mr. Marinello
dated March 8, 1995.

Total No. of Pages (Including this Transmittal): 4

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

March 14, 1995

Mr. Frank Marinello
290 Frank Applegate Road
Jackson, NJ 08527

Re: Ocean Nursing Pavilion

Dear Mr. Marinello:

In accordance with BOCA National Building Code, 1993 which is part of the Uniform Construction Code of the State of New Jersey, and in particular Section 3006.0 Elevator Operation, Paragraph 3006.2 Emergency Operation, the decision has been made not to require Fire Recall.

In accordance with the letter of March 8, 1995 from Security Elevator Company, please review, approve and process the elevator drawings provided to you.


For your purposes we are providing you with the text of Paragraph 3006.2 Emergency Operation:

"All automatic operation elevators having a travel distance of 25 feet (7620 mm) or more above or below the main floor or other level of a building that is intended to serve the needs of emergency personnel for fire-fighting or rescue purposes shall be equipped with elevator emergency operation in accordance with ASME A17.1 listed in Chapter 35."

This project has no elevator that has a travel distance of 25 feet or more above the main floor or a travel distance of 25 feet or more below the main floor. As such, the provisions of Paragraph 3006.2 exclude these elevators from Fire Recall.

If you have any questions, please contact DCA immediately since we need this matter resolved at once.

Very truly yours,



James F. Murphy, P.E., President

For:

JAMES F. MURPHY ENGINEERS, INC.

JFM:jmp

Copy to: Barry Brommer, Architect
Paulina Caploon - Elevator Subcode Official
Arthur J. Cierzo, Brick Township Construction Official
Fitzpatrick & Associates
Gary Kamp - MCOC



SECURITY ELEVATOR COMPANY

201 South Gulph Road
P.O. Box 62010
King of Prussia, PA 19406
Phone (610) 992-8180
Fax (610) 992-8182

March 8, 1995

Mr. Frank Marinello
290 Frank Applegate Rd.
Jackson, NJ 08527

Re: Ocean Nursing Pavilion
415 Jack Martin Blvd.
Brick, NJ

Dear Frank,

I have been in conversation with Mr. Jim Murphy from Murphy Engineering. He has advised that they wish to remove the fire service from the new elevators in the subject project. In accordance with his request, he has advised that revised signed and sealed drawings are required which do not show the fire service. We are enclosing those drawings. If this is acceptable, please advise us and we will remove the necessary signal fixture equipment.

Should you have any questions, please feel free to call.

Regards,

Dale D. Goodman

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

OCEAN NURSING PAVILION

CALC. #1 (BASEMENT) BRICK N.J 07824

=====

Submitted By
ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.150	72.00 psi @ 0.00 gpm	41.12 psi
Design Area: 1500.00	81.00 psi @ 1200.00 gpm	@ 247.0 gpm
		+ 250.0 gpm Hose
Total Demand: 497.0 gpm @ 41.12 psi		
System safety factor: 28.72 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee , and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : Butt'flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

Calcs By: *[Signature]* DF Checked: *[Signature]* 4/94

Set: *310303* Hypercalc Program by Crowley Design Group, (215)-337-7060

Summary of Sprinkler and Hose Flows

Job No:3080

OCEAN NURSING PAVILION

Design density: .15

Supplied flow and pressure is based on 41.12 psi available at supply
(69.85 psi is actually available)

Ref. Pt.	PRESSURE		K Factor	FLOW		Percent Excess	Ref. Pt.
	Pt	Pv Pn		Actual	Minimum		
A01	17.16	17.16	5.60	23.2	15.0	54.7%	A01
A02	16.70	16.70	5.60	22.9	15.0	52.7%	A02
A03	16.49	16.49	5.60	22.7	15.0	51.3%	A03
A04	13.48	13.48	5.60	20.6	15.0	37.3%	A04
A05	11.88	11.88	5.60	19.3	15.0	28.7%	A05
A06	11.02	11.02	5.60	18.6	15.0	24.0%	A06
A07	9.08	8.08	5.60	15.9	15.0	6.0%	A07
A08	7.30	7.30	5.60	15.1	15.0	0.7%	A08
A09	13.25	13.25	5.60	20.4	15.0	36.0%	A09
A10	11.68	11.68	5.60	19.1	15.0	27.3%	A10
A11	10.83	10.83	5.60	18.4	15.0	22.7%	A11
A12	7.94	7.94	5.60	15.8	15.0	5.3%	A12
A13	7.17	7.17	5.60	15.0	15.0	0.0%	A13

Calcs By: DF Checked:  1/14/94

Ser:*310303* Hypercalc Program by Crowley Design Group, (215)-337-7050


Flow and Pressure Summary

Job No: 3080 OCEAN NURSING PAVILION

Elev. ft.	REF. POINT	Flow gpm	Pt psi	Pi psi	Pe psi	Pt psi	REF. POINT	Elev. ft.	F R I C T I O N L O S S				C A L C U L A T I O N S				Velocity fps
									Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	
10.00	A01 <<	23.2 <<	17.16	1.71	0.00	16.67	D01	10.00	10.00			10.00	0.171	1.049	120	23.2	8.6
10.00	A02 >>	22.7 >>	16.70	-0.20	0.00	16.49	A03	10.00	10.00			10.00	0.020	1.610	120	22.7	3.6
10.00	A02 <<	45.6 <<	16.70	0.85	0.00	17.55	M15	10.00	4.00	T	6.00	12.00	0.074	1.610	120	45.6	7.2
10.00	A04 >>	68.9 >>	13.48	-1.59	0.00	11.88	A05	10.00	10.00			10.00	0.159	1.610	120	68.9	10.9
10.00	A04 <<	89.5 <<	13.48	3.10	0.00	16.58	M16	10.00	4.00	T	6.00	12.00	0.258	1.610	120	89.5	14.1
10.00	A05 >>	49.6 >>	11.88	-0.87	0.00	11.02	A06	10.00	10.00			10.00	0.087	1.610	120	49.6	7.6
10.00	A06 >>	31.1 >>	11.02	-2.94	0.00	8.08	A07	10.00	10.00			10.00	0.294	1.049	120	31.1	11.5
10.00	A07 >>	15.1 >>	8.08	-0.78	0.00	7.30	A08	10.00	10.00			10.00	0.078	1.049	120	15.1	5.6
10.00	A09 >>	68.3 >>	13.25	-1.57	0.00	11.68	A10	10.00	10.00			10.00	0.157	1.610	120	68.3	10.7
10.00	A09 <<	88.7 <<	13.25	3.05	0.00	16.30	M17	10.00	4.00	T	6.00	12.00	0.254	1.610	120	88.7	13.9
10.00	A10 >>	49.2 >>	11.68	-0.85	0.00	10.83	A11	10.00	10.00			10.00	0.085	1.610	120	49.2	7.7
10.00	A11 >>	30.8 >>	10.83	-2.89	0.00	7.94	A12	10.00	10.00			10.00	0.289	1.049	120	30.8	11.4
10.00	A12 >>	15.0 >>	7.94	-0.76	0.00	7.17	A13	10.00	10.00			10.00	0.076	1.049	120	15.0	5.6
10.00	D01 <<	23.2 <<	18.87	0.25	0.00	19.12	M14	10.00	4.00	T	8.00	12.00	0.021	1.610	120	23.2	3.6
6.00	M01 >>	247.0 >>	35.03	-0.04	-2.60	35.38	M02	12.00	6.00	E	14.00	20.00	0.002	6.357	120	247.0	2.5
6.00	M01 <<	247.0 <<	35.03	0.45	2.60	41.12	U01	0.00	155.00	2576	81.13	236.13	0.002	6.020	140	247.0	2.5
12.00	M02 >>	247.0 >>	35.38	-1.06	-3.47	30.85	M03	20.00	16.00	262ER#3486	66.00	502.00	0.002	6.357	120	247.0	2.5
20.00	M03 >>	247.0 >>	30.85	-0.22	0.00	30.63	M04	20.00	63.00	3E	42.00	105.00	0.002	6.357	120	247.0	2.5
20.00	M04 >>	247.0 >>	30.63	-0.33	0.00	30.30	M05	20.00	2.50	T	20.00	22.50	0.015	4.260	120	247.0	5.5
20.00	M05 >>	247.0 >>	30.30	-0.47	4.34	34.16	M12	10.00	12.00	T	20.00	32.00	0.015	4.250	120	247.0	5.5
10.00	M12 >>	247.0 >>	34.16	-12.59	0.00	21.58	M13	10.00	57.00	T62E	25.00	82.00	0.153	2.635	120	247.0	14.5
10.00	M13 >>	247.0 >>	21.58	-2.46	0.00	19.12	M14	10.00	4.00	T	12.00	16.00	0.153	2.635	120	247.0	14.5
10.00	M14 >>	223.9 >>	19.12	-1.53	0.00	17.59	M15	10.00	12.00			12.00	0.126	2.635	120	223.9	13.1
10.00	M15 >>	178.2 >>	17.59	-1.01	0.00	16.58	M16	10.00	12.00			12.00	0.084	2.635	120	178.2	10.5
10.00	M16 >>	86.7 >>	16.58	-0.28	0.00	16.30	M17	10.00	12.00			12.00	0.023	2.635	120	86.7	5.2

Calcs By: DF Checked: *[Signature]* 12/14/94

Ser: *310303* Hypercalc Program by Crowley Design Group, (215)-337-7060



Pressure vs. Flow

72.00 0.00

61.00 1200.00

0 3313.06

OCEAN NURSING PAVILION
 CALC. #1 (BASEMENT)
 BRICK N.J 07824

Job Number: 3080
 03/14/94

Handwritten signature
 8/29/94

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

OCEAN NURSING PAVILION

CALC. #4 (2ND FLOOR ROOF) BRICK N.J 07824

=====

Submitted By

ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	60.77 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@
		348.9 gpm
		+ 100.0 gpm Hose
Total Demand: 448.9 gpm @ 60.77 psi		
System safety factor: 9.44 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee, and one Check. Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	D :	V : Vic.Cpi.
B : Butt/flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Del.Ck.val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

[Signature]
8/29/94

Summary of Sprinkler and Hose Flows

Job No: 3080

OCEAN NURSING TAVILION

Design density: .10

Supplied flow and pressure is based on 60.77 psi available at supply
(70.22 psi is actually available)

Ref.	PRESSURE			K	FLOW		Percent	Ref.
Pt.	Pt	Pv	Pn	Factor	Actual	Minimum	Excess	Pt.
=====	=====	=====	=====	=====	=====	=====	=====	=====
A01	19.51		19.51	5.60	24.7	18.0	37.2%	A01
A02	13.20		13.20	5.60	20.3	18.0	12.8%	A02
A03	10.88		10.88	5.60	18.5	18.0	2.8%	A03
A04	19.03		19.03	5.60	24.4	18.0	35.6%	A04
A05	14.58		14.58	5.60	21.4	18.0	18.9%	A05
A06	12.21		12.21	5.60	19.6	18.0	8.9%	A06
A07	15.36		15.36	5.60	21.9	18.0	21.7%	A07
A08	11.40		11.40	5.60	18.9	18.0	5.0%	A08
A09	10.33		10.33	5.60	18.0	18.0	0.0%	A09
A10	17.80		17.80	5.60	23.6	18.0	31.1%	A10
A11	17.45		17.45	5.60	23.4	18.0	30.0%	A11
A12	15.98		15.98	5.60	22.4	18.0	24.4%	A12
A13	14.51		14.51	5.60	21.3	18.0	18.3%	A13
A14	18.04		18.04	5.60	23.8	18.0	32.2%	A14
A15	15.30		15.30	5.60	21.9	18.0	21.7%	A15
A16	19.42		19.42	5.60	24.7	18.0	37.2%	A16


P. H. H. H.
8/28/84

Flow and Pressure Summary

Job No: 3080 OCEAN NURSING PAVILION

Elev. ft.	REF. POINT	Flow gpm	Pt psi	Pi psi	Pa psi	Pt psi	REF. POINT	Elev. ft.	F R I C T I O N L O S S		C A L C U L A T E D L O S S				Velocity fps		
									Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	
35.00	A01 <<	63.6 <<	19.51	1.23	0.00	20.75	D07	35.00	1.00	T	8.00	9.00	0.157	1.610	120	63.6	10.0
35.00	A01 >>	38.8 >>	19.51	-4.88	-1.30	13.33	F01	38.00	11.00			11.00	0.444	1.049	120	38.8	14.4
38.00	A02 <<	20.3 <<	13.20	0.13	0.00	13.33	F01	38.00	1.00			1.00	0.134	1.049	120	20.3	7.5
39.00	A03 <<	18.5 <<	10.88	2.02	0.43	13.33	F01	38.00	11.00	TE	7.00	18.00	0.112	1.049	120	18.5	6.8
35.00	A04 <<	24.4 <<	15.03	1.13	0.00	20.16	D08	35.00	1.00	T	5.00	6.00	0.188	1.049	120	24.4	9.0
36.00	A05 >>	19.6 >>	14.58	-2.57	0.00	12.21	A05	36.00	10.00	T2E	5.00	15.00	0.125	1.049	120	19.6	7.2
36.00	A05 <<	41.0 <<	14.58	2.94	0.00	17.52	F02	36.00	1.00	T	5.00	6.00	0.490	1.049	120	41.0	15.2
36.00	A07 <<	21.9 <<	15.36	2.16	0.00	17.52	F02	36.00	9.00	T	5.00	14.00	0.155	1.049	120	21.9	8.1
38.00	A08 >>	18.0 >>	11.40	-1.07	0.00	10.33	A09	38.00	10.00			10.00	0.107	1.049	120	18.0	6.7
38.00	A08 <<	36.9 <<	11.40	5.26	0.87	17.52	F02	36.00	11.00	E	2.00	13.00	0.404	1.049	120	36.9	13.7
35.00	A10 <<	23.6 <<	17.80	1.06	0.00	18.86	D10	35.00	1.00	T	5.00	6.00	0.177	1.049	120	23.6	8.7
35.00	A11 >>	43.7 >>	17.45	-1.03	-0.43	15.98	A12	36.00	7.00	2E	8.00	15.00	0.069	1.610	120	43.7	6.9
35.00	A11 <<	67.1 <<	17.45	1.37	0.00	18.81	D11	35.00	1.00	T	8.00	9.00	0.152	1.610	120	67.1	10.5
36.00	A12 >>	21.3 >>	15.98	-1.47	0.00	14.51	A13	36.00	10.00			10.00	0.147	1.049	120	21.3	7.9
38.00	A14 >>	21.9 >>	18.04	-2.31	-0.42	15.30	A15	39.00	11.00	2E	4.00	15.00	0.154	1.049	120	21.9	8.1
38.00	A14 <<	45.7 <<	18.04	7.20	1.50	25.54	F03	35.00	12.00			12.00	0.600	1.049	120	45.7	16.9
40.00	A15 <<	24.7 <<	19.42	5.18	0.87	25.47	F04	38.00	23.00	2E	4.00	27.00	0.132	1.049	120	24.7	9.1
24.00	D01 >>	348.9 >>	41.79	-2.02	-2.60	37.17	D02	30.00	8.00	DGCE	64.00	72.00	0.028	4.260	120	348.9	7.8
24.00	D01 <<	348.9 <<	41.79	3.36	-2.60	42.55	M07	30.00	88.00	TGE	32.00	120.00	0.028	4.260	120	348.9	7.8
30.00	D02 >>	348.9 >>	37.17	-2.27	0.00	34.90	D03	30.00	6.00	2E	14.00	22.00	0.103	3.260	120	348.9	13.4
30.00	D03 >>	348.9 >>	34.90	-1.24	-2.17	31.49	D04	35.00	5.00	E	7.00	12.00	0.103	3.260	120	348.9	13.4
35.00	D04 >>	348.9 >>	31.49	-3.61	0.00	27.88	D05	35.00	20.00	T	15.00	35.00	0.103	3.260	120	348.9	13.4
35.00	D05 >>	278.5 >>	27.88	-1.70	0.00	26.19	D06	35.00	10.00	T	15.00	25.00	0.068	3.260	120	278.5	10.7
35.00	D05 >>	70.4 >>	27.88	-0.29	0.00	27.53	D12	35.00	40.00	T	15.00	55.00	0.005	3.260	120	70.4	2.7
35.00	D06 >>	278.5 >>	26.19	-5.44	0.00	20.75	D07	35.00	65.00	T	15.00	80.00	0.068	3.260	120	278.5	10.7
35.00	D07 >>	215.0 >>	20.75	-0.59	0.00	20.16	D08	25.00	14.00			14.00	0.042	3.260	120	215.0	6.2
35.00	D08 >>	190.5 >>	20.16	-1.06	0.00	19.08	D09	35.00	16.00	2E	14.00	32.00	0.034	3.260	120	190.5	7.3
35.00	D09 >>	90.7 >>	19.08	-0.22	0.00	18.86	D10	25.00	19.00	E	7.00	26.00	0.009	3.260	120	90.7	3.5
35.00	D09 >>	99.8 >>	19.08	-1.12	-0.43	17.52	F02	36.00	2.00	T	10.00	12.00	0.094	2.067	120	99.8	9.5
35.00	D10 >>	67.1 >>	18.86	-0.05	0.00	15.81	D11	35.00	10.00			10.00	0.005	3.260	120	67.1	2.6
35.00	D12 >>	70.4 >>	27.59	-0.35	0.00	27.24	D13	35.00	50.00	T	15.00	65.00	0.005	3.260	120	70.4	2.7
35.00	D13 >>	45.7 >>	27.24	-0.03	0.00	27.21	D14	35.00	14.00			14.00	0.002	3.260	120	45.7	1.6
35.00	D13 >>	24.7 >>	27.24	-0.48	-1.30	25.47	F04	38.00	12.00	T	8.00	20.00	0.024	1.610	120	24.7	5.9
35.00	D14 >>	45.7 >>	27.21	-0.67	0.00	26.54	F03	35.00	1.00	T	8.00	9.00	0.074	1.610	120	45.7	7.2
6.00	M01 >>	348.9 >>	57.24	-0.08	-2.60	54.56	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	348.9	3.5
6.00	M01 <<	348.9 <<	57.24	0.92	2.60	60.77	M01	0.00	155.00	2EGT	81.13	236.13	0.004	6.020	140	348.9	3.9
12.00	M02 >>	348.9 >>	54.56	-2.00	-3.47	49.08	M03	20.00	16.00	2G2ERA	466.00	502.00	0.004	6.357	120	348.9	3.5
20.00	M03 >>	348.9 >>	49.08	-0.42	0.00	48.67	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	348.9	3.5
20.00	M04 >>	348.9 >>	48.67	-0.63	0.00	48.04	M05	20.00	2.50	T	20.00	22.50	0.028	4.260	120	348.9	7.8
20.00	M05 >>	348.9 >>	48.04	-0.84	-4.34	42.85	M06	30.00	10.00	T	20.00	30.00	0.028	4.260	120	348.9	7.8
30.00	M06 >>	348.9 >>	42.85	-0.31	0.00	42.55	M07	30.00	1.00	E	10.00	11.00	0.023	4.260	120	348.9	7.8

P. Reynolds
8/29/04



Pressure vs. Flow
 72.00 0.00
 61.00 1200.00
 0 3313.06

OCEAN NURSING PAVILION
 CALC. #4 (2ND FLOOR ROOF)
 BRICK N. J07824

Job Number: 3080
 03/14/94

P. H. H. H.
 8/29/94

S U M M A R Y
O F
H Y D R A U L I C
C A L C U L A T I O N S
F O R

OCEAN NURSING PAVILION

CALC. #4 (2ND FLOOR ROOF) BRICK N.J 07824

Submitted By

ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	60.77 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@
		348.9 gpm
		+ 100.0 gpm Hose
Total Demand: 448.9 gpm @ 60.77 psi		
System safety factor: 9.44 psi		

Notes:

List of Fitting Abbreviations

Example: "E2TL" = one Std. Elbow, two Std. Tee, and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : Butt/flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Del.Ch.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	


[Signature]
8/24/04

Flow and Pressure Summary

Job No: 3080 OCEAN NURSING PAVILION

Elev. ft.	REF. POINT	Flow gpm	Pt psi	Pi psi	Pe psi	Pt psi	REF. POINT	Elev. ft.	F R I C T I O N L O S S		C A L C U L A T I O N S				Velocity fps		
									Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	
35.00	A01 <<	63.6 <<	19.51	1.23	0.00	20.75	D07	35.00	1.00	T	8.00	9.00	0.137	1.610	120	63.6	10.0
35.00	A01 >>	38.8 >>	19.51	-4.88	-1.30	13.33	F01	38.00	11.00			11.00	0.444	1.049	120	38.8	14.4
38.00	A02 <<	20.3 <<	13.20	0.13	0.00	13.33	F01	38.00	1.00			1.00	0.134	1.049	120	20.3	7.5
39.00	A03 <<	18.5 <<	10.83	2.02	0.43	13.33	F01	38.00	11.00	TE	7.00	18.00	0.112	1.049	120	18.5	8.3
35.00	A04 <<	24.4 <<	19.03	1.13	0.00	20.16	D08	35.00	1.00	T	5.00	6.00	0.188	1.049	120	24.4	5.0
36.00	A05 >>	19.6 >>	14.56	-2.37	0.00	12.21	A06	36.00	10.00	T2E	5.00	15.00	0.125	1.049	120	19.6	7.2
36.00	A05 <<	41.0 <<	14.58	2.94	0.00	17.52	F02	36.00	1.00	T	5.00	6.00	0.490	1.049	120	41.0	15.2
36.00	A07 <<	21.9 <<	15.36	2.16	0.00	17.52	F02	36.00	9.00	T	5.00	14.00	0.155	1.049	120	21.9	8.1
38.00	A08 >>	18.0 >>	11.40	-1.07	0.00	10.33	A09	38.00	10.00			10.00	0.107	1.049	120	18.0	6.7
38.00	A08 <<	36.9 <<	11.40	5.26	0.87	17.52	F02	36.00	11.00	E	2.00	13.00	0.404	1.049	120	36.9	13.7
35.00	A10 <<	23.6 <<	17.80	1.06	0.00	18.86	D10	35.00	1.00	T	5.00	6.00	0.177	1.049	120	23.6	8.7
35.00	A11 >>	43.7 >>	17.45	-1.03	-0.43	15.98	A12	36.00	7.00	2E	8.00	15.00	0.069	1.610	120	43.7	6.9
35.00	A11 <<	67.1 <<	17.45	1.37	0.00	18.81	D11	35.00	1.00	T	8.00	9.00	0.152	1.610	120	67.1	10.5
36.00	A12 >>	21.3 >>	15.98	-1.47	0.00	14.51	A13	36.00	10.00			10.00	0.147	1.049	120	21.3	7.9
38.00	A14 >>	21.9 >>	18.04	-2.31	-0.43	15.30	A15	39.00	11.00	2E	4.00	15.00	0.154	1.049	120	21.9	8.1
38.00	A14 <<	45.7 <<	18.04	7.20	1.30	26.54	F03	35.00	12.00			12.00	0.600	1.049	120	45.7	16.9
40.00	A16 <<	24.7 <<	19.42	5.18	0.87	25.47	F04	38.00	23.00	2E	4.00	27.00	0.192	1.049	120	24.7	9.1
24.00	D01 >>	348.9 >>	41.79	-2.02	-2.60	37.17	D02	30.00	8.00	D6CE	64.00	72.00	0.028	4.260	120	348.9	7.8
24.00	D01 <<	348.9 <<	41.79	3.36	-2.60	42.55	M07	30.00	88.00	TGE	32.00	120.00	0.028	4.260	120	348.9	7.8
30.00	D02 >>	348.9 >>	37.17	-2.27	0.00	34.90	D03	30.00	8.00	2E	14.00	22.00	0.103	3.260	120	348.9	13.4
30.00	D03 >>	348.9 >>	34.90	-1.24	-2.17	31.49	D04	35.00	5.00	E	7.00	12.00	0.103	3.260	120	348.9	13.4
35.00	D04 >>	348.9 >>	31.49	-3.61	0.00	27.88	D05	35.00	20.00	T	15.00	35.00	0.103	3.260	120	348.9	13.4
35.00	D05 >>	278.5 >>	27.88	-1.70	0.00	26.19	D06	35.00	10.00	T	15.00	25.00	0.068	3.260	120	278.5	10.7
35.00	D05 >>	70.4 >>	27.88	-0.29	0.00	27.53	D12	35.00	40.00	T	15.00	55.00	0.005	3.260	120	70.4	2.7
35.00	D06 >>	276.5 >>	26.19	-5.44	0.00	20.75	D07	35.00	65.00	T	15.00	80.00	0.068	3.260	120	276.5	10.7
35.00	D07 >>	215.0 >>	20.75	-0.59	0.00	20.16	D08	35.00	14.00			14.00	0.042	3.260	120	215.0	8.2
35.00	D08 >>	190.5 >>	20.16	-1.06	0.00	19.08	D09	35.00	18.00	2E	14.00	32.00	0.034	3.260	120	190.5	7.3
35.00	D09 >>	90.7 >>	19.08	-0.22	0.00	18.86	D10	25.00	19.00	E	7.00	26.00	0.009	3.260	120	90.7	3.5
35.00	D09 >>	99.8 >>	19.08	-1.12	-0.43	17.52	F02	36.00	2.00	T	10.00	12.00	0.094	2.067	120	99.8	9.5
35.00	D10 >>	67.1 >>	18.86	-0.05	0.00	18.81	D11	35.00	10.00			10.00	0.005	3.260	120	67.1	2.5
35.00	D12 >>	70.4 >>	27.53	-0.35	0.00	27.24	D13	35.00	50.00	T	15.00	65.00	0.005	3.260	120	70.4	2.7
35.00	D13 >>	45.7 >>	27.24	-0.03	0.00	27.21	D14	35.00	14.00			14.00	0.002	3.260	120	45.7	1.6
35.00	D13 >>	24.7 >>	27.24	-0.48	-1.30	25.47	F04	38.00	12.00	T	8.00	20.00	0.024	1.610	120	24.7	3.9
35.00	D14 >>	45.7 >>	27.21	-0.67	0.00	26.54	F03	35.00	1.00	T	2.00	9.00	0.074	1.610	120	45.7	7.2
6.00	M01 >>	348.9 >>	57.24	-0.06	-2.60	54.56	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	348.9	3.5
6.00	M01 <<	348.9 <<	57.24	0.92	2.60	60.77	U01	0.00	155.00	2E07	81.13	236.13	0.004	6.020	140	348.9	3.9
12.00	M02 >>	348.9 >>	54.56	-2.00	-3.47	49.08	M03	20.00	18.00	2E2E	466.00	502.00	0.004	6.357	120	348.9	3.5
20.00	M03 >>	348.9 >>	49.08	-0.42	0.00	48.67	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	348.9	3.5
20.00	M04 >>	348.9 >>	48.67	-0.63	0.00	48.04	M05	20.00	2.50	T	20.00	22.50	0.028	4.260	120	348.9	7.6
20.00	M05 >>	348.9 >>	48.04	-0.84	-4.34	42.85	M06	30.00	10.00	T	20.00	30.00	0.028	4.260	120	348.9	7.8
30.00	M06 >>	348.9 >>	42.85	-0.31	0.00	42.55	M07	30.00	1.00	E	10.00	11.00	0.028	4.260	120	348.9	7.8

P. M. Smith
8/29/04



Pressure vs. Flow
 72.00 0.00
 61.00 1200.00
 0 3313.06

OCEAN NURSING PAVILION
 CALC. #4 (2ND FLOOR ROOF)
 BRICK N. J07824

Job Number: 3080
 03/14/94

[Signature]
 8/29/24

FITZPATRICK & ASSOCIATES, INC.

P.O. Box 1408
EATONTOWN, NEW JERSEY 07724

(908) 542-6100
FAX (908) 542-8772

LETTER OF TRANSMITTAL

DATE <u>3/20/95</u>	JOB NO. <u>9307</u>
ATTENTION	
RE: <u>OCEAN PAULIAN</u>	
<u>NURSING HOME</u>	

TO

BEICK BLDG DEPT

ATTN: AD CIERZO
RAY KORRAWSKI

WE ARE SENDING YOU ☒ Attached ☐ Under separate cover via _____ the following items:

- | | | | | |
|--|---------------------------------------|--------------------------------|----------------------------------|---|
| ☐ Shop drawings | ☐ Prints | ☐ Plans | ☐ Samples | ☐ Specifications |
| ☒ Copy of letter | ☐ Change order | ☐ _____ | | |

COPIES	DATE	NO.	DESCRIPTION
<u>1</u>			<u>CORRESPONDENCE FROM</u>
			<u>SECURITY ELEVATOR (3/8/95)</u>
			<u>AND JAMES MURPHY ENGINEERS</u>
			<u>3/14/95 (ARCHT STAMP)</u>

THESE ARE TRANSMITTED as checked below:

- | | | |
|--|---|---|
| ☐ For approval | ☐ Approved as submitted | ☐ Resubmit _____ copies for approval |
| ☒ For your use | ☐ Approved as noted | ☐ Submit _____ copies for distribution |
| ☒ As requested | ☐ Returned for corrections | ☐ Return _____ corrected prints |
| ☐ For review and comment | ☐ _____ | |
| ☐ FOR BIDS DUE _____ 19 _____ ☐ PRINTS RETURNED AFTER LOAN TO US | | |

REMARKS _____

OFFICE

COPY TO FIELD

SIGNED: Scott Kellum

SIZING FOR WATER AND SEWER SERVICES

Property Owner. Ocean Health System Date 1-19-95
 Property Address 425 Oakmont Blvd Block 1170 Lot 182/183
 Zoning _____ Use Group _____
 Contractor 3CS License No. Registration 7828

Water Main Size _____ Water Pressure _____ Sewer Main Size _____

Plumbing Fixtures	Number	(sfu)	Water Units	(dfu)	Drainage Units
1. Water Closet	<u>87</u>	<u>(10)</u>	<u>870</u>	<u>()</u>	
2. Lavatory	<u>107</u>	<u>(1)</u>	<u>107</u>	<u>()</u>	
3. Bath Tub	<u>15</u>	<u>(2)</u>	<u>30</u>	<u>()</u>	
4. Shower Stall	<u>6</u>	<u>(2)</u>	<u>12</u>	<u>()</u>	
5. Kitchen Sink	<u>5</u>	<u>(3)</u>	<u>15</u>	<u>()</u>	
6. Service Sink	<u>4</u>	<u>(3)</u>	<u>12</u>	<u>()</u>	
7. Laundry Tray <u>Dishwasher</u>	<u>3</u>	<u>(3)</u>	<u>9</u>	<u>()</u>	
8. Dishwasher	<u>1</u>	<u>(1)</u>	<u>1</u>	<u>()</u>	
9. Washing Machine	<u>4</u>	<u>()</u>	<u>21</u>	<u>()</u>	
10. Urinal	<u>2</u>	<u>(10)</u>	<u>10</u>	<u>()</u>	
11. Floor Drain		<u>()</u>		<u>()</u>	
12. Drinking Fountain		<u>()</u>		<u>()</u>	
13. Air Conditioner (water cooled)		<u>()</u>		<u>()</u>	
14. Dental Unit		<u>()</u>		<u>()</u>	
15. Lawn Sprinkler No. of Heads		<u>()</u>		<u>()</u>	
16. Fire Sprinkler No. of Heads		<u>()</u>		<u>()</u>	
17. _____		<u>()</u>		<u>()</u>	
18. _____		<u>()</u>		<u>()</u>	

Total

1087

Gallons per minute

208

Size of Service

4"

Date: _____

Approved: _____

Curzo Cuthbert
 Brick Township Plumbing Inspector

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

O C E A N N U R S I N G P A V I L I O N

CALC. #4 (2ND FLOOR ROOF) BRICK N.J 07824

=====

Submitted By
ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	60.77 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@ 348.9 gpm
		+ 100.0 gpm Hose
Total Demand: 448.9 gpm @ 60.77 psi		
System safety factor: 9.44 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TL" = one Std. Elbow, two Std. Tee, and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	D :	V : Vic.Cpl.
B : Butt/flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

[Signature]
8/29/04

Summary of Sprinkler and Hose Flows

Job No: 0000

OCEAN NURSING PAVILION

Design density: .10

Supplied flow and pressure is based on 60.77 psi available at supply
(70.22 psi is actually available)

Ref. Pt.	PRESSURE			K Factor	FLOW		Percent Excess	Ref. Pt.
	Pt	Pv	Pn		Actual	Minimum		
A01	19.51		19.51	5.60	24.7	18.0	37.2%	A01
A02	13.20		13.20	5.60	20.3	18.0	12.8%	A02
A03	10.88		10.88	5.60	18.5	18.0	2.8%	A03
A04	19.03		19.03	5.60	24.4	18.0	35.6%	A04
A05	14.58		14.58	5.60	21.4	18.0	18.9%	A05
A06	12.21		12.21	5.60	19.6	18.0	8.9%	A06
A07	15.36		15.36	5.60	21.9	18.0	21.7%	A07
A08	11.40		11.40	5.60	18.9	18.0	5.0%	A08
A09	10.33		10.33	5.60	18.0	18.0	0.0%	A09
A10	17.80		17.80	5.60	23.6	18.0	31.1%	A10
A11	17.45		17.45	5.60	23.4	18.0	30.0%	A11
A12	15.98		15.98	5.60	22.4	18.0	24.4%	A12
A13	14.51		14.51	5.60	21.3	18.0	18.3%	A13
A14	18.04		18.04	5.60	23.8	18.0	32.2%	A14
A15	15.30		15.30	5.60	21.9	18.0	21.7%	A15
A16	19.42		19.42	5.60	24.7	18.0	37.2%	A16

P. M. M. M.
8/29/94


Flow and Pressure Summary

Job No: 3080

OCEAN NURSING PAVILION

Elev.	REF.	Flow	Pt	Pi	Pe	Pt	REF.	Elev.	F R I C T I O N L O S S		C A L C U L A T I O N S				Velocity		
ft.	POINT	gpm	psi	psi	psi	psi	POINT	ft.	Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	fps
35.00	A01 <<	63.6 <<	19.51	1.23	0.00	20.75	D07	35.00	1.00	T	8.00	9.00	0.137	1.610	120	63.6	10.0
35.00	A01 >>	38.6 >>	19.51	-4.88	-1.30	13.33	F01	38.00	11.00			11.00	0.444	1.049	120	38.6	14.4
38.00	A02 <<	20.3 <<	13.20	0.13	0.00	13.33	F01	38.00	1.00			1.00	0.134	1.049	120	20.3	7.5
39.00	A03 <<	18.5 <<	10.88	2.02	0.43	13.33	F01	38.00	11.00	TE	7.00	18.00	0.112	1.049	120	18.5	6.8
35.00	A04 <<	24.4 <<	19.03	1.13	0.00	20.16	D08	35.00	1.00	T	5.00	6.00	0.188	1.049	120	24.4	9.0
36.00	A05 >>	19.6 >>	14.56	-2.37	0.00	12.21	A05	36.00	10.00	T2E	5.00	15.00	0.125	1.049	120	19.6	7.2
36.00	A05 <<	41.0 <<	14.58	2.94	0.00	17.52	F02	36.00	1.00	T	5.00	6.00	0.490	1.049	120	41.0	15.2
36.00	A07 <<	21.9 <<	15.36	2.16	0.00	17.52	F02	36.00	9.00	T	5.00	14.00	0.155	1.049	120	21.9	8.1
38.00	A08 >>	18.0 >>	11.40	-1.07	0.00	10.33	A09	38.00	10.00			10.00	0.107	1.049	120	18.0	6.7
38.00	A08 <<	36.9 <<	11.40	5.26	0.87	17.52	F02	36.00	11.00	E	2.00	13.00	0.404	1.049	120	36.9	13.7
35.00	A10 <<	23.6 <<	17.80	1.06	0.00	18.86	D10	35.00	1.00	T	5.00	6.00	0.177	1.049	120	23.6	8.7
35.00	A11 >>	43.7 >>	17.45	-1.03	-0.43	15.98	A12	36.00	7.00	2E	8.00	15.00	0.069	1.610	120	43.7	6.9
35.00	A11 <<	67.1 <<	17.45	1.37	0.00	18.81	D11	35.00	1.00	T	8.00	9.00	0.152	1.610	120	67.1	10.5
36.00	A12 >>	21.3 >>	15.98	-1.47	0.00	14.51	A13	36.00	10.00			10.00	0.147	1.049	120	21.3	7.9
38.00	A14 >>	21.9 >>	18.04	-2.31	-0.42	15.30	A15	38.00	11.00	2E	4.00	15.00	0.154	1.049	120	21.9	8.1
38.00	A14 <<	45.7 <<	18.04	7.20	1.30	26.54	F03	35.00	12.00			12.00	0.600	1.049	120	45.7	16.9
40.00	A16 <<	24.7 <<	19.42	5.18	0.87	25.47	F04	38.00	23.00	2E	4.00	27.00	0.132	1.049	120	24.7	9.1
24.00	D01 >>	348.9 >>	41.79	-2.02	-2.60	37.17	D02	30.00	8.00	DGCE	64.00	72.00	0.028	4.260	120	348.9	7.8
24.00	D01 <<	348.9 <<	41.79	3.36	-2.60	42.55	M07	30.00	86.00	TGE	32.00	120.00	0.028	4.260	120	348.9	7.8
30.00	D02 >>	348.9 >>	37.17	-2.27	0.00	34.90	D03	30.00	8.00	2E	14.00	22.00	0.103	3.260	120	348.9	13.4
30.00	D03 >>	348.9 >>	34.90	-1.24	-2.17	31.49	D04	35.00	5.00	E	7.00	12.00	0.103	3.260	120	348.9	13.4
35.00	D04 >>	348.9 >>	31.49	-3.61	0.00	27.88	D05	35.00	20.00	T	15.00	35.00	0.103	3.260	120	348.9	13.4
35.00	D05 >>	278.5 >>	27.88	-1.70	0.00	26.19	D06	35.00	10.00	T	15.00	25.00	0.068	3.260	120	278.5	10.7
35.00	D05 >>	70.4 >>	27.88	-0.29	0.00	27.53	D12	35.00	40.00	T	15.00	55.00	0.005	3.260	120	70.4	2.7
35.00	D06 >>	278.5 >>	26.19	-5.44	0.00	20.75	D07	35.00	65.00	T	15.00	80.00	0.058	3.260	120	278.5	10.7
35.00	D07 >>	215.0 >>	20.75	-0.59	0.00	20.16	D08	35.00	14.00			14.00	0.042	3.260	120	215.0	8.2
35.00	D08 >>	190.5 >>	20.16	-1.06	0.00	19.08	D09	35.00	18.00	2E	14.00	32.00	0.034	3.260	120	190.5	7.3
35.00	D09 >>	90.7 >>	19.08	-0.22	0.00	18.86	D10	35.00	19.00	E	7.00	26.00	0.009	3.260	120	90.7	3.5
35.00	D09 >>	99.8 >>	19.08	-1.12	-0.43	17.52	F02	36.00	2.00	T	10.00	12.00	0.094	2.067	120	99.8	9.5
35.00	D10 >>	67.1 >>	18.86	-0.05	0.00	15.81	D11	35.00	10.00			10.00	0.005	3.260	120	67.1	2.6
35.00	D12 >>	70.4 >>	27.59	-0.35	0.00	27.24	D13	35.00	50.00	T	15.00	65.00	0.005	3.260	120	70.4	2.7
35.00	D13 >>	45.7 >>	27.24	-0.03	0.00	27.21	D14	35.00	14.00			14.00	0.002	3.260	120	45.7	1.8
35.00	D13 >>	24.7 >>	27.24	-0.48	-1.30	25.47	F04	38.00	12.00	T	8.00	20.00	0.024	1.610	120	24.7	3.9
35.00	D14 >>	45.7 >>	27.21	-0.67	0.00	26.54	F03	35.00	1.00	T	8.00	9.00	0.074	1.610	120	45.7	7.2
8.00	M01 >>	348.9 >>	57.24	-0.06	-2.60	54.56	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	348.9	3.5
6.00	M01 <<	348.9 <<	57.24	0.22	2.60	60.77	D01	0.00	155.00	2EGT	81.13	236.13	0.004	6.020	140	348.9	3.9
12.00	M02 >>	348.9 >>	54.56	-2.00	-3.47	49.08	M03	20.00	15.00	262ERA	466.00	502.00	0.004	6.357	120	348.9	3.5
20.00	M03 >>	348.9 >>	49.08	-0.42	0.00	48.67	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	348.9	3.5
20.00	M04 >>	348.9 >>	48.67	-0.63	0.00	48.04	M05	20.00	2.50	T	20.00	22.50	0.028	4.260	120	348.9	7.6
20.00	M05 >>	348.9 >>	48.04	-0.84	-4.34	42.85	M06	30.00	10.00	T	20.00	30.00	0.028	4.260	120	348.9	7.6
30.00	M06 >>	348.9 >>	42.85	-0.31	0.00	42.55	M07	30.00	1.00	E	10.00	11.00	0.028	4.260	120	348.9	7.8

P. Whynott
8/28/94



Pressure vs. Flow
 72.00 0.00
 61.00 1200.00
 0 3313.06

OCEAN NURSING PAVILION
 CALC. #4 (2ND FLOOR ROOF)
 BRICK N. J07824

Job Number: 3080
 03/14/94

P. H. H. H.
 8/29/94

=====
 S U M M A R Y
 O F
 H Y D R A U L I C
 C A L C U L A T I O N S
 F O R
 O C E A N N U R S I N G P A V I L I O N
 C A L C . # 1 (B A S E M E N T) B R I C K N . J 0 7 8 2 4
 =====

Submitted By
 ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754
 =====


Design Specifications	Water Supply Information	System Demand
Density : 0.150	72.00 psi @ 0.00 gpm	41.12 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@
		247.0 gpm
		+ 250.0 gpm Hose
Total Demand: 497.0 gpm @ 41.12 psi		
System safety factor: 28.72 psi		

Notes: _____

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee , and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : Butt'flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

Calcs By: DF Checked:  03/14/94

10

OCEAN NURSING PAVILION

D

5

Fi


P. Munnich
8/29/04

Calc By: DF Checked:

Serial#310303* Hypercalc Program by Crowley Design Group, (215)-337-7050

Flow and Pressure Summary
Job No: 3080 OCEAN NURSING PAVILION

Elev.	REF.	Flow	Pt	Pf	Pe	Pt	REF.	Elev.	F R I C T I O N L O S S				C A L C U L A T I O N S				Velocity
ft.	POINT	gpm	psi	psi	psi	psi	POINT	ft.	Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	ips
10.00	A01 <<	23.2 <<	17.16	1.71	0.00	18.87	D01	10.00	10.00			10.00	0.171	1.049	120	23.2	8.6
10.00	A02 >>	22.7 >>	16.70	-0.20	0.00	16.49	A03	10.00	10.00			10.00	0.020	1.610	120	22.7	3.6
10.00	A02 <<	45.6 <<	16.70	0.89	0.00	17.55	M15	10.00	4.00 T		5.00	12.00	0.074	1.610	120	45.6	7.2
10.00	A04 >>	68.9 >>	13.48	-1.59	0.00	11.88	A05	10.00	10.00			10.00	0.159	1.610	120	68.9	10.9
10.00	A04 <<	89.5 <<	13.48	2.10	0.00	15.58	M16	10.00	4.00 T		5.00	12.00	0.258	1.610	120	89.5	14.1
10.00	A05 >>	49.6 >>	11.68	-0.87	0.00	11.02	A06	10.00	10.00			10.00	0.087	1.610	120	49.6	7.8
10.00	A06 >>	31.1 >>	11.02	-2.94	0.00	8.08	A07	10.00	10.00			10.00	0.294	1.049	120	31.1	11.5
10.00	A07 >>	15.1 >>	8.08	-0.78	0.00	7.30	A08	10.00	10.00			10.00	0.075	1.049	120	15.1	5.5
10.00	A08 >>	68.2 >>	13.25	-1.57	0.00	11.68	A10	10.00	10.00			10.00	0.157	1.610	120	68.2	10.7
10.00	A09 <<	88.7 <<	13.25	3.05	0.00	16.30	M17	10.00	4.00 T		5.00	12.00	0.254	1.610	120	88.7	13.9
10.00	A10 >>	49.2 >>	11.68	-0.85	0.00	10.83	A11	10.00	10.00			10.00	0.085	1.610	120	49.2	7.7
10.00	A11 >>	30.8 >>	10.83	-2.89	0.00	7.94	A12	10.00	10.00			10.00	0.289	1.049	120	30.8	11.4
10.00	A12 >>	15.0 >>	7.94	-0.75	0.00	7.17	A13	10.00	10.00			10.00	0.076	1.049	120	15.0	5.6
10.00	D01 <<	23.2 <<	18.87	0.25	0.00	19.12	M14	10.00	4.00 T		8.00	12.00	0.021	1.610	120	23.2	3.6
6.00	M01 >>	247.0 >>	35.03	-0.04	-2.60	35.38	M02	12.00	6.00 E		14.00	20.00	0.002	6.357	120	247.0	2.5
6.00	M01 <<	247.0 <<	35.03	0.45	2.60	41.12	U01	0.00	155.00 2ET6		81.13	236.13	0.002	6.020	140	247.0	2.9
12.00	M02 >>	247.0 >>	35.38	-1.06	-3.47	30.85	M03	20.00	16.00 2G2ER43486.00			502.00	0.002	6.357	120	247.0	2.5
20.00	M03 >>	247.0 >>	30.85	-0.22	0.00	30.63	M04	20.00	53.00 3E		42.00	105.00	0.002	6.357	120	247.0	2.5
20.00	M04 >>	247.0 >>	30.63	-0.33	0.00	30.30	M05	20.00	2.50 T		20.00	22.50	0.015	4.260	120	247.0	5.5
20.00	M05 >>	247.0 >>	30.30	-0.47	4.34	34.16	M12	10.00	12.00 T		20.00	32.00	0.015	4.260	120	247.0	5.5
10.00	M12 >>	247.0 >>	34.16	-12.59	0.00	21.58	M13	10.00	57.00 T62E		25.00	82.00	0.153	2.635	120	247.0	14.5
10.00	M13 >>	247.0 >>	21.58	-2.45	0.00	19.12	M14	10.00	4.00 T		12.00	16.00	0.153	2.635	120	247.0	14.5
10.00	M14 >>	223.9 >>	19.12	-1.53	0.00	17.59	M15	10.00	12.00			12.00	0.128	2.635	120	223.9	13.1
10.00	M15 >>	178.2 >>	17.59	-1.01	0.00	16.58	M16	10.00	12.00			12.00	0.084	2.635	120	178.2	10.5
10.00	M16 >>	88.7 >>	16.58	-0.26	0.00	16.30	M17	10.00	12.00			12.00	0.023	2.635	120	88.7	5.2

Calcs By: DF Checked:  08/14/94
 Ser#310303* Hypercalc Program by Crowley Design Group, (215)-337-7060

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

O C E A N N U R S I N G P A V I L I O N

CALC. #3 (1ST FLOOR ROOF) BRICK N.J 07824

=====

Submitted By
ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	51.61 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@ 330.5 gpm
		+ 100.0 gpm Hose
Total Demand: 430.5 gpm @ 51.61 psi		
System safety factor: 18.73 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee , and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	D :	V : Vic.Cpl.
B : Butt'flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

[Handwritten Signature]
8/29/84

Summary of Sprinkler and Hose Flows

Job No:3080


OCEAN NURSING PAVILION

Design density: .10

Supplied flow and pressure is based on 51.61 psi available at supply
(70.35 psi is actually available)

Ref.	PRESSURE			K	FLOW		Percent	Ref.
Pt.	Pt	Pv	Pn	Factor	Actual	Minimum	Excess	Pt.
=====	=====	=====	=====	=====	=====	=====	=====	=====
A01	17.44		17.44	5.60	23.4	16.8	39.3%	A01
A02	17.13		17.13	5.60	23.2	16.8	38.1%	A02
A03	16.61		16.61	5.60	22.8	16.8	35.7%	A03
A04	14.93		14.93	5.60	21.6	16.8	28.6%	A04
A05	12.14		12.14	5.60	19.5	16.8	16.1%	A05
A06	16.66		16.66	5.60	22.9	16.8	36.3%	A06
A07	16.99		16.99	5.60	23.1	16.8	37.5%	A07
A08	13.85		13.85	5.60	20.8	16.8	23.8%	A08
A09	11.90		11.90	5.60	19.3	16.8	14.9%	A09
A10	10.68		10.68	5.60	18.3	16.8	8.9%	A10
A11	10.32		10.32	5.60	18.0	16.8	7.1%	A11
A12	9.00		9.00	5.60	16.8	16.8	0.0%	A12
A13	14.52		14.52	5.60	21.3	16.8	26.8%	A13
A14	13.57		13.57	5.60	20.6	16.8	22.6%	A14
A15	12.80		12.80	5.60	20.0	16.8	19.0%	A15
A16	11.19		11.19	5.60	18.7	16.8	11.3%	A16

P. M. Wright
8/29/24



Pressure vs. Flow
 72.00 0.00
 61.00 1200.00
 0 3312.06

CEAN NURSING PAVILION)
 ALC. #3 (1ST FLOOR ROOF)
 RICK N. J07824

ob Number: 3080
 3/14/94

P. H. Hays
 8/29/94

S U M M A R Y
O F
H Y D R A U L I C
C A L C U L A T I O N S
F O R
O C E A N N U R S I N G P A V I L I O N

CALC. #2 (2ND FLOOR) BRICK N.J 07824

*For
Allied Fire

permit 018-94*

Submitted By
ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

Design Specifications	Water Supply Information	System Demand
density : 0.100	72.00 psi @ 0.00 gpm	58.99 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@ 334.2 gpm + 100.0 gpm Hose
Total Demand: 434.2 gpm @ 58.99 psi		
System safety factors: 11.33 psi		

Notes:

List of Fitting Abbreviations:

Example: "E2TC" = one Std. Elbow, two Std. Tee, and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : ButterflyVa	I :	P : P.I.V	W :
C : Check Va	J :	S :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck Val	Y : Red.F.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

Calcs By: DF Checked: 08/22/94

Ver: 310302* Hyprcalc Program by Crowley Design Group, (215)-337-7020

Summary of Sprinkler and Hose Flows

Job No:3080

OCEAN NURSING PAVILION

design density: .10

applied flow and pressure is based on 58.99 psi available at supply

(70.32 psi is actually available)

Ref. Pt.	PRESSURE			K Factor	FLOW		Percent Excess	Ref. Pt.
	Pt	Pv	Pn		Actual	Minimum		
01	19.52		19.52	5.60	24.7	14.8	66.9%	A01
03	11.42		11.42	5.60	19.9	14.8	27.7%	A03
05	11.53		11.53	5.60	19.0	14.8	28.4%	A05
06	11.07		11.07	5.60	18.6	14.8	25.7%	A06
07	10.37		10.37	5.60	18.0	14.8	21.6%	A07
08	7.25		7.25	5.60	15.1	14.8	2.0%	A08
09	7.01		7.01	5.60	14.8	14.8	0.0%	A09
12	17.47		17.47	5.60	23.4	14.8	58.1%	A12
13	18.88		18.88	5.60	24.3	14.8	64.2%	A13
14	17.32		17.32	5.60	23.2	14.8	57.4%	A14
15	20.18		20.18	5.60	25.2	14.8	70.3%	A15
16	18.99		18.99	5.60	24.4	14.8	64.9%	A16
17	15.65		15.65	5.60	22.2	14.8	50.0%	A17
18	14.16		14.16	5.60	21.1	14.8	42.6%	A18
19	13.49		13.49	5.60	20.6	15.0	37.3%	A19
20	13.55		13.55	5.60	20.6	15.0	37.3%	A20

P. M. M. M.
8/28/84

Calcs By: DF Checked: 08/22/84


Ver: *310003* Hypercalc Program by Crowley Design Group, (215)-327-7060

ST. NO.	REF. POINT	Flow gpm	Pt psi	Pi psi	Pe psi	Pt psi	REF. POINT	Elev. ft.	FRICTION LOSS		CALCULATIONS				Velocity fpm		
									Length	Fitting	Length	Total	P/ft. Diam	C	Flow		
30.00	A01 <<	24.7 <<	15.52	3.95	0.00	25.47	M03	30.00	10.50	27	10.00	26.50	0.192	1.049	120	24.7	9.2
30.00	A02 >>	18.9 >>	12.01	-0.59	0.00	11.42	A03	30.00	5.00			5.00	0.116	1.049	120	18.9	7.0
30.00	A02 <<	18.9 <<	12.01	1.29	0.00	13.30	M14	30.00	5.00	T	5.00	11.00	0.118	1.049	120	18.9	7.0
30.00	A04 >>	19.0 >>	12.12	-0.59	0.00	11.53	A05	30.00	5.00			5.00	0.113	1.049	120	19.0	7.0
30.00	A04 <<	19.0 <<	12.12	1.19	0.00	13.30	M14	30.00	5.00	T	5.00	10.00	0.119	1.049	120	19.0	7.0
30.00	A06 >>	47.9 >>	11.07	-0.69	0.00	10.37	A07	30.00	0.50	T	5.00	6.50	0.081	1.610	120	47.9	7.5
30.00	A06 <<	66.5 <<	11.07	2.24	0.00	13.30	M14	30.00	7.00	T	6.00	15.00	0.149	1.610	120	66.5	10.5
30.00	A07 >>	29.9 >>	10.37	-3.14	0.00	7.23	A08	30.00	5.50	T	5.00	11.50	0.273	1.049	120	29.9	11.1
30.00	A08 >>	14.8 >>	7.23	-0.22	0.00	7.01	A09	30.00	1.00	E	2.00	3.00	0.075	1.045	120	14.8	5.5
30.00	A11 >>	23.4 >>	12.34	-0.87	0.00	17.47	A12	30.00	5.00			5.00	0.174	1.049	120	23.4	6.7
30.00	A11 <<	23.4 <<	12.34	1.74	0.00	20.08	M15	30.00	5.00	T	5.00	10.00	0.174	1.049	120	23.4	6.7
30.00	A12 >>	22.3 >>	12.85	-1.55	0.00	17.32	A14	30.00	7.00	E	2.00	5.00	0.172	1.049	120	22.3	8.1
30.00	A13 <<	47.6 <<	12.85	1.21	0.00	20.08	M15	30.00	7.00	T	5.00	15.00	0.080	1.610	120	47.6	7.5
30.00	A15 <<	25.2 <<	20.18	1.95	0.00	22.17	M12	30.00	5.00	T	5.00	10.00	0.159	1.045	120	25.2	9.3
30.00	A16 <<	24.4 <<	18.95	1.13	0.00	20.12	M16	30.00	1.00	T	5.00	6.00	0.188	1.049	120	24.4	9.0
30.00	A17 <<	22.2 <<	15.65	0.94	0.00	16.60	M17	30.00	1.00	T	5.00	6.00	0.157	1.045	120	22.2	8.2
30.00	A18 <<	21.1 <<	14.16	2.44	0.00	16.60	M17	20.00	10.00	TE	7.00	17.00	0.143	1.045	120	21.1	7.6
30.00	A19 <<	20.6 <<	13.49	1.37	0.00	14.85	M18	30.00	5.00	T	5.00	10.00	0.127	1.049	120	20.6	7.1
30.00	A20 <<	20.6 <<	13.55	1.31	0.00	14.85	M18	30.00	4.50	T	5.00	9.50	0.132	1.049	120	20.6	7.6
0.00	M01 >>	334.2 >>	58.13	-0.07	-5.21	52.85	M02	12.00	5.00	E	14.00	20.00	0.004	6.357	120	334.2	3.4
0.00	M01 <<	334.2 <<	58.13	0.85	0.00	58.99	U01	0.00	155.00	2ETG	81.13	235.13	0.004	6.020	140	334.2	3.6
2.00	M02 >>	334.2 >>	52.85	-1.85	-3.47	47.53	M03	20.00	15.00	2B2ERA	486.00	502.00	0.004	6.357	120	334.2	3.4
20.00	M03 >>	334.2 >>	47.53	-0.34	0.00	47.14	M04	20.00	53.00	3E	42.00	105.00	0.004	6.357	120	334.2	3.4
20.00	M04 >>	334.2 >>	47.14	-0.58	0.00	46.56	M05	20.00	2.50	T	20.00	22.50	0.026	4.260	120	334.2	7.5
20.00	M05 >>	334.2 >>	46.56	-0.76	-4.34	41.44	M06	30.00	10.00	T	20.00	30.00	0.026	4.260	120	334.2	7.5
20.00	M06 >>	334.2 >>	41.44	-0.54	0.00	40.90	M07	30.00	1.00	T	20.00	21.00	0.026	4.260	120	334.2	7.5
20.00	M07 >>	334.2 >>	40.90	-5.67	0.00	32.23	M08	30.00	75.00	2EG	15.00	91.00	0.095	3.260	120	334.2	12.8
20.00	M08 >>	334.2 >>	32.23	-5.76	0.00	25.47	M09	30.00	77.00	T	15.00	92.00	0.095	3.260	120	334.2	12.9
20.00	M09 >>	309.5 >>	23.47	-1.20	0.00	22.27	M10	30.00	14.50			14.50	0.053	3.260	120	309.5	11.9
20.00	M10 >>	238.5 >>	22.27	-0.63	0.00	22.25	M11	30.00	0.50			0.50	0.031	3.260	120	238.5	5.1
20.00	M10 >>	71.1 >>	22.27	-2.19	0.00	20.08	M13	30.00	5.00	T	2.00	13.00	0.169	1.610	120	71.1	11.1
20.00	M11 >>	134.0 >>	22.25	-0.08	0.00	22.17	M12	30.00	4.50			4.50	0.018	3.260	120	134.0	5.1
20.00	M11 >>	104.5 >>	22.25	-8.94	0.00	13.30	M14	30.00	10.00	T2E	16.00	25.00	0.344	1.610	120	104.5	15.4
20.00	M12 >>	108.8 >>	22.17	-0.13	0.00	22.04	M13	30.00	11.00			11.00	0.012	3.250	120	108.8	4.2
20.00	M13 >>	67.6 >>	22.04	-1.32	0.00	20.12	M16	30.00	4.50	T	5.00	12.50	0.154	1.610	120	67.6	10.6
20.00	M13 >>	41.2 >>	22.04	-7.18	0.00	14.85	M15	30.00	7.50	TE	7.00	14.50	0.495	1.049	120	41.2	15.2
20.00	M16 >>	43.2 >>	20.12	-3.51	0.00	16.60	M17	30.00	6.50			6.50	0.342	1.049	120	43.2	16.0

Handwritten signature
8/22/94

Calcs By: DF Checked: 08/22/94

Ser: *310303* Hypercalc Program by Crowley Design Group, (215)-337-7060



Pressure vs. Flow
 72.00 0.00
 61.00 1200.00
 0 3013.06

OCEAN NURSING PAVILION
 ALG. #2 (2ND FLOOR)
 RICK N. 307824

Job Number = 3080
 8/22/94

[Handwritten Signature]
 8/29/94

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

OCEAN NURSING PAVILION

CALC. #5 (1st FLOOR) BRICK N.J 07824

=====

Submitted By

ALLIED FIRE AND SAFETY 517 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	53.35 psi
Design Area: 1500.00	51.00 psi @ 1200.00 gpm	@ 352.2 gpm
		+ 100.0 gpm Hose
Total Demand: 452.2 gpm @ 53.35 psi		
System safety factor: 16.21 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee, and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : Butt'flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ch.Val	Y : Red.F.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

Summary of Sprinkler and Hose Flows

Job No: 3080

OCEAN NURSING PAVILION

Design Density: .10

Supplied flow and pressure is based on 53.98 psi available at supply
(70.19 psi is actually available)

Ref. Pt.	PRESSURE		K Factor	FLOW		Percent Excess	Ref. Pt.
	Pt	Pv Pn		Actual	Minimum		
401	20.55	20.65	5.60	25.4	14.8	71.6%	A01
403	11.41	11.41	5.60	18.9	14.8	27.7%	A03
405	11.31	11.31	5.60	18.6	14.8	27.0%	A05
406	11.01	11.01	5.60	18.6	14.8	25.7%	A06
407	10.33	10.33	5.60	18.0	14.8	21.6%	A07
408	7.19	7.19	5.60	15.0	14.8	1.4%	A08
409	7.00	7.00	5.60	14.8	14.8	0.0%	A09
411	14.49	14.49	5.60	21.3	14.8	43.9%	A11
413	14.37	14.37	5.60	21.2	14.8	43.2%	A13
414	13.99	13.99	5.60	20.9	14.8	41.2%	A14
415	13.13	13.13	5.60	20.3	14.8	37.2%	A15
416	9.19	9.19	5.60	17.0	14.8	14.9%	A16
417	8.96	8.96	5.60	16.8	14.8	13.5%	A17
418	15.50	15.50	5.60	22.0	14.8	48.6%	A18
419	14.87	14.87	5.60	21.6	14.8	45.9%	A19
420	20.28	20.28	5.60	25.2	14.8	70.3%	A20
421	41.77	41.77	5.60	36.2	14.8	144.6%	A21


R. L. Luyt
8/29/94

Flow and Pressure Summary

Job No: 3080 OCEAN NURSING PAVILION

LEV. ST.	REF. POINT	Flow gpm	Pt psi	Pf psi	Pe psi	Pt psi	REF. POINT	Elev. ft.	F R I C T I O N L O S S				C A L C U L A T I O N S				Velocity fps
									Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	
20.00	A01 <<	25.4 <<	20.65	1.93	0.00	22.58	M24	20.00	4.50	T	5.00	9.50	0.203	1.049	120	25.4	9.4
20.00	A02 >>	18.9 >>	12.00	-0.58	0.00	11.41	A02	20.00	5.00			5.00	0.117	1.049	120	18.9	7.0
20.00	A02 <<	18.9 <<	12.00	1.17	0.00	13.17	M29	20.00	5.00	T	5.00	10.00	0.117	1.049	120	18.9	7.0
20.00	A04 >>	18.8 >>	11.89	-0.58	0.00	11.31	A05	20.00	5.00			5.00	0.116	1.049	120	18.8	7.0
20.00	A04 <<	18.8 <<	11.89	1.28	0.00	13.17	M29	20.00	6.00	T	5.00	11.00	0.116	1.049	120	18.8	7.0
20.00	A06 >>	47.8 >>	11.01	-0.69	0.00	10.32	A07	20.00	0.50	T	8.00	8.50	0.061	1.610	120	47.8	7.5
20.00	A06 <<	66.4 <<	11.01	2.16	0.00	13.17	M29	20.00	6.50	T	8.00	14.50	0.149	1.610	120	66.4	10.4
20.00	A07 >>	29.8 >>	10.33	-3.14	0.00	7.19	A08	20.00	6.50	T	5.00	11.50	0.273	1.049	120	29.8	11.0
20.00	A08 >>	14.8 >>	7.19	-0.19	0.00	7.00	A09	20.00	0.50	E	2.00	2.50	0.075	1.049	120	14.8	5.5
20.00	A10 >>	21.3 >>	15.23	-0.73	0.00	14.45	A11	20.00	5.00			5.00	0.145	1.049	120	21.3	7.9
20.00	A10 <<	21.3 <<	15.23	1.46	0.00	16.69	M30	20.00	5.00	T	5.00	10.00	0.146	1.049	120	21.3	7.9
20.00	A12 >>	21.2 >>	15.09	-0.73	0.00	14.37	A13	20.00	5.00			5.00	0.145	1.049	120	21.2	7.9
20.00	A12 <<	21.2 <<	15.09	1.60	0.00	16.69	M30	20.00	6.00	T	5.00	11.00	0.145	1.049	120	21.2	7.9
20.00	A14 >>	54.0 >>	13.99	-0.85	0.00	13.13	A15	20.00	0.50	T	8.00	8.50	0.102	1.610	120	54.0	8.5
20.00	A14 <<	75.0 <<	13.99	2.70	0.00	15.69	M30	20.00	6.50	T	2.00	14.50	0.156	1.610	120	75.0	11.6
20.00	A15 >>	33.7 >>	13.13	-3.94	0.00	9.19	A16	20.00	6.50	T	5.00	11.50	0.342	1.049	120	33.7	12.5
20.00	A16 >>	16.8 >>	9.19	-0.23	0.00	8.96	A17	20.00	0.50	E	2.00	2.50	0.094	1.049	120	16.8	6.2
20.00	A16 <<	22.0 <<	15.50	1.25	0.00	16.75	M31	20.00	3.00	T	5.00	8.00	0.156	1.049	120	22.0	8.2
20.00	A19 <<	21.6 <<	14.87	1.87	0.00	16.75	M31	20.00	7.50	T	5.00	12.50	0.150	1.049	120	21.6	8.0
20.00	A20 <<	25.2 <<	20.28	1.70	0.00	21.98	M28	20.00	3.50	T	5.00	8.50	0.200	1.049	120	25.2	9.3
20.00	A21 <<	36.2 <<	41.77	6.82	0.00	48.60	M20	20.00	12.50	T	5.00	17.50	0.390	1.049	120	36.2	13.4
0.00	M01 >>	352.2 >>	61.72	-0.08	-5.21	56.43	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	352.2	3.6
0.00	M01 <<	352.2 <<	61.72	0.54	-5.66	56.96	U01	20.00	155.00	2ET6	81.13	236.13	0.004	6.020	140	352.2	4.0
12.00	M02 >>	352.2 >>	56.43	-2.04	-3.47	50.92	M03	20.00	16.00	2B2ERA	486.00	502.00	0.004	6.357	120	352.2	3.6
20.00	M02 <<	352.2 <<	50.92	-0.43	0.00	50.48	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	352.2	3.6
20.00	M04 >>	352.2 >>	50.48	-0.64	0.00	49.85	M05	20.00	2.50	T	20.00	22.50	0.029	4.260	120	352.2	7.9
20.00	M05 >>	352.2 >>	49.85	-1.25	0.00	48.60	M20	20.00	12.00	TEG	32.00	44.00	0.029	4.260	120	352.2	7.9
20.00	M20 >>	316.0 >>	48.60	-1.91	0.00	46.68	M21	20.00	62.00	T	20.00	82.00	0.023	4.260	120	316.0	7.1
20.00	M21 >>	316.0 >>	46.68	-2.93	0.00	43.70	M22	20.00	108.00	T	20.00	128.00	0.023	4.260	120	316.0	7.1
20.00	M22 >>	316.0 >>	43.70	-3.33	0.00	35.37	M23	20.00	61.00	T3E	35.00	97.00	0.055	3.260	120	316.0	12.1
20.00	M23 >>	316.0 >>	35.37	-12.75	0.00	22.62	M24	20.00	120.00	T2E	25.00	145.00	0.055	3.260	120	316.0	12.1
20.00	M24 >>	290.5 >>	22.58	-0.51	0.00	22.07	M25	20.00	7.00			7.00	0.072	3.260	120	290.5	11.1
20.00	M25 >>	186.4 >>	22.07	-0.03	0.00	22.04	M26	20.00	1.00			1.00	0.022	3.260	120	186.4	7.1
20.00	M26 >>	104.2 >>	22.07	-3.90	0.00	13.17	M29	20.00	10.00	T2E	15.00	25.00	0.342	1.610	120	104.2	16.4
20.00	M26 <<	68.9 <<	22.04	-0.05	0.00	21.99	M27	20.00	10.00			10.00	0.005	2.260	120	68.9	2.6
20.00	M26 >>	117.5 >>	22.04	-5.35	0.00	16.69	M30	20.00	4.50	T	5.00	12.50	0.429	1.610	120	117.5	18.5
20.00	M27 >>	25.2 >>	21.98	-0.01	0.00	21.98	M28	20.00	9.00			9.00	0.001	3.260	120	25.2	1.0
20.00	M27 >>	43.8 >>	21.98	-5.24	0.00	16.75	M31	20.00	4.50	T	5.00	9.50	0.551	1.049	120	43.8	16.2

P. Kuylenstierna
8/29/04



Pressure vs. Flow

72.00	0.00
61.00	1200.00
0	3313.05

OCEAN NURSING PAVILION
 CALC. #5 (1st FLOOR)
 BRICK N.J. 07824

Job Number: 3080
 08/22/94

[Handwritten Signature]
 8/29/94

=====

S U M M A R Y

O F

H Y D R A U L I C

C A L C U L A T I O N S

F O R

OCEAN NURSING PAVILION)

CALC. #3 (1ST FLOOR ROOF) BRICK N.J 07824

=====

Submitted By
ALLIED FIRE AND SAFETY 317 GREEN GROVE ROAD NEPTUNE NJ 07754

=====

Design Specifications	Water Supply Information	System Demand
Density : 0.100	72.00 psi @ 0.00 gpm	51.61 psi
Design Area: 1500.00	61.00 psi @ 1200.00 gpm	@
		330.5 gpm
		+ 100.0 gpm Hose
Total Demand: 430.5 gpm @ 51.61 psi		
System safety factor: 18.73 psi		

Notes: _____

=====

List of Fitting Abbreviations

Example: "E2TC" = one Std. Elbow, two Std. Tee , and one Check Va

Code:Description	Code:Description	Code:Description	Code:Description
A : Alarm Va	H : Deluge Val	O :	V : Vic.Cpl.
B : Butt'flyVa	I :	P : P.I.V	W :
C : Check Va	J :	Q :	X : Backflow P
D : DryPipeVa	K : Globe Val.	R : Det.Ck.Val	Y : Red.P.Back
E : Std. Elbow	L : LongTurnEl	S :	Z :
F : 45 Elbow	M : Meter	T : Std. Tee	
G : Gate Va	N :	U :	

F. Whynoth
8/29/84

Summary of Sprinkler and Hose Flows

Job No:3080

OCEAN NURSING PAVILION

Design density: .10

Supplied flow and pressure is based on 51.81 psi available at supply
(70.35 psi is actually available)

Ref. Pt.	PRESSURE			K Factor	FLOW		Percent Excess	Ref. Pt.
	Pt	Pv	Pn		Actual	Minimum		
=====	=====	=====	=====	=====	=====	=====	=====	=====
A01	17.44		17.44	5.60	23.4	16.8	39.3%	A01
A02	17.13		17.13	5.60	23.2	16.8	38.1%	A02
A03	16.61		16.61	5.60	22.8	16.8	35.7%	A03
A04	14.93		14.93	5.60	21.6	16.8	28.6%	A04
A05	12.14		12.14	5.60	19.5	16.8	16.1%	A05
A06	16.66		16.66	5.60	22.9	16.8	36.3%	A06
A07	16.99		16.99	5.60	23.1	16.8	37.5%	A07
A08	13.85		13.85	5.60	20.8	16.8	23.8%	A08
A09	11.90		11.90	5.60	19.3	16.8	14.9%	A09
A10	10.68		10.68	5.60	18.3	16.8	8.9%	A10
A11	10.32		10.32	5.60	18.0	16.8	7.1%	A11
A12	9.00		9.00	5.60	16.8	16.8	0.0%	A12
A13	14.52		14.52	5.60	21.3	16.8	26.8%	A13
A14	13.57		13.57	5.60	20.6	16.8	22.6%	A14
A15	12.80		12.80	5.60	20.0	16.8	19.0%	A15
A16	11.19		11.19	5.60	18.7	16.8	11.3%	A16

P. M. M. M. M. M.
8/29/24


Flow and Pressure Summary

Job No: 3080

OCEAN NURSING PAVILION

Elev. ft.	REF. POINT	Flow gpm	Pt psi	Pf psi	Pe psi	Pt psi	REF. POINT	Elev. ft.	F R I C T I O N L O S S				C A L C U L A T I O N S				Velocity fps
									Length	Fitting	Length	Total	Pf/ft	Diam	C	Flow	
27.00	A01 <<	23.4 <<	17.44	1.04	0.00	16.49	E01	27.00	1.00	T	5.00	6.00	0.174	1.049	120	23.4	8.7
25.00	A02 <<	22.2 <<	17.13	2.22	-0.87	16.49	E01	27.00	5.00	2E	4.00	13.00	0.171	1.049	120	23.2	8.6
27.00	A03 <<	22.8 <<	16.61	0.17	0.00	16.77	E02	27.00	1.00			1.00	0.166	1.049	120	22.8	8.4
27.00	A04 >>	19.5 >>	14.93	-1.49	-1.30	12.14	A05	30.00	12.00			12.00	0.124	1.049	120	19.5	7.2
27.00	A04 <<	41.1 <<	14.93	1.84	0.00	16.77	E02	27.00	18.00	3E	12.00	30.00	0.061	1.610	120	41.1	6.5
27.00	A06 <<	22.9 <<	16.66	1.67	0.00	18.32	E03	27.00	3.00	TE	7.00	10.00	0.167	1.049	120	22.9	8.5
25.00	A07 <<	23.1 <<	16.99	2.20	-0.87	18.32	E03	27.00	3.00	2E	4.00	13.00	0.170	1.049	120	23.1	8.5
27.00	A08 <<	20.6 <<	13.85	0.84	0.00	14.69	E04	27.00	1.00	T	5.00	6.00	0.140	1.049	120	20.6	7.7
27.00	A09 <<	19.3 <<	11.90	1.22	0.00	13.12	E05	27.00	3.00	TE	7.00	10.00	0.122	1.049	120	19.3	7.2
29.00	A10 >>	34.8 >>	10.68	-0.36	0.00	10.32	A11	29.00	8.00			8.00	0.045	1.610	120	34.8	5.5
29.00	A10 <<	53.1 <<	10.68	1.57	0.87	12.12	E05	27.00	4.00	ET	12.00	16.00	0.096	1.610	120	53.1	8.3
29.00	A11 >>	16.8 >>	10.32	-1.32	0.00	9.00	A12	29.00	14.00			14.00	0.094	1.049	120	16.8	6.2
27.00	A13 <<	21.3 <<	14.52	1.47	0.00	15.99	E06	27.00	3.00	TE	7.00	10.00	0.147	1.049	120	21.3	7.9
27.00	A14 >>	38.8 >>	13.57	-0.77	0.00	12.80	A15	27.00	14.00			14.00	0.055	1.610	120	38.8	6.1
27.00	A14 <<	59.4 <<	13.57	2.42	0.00	15.99	E06	27.00	5.00	TE	12.00	20.00	0.121	1.610	120	59.4	9.3
27.00	A15 >>	18.7 >>	12.80	-1.61	0.00	11.19	A16	27.00	14.00			14.00	0.115	1.049	120	18.7	6.9
14.00	D01 >>	330.5 >>	38.89	-1.82	-2.60	34.46	D02	20.00	8.00	GDEC	64.00	72.00	0.025	4.260	120	330.5	7.4
14.00	D01 <<	330.5 <<	38.89	3.55	-2.60	39.84	M04	20.00	100.00	4E	40.00	140.00	0.025	4.260	120	330.5	7.4
20.00	D02 >>	330.5 >>	34.46	-4.00	0.00	30.46	D03	20.00	108.00	5E	50.00	158.00	0.025	4.260	120	330.5	7.4
20.00	D03 >>	330.5 >>	30.46	-0.38	-2.17	27.91	D04	25.00	5.00	E	10.00	15.00	0.025	4.260	120	330.5	7.4
25.00	D04 >>	330.5 >>	27.91	-0.94	0.00	26.97	D05	25.00	27.00	E	10.00	37.00	0.025	4.260	120	330.5	7.4
25.00	D05 >>	330.5 >>	26.97	-2.86	0.00	24.11	D06	25.00	83.00	ET	30.00	113.00	0.025	4.260	120	330.5	7.4
25.00	D06 >>	330.5 >>	24.11	-3.60	0.00	20.51	D07	25.00	112.00	ET	30.00	142.00	0.025	4.260	120	330.5	7.4
25.00	D07 >>	283.9 >>	20.51	-0.10	0.00	20.42	D08	25.00	5.00			5.00	0.019	4.260	120	283.9	6.4
25.00	D07 >>	46.6 >>	20.51	-1.16	-0.87	18.49	E01	27.00	3.00	ET	12.00	15.00	0.077	1.610	120	46.6	7.3
25.00	D08 >>	219.9 >>	20.42	-0.10	0.00	20.32	D09	25.00	9.00			9.00	0.012	4.260	120	219.9	4.9
25.00	D08 >>	64.0 >>	20.42	-2.78	-0.57	16.77	E02	27.00	8.00	ET	12.00	20.00	0.139	1.610	120	64.0	10.1
25.00	D09 >>	174.0 >>	20.32	-0.02	0.00	20.30	D10	25.00	3.00			3.00	0.008	4.260	120	174.0	3.9
25.00	D09 >>	45.9 >>	20.32	-1.13	-0.87	18.32	E03	27.00	3.00	ET	12.00	15.00	0.078	1.610	120	45.9	7.2
25.00	D10 >>	80.7 >>	20.30	-0.02	0.00	20.28	D11	25.00	12.00			12.00	0.002	4.260	120	80.7	1.8
25.00	D10 >>	93.2 >>	20.30	-4.74	-0.87	14.69	E04	27.00	5.00	TE	12.00	17.00	0.279	1.610	120	93.2	14.7
25.00	D11 >>	80.7 >>	20.28	-3.42	-0.87	15.99	E06	27.00	4.00	TE	12.00	16.00	0.214	1.610	120	80.7	12.7
27.00	E04 >>	72.4 >>	14.69	-1.57	0.00	13.12	E05	27.00	9.00			9.00	0.175	1.610	120	72.4	11.4
6.00	M01 >>	330.5 >>	48.17	-0.67	-2.60	45.50	M02	12.00	6.00	E	14.00	20.00	0.004	6.357	120	330.5	3.3
6.00	M01 <<	330.5 <<	48.17	0.83	2.60	51.61	U01	0.00	155.00	2EGT	61.13	236.13	0.004	6.020	140	330.5	3.7
12.00	M02 >>	330.5 >>	45.50	-1.81	-3.47	40.22	M03	20.00	16.00	2G2ERA	485.00	502.00	0.004	6.357	120	330.5	3.3
20.00	M03 >>	330.5 >>	40.22	-0.38	0.00	39.84	M04	20.00	63.00	3E	42.00	105.00	0.004	6.357	120	330.5	3.3

P. H. Smith
8/29/04



Pressure vs. Flow
 72.00 0.00
 51.00 1200.00
 0 3313.06

CEAN NURSING PAVILION)
 ALC. #3 (1ST FLOOR ROOF)
 RICK N. J07824

ob Number: 3080
 3/14/94

[Handwritten signature]
 8/28/94

FITZPATRICK & ASSOCIATES, INC.

P.O. BOX 1408 EATONTOWN, NEW JERSEY 07724
1115 PINEBROOK ROAD TINTON FALLS, NEW JERSEY 07724

PHONE (908) 542-6100
FAX (908) 542-8772

TO: OCEAN COUNTY ELEC. INSPECTION
239 WASHINGTON STREET
TOMS RIVER, NJ 08754

LETTER OF TRANSMITTAL

SHEET NO. 1

DATE	4/5/95	JOB NO.	9309
ATTN:	POB KOCHES		
RE:	OCEAN NURSING PAVILION		

FILE ☐ DAILY ☐ FIELD ☐

QUAN	CATEGORY	TYPE	DWG NO	DESCRIPTION	STATUS	F#	REMARKS
1	FOOD SERVICE EQUIP	SD	KE-3 REV 2	FOOD SERVICE ELECTRICAL ROUGH-IN PLAN	AS		APPROVED BY MURPHY ENGINEERS 08/10/94

REF: BLOCK # 1170
LOT # 18.02 - 18.03
OCEAN NURSING PAVILION
415 JACK MARTIN BLVD.
BRICK, NJ
ELEC. SUBCODE PERMIT # 2281
BUILDING PERMIT # 018-94

AD = ADMINISTRATIVE DOCUMENT PD = PRODUCT DATA SD = SHOP DRAWING SA = SAMPLE MU = MOCK-UP (FIELD) MI = MISC ITEM
AN = APPVD AS NOTED AN/RFR = APPVD AS NOTED/RESUBMIT FOR RECORD AN/RS = APPVD AS NOTED/RESUBMIT FOR FINAL APPROVAL
AS = APPRVD AS SUBMITTED CORD = ISSUED FOR COORDINATION CORD/R = ISSUED FOR COORD/RESPONSE REQD N/A = SEE REMARKS
NAT = NO ACTION TAKEN NAT/RS = NO ACTION TAKEN/RESUB NR = NOT REVIEWED PRCG = ISSUED FOR PRICING PRELM = PRELIMINARY
PREL/R = PRELIM DOC/RESPONSE REQD REJ = REJECTED/DO NOT RESUB REC = RECORD RFC = RETD FOR CORREC RV/RS = REVISE&RESUB
FYA = FOR YOUR ACTION SFA = SUBMITTED FOR APPROVAL OR REPLY

REMARKS

COPY TO TOWNSHIP OF BRICK / ARTHUR CIERZO

SIGNED





SECURITY ELEVATOR COMPANY

201 South Gulph Road
P.O. Box 62010
King of Prussia, PA 19406
Phone (610) 992-8180
Fax (610) 992-8182

March 8, 1995

Mr. Frank Marinello
290 Frank Applegate Rd.
Jackson, NJ 08527

Re: Ocean Nursing Pavilion
415 Jack Martin Blvd.
Brick, NJ

Dear Frank,

I have been in conversation with Mr. Jim Murphy from Murphy Engineering. He has advised that they wish to remove the fire service from the new elevators in the subject project. In accordance with his request, he has advised that revised signed and sealed drawings are required which do not show the fire service. We are enclosing those drawings. If this is acceptable, please advise us and we will remove the necessary signal fixture equipment.

Should you have any questions, please feel free to call.

Regards,

Dale D. Goodman

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

March 14, 1995

Mr. Frank Marinello
290 Frank Applegate Road
Jackson, NJ 08527

Re: Ocean Nursing Pavilion

Dear Mr. Marinello:

In accordance with BOCA National Building Code, 1993 which is part of the Uniform Construction Code of the State of New Jersey, and in particular Section 3006.0 Elevator Operation, Paragraph 3006.2 Emergency Operation, the decision has been made not to require Fire Recall.

In accordance with the letter of March 8, 1995 from Security Elevator Company, please review, approve and process the elevator drawings provided to you.


For your purposes we are providing you with the text of Paragraph 3006.2 Emergency Operation:

"All automatic operation elevators having a travel distance of 25 feet (7620 mm) or more above or below the main floor or other level of a building that is intended to serve the needs of emergency personnel for fire-fighting or rescue purposes shall be equipped with elevator emergency operation in accordance with ASME A17.1 listed in Chapter 35."

This project has no elevator that has a travel distance of 25 feet or more above the main floor or a travel distance of 25 feet or more below the main floor. As such, the provisions of Paragraph 3006.2 exclude these elevators from Fire Recall.

If you have any questions, please contact DCA immediately since we need this matter resolved at once.

Very truly yours,

A handwritten signature in dark ink, appearing to read 'Jas F Murphy', is written over the typed name.

James F. Murphy, P.E., President

For:

JAMES F. MURPHY ENGINEERS, INC.

JFM: jmp

Copy to: Barry Brommer, Architect
Paulina Caploon - Elevator Subcode Official
Arthur J. Cierzo, Brick Township Construction Official
Fitzpatrick & Associates
Gary Kamp - MCOC

DEVICE NUMBER
TYPE OF INSPECTION/TEST

D. ESCALATOR/MOVING WALKS

	S	U	S	U	S	U	S	U	S	U	S	U
1. Stair Treads												
2. Balustrade												
3. Shear Points Protection												
4. Emergency Stop Switches												
5. Steps, Rollers & Tracks												
6. Chains & Sprockets												
7. Safety Devices												
8. Kiosk or Wallway												
9. Comb Plates												
10. Clearances												
11. Handrail												
12. Protection of Thrust & Machinery Space												
13. Skirt & Steps Clearance												
14. Machinery Access Space & Lighting												
15. Escalator Brakes												
16. Machine/Brakes/Gears/Motor												
17. Starting & Switch												
18. Speed Governor												
19. Roller Shutter Device												
20. Signs												
21. Step Lighting												
22. Tests												
23.												

TRACTION ELEVATOR DEVICES

1. Car Registration Number					
2. Car Rated Speed					
3. Car Speed					
4. Tripping Speed					
5. Capacity					

HYDRO ELEVATOR DEVICES

1. Car Registration Number	1	2	3		
2. Working Pressure	370	380	380		
3. Relief Pressure	460	440	60		
4. Capacity	4500	2100	4500		
5. Tags					

3 PASS HYDROS. DOVER ACCEPTANCE TESTS NUTEMP CERTIFICATE ISSUED. 2/23/95.
UNSATISFACTORY CONDITIONS/CODE INFRACTIONS: Temp 3-day Certificate issued 3/21/95.

#1, 2, 3, INSTALL TELEPHONES IN CABS. OK 3/21/95.
#1, 2, 3, INSTALL SMOKE DETECTORS TOP OF SHAFT, MOTOR ROOM, AT EACH LANDING. - Fire Service Permitted on ramping up.
#1, 2, 3, INSTALL HEAT DETECTORS TOP OF SHAFT, MOTOR ROOM, AND TEST SHUNT TRIP SWITCH. OK 2/21/95

ACTION TAKEN:
#1, 2, 3, CHECK SAFETY EDGE OVERRIDE ON PHASE 1. Fire Service Permitted.

#1, 2, 3, PATCH HOLES IN SHAFTS. OK Done 3/21/95.

COMMENTS OR RECOMMENDATIONS:

#1, 2, 3, REMOVE TEMP WIRES IN SHAFT & M.R. OK. 3/21/95.
#1, 2, 3, INSTALL METAL COVER OVER SUMP HOLE IN PIT. OK. 3/21/95

#2, INSTALL GUARD. OF SUFFICIENT STRENGTH. BACK OF CAB DIS. 3/21/95

FRANK MARINELLO 5933 N.J.
Inspector's Name and Lic. No.

Inspector's Signature

17. C



**SECURITY
ELEVATOR
COMPANY**

1640 Fairmount Avenue
Philadelphia, PA 19130
(215) 236-7040

2575

TO

FIZANIK MARINELLO

290 FIZANIK APPLGATE RD

JACKSON, N.J. 08527

DATE SEPT. 23, 19 94

SUBJECT OCEAN NURSING

PAVILION, BRICK, N.J.

FIZANIK

ATTACHED HERewith FOUR (4) PRINTS EACH OF
ELEVATOR LAYOUTS # 94008, 94009, & 94010, REVISED, SIGNED
& SEALED.

WE ASK YOU TO COMPLETE FORMS SENT EARLIER
& SEND COPY OF EACH TO US.

PLEASE ADVISE FEES & IF ANYTHING ELSE IS
REQUIZED.

THANK YOU

SIGNED

GEORGE H. MOORE

RETURN TO

please reply here

DATE

19

SIGNED

TO WRITE MESSAGE

WRITE MESSAGE IN UPPER HALF. REMOVE PART 2 FOR YOUR FILE.
PLACE REST OF SET IN #9 ENVELOPE. PART 3 WILL BE RETURNED WITH REPLY.

TO SEND REPLY

WRITE REPLY IN BOTTOM HALF. RETAIN SHEET 1 FOR YOUR FILE.
PLACE LAST SHEET IN #9 WINDOW ENVELOPE.

003 D



**SECURITY
ELEVATOR
COMPANY**

1640 Fairmount Avenue
Philadelphia, PA 19130
(215) 236-7040

2572

TO	{	TOWNSHIP OF BRICK	}	DATE	AUGUST 19,	19	94
		DIVISIONS OF INSPECTIONS		SUBJECT	OCEAN NURSING, PAVILION		
		401 CHAMBERS BRIDGE ROAD		BRICK, N.J. 08724			
		BRICK, N.J. 08723					

ATTACHED HEREWITH ARE FORMS F-150, & F190A FILLED
IN WITH INFORMATION AVIALABLE.

ALSO ATTACHED ARE FOUR (4) PRINTS OF EACH ELEVATOR
LAYOUT, # 94008, 94009, & 94010, SIGNED & SEALED BY A N.J. P.E.

WE ASK YOU, TO COMPLETE FORMS F-150, AND SEND COPIES
TO US

PLEASE ADVISE FEES & IF ANYTHING ELSE IS REQUIRED.
CAN THE ABOVE BE DONE A.S.A.P.?

THANK YOU

SIGNED GEORGE H. MOORE

RETURN { TO

please reply here

DATE _____ 19 _____

SIGNED

TO WRITE MESSAGE

WRITE MESSAGE IN UPPER HALF. REMOVE PART 2 FOR YOUR FILE.
PLACE REST OF SET IN #9 ENVELOPE. PART 3 WILL BE RETURNED WITH REPLY.

TO SEND REPLY

WRITE REPLY IN BOTTOM HALF. RETAIN SHEET 1 FOR YOUR FILE.
PLACE LAST SHEET IN #9 WINDOW ENVELOPE.

003 D

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

March 14, 1995

RECEIVED

MAR 20 1995

DIV. OF INSPECTION

Mr. Frank Marinello
290 Frank Applegate Road
Jackson, NJ 08527

Re: Ocean Nursing Pavilion

Dear Mr. Marinello:

In accordance with BOCA National Building Code, 1991 which is part of the Uniform Construction Code of the State of New Jersey, and in particular Section 3006.0 Elevator Operation, Paragraph 3006.2 Emergency Operation, the decision has been made not to require Fire Recall.

In accordance with the letter of March 8, 1995 from Security Elevator Company, please review, approve and process the elevator drawings provided to you.


For your purposes we are providing you with the text of Paragraph 3006.2 Emergency Operation:

"All automatic operation elevators having a travel distance of 25 feet (7620 mm) or more above or below the main floor or other level of a building that is intended to serve the needs of emergency personnel for fire-fighting or rescue purposes shall be equipped with elevator emergency operation in accordance with ASME A17.1 listed in Chapter 35."

This project has no elevator that has a travel distance of 25 feet or more above the main floor or a travel distance of 25 feet or more below the main floor. As such, the provisions of Paragraph 3006.2 exclude these elevators from Fire Recall.

If you have any questions, please contact DCA immediately since we need this matter resolved at once.

Very truly yours,




James F. Murphy, P.E., President

For:

JAMES F. MURPHY ENGINEERS, INC.

JFM: jmp

Copy to: Barry Brommer, Architect
Paulina Caploon - Elevator Subcode Official
Arthur J. Cierzo, Brick Township Construction Official
Fitzpatrick & Associates
Gary Kamp - MCOC



Barry Brommer RA
THE BROMMER GROUP
#05121



SECURITY ELEVATOR COMPANY

201 South Gulph Road
P.O. Box 62010
King of Prussia, PA 19406
Phone (610) 992-8180
Fax (610) 992-8192

March 8, 1995

Mr. Frank Marinello
290 Frank Applegate Rd.
Jackson, NJ 08527

Re: Ocean Nursing Pavilion
415 Jack Martin Blvd.
Brick, NJ

Dear Frank,

I have been in conversation with Mr. Jim Murphy from Murphy Engineering. He has advised that they wish to remove the fire service from the new elevators in the subject project. In accordance with his request, he has advised that revised signed and sealed drawings are required which do not show the fire service. We are enclosing those drawings. If this is acceptable, please advise us and we will remove the necessary signal fixture equipment.

Should you have any questions, please feel free to call.

Regards


Dale D. Goodman

James F. Murphy Engineers, Inc.

113 Timber Ridge Road
Newtown, Pennsylvania 18940
(215) 968-4315 Fax (215) 968-5940

March 20, 1995

Mr. Dale Goodman
Security Elevator
201 S. Gulph Road
King of Prussia, PA 19406



Re: Ocean Nursing Pavilion

Dear Dale:

Forwarded herewith via Federal Express is a Permit Update which must be filled out and forwarded to Frank Marinello immediately in order not to delay the project.

Very truly yours,

James F. Murphy, P.E., President
For:
JAMES F. MURPHY ENGINEERS, INC.

JFM:jmp
Encl.

FRANK:

ATTACHED IS EXECUTED FORM. IF THERE IS A
PROBLEM, PLEASE CONTACT ME.

SECURITY ELEVATOR CO.
HERB LORENZ

TOWNSHIP OF BRICK

OCEAN COUNTY, NEW JERSEY

401 CHAMBERS BRIDGE ROAD, BRICK, N. J. 08723

OFFICE OF:



(908) 477-3000

FACSIMILE CORRESPONDENCE

(908) 920-4850

DATE 1/4/94 TO FAX NO. 223-6157 PAGES TO FOLLOW 1

TO Mildred

ATTN Medical Center of Ocean Cty

FROM Tom Golden

MESSAGE P.T. Building Dept
Lina Loria

FITZPATRICK & ASSOCIATES, INC.

P.O. Box 1408
EATONTOWN, NEW JERSEY 07724

(908) 542-6100
FAX (908) 542-8772

LETTER OF TRANSMITTAL

TO BUILDING DEPARTMENT
TOWNSHIP OF BRICK
BRICK, N.J.

DATE	9/24/93	JOB NO.	9309
ATTENTION	ART C1620		
RE:	OCEAN PAVILLION MUSEUM HOME		
	BRICK, N.J.		

WE ARE SENDING YOU ☐ Attached ☐ Under separate cover via _____ the following items:

- ☐ Shop drawings ☐ Prints ☐ Plans ☐ Samples ☐ Specifications
☐ Copy of letter ☐ Change order ☐ _____

COPIES	DATE	NO.	DESCRIPTION
1			COMPLETE SET STATE APPROVED DRAWINGS
2			COMPLETE SETS OF DRAWINGS
1			BUILDING PERMIT APPLICATION FORM

THESE ARE TRANSMITTED as checked below:

- ☐ For approval ☐ Approved as submitted ☐ Resubmit _____ copies for approval
☐ For your use ☐ Approved as noted ☐ Submit _____ copies for distribution
☐ As requested ☐ Returned for corrections ☐ Return _____ corrected prints
☐ For review and comment ☐ _____
☐ FOR BIDS DUE _____ 19 _____ ☐ PRINTS RETURNED AFTER LOAN TO US

REMARKS

ARTS - THE INDIVIDUAL APPLICATIONS FOR
ELECTRICAL, MECHANICAL, & FIRE PROTECTION WILL BE
FILED SEPARATELY

COPY TO _____

SIGNED: _____

1(2)

TABLE 501 350%

11.250
11.250
11.250
<u>337.50</u>

200% for sprinklers

57,777 = up Proposed

Soil BEARING.

TRUSS - CERTIFY: SHIP DRAWING

Bonding BEAM inspection

TRUSS. (NOT)

89.

SHIP BEARING

Bonding BEAM

A8.

HAND RAIL SECT. 825.2.1
PROTECTION.

Elevator Plans

Sprinklers

35721 aft.


5632
<u>18570</u>
54923

35721

<u>18</u>

<u>8</u>
12196
96

<u>18570</u>
54923



Township of Brick

401 Chambers Bridge Road, Brick, N.J. 08723 (201) 477-3000

Office of
Division of Inspections

UNIFORM CONSTRUCTION CODE

Chapter 23, Title 5

Approval of Part

5.23-2.16 (g)

5.23

Permit No.
2865-93

OWNER/AGENT

Medical Center O.C.

ADDRESS

455 Jack Martin Blvd.

TOWN

Brick NJ

ZIP

08723

BLOCK

1170

LOT

18² e/18.03



FOOTING



FOUNDATION



OTHER

Only 12/10/93

OWNER/AGENT PROCEED AT OWN RISK



OWNER/AGENT

Peter J. Wojmowski

BUILDING SUB-CODE OFFICIAL

Ray K. K. K.

12/8/93

CONSTRUCTION OFFICIAL

Arthur J. J.

12/10/93



Township of Brick

401 Chambers Bridge Road, Brick, N.J. 08723 (201) 477-3000

Office of
Division of Inspections

Date 12/8/93

UCC
5:23 2:16
(g) approval of Part

Subject: Medical Center O.C.

Block 1170 Lot 18² 18.03

AFFIDAVIT:

I Ocean Rising Paving, Inc. hereby request a temporary building permit to proceed with construction of footings and foundation (only) on the subject property at my own risk. I understand and acknowledge that the issuance of the full building permit is subject to further approvals as normally required. I understand that adjustments in the foundation and first floor elevation may be necessary in order to comply with the approved plot plan grading. The below department approvals are required prior to issuance of a temporary building permit.

[Signature] 12/14/93
Attorney Applicant Date
Sobutail Gaylor
Peter Galkowski

12/7/93 Pastel
Twp. Engineer or Ass't. Engineer Date

12/6/93 S. Kunning
Zoning Officer Date
Zoning Department

[Signature] 12/9/93
Building Inspector Date
Building Department

(Soil boring) as per inspection
of 12/10/93

TOWNSHIP OF BRICK
OCEAN COUNTY, NEW JERSEY
401 CHAMBERS BRIDGE ROAD, BRICK, N.J. 08723



Carolyn L. Patetta, Mayor

Township Council:

Warren H. Wolf, President
Albert Chrobocinski
Victor Cantillo
Helen Fayad
Lee Hartman
Thomas G. Maiorine
Mary Lou Powner

Department of Administration & Finance

Office of Land Use Management
Michael P. Fowler, AICP/PP
Municipal Planner
(908) 262-1040
Fax: (908) 920-4850

October 1, 1993

Fitzpatrick & Associates, Inc.
Michael Hintz
1115 Pine Brook Rd
Tinton Falls, NJ 07724

Re: Block 1170, Lot 18.2 & 18.3
425 Jack Martin Blvd
MCOC Nursing Home

Dear Mr. Hintz:

Your application for zoning approval for a construction permit for the nursing home on the referenced property is denied because the site plan has not yet been signed by the Planning Board.

Very truly yours,

Sean Kinney

Sean Kinney
Zoning Officer

cc: Scott MacFadden, BusAdm
Arthur Cierzo, Con Official
Div of Inspections

Thomas Golden
UP for Planning
OHS
1 River Rd
Suite 201
Brick 08730

FAX 223-6157

OK
12/16



FITZPATRICK & ASSOCIATES, INC.
BUILDERS AND CONSTRUCTION MANAGERS

March 6, 1995

Township Building Department

ATTN: Mr. Robert Korkowski
Mr. Art Gierro

RE: Ocean Nursing Pavilion
Our Job #9309

Gentlemen:

As we progress towards completion of the above referenced project, the Medical Center has requested permission to commence with the final cleaning and furniture deliveries within the building with their own personnel prior to the issuance of a formal C.O.

In addition they would also like the permission to obtain staff training sessions on or about 3/8/95. It is understood that Medical Center personnel will be allowed in the building during normal working hours only, and no patients will be seen until after both state and local inspections have been completed.

The facility is currently in a state of substantial completion as we continue to finalize all "life safety components" we would like to schedule the final C.O. inspections for 3/20/95.

As previously discussed, I would like to schedule a walk-through with you prior to 3/8/95 to finalize any further requirements.

If this request is in order, please contact me to set up a meeting at (908) 840-8380 or beep me at (908) 633-4141.

Thank you for your anticipated cooperation.

Very truly yours,

FITZPATRICK & ASSOCIATES, INC.

Scott Kelleman (Sac)

Scott Kelleman
Project Manager


SK/sac

cc: Joseph Pandozzi
File, Daily, Jobsite

TRUSSWALL
ATTN:
DEAN

OCEAN
NURSING
PAVILION

CUT END OF
TRUSS OFF
TO PROVIDE
ADEQUATE
SUPPORT OF
BOTTOM
CHORD



OK to Put
in joint Hanger
R.J.S.

SCALE
 $\frac{1}{4}'' = 1'-0$

DATE
9/6/94

4/10/9

FIELD ALTERATION-REPAIR DETAIL


GENERAL NOTES

- 1) This detail is to be used in conjunction with the truss design shown on Truswal drg. # H193M011-76. All notes, loading and spacing requirements, lumber and plate size specifications, bracing requirements, etc. shown on the original drawing are applicable unless otherwise indicated in this drawing.
- 2) Unless otherwise noted all plywood gussets are to be 1/2" APA Rated Sheathing, Exposure 1, having a span rating of 32/16 and are to be applied both faces of the truss, attach with a construction adhesive and 10d common nails of quantity and location shown below, all nail are to be driven thru the plywood, the truss, and the plywood and then clinched creating a double shear condition.
- 3) All lumber gussets, scabs, or reinforcing members are to be the same size, species and grade as the truss member to which they are applied.
- 4) All bolts shall conform to ANSI/AWS Standard B18.2.1-1981 and shall be used with washers placed between both the bolt head the nut and the wood. Bolt holes shall be a minimum of 1/32" and a maximum of 1/16" larger than the specified bolt diameter.

CONDITION: THIS 2-PLY TRUSS NEEDS A 12"X12" BEAM POCKET ON THE RIGHT END AS SHOWN.

CORRECTION: CUT BOTTOM CHORD AND WEBS TO PROPER LENGTH. ADD NEW 2X4 S.PINE MEMBERS AS SHOWN. ATTACH NEW MEMBERS WITH 1/2" PLYWOOD GUSSETS APPLIED WITH GLUE AND 10d NAILS AS SHOWN.

- * NEW 2-PLY 2X4
- WEB #3 S.PINE
- ** NEW 2-PLY 2X4
- CHORD #2 S.PINE



JOB: TIMPLEX

TRUSS ID: H193M011-76

DRG: H242M007

DATE: 8-30-94




FIELD ALTERATION-REPAIR DETAIL**GENERAL NOTES**

- 1) This detail is to be used in conjunction with the truss design shown on Truswal drg. # H193M011-50. All notes, loading and spacing requirements, lumber and plate size specifications, bracing requirements, etc. shown on the original drawing are applicable unless otherwise indicated in this drawing.
- 2) Unless otherwise noted all plywood gussets are; to be 1/2" APA Rated Sheathing, Exposure 1, having a span rating of 32/16 and are to be applied both faces of the truss, attach with a construction adhesive and 10d common nails of quantity and location shown below, all nail are to be driven thru the plywood, the truss, and the plywood and then clinched creating a double shear condition.
- 3) All lumber gussets, scabs, or reinforcing members are to be the same size, species and grade as the truss member to which they are applied.
- 4) All bolts shall conform to ANSI/ASME Standard B18.2.1-1981 and shall be used with washers placed between both the bolt head the nut and the wood. Bolt holes shall be a minimum of 1/32" and a maximum of 1/16" larger than the specified bolt diameter.

CONDITION: TRUSS NEEDS TO BE 4 1/2" LONGER ON THE RIGHT END.

CORRECTION: ADD A 2X6 #2 S.PINE END VERTICAL RIPPED TO 4 1/2" ON THE RIGHT END AS SHOWN. ATTACH NEW VERTICAL WITH 1/2" PLYWOOD GUSSETS APPLIED WITH GLUE AND 10d NAILS AS SHOWN BELOW.



TRUSWAL SYSTEMS CORPORATION
Christy J. DiRanzo Cert. # 37992
PROFESSIONAL ENGINEER - NJ

Christy J. DiRanzo
9-6-94
Professional Engineer Seal

JOB: TIMPLEX

TRUSS ID: H193M011-50


DRG: H249M004

DATE: 9-6-94

TRUSWAL
TRUSWAL SYSTEMS



JAY R.
SMITH MFG. CO.
POST OFFICE BOX 3237
MONTGOMERY, ALABAMA 36103-2201 (USA)
205-277-8520 TELEX + 782306



LOCATION

FAY
840-6453

GREASE INTERCEPTORS

GREASE INTERCEPTOR WITH AUTOMATIC DRAW-OFF

FUNCTION: Used in all areas where grease, oil and fats must be intercepted and collected. Unique automatic draw-off design permits removal of accumulated grease without cover removal. When specific directions are followed, accumulated grease in liquid form is discharged through the automatic draw-off piping and conveniently disposed of. This design eliminates the messy cleaning job which must be done in ordinary types of interceptors.




Fig. 8010-GT Shown

Fig. No.	GPM Flow Rate	Grease Cap. Lbs.	Inlet and Outlet Size	Dimensions						C.O. Plug Size
				Roughing Dimensions				Body		
								Height	Width	
			A	B	C	D	E	F	G	
	8007-GT	7	14	2	7½	3½	16½	11	10	2
	8010-GT	10	20	2	8½	3½	19	12	10½	2
	8015-GT	15	30	2	9½	3½	21½	13½	13	2
	8020-GT	20	40	2	12	3½	25	15½	14	2
	8025-GT	25	50	3	13	4	28½	17	15½	2
	8035-GT	35	70	3	15½	4½	30	19½	16½	2
	8050-GT	50	100	3	16	5	32½	21	18½	2
	8075-GT	75	150	3	17½	6½	35½	24½	20½	2
LOW TYPE										
	8120-GT	20	40	3	7	3½	28½	10½	21½	2
	8135-GT	35	70	3	7	4½	29½	11½	22½	2
	8150-GT	50	100	3	10	6	29½	16	27½	2

REGULARLY FURNISHED:

Steel Interceptor with Gray Ducto Coating Inside and Outside with Steel Cone Draw-off Piping and Valve Line Shut-off Valve and Flow Control Fitting.

VARIATIONS:

☐ No Hub Adaptor (Y) 2 Req'd

OPTIONAL MATERIALS:

- ☐ Acid Resistant Coating Outside
☐ Acid Resistant Coating Inside
☐ Acid Resistant Coating Inside and Outside

REV.	DATE	DESCRIPTION	BY	CHKD. BY	WEIGHT POUNDS	VOLUME CUBIC FEET	FIGURE NUMBER
C	6-80	Rev table					
B	3-87	Rev. art & table					
A	4-24-85	Revised Regularly Furnished					
							8000-GT SERIES

BRICK TOWNSHIP PLANNING BOARD
PRELIMINARY AND FINAL MAJOR SITE PLAN APPROVAL

RESOLUTION: R-66-92

Page -1-

CASE NO. PB-2056(1995 MS)-PSP/FSP-7/92 October 28, 1992

WHEREAS, the Medical Center of Ocean County, having a mailing address of 2121 Edgewater Place, Point Pleasant, New Jersey 08742, has applied to the Brick Township Planning Board for preliminary and final major site plan approval pursuant to N.J.S.A. 40:55D-46 & 50; and

WHEREAS, proof of service as required by law upon appropriate property owners and governmental bodies has been furnished and determined to be in proper order; and

WHEREAS, a public hearing was held in the municipal building on October 14, 1992, at which time testimony and exhibits were presented on behalf of the applicant and all interested parties having been heard; and

WHEREAS, the Board makes the following factual findings and findings of law:

1. The property is designated as Lots 18, 18.02 and 18.03, Block 1170 on the municipal tax map.
2. The property is located in the H-S zone.
3. The applicant proposes to construct a 140 bed nursing facility on a 9.44 acre site in the Hospital Support zone. The

Site - 2
dlen. O.C.
Layle
Spencer
Ingersoll
well
ledy
ny 12
rding
FS.
T.C.

Maps Signed 12-6-93

RESOLUTION: R066-92

Page -2-

CASE NO. PB-2056(1995 MS)-PSP/FSP-7/92 October 28, 1992

proposed nursing facility is a permitted use and the application requires no variances.

4. The Board's Engineer, T & M Associates, prepared a report to the Board dated August 14, 1992. The Board hereby adopts the findings in that report and incorporates that document in this Resolution by reference.

5. The following design waivers have been applied for:

<u>Item</u>	<u>Required</u>	<u>Provided</u>
Traffic report	Yes	No
Environmental Impact Statement	Yes	No

6. The applicant's engineer reviewed the report of T & M Associates, and stipulated that the applicant would comply with all comments and requirements in that report. Further, the applicant agreed to comply with the recommendations of the Shade Tree Commission in its report dated August 20, 1992.

7. The Board finds the design waivers applied for may be granted because:

(a) Although a formal traffic report was not submitted, the applicant's traffic engineer provided testimony relative to the operation of this site and its interrelationship with the hospital campus. The expert witness concluded that the on-site parking and circulation patterns will provide safe and

RESOLUTION: R-66-92

Page -3-

CASE NO. PB-2056(1995 MS)-PSP/FSP-7/92 October 28, 1992

adequate access to the facilities, and that the sharing of the ingress and egress with the hospital onto Jack Martin Boulevard will provide safe access to the nursing home facility.

(b) Considering the development of adjacent properties by the Medical Center of Ocean County or its affiliates, the Board finds that an environmental impact study is unnecessary. The Board has been provided on previous occasions with testimony relative to the development of this area, and it is unnecessary to require a supplemental study to review the impact of this development.

8. The applicant has complied with the requirements of the site plan ordinance and the overall development plan for this property is consistent with the intent and purpose of the municipal development ordinance. Accordingly, the Board finds that the relief requested can be granted without any detriment to the public good and that this development is compatible with the intent and purpose of the municipal zoning ordinance and master plan.

NOW, THEREFORE, BE IT RESOLVED, by the Brick Township Planning Board on this 28th day of October, 1992, that this application be approved subject to the following conditions:

1. The applicant shall comply with all standard Planning Board conditions for site plan approval as set forth on

RESOLUTION: R-66-92

Page -4-

CASE NO. PB-2056(1995 MS)-PSP/FSP-7/92 October 28, 1992

attachment "A".

2. The applicant shall comply with all representations and agreements made by the applicant or the applicant's representatives during the presentation of this hearing.

3. The applicant shall comply with all conditions proposed in the Board's engineering report of August 14, 1992.

4. The applicant shall submit a deed of easement to the Planning Board Attorney for review and approval to insure the continuance of hospital parking on part of this site and to insure that the development of the remaining portion of this property will not interfere with the site improvements supporting the nursing home facility.

5. The parking area at the southwest corner of the site shall not be used by employees working on shifts between 6 P.M. to 6 A.M.. Employees working on shifts between 6 P.M. and 6 A.M. shall park at the northeast corner of the site (south of the access road to Jack Martin Boulevard).

6. Plantings shall be added to the south of the parking area serving the hospital to discourage pedestrian traffic between the hospital and nursing facility parking lots at the northwest corner of the site (south of the access road to Jack Martin Boulevard). Also, buffer plantings shall be added at the south side of the building. These improvements shall be

RESOLUTION: R-66-92

Page -5-

CASE NO. PB-2056(1995 MS)-PSP/FSP-7/92 October 28, 1992

subject to the review and approval of the Board Engineer.

7. The traffic control island within the easterly access driveway, as shown on the site plan, may be removed and the applicant shall provide striping in its place in accordance with Brick Township standards.

8. The applicant shall comply with all requirements set forth in the report of the Shade Tree Commission dated August 20, 1992.

RESOLUTION: R-66-92

Page -6-

CASE NO. PB-2056(1995 MS)-PSP/FSP-7/92 October 28, 1992

MOVED BY: Mrs. Barlo

SECONDED BY: Mr. Wylie

VOTING IN THE AFFIRMATIVE: Mayor Zboyan Mr. Anderson

Councilman Cantillo Mr. Heslin Mr. Jordan Mrs. LaDuke

Mr. Wylie Mrs. Barlo

VOTING IN THE NEGATIVE:

INELIGIBLE TO VOTE:


ABSTAINING:

ABSENT: Mr. Vespi Mr. Heidrick

CERTIFICATION

I, E. JOAN KULL, Clerk of the Planning Board of the Township of Brick, County of Ocean, State of New Jersey, do hereby certify that the foregoing resolution was duly ADOPTED by the said Planning Board of the Township of Brick at a regular meeting held on the 28th day of October, 1992.

IN WITNESS WHEREOF, I have set my hand this 30th day of October, 1992.


E. JOAN KULL
Clerk of the Planning Board

ATTACHMENT "A"

BRICK TOWNSHIP PLANNING BOARD

STANDARD CONDITIONS FOR SITE PLAN APPROVAL

RESOLUTION: R-66-92

Page -7-

CASE NO: PB-2056(1995 MS)-PSP/FSP-7/92

October 28, 1992

1. Applicant shall obtain certification by the Local Soil Conservation District of a plan for soil erosion and sediment control in accordance with N.J.S.A. 4:24-39 et seq., commonly known as the "Soil Erosion and Sediment Control Act."

2. All materials, methods of construction and details shall be in conformance with the current "Engineering Specifications and Construction Details" of the Township of Brick, which are on file in the office of the Township Engineer.

3. Applicant shall obtain all approvals required by any Federal, State, County or Municipal agency having regulatory jurisdiction of this development. Upon receipt of such approval(s), the applicant shall supply a copy of the permit(s) to the Board. In the event that any other agency requires a change in the plans approved by this Board, the applicant must reapply to the Brick Township Planning Board for approval of that change.

4. Applicant shall resubmit this entire proposal for re-approval should there be any deviation from the terms and

RESOLUTION: R-66-92

Page -8-

CASE NO. PB-2056(1995 MS)-PSP/FSP-7/92 October 28, 1992

conditions of this Resolution or the documents submitted as part of this application, all of which are made a part hereof and shall be binding on the applicant.

5. Applicant shall provide a statement from the Brick Township Tax Collector that all taxes are paid in full as of the date of this Resolution and as of the date of the fulfillment of any condition(s) of this Resolution.

6. Prior to the issuance of a construction permit, the applicant shall furnish the Township Clerk with a cash bond and performance guarantee in an amount to be determined by the Township Engineer.

7. Applicant shall post an inspection fund with the Township Clerk in an amount to be determined by the Township Engineer.

8. No soil shall be removed from the site without the written approval of the Township Council.