

10-020r



CONSTRUCTION PERMIT APPLICATION

Applicant Completes: Sections I, II, III (optional), IV, VI, and VII

1. Proposed Work Site at: MERIDIAN NURSING & REHAB

2. Name of Owner in Fee: MERIDIAN NURSING & REHAB

Tel. (732) 618 2634 e-mail _____

Address 45 JAIL MARIAN BLVD BRICK

street municipality zip code

3. Ownership in Fee: Public _____ Private /

4. Principal Contractor: NT SERVICE TESTING & IMP Tel. (732) 221 6357

Address PO BOX 362 MIDDLETOWN NJ e-mail JGILLEN@NTS

License No. OR, if new home, Builder Reg. No. P011651 Exp. Date 10/12

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. 20 475 9792 FAX: (800) 928 5311

5. Architect or Engineer _____ Contact _____

Address _____ e-mail _____

Tel. (_____) _____ FAX: (_____) _____

6. Responsible Person in Charge once Work has Begun JOHN GILLEN

Tel. (732) 221 6357 FAX: (800) 928 5311

1.	Building	\$	
2.	Electrical		
3.	Plumbing		
4.	Fire Protection		150
5.	Elevator Devices		
6.	Subtotal		
7.	Less 20% for State Plan Review	\$	
8.	Subtotal	\$	12
9.	State Permit Surcharge Fee		
10.	Subtotal	\$	
11.	Cert. of Occupancy		
12.	Other		
13.	TOTAL	\$	165

1. Number of Stories _____
2. Height of Structure _____
3. Area — Largest Floor _____
4. New Building Area _____
5. Volume of New Structure _____
6. Max. Live Load _____
7. Max. Occupancy Load _____
8. If Industrialized Building: State Approved _____
9. Total Land Area Disturbed _____
10. Flood Hazard Zone _____
11. Base Flood Elevation _____
12. Wetlands yes no

☐ Minor Work ☐ New Building ☒ Addition ☐ Demolition

☐ Repair ☐ Alteration ☐ Renovation ☐ Reconstruction

☐ Asbestos Abat. -Subch. 8 ☐ Lead Hazard Abatement ☐ Radon Remediation ☐ Annual Permit

(Check all that apply)

- ☐ Building
- ☐ Electrical
- ☐ Plumbing
- ☒ Fire Protection
- ☐ Elevator

FOR OFFICE USE ONLY (Optional)

[illegible]

TOTAL COST

DO YOU WANT:

- ☐ Partial Releases
- ☐ Prototype Processing

1. ☐ Elevators/Escalators/Lifts/
Dumbwaiters/Moving Walks
2. ☐ High Pressure Boilers
3. ☐ Pressure Vessels

4. ☐ Refrigeration Systems
5. ☐ Cross-Connections/Backflow Preventers
6. ☐ Hazardous Uses/Places of Assembly
7. ☒ Sprinklers

A. RESULTS

A. RESI

1. State Sp

2. Use Group:

3. Change in Use Group, Indicate Former:

	<u>All Units</u>	<u>Income-restricted</u>
4. No. of dwelling units:		
Before Construction	_____	_____
After Construction	_____	_____
Net Gain or Loss	_____	_____

B. NON-RESIDENTIAL (primary use)

1. State Specific Use:

2. Use Group: R-2

3. Change in Use Group, Indicate Former:

C. MIXED USE -List secondary use(s):

D. Construction Classification:

8. ☐ Smoke Control Systems in Open Wells
9. ☐ Underground Storage Tanks
10. ☐ Swimming Pools, Spas and Hot Tubs

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

- A. ☐ I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision, in accordance with all applicable laws; and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING, AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

- B. ☐ I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(e)1.ix:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or, 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or, 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

- C. ☐ I further certify that I will perform or supervise the following work:

C.1. ☐ Building C.2. ☐ Fire Protection

I further certify that I will perform the following work:

C.3. ☐ Electrical C.4. ☐ Plumbing

- D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION (to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(d): the proposed work is authorized by the owner in fee; and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

☒ Check if contractor.

Agent Name JOHN GILLER

Address 26 OAK ST LINCOLN NJ 07732

Telephone (732) 221 6357

Signature [Signature]

- III. ☐ LEAD HAZARD ABATEMENT: Include Homeowner or Building Owner Affidavit as per N.J.A.C. 5:17.



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 05/17/2010
Control Number C-10-000148
Permit Number 10-0207
Permit Issue Date 02/02/2010
Certificate Number 10-0207

Certificate

Construction Code Division

(Certificate of Approval)

Identification

Work Site Location: 415 JACK MARTIN BLVD Brick Township, NJ Block: 1170 Lot: 18.03 Qual: _____
Owner in Fee: MERIDIAN NURSING & REHAB
Owner Address: 415 JACK MARTIN BLVD BRICK NJ 08724
Telephone: (732) 618-2634
Contractor NJ SERVICE TESTING & INSPECTIONS
Address PO BOX 362 MIDDLETOWN NJ 07748 - 0362
Telephone: (800) 928-5311 Fax: (800) 928-5311
License Number or Builders Registration Number: P01165 Federal Emp. Number: 20-47597-92

Home Warranty Number: _____

Type of Warranty Plan: ☐ State ☐ Private

Use Group: R-2 Construction Classification: _____

Maximum Live Load: 0 Maximum Occupancy Load: 0

Description of Work/Use: FIRE SUPPRESSION ALTERATIONS INSTALL SPRINKLER PROTECTION @ EXTERIOR PORCHED

Certificate Comments:

☐ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☒ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:

This certificate has an expiration date of:

Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

☐ Total removal of lead-based paint hazards in scope of work

☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

☐ Total removal of asbestos hazards in scope of work

☐ Partial or limited time period (years); see file

☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☐ **Temporary Certificate of Occupancy**

The following conditions must be met no later than: or the owner will be subject to fine or order to vacate:

This certificate has an expiration date of:


Conditions to be met:

Construction Official

Fee: \$0.00

Check Number: _____

Collected By: _____



CONSTRUCTION PERMIT

5-1-10
Date Issued _____
Control # C-10-000148
Permit # _____

IDENTIFICATION Block: 1170 Lot: 18.03 Qualifier _____
Work Site Location: 415 JACK MARTIN BLVD Brick Township, NJ Contractor JOHN MILLER
Address 26 OAK STREET LINCROFT NJ 07738
Owner in Fee MERIDIAN NURSING & REHAB
415 JACK MARTIN BLVD BRICK NJ 08724 Telephone: (732) 227-6357
Telephone: (732) 618-2634 Lic. No. or Bldrs. Reg. No. _____
Federal Employee No. _____

Is hereby granted permission to perform the following work:

- | | | |
|---|--|--|
| ☐ BUILDING | ☐ PLUMBING | ☐ LEAD HAZARD ABATEMENT |
| ☐ ELECTRICAL | ☒ FIRE PROTECTION | ☐ DEMOLITION |
| ☐ ELEVATOR DEVICES | ☐ ASBESTOS ABATEMENT
(Subchapter 8 only) | ☐ OTHER |

DESCRIPTION OF WORK:

FIRE SUPPRESSION ALTERATIONS INSTALL SPRINKLER PROTECTION @ EXTERIOR
PORCHED

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.
Estimated Cost of Work \$8,950

[Signature]
Construction Official

Date

U.C.C. F170
equiv (rev 8/03)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	_____	\$0
Electrical	_____	\$0
Plumbing	_____	\$0
Fire Protection	_____	\$150
Elevator Devices	_____	\$0
Other	_____	\$0.00
DCA Training Fee	_____	\$15
CO Fee	_____	
Other	_____	\$0
Total	_____	\$165
Check No.	_____	
Cash	_____	\$0
Credit	_____	\$0
Collected By	_____	

REQUIRED INSPECTIONS

10/02/10 10:33AM 001558157H5

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

- ☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:
1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
 2. Foundations and all walls up to grade level prior to back filling.
 3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
 4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

- ☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

- ☐ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

- ☐ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



Tele. (732) 614 2134
 Contractor NIS Service Testing & Inspections
 Address PO Box 3602
 Middletown NJ 07748-0362
 Tele. (800) 928-5311 Fax (800) 928-5311
 Lic. No. P01165
 Federal Emp. No. Z0475 97912

B. FIRE PROTECTION CHARACTERISTICS

Use Group	Present	<u>22</u>	Proposed	_____
Constr. Class	Present	<u>7</u>	Proposed	_____
Heating Systems	[] New	[X]	[] Existing	[] HVAC
Type: [] Gas	[] Oil	[] Electric	[] Solar	
[] Other	<u>by others</u>			
Location:	_____			
Total Cost of Fire Protection Work	\$	<u>5,950</u>	-	

Fire Alarm System	New	[]	Existing	[X]
Location of Panel:	<u>By others</u>			
Fire Suppression/Standpipe System	New	[]	Existing	[X]
Location of Main Control Valve:	<u>New Room</u>			

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)	
☐ ☐ No Plans Required Joint Plan Review Required: ☐ ☐ Building ☐ ☐ Plumbing ☐ ☐ Electric ☐ ☐ Elevator ☒ Fire Plans Approved		Type:	Failure	Approval	Initial
		Alarm System			
		Suppression Sys.			
		Standpipe			
		Fire Pump			
		Pre-Eng. System			
		Mechanical			
		Smoke Control			
		TCO			
		Final			
		Other			

Date: 1-26-78
 Approved by: [Signature]
 SUBCODE APPROVAL 1
☐ ☐ CO ☐ ☐ CCO ☐ ☐ CA
 Date: _____
 Approved by: _____

C. CERTIFICATION IN LIEU OF OATH

Signature



Date Received
Date Issued
Control #
Permit #

10-0201
2-2-10

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

Install Sprinkler Protection @ exterior
porches

Water Supply Source CITY MAIN

Method of Alarm/Suppression System Supervision _____

Storage Tanks

Type: [] Flammable Liquid [] Combustible Liquid
[] LPG [] LNG Capacity _____ Fuel _____

Alarm Systems [] 110v Interconnected [] System

Alarm Devices (i.e., smoke, heat, pulls, water/flow)

Supervisory Devices (i.e., tampers, low/high air)
Signaling Devices (i.e., horn/strobes, bells)

Other Devices

TOTAL

Suppression Systems

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves

Pre-action Valves

Sprinkler Heads (Dry and Wet)

Standpipes

Pre-engineered Systems

Wet Chemical

Dry Chemical

CO₂ Suppression

Foam Suppression

Halon Suppression

Other

Kitchen Hood Exhaust System

Smoke Control System

Gas [] or Oil [] Fired Appliances

Other

Administrative Surcharge

Minimum Fee

DCA Training Fee

TOTAL FEE



DEPARTMENT OF
Housing, Economic Development & Commerce
Office of the Construction Official
30 Montgomery Street, 4th Floor, Jersey City, NJ 07302
(201) 547-5055



FIRE SUBCODE TECHNICAL SECTION

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18.03
Work Site Location MEADOWS BUILDING & REPAIRS 68116
415 JACKSON BLVD
Owner in Fee SAME
Address _____
Tele. (201) 611-2134
Contractor ALB Service Testing & Inspections
Address PO Box 3102
MIDERTOWN NJ 07748-0362
Tele. (800) 928-5311 Fax (201) 928-5311
Lic. No. 201163
Federal Emp. No. 704759792

B. FIRE PROTECTION CHARACTERISTICS

Use Group Present 2-2 Proposed _____
Constr. Class Present _____ Proposed _____
Heating Systems [] New [X] Existing [] HVAC
Type: [] Gas [] Oil [] Electric [] Solar
[] Other pyrotherm
Location: _____
Total Cost of Fire Protection Work \$ 5,950

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Signature _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW	INSPECTIONS	Dates (Month/Day)		
[] No Plans Required	Type:	Failure	Approval	Initial
Joint Plan Review Required:	Alarm System			
[] Building [] Plumbing	Suppression Sys.			
[] Electric [] Elevator	Standpipe			
[X] Fire Plans Approved	Fire Pump			
Date: <u>1-21-10</u>	Pre-Eng. System			
Approved by: <u>[Signature]</u>	Mechanical			
SUBCODE APPROVAL	Smoke Control			
[] CO [] CCO [] CA	TCO			
Date: _____	Final			
Approved by: _____	Other			

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: Install Sprinkler Protection @ exterior
exits

Water Supply Source CITY MAIN

Method of Alarm/Suppression System Supervision _____

Storage Tanks

Type: [] Flammable Liquid [] Combustible Liquid
[] LPG [] LNG Capacity _____ Fuel _____

Alarm Systems [] 110v Interconnected _____ NUMBER _____
[] System _____

Alarm Devices (i.e., smoke, heat, pulls, water/flow) _____

Supervisory Devices (i.e., tampers, low/high air) _____

Signaling Devices (i.e., horn/strobes, bells) _____

Other Devices _____

TOTAL _____

Suppression Systems

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves _____

Pre-action Valves _____

Sprinkler Heads (Dry and Wet) _____

Standpipes _____

Pre-engineered Systems

Wet Chemical _____

Dry Chemical _____

CO₂ Suppression _____

Foam Suppression _____

Halon Suppression _____

Other _____

Kitchen Hood Exhaust System _____

Smoke Control System _____

Gas [] or Oil [] Fired Appliances _____

Other _____

FEE (Office Use Only)

Administrative Surcharge	\$ _____
Minimum Fee	\$ _____
DCA Training Fee	\$ _____
TOTAL FEE	\$ _____



DEPARTMENT OF
Housing, Economic Development & Commerce
Office of the Construction Official
30 Montgomery Street, 4th Floor, Jersey City, NJ 07302
(201) 547-5055



FIRE SUBCODE TECHNICAL SECTION

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Loc 18.03
Work Site Location MERIDIAN NURSING & REHAB & BEAUTY
415 JAIL BOUTH BLVD
Owner in Fee SAME
Address _____

Tele. (732) 614 2634
Contractor NJ Service Testing & Inspections
Address PO Box 3602
MIDDLETON NJ 07748-0362
Tele. (800) 928-5311 Fax (800) 928-5311
Lic. No. P01165
Federal Emp. No. 204759792

B. FIRE PROTECTION CHARACTERISTICS

Use Group Present 2-2 Proposed _____
Constr. Class Present _____ Proposed _____
Heating Systems [] New [X] Existing [] HVAC
Type: [] Gas [] Oil [] Electric [] Solar
[] Other Boilers
Location: _____
Total Cost of Fire Protection Work \$ 3,950

Fire Alarm System
New [] Existing [X]
Location of Panel: Boilers
Fire Suppression/Standpipe System
New [] Existing [X]
Location of Main Control Valve: Mech Room

JOB SUMMARY (Office Use Only)

PLAN REVIEW
[] No Plans Required
Joint Plan Review Required:
[] Building [] Plumbing
[] Electric [] Elevator
[X] Fire Plans Approved
Date: 1-24-10
Approved by: [Signature]
SUBCODE APPROVAL
[] CO [] CCO [] CA
Date: 4-28-10
Approved by: [Signature]

INSPECTIONS
Type: Alarm System
Suppression Sys.
Standpipe
Fire Pump
Pre-Eng. System
Mechanical
Smoke Control
TCO
Final
Other _____
Dates (Month/Day)
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____
Failure _____ Approval _____ Initial _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Signature _____



Date Received
Date Issued
Control #
Permit #

10-0207
2-2-10

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

Install Sprinkler Protection @ exterior
garage

Water Supply Source City MAIN
Method of Alarm/Suppression System Supervision _____

Storage Tanks

Type: [] Flammable Liquid [] Combustible Liquid

[] LPG [] LNG Capacity _____ Fuel _____

Alarm Systems [] 110v Interconnected _____ NUMBER _____

[] System _____

Alarm Devices (i.e., smoke, heat, pulls, water/flow) _____

Supervisory Devices (i.e., tampers, low/high air) _____

Signaling Devices (i.e., horn/strobes, bells) _____

Other Devices _____

TOTAL _____

Suppression Systems _____

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves _____

Pre-action Valves _____

Sprinkler Heads (Dry and Wet) _____

Standpipes _____

Pre-engineered Systems _____

Wet Chemical _____

Dry Chemical _____

CO₂ Suppression _____

Foam Suppression _____

Halon Suppression _____

Other _____

Kitchen Hood Exhaust System _____

Smoke Control System _____

Gas [] or Oil [] Fired Appliances _____

Other _____

FEE (Office Use Only)

Administrative Surcharge \$ _____
Minimum Fee \$ _____
DCA Training Fee \$ _____
TOTAL FEE \$ _____

2 hrs. ok,

need update for alarm panel mobile to
the data alarm panel

11/10/10

11/10/10

11/10/10



State of New Jersey
DEPARTMENT OF COMMUNITY AFFAIRS
101 SOUTH BROAD STREET
PO Box 817
TRENTON, NJ 08625-0817

JON S. CORZINE
Governor

CHARLES A. RICHMAN
Acting Commissioner

December 24, 2009

Mr. Barry Brommer, AIA
Brommer Architect
1564 Edgehill Road
Abington, PA 19001

RE: Meridian Nursing & Rehab
DCA Ref. # 5359-09
FINAL RELEASE

Dear Mr. Brommer:

The Construction documents, which display the Department of Community Affairs, Health Care Plan Review, Final Release labels of **December 24, 2009** are released for the referenced project.

Therefore, you have the authorization of this office to apply for a construction permit. The construction documents are released with the understanding that all comments relative to codes have been met and that the documents are in compliance with NJAC 5:23- 2.15(e) 4 VI.

Please be advised that this release is valid for a period of six months from the date of this letter. Failure to acquire a construction permit within that time period will void the release and will require that the applicant to submit revised contract documents conforming to the current codes for our review and release.

At the completion of the project and prior to occupying the area or areas, a copy of the Certificate of Occupancy, Continued Occupancy or Release shall be sent to Farivar Kiani, Supervisor –DCA Health Care Plan Review and request for an inspection shall be sent to the Department of Health and Senior Services.

Sincerely,

Farivar Kiani, Supervisor
Construction Plans Approval
Health Care Plan Review

FK / CM
FILE:





State of New Jersey
Department of Community Affairs
December 24, 2009

Meridian Nursing & Rehabilitation @ Brick
Fire Sprinkler
DCA Ref # 5359-09
FINAL RELEASE

N.J.S.A. 55:27D-119
ET SEQ. AS AMENDED

Fairvar Kiani Construction Official



CONTRACT

N
PC
MI
8C

PROJECT:

Meridian Nursing & Rehab
Jack Martin Blvd

Brick, NJ

HYDRAULICS PERFORMED BY:

NJUSTI

GENERAL SYSTEM INFORMATION:

HAZARD DESCRIPTION : Light Hazard
OCCUPANCY CLASSIFICATION : Residential
AREA OF APPLICATION : Entire Area
REMOTE AREA NAME : FRONT EXTERIOR PORCH

WATER SUPPLY AVAILABILITY:

STATIC PRESSURE = 66 PSI
RESIDUAL PRESSURE = 61 PSI
RESIDUAL FLOW = 1262 GPM
ELEVATION OF GAUGE = 0 FT.

HOSE FLOW INFORMATION:

OUTSIDE HOSE = 50 GPM @ SUPPLY
INSIDE HOSE = 50 GPM @ NODE 2

SPRINKLER INFORMATION:

AREA PER SPRINKLER = 196 SQ.FT.
REQUIRED FLOW PER SPRINKLER = 19.6 GPM
REQUIRED DENSITY = .1 GPM/SQ.FT.

ADDITIONAL SPRINKLER INFORMATION:

DEFAULT C-FACTOR = 120
DEFAULT K-VALUE = 5.6
NUMBER OF PUMPS = 0

5359-09
RECEIVED

NOV 24 2009

CONSTRUCTION
REVIEWED PROJECT REVIEW

☐ REVISE AND
RESUBMIT

☐ FURNISH AS
CORRECTED

Corrections or comments made on the submittals during this review does not relieve contractor from compliance with requirements of the drawings and specifications nor do they approve extra compensation. This check is only for review of general conformance with the design concept information given on the contract documents. The contractor is responsible for confirming and correlating all quantities and dimensions, selecting fabrication processes and techniques of construction, coordinating the work of all trades and performing the work in a safe and satisfactory manner.

BROMMER ARCHITECTS

Date

11.23.09

By

BB

=====

----- PIPE DATA SUMMARY -----

=====

NUMBER OF PIPES = 22
 NUMBER OF JUNCTIONS = 22
 NUMBER OF LOOPS = 1

FROM	TO	DIAM. (IN.)	HW-C	LENGTH (FT.)	EQ. LN. (FT.)	EL. DIFF. (FT.)
1	2	6.065	120	100.0	14.0	0.0
2	3	6.355	120	6.4	250.0	0.0
3	4	4.260	120	10.0	10.0	10.0
4	5	4.260	120	22.5	20.0	0.0
5	6	4.260	120	24.0	10.0	0.0
6	7	4.260	120	73.0	10.0	0.0
7	8	4.260	120	116.0	20.0	0.0
8	9	3.260	120	3.2	7.0	0.0
8	13	3.260	120	38.6	7.0	0.0
9	10	3.260	120	39.0	7.0	0.0
10	11	3.260	120	41.8	7.0	0.0
11	12	3.260	120	18.4	15.0	0.0
12	13	3.260	120	20.6	7.0	0.0
12	14	3.260	120	39.3	15.0	0.0
14	15	1.682	120	9.0	4.0	0.0
15	16	1.682	120	3.0	0.0	0.0
16	17	1.682	120	7.3	4.0	0.0
17	18	1.682	120	20.0	4.0	0.0
18	19	1.682	120	13.6	8.0	0.0
19	20	1.682	120	14.0	8.0	0.0
20	21	1.049	120	14.0	5.0	0.0
21	22	1.049	120	14.0	2.0	0.0

=====

=====

----- HYDRAULIC ANALYSIS AT REQUIRED FLOW -----

=====

OPERATING SPRINKLERS:

LOCATION	K-VALUE	ELEVATION	FLOW	PRESSURE
19	5.60	10.00	28.63	26.15
20	5.60	10.00	27.10	23.41
21	5.60	10.00	21.13	14.24
22	5.60	10.00	19.60	12.25

THE TOTAL SPRINKLER FLOW DELIVERED = 96.46 GPM

OUTSIDE HOSE FLOW OF 50 GPM @ 65.84 PSI

INSIDE HOSE FLOW OF 50 GPM @ 49.7 PSI

THE MINIMUM DENSITY PROVIDED BY THIS SYSTEM IS 0.100 GPM/SQ FT

SYSTEM DEMAND:

LOCATION AT PIPE NO 1
OPERATING PRESSURE = 49.82 PSI
AVAILABLE PRESSURE = 65.84 PSI AT 196.43 GPM

----- CUSHION (OR REQUIRED) PRESSURE = 16.02 PSI -----

=====

=====

----- HYDRAULIC CALCULATIONS -----

=====

NODES FROM-TO	FLOW GPM	VELOC FT/SEC	EQV. H-W FT -C-	DIA. IN.	F LOSS PSI/FT	ELEV. PSI.	START PSI.	END PSI.	LOSS PSI.
1 2	146.43	1.63	114.00 120	6.07	0.0010	0.00	49.82	49.70	0.11
2 3	96.43	0.98	256.40 120	6.36	0.0004	0.00	49.70	49.61	0.09
3 4	96.43	2.17	20.00 120	4.26	0.0026	4.33	49.61	45.22	0.05
4 5	96.43	2.17	42.50 120	4.26	0.0026	0.00	45.22	45.11	0.11
5 6	96.43	2.17	34.00 120	4.26	0.0026	0.00	45.11	45.02	0.09
6 7	96.43	2.17	83.00 120	4.26	0.0026	0.00	45.02	44.81	0.22
7 8	96.43	2.17	136.00 120	4.26	0.0026	0.00	44.81	44.46	0.35
8 9	40.00	1.54	10.20 120	3.26	0.0019	0.00	44.46	44.44	0.02
8 13	56.42	2.17	45.60 120	3.26	0.0035	0.00	44.46	44.29	0.16
9 10	40.00	1.54	46.00 120	3.26	0.0019	0.00	44.44	44.35	0.09
10 11	40.00	1.54	48.80 120	3.26	0.0019	0.00	44.35	44.26	0.09
11 12	40.00	1.54	33.40 120	3.26	0.0019	0.00	44.26	44.20	0.06
12 13	-56.42	2.17	27.60 120	3.26	0.0035	0.00	44.20	44.29	0.10
12 14	96.43	3.71	54.25 120	3.26	0.0096	0.00	44.20	43.68	0.52
14 15	96.43	13.92	13.00 120	1.68	0.2398	0.00	43.68	40.56	3.12
15 16	96.43	13.92	3.00 120	1.68	0.2398	0.00	40.56	39.84	0.72
16 17	96.43	13.92	11.25 120	1.68	0.2398	0.00	39.84	37.14	2.70
17 18	96.43	13.92	24.00 120	1.68	0.2398	0.00	37.14	31.39	5.76
18 19	96.43	13.92	21.60 120	1.68	0.2398	0.00	31.39	26.21	5.18
19 20	67.81	9.79	22.00 120	1.68	0.1250	0.00	26.21	23.46	2.75
20 21	40.73	15.12	19.00 120	1.05	0.4846	0.00	23.46	14.25	9.21
21 22	19.60	7.28	16.00 120	1.05	0.1250	0.00	14.25	12.25	2.00

MAXIMUM VELOCITY OF 15.11 FT/S OCCURS BETWEEN NODES 20 AND 21

=====



State of New Jersey
Department of Community Affairs

December 24, 2009

Meridian Nursing & Rehabilitation @ Brick

Fire Sprinkler

DCA Ref # 5359-09

FINAL RELEASE

N.J.S.A. 55:27D-119
ET SEQ., AS AMENDED

Farivar Kiani Construction Official



=====

----- SPRINKLER SYSTEM INFORMATION -----

=====

PROJECT:

Meridian Nursing & Rehab
Jack Martin Blvd

Brick, NJ

CONTRACT:

No.
PC
M:
80

HYDRAULICS PERFORMED BY:

NJSTI

GENERAL SYSTEM INFORMATION:

HAZARD DESCRIPTION : Light Hazard
OCCUPANCY CLASSIFICATION : Residential
AREA OF APPLICATION : Entire Area
REMOTE AREA NAME : FRONT EXTERIOR PORCH

WATER SUPPLY AVAILABILITY:

STATIC PRESSURE = 66 PSI
RESIDUAL PRESSURE = 61 PSI
RESIDUAL FLOW = 1262 GPM
ELEVATION OF GAUGE = 0 FT.

HOSE FLOW INFORMATION:


OUTSIDE HOSE = 50 GPM @ SUPPLY
INSIDE HOSE = 50 GPM @ NODE 2

SPRINKLER INFORMATION:

AREA PER SPRINKLER = 196 SQ.FT.
REQUIRED FLOW PER SPRINKLER = 19.6 GPM
REQUIRED DENSITY = .1 GPM/SQ.FT.

ADDITIONAL SPRINKLER INFORMATION:

DEFAULT C-FACTOR = 120
DEFAULT K-VALUE = 5.6
NUMBER OF PUMPS = 0



☒ REVIEWED	☐ REJECTED
☐ REVISE AND RESUBMIT	☐ FURNISH AS CORRECTED
Corrections or comments made on the submittals during this review does not relieve contractor from compliance with requirements of the drawings and specifications nor do they approve extra compensation. This check is only for review of general conformance with the design concept information given on the contract documents. The contractor is responsible for confirming and correlating all quantities and dimensions, selecting fabrication processes and techniques of construction; coordinating the work of all trades and performing the work in a safe and satisfactory manner.	
BROMMER ARCHITECTS	
Date	11-23-09
By	BB

=====

=====

----- PIPE DATA SUMMARY -----

=====

NUMBER OF PIPES = 22
 NUMBER OF JUNCTIONS = 22
 NUMBER OF LOOPS = 1

FROM	TO	DIAM. (IN.)	HW-C	LENGTH (FT.)	EQ. LN. (FT.)	EL. DIFF. (FT.)
1	2	6.065	120	100.0	14.0	0.0
2	3	6.355	120	6.4	250.0	0.0
3	4	4.260	120	10.0	10.0	10.0
4	5	4.260	120	22.5	20.0	0.0
5	6	4.260	120	24.0	10.0	0.0
6	7	4.260	120	73.0	10.0	0.0
7	8	4.260	120	116.0	20.0	0.0
8	9	3.260	120	3.2	7.0	0.0
8	13	3.260	120	38.6	7.0	0.0
9	10	3.260	120	39.0	7.0	0.0
10	11	3.260	120	41.8	7.0	0.0
11	12	3.260	120	18.4	15.0	0.0
12	13	3.260	120	20.6	7.0	0.0
12	14	3.260	120	39.3	15.0	0.0
14	15	1.682	120	9.0	4.0	0.0
15	16	1.682	120	3.0	0.0	0.0
16	17	1.682	120	7.3	4.0	0.0
17	18	1.682	120	20.0	4.0	0.0
18	19	1.682	120	13.6	8.0	0.0
19	20	1.682	120	14.0	8.0	0.0
20	21	1.049	120	14.0	5.0	0.0
21	22	1.049	120	14.0	2.0	0.0

=====

=====

----- HYDRAULIC ANALYSIS AT REQUIRED FLOW -----

=====

OPERATING SPRINKLERS:

LOCATION	K-VALUE	ELEVATION	FLOW	PRESSURE
19	5.60	10.00	28.63	26.15
20	5.60	10.00	27.10	23.41
21	5.60	10.00	21.13	14.24
22	5.60	10.00	19.60	12.25

THE TOTAL SPRINKLER FLOW DELIVERED = 96.46 GPM

OUTSIDE HOSE FLOW OF 50 GPM @ 65.84 PSI

INSIDE HOSE FLOW OF 50 GPM @ 49.7 PSI

THE MINIMUM DENSITY PROVIDED BY THIS SYSTEM IS 0.100 GPM/SQ FT

SYSTEM DEMAND:

LOCATION AT PIPE NO 1
OPERATING PRESSURE = 49.82 PSI
AVAILABLE PRESSURE = 65.84 PSI AT 196.43 GPM

----- CUSHION (OR REQUIRED) PRESSURE = 16.02 PSI -----

=====

=====

----- HYDRAULIC CALCULATIONS -----

=====

NODES FROM-TO	FLOW GPM	VELOC FT/SEC	EQV. H-W FT -C-	DIA. IN.	F LOSS PSI/FT	ELEV. PSI.	START PSI.	END PSI.	LOSS PSI.
1 2	146.43	1.63	114.00 120	6.07	0.0010	0.00	49.82	49.70	0.11
2 3	96.43	0.98	256.40 120	6.36	0.0004	0.00	49.70	49.61	0.09
3 4	96.43	2.17	20.00 120	4.26	0.0026	4.33	49.61	45.22	0.05
4 5	96.43	2.17	42.50 120	4.26	0.0026	0.00	45.22	45.11	0.11
5 6	96.43	2.17	34.00 120	4.26	0.0026	0.00	45.11	45.02	0.09
6 7	96.43	2.17	83.00 120	4.26	0.0026	0.00	45.02	44.81	0.22
7 8	96.43	2.17	136.00 120	4.26	0.0026	0.00	44.81	44.46	0.35
8 9	40.00	1.54	10.20 120	3.26	0.0019	0.00	44.46	44.44	0.02
8 13	56.42	2.17	45.60 120	3.26	0.0035	0.00	44.46	44.29	0.16
9 10	40.00	1.54	46.00 120	3.26	0.0019	0.00	44.44	44.35	0.09
10 11	40.00	1.54	48.80 120	3.26	0.0019	0.00	44.35	44.26	0.09
11 12	40.00	1.54	33.40 120	3.26	0.0019	0.00	44.26	44.20	0.06
12 13	-56.42	2.17	27.60 120	3.26	0.0035	0.00	44.20	44.29	0.10
12 14	96.43	3.71	54.25 120	3.26	0.0096	0.00	44.20	43.68	0.52
14 15	96.43	13.92	13.00 120	1.68	0.2398	0.00	43.68	40.56	3.12
15 16	96.43	13.92	3.00 120	1.68	0.2398	0.00	40.56	39.84	0.72
16 17	96.43	13.92	11.25 120	1.68	0.2398	0.00	39.84	37.14	2.70
17 18	96.43	13.92	24.00 120	1.68	0.2398	0.00	37.14	31.39	5.76
18 19	96.43	13.92	21.60 120	1.68	0.2398	0.00	31.39	26.21	5.18
19 20	67.81	9.79	22.00 120	1.68	0.1250	0.00	26.21	23.46	2.75
20 21	40.73	15.12	19.00 120	1.05	0.4846	0.00	23.46	14.25	9.21
21 22	19.60	7.28	16.00 120	1.05	0.1250	0.00	14.25	12.25	2.00

MAXIMUM VELOCITY OF 15.11 FT/S OCCURS BETWEEN NODES 20 AND 21

=====