

ADDRESS (SITE)



C-15-006180

ropped



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 03/20/2016
Control Number C-15-006180
Permit Number 16-0155
Permit Issue Date 01/15/2016
Certificate Number 16-0155

Certificate

Construction Code Division
(Certificate of Approval)

Identification

Work Site Location: 12 HOLLYCREST DR. Brick Township, NJ Block: 210.03 Lot: 8 Qual: _____
Owner in Fee: DUSZA, JONATHAN
Owner Address: 12 HOLLYCREST DR BRICK NJ 08723
Telephone: [REDACTED]
Contractor SOLAR CITY CORPORATION
Address 9 CORPORATE DR. CRANBURY NJ 08512
Telephone: (609) 642-9018 Fax: (609) 269-2166
License Number or Builders Registration Number: 34EB01732700 Federal Emp. Number: 020781046
13VH06160600

Home Warranty Number: _____

Type of Warranty Plan: ☐ State ☐ Private

Use Group: R-5 Construction Classification: _____

Maximum Live Load: 0 Maximum Occupancy Load: 0

Description of Work/Use: SOLAR PANELS ...INSTALL 8.58 kw ROOF MOUNT PHOTOVOLTAIC SOLAR SYSTEM

Certificate Comments:

☐ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☒ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:

This certificate has an expiration date of:

Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

- ☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

- ☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☐ **Temporary Certificate of Occupancy**

The following conditions must be met no later than: or the owner will be subject to fine or order to vacate:

This certificate has an expiration date of:

Conditions to be met:

Construction Official

Fee: \$0.00

Check Number: _____

Collected By: _____

* * * Communication Result Report (Mar. 21. 2016 8:14AM) * * *

1)
2)

Date/Time: Mar. 21. 2016 8:13AM

File	No. Mode	Destination	Pg(s)	Result	Page Not Sent
3241	Memory TX	916092692166	P. 1	OK	

Reason for error

E. 1) Hang up or line fail

E. 3) No answer

E. 5) Exceeded max. E-mail size

E. 2) Busy

E. 4) No facsimile connection

E. 6) Destination does not support IP-Fax



Brick Township
401 Clewco/Dwight Rd
Brick, NJ 08723

Date Issued: 03/20/2016
Control Number: C-15-006180
Permit Number: 16-0155
Permit Issue Date: 03/15/2016
Certificate Number: 16-0155

Certificate

Construction Code Division
(Certificate of Approval)

Identification

Work Site Location: 12 HOLLYCREST DR, Brick Township, NJ Block: 210.03 Lot: 8 Qual: _____
Owner In Fee: DUSZA, JONATHAN
Owner Address: 12 HOLLYCREST DR, BRICK NJ 08723
Telephone: _____
Contractor: SOLAR CITY CORPORATION
Address: 9 CORPORATE DR., CRANFORD NJ 08512
Telephone: (609) 642-9018 Fax: (609) 269-2166
License Number or Builders Registration Number: 346801732700 Federal Emp. Number: 020761046
LVA06169600

Home Warranty Number:

Type of Warranty Plan: ☐ State ☐ Private

Use Group: R-5

Construction Classification:

Maximum Live Load: 0

Maximum Occupancy Load: 0

Description of Work/Use: SOLAR PANELS ...INSTALL RLS for ROOF MOUNT PHOTOVOLTAIC SOLAR SYSTEM

Certificate Comments:

☐ Certificate of Occupancy

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☒ Certificate of Approval

This serves notice that the work completed has been contracted or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ Certificate of Continued Occupancy

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ Temporary Certificate of Compliance

The following conditions must be met no later than or the owner will be subject to fine or order to vacate. This certificate has an expiration date of: _____
Conditions to be met:

☐ Certificate of Clearance - Lead Abatement §17

This serves notice that based on written certification, lead abatement was performed as per NIMCS:17 to the following extent:

☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (____ years); see file

☐ Certificate of Clearance - Asbestos Abatement

This serves notice that based on written certification, asbestos abatement was performed to the following extent:

☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (____ years); see file

☐ Certificate of Compliance

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until _____

☐ Temporary Certificate of Occupancy

The following conditions must be met no later than: _____ or the owner will be subject to fine or order to vacate. This certificate has an expiration date of: _____
Conditions to be met:

Construction Official

Date Printed: 03/20/2016

U.C.C. Form (rev. 06/05)

Fee: \$0.00

Check Number: _____

Collected By: _____

Page 1

OFFICE DATE RECEIVED: _____

VIII. PRIOR APPROVALS CHECKLIST (office use only)	LOCAL APPROVAL		COUNTY APPROVAL		REGIONAL APPROVAL		STATE APPROVAL		COMMENTS
	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	
☒ Zoning Officer	SC	12/9/10							24-10-01914
☐ Planning Board									
☐ Zoning Board									
☐ Sewer Authority									
☐ Water Authority									
☐ Police Department									
☐ Health Department									
☐ Soil Conservation									
☐ N.J. Department of Community Affairs									
☐ N.J. Department of Transportation									
☐ N.J. Department of Environmental Protection									
☐ Utility Dig No.									
☐									
☐									

IX. SUBCODES AND SPECIAL REGULATIONS APPLICABLE (office use only—optional)

Name of Code & Edition _____ Name of Code & Edition _____ Other _____

Building _____ Energy _____

Electrical _____ Barrier Free _____

Plumbing _____ Flood Hazard _____

Fire Protection _____ As Built Elevation Cert. _____

Mechanical _____ Other _____

X. CERTIFICATES ISSUED (office use only)

	DATE ISSUED	DATE EXPIRED	DATE REISSUED	DATE EXPIRED
☐ Temporary Certificate of Occupancy	No. _____	_____	_____	_____
☐ Temporary Certificate of Compliance	No. _____	_____	_____	_____
☐ Continued Certificate of Occupancy	No. _____	_____	_____	_____
☐ Certificate of Compliance	No. _____	_____	_____	_____
☐ Certificate of Occupancy	No. _____	_____	_____	_____
☐ Certificate of Approval	No. _____	_____	_____	_____
☐ Lead Abatement Clearance Certificate	No. _____	_____	_____	_____

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

A. ☐ I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision. In accordance with all applicable laws, and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

B. ☐ I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(f)(1) ix:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

C. ☐ I further certify that I will perform or supervise the following work:
C.1. ☐ Building
C.2. ☐ Fire Protection
I further certify that I will perform the following work:
C.3. ☐ Electrical
C.4. ☐ Plumbing

D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)(5): All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION (to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(d): the proposed work is authorized by the owner in fee, and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)(5): All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

(X) Check if contractor.

Agent Name Christine Garmek of SolarCity Corporation
Address 9 Corporate Drive

Cranbury, NJ 08512

Telephone (609) 842-9018

Signature [Signature]

III. ☐ LEAD HAZARD ABATEMENT: Include Homeowner or Building Owner Affidavit as per N.J.A.C. 5:17.

OFFICE USE ONLY

[illegible]



BUILDING SUBCODE TECHNICAL SECTION



NEC 2011 Compliant (Grace Period)

Date Received
Control #
Date Issued
Permit #

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Sign here:

Print name here: Benjamin Strasser

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK

Install sleekmount (rail-less) system for (33) solar panels

1-15-14
16-0155

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.
Block 210.03 Lot 8
Work Site Location 12 Hollycrest Dr, Brick NJ 08723 Qualification Code

Owner in Fee: Jonathan Dusza

Tel. e-mail

Address 12 Hollycrest Dr, Brick NJ 08723

Contractor: SolarCity Corporation

Address 9 Corporate Drive

Cranbury, NJ 08512

Contractor License No. or Builder Registration No. 13VH06160600

Home Improvement Contractor Registration No. or Exemption Reason (if applicable):

Federal Emp. ID No. 020781046

Exp. Date 03/31/2016
FAX: (609) 269-2166

JOB SUMMARY (Office Use Only)

PLAN REVIEW

Date Initial

☐ No Plans Required

INSPECTIONS

Dates (Month/Day)

Initial

☒ All

Type:

Failure

Failure

Approval

Initial

☐ Footings/Foundations

Footings

Failure

Failure

Approval

Initial

☐ Structural/Framework

Footings Bonding

Failure

Failure

Approval

Initial

☐ Exterior

Foundation

Failure

Failure

Approval

Initial

☐ Interior

Slab

Failure

Failure

Approval

Initial

Joint Plan Review Required:

Truss Sys./Bracing

Failure

Failure

Approval

Initial

☐ Elec. ☐ Plumb. ☐ Fire ☐ Elevator

Insulation

Failure

Failure

Approval

Initial

SUBCODE APPROVAL FOR PERMIT

Finishes -Base Layer

Failure

Failure

Approval

Initial

Date: 03/17/16

Finishes -Final

Failure

Failure

Approval

Initial

Approved by: [Signature]

Energy

Failure

Failure

Approval

Initial

SUBCODE APPROVAL FOR CERTIFICATE

Mechanical

Failure

Failure

Approval

Initial

☐ CO ☐ CCO ☐ CA

TCO

Failure

Failure

Approval

Initial

Date: 03/17/16

Other

Failure

Failure

Approval

Initial

Approved by: [Signature]

Barrier-Free

Failure

Failure

Approval

Initial

B. BUILDING CHART

Use Group Present Select Gr. Proposed

Select C

Constr. Class Present

Proposed

No. of Stories

If Industrialized Building:

Height of Structure

State Approved

HUD

Area — Largest Floor

No Change

sq. ft.

New Bldg. Area/All Floors

Solar Array =

660

sq. ft.

Volume of New Structure

N/A

cu. ft.

Max. Live Load

N/A

5.534

Max. Occupancy Load

N/A

5.534

TYPE OF WORK:

☐ New Building

☐ Addition

☐ Rehabilitation

☐ Roofing

☐ Siding

☐ Fence

Height (exceeds 6')
Sq. Ft.

☐ Sign

☐ Pool

☐ Retaining Wall

Sq. Ft.

☐ Asbestos Abatement Subchapter 8

☐ Lead Haz. Abatement N.J.A.C. 5:17

☐ Radon Remediation

☒ Other Solar Panels

☐ Demolition

FEE (Office Use Only)

\$

Administrative Surcharge \$

Minimum Fee \$

State Permit Surcharge Fee \$

TOTAL FEE \$

Project/Job # 087666

RE: **Installation Approval Letter**

Project: Dusza Residence
12 Hollycrest Dr
Brick, NJ 08723

To Whom It May Concern,

On the above referenced project, the roof structural framing has been reviewed for additional loading due to the installation of the solar PV addition to the roof. The structural review, including the plans and calculations only apply to the section of roof that is directly supporting the solar PV system and its supporting elements.

SolarCity has reviewed the PV installation that was specified for this project. The review was performed to verify that the installation was performed in general conformance with the plans and specifications and that any modifications were acceptable.

It is our opinion that the work has been completed in general conformance of the provisions of the approved permits in accordance with the requirements of the NJ Edition of 2009 IBC/IRC.

Should you have any further questions or requirements pertaining to this project, please do not hesitate to contact me.

Sincerely,

Humphrey Kariuki, P.E.
Professional Engineer
T: 443.451.3515
email: hkariuki@solarcity.com



Digitally signed by
Humphrey Kariuki
Date: 2016.02.22
17:34:39 -05'00'



ELECTRICAL SUBCODE



NEC 2011 Compliant (Grace Period)

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO. 1-800-272-1000.
Block 210.03 Lot 8 Qualification Code _____
Work Site Location 12 Hollycrest Dr, Brick NJ 08723

Owner: Jonathan Diuza

Tel. _____ e-mail _____

Address 12 Hollycrest Dr, Brick NJ 08723

street

municipality

zip code

Contractor: SolarCity Corporation

Tel. (609) 642-9018

Address 9 Corporate Drive

e-mail BStrasser@SolarCity.com

Cranbury, NJ 08512

Contractor License No. 34E101732700

Exp. Date 03/31/18

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. 020781046

FAX: (609) 269-2166

B. ELECTRICAL CHARACTERISTICS

Use Group Present SFD Proposed No Change

☐ Pole/Pad # _____ ☐ Temporary ☐ Other _____

Building Occupied as _____ Utility Co. PSEG

Est. Cost of Elec. Work \$ 12,913

JOB SUMMARY (Office Use Only)

PLAN REVIEW

☐ No Plans Required

☐ Partial - Under-slab Utilities Approved

Date: _____ Approved by: _____

☒ Electric Plans Approved

Date: 1/16/16 Approved by: PSC

Joint Plan Review Required:

☐ Bldg. ☐ Plumb. ☐ Fire. ☐ Elev.

SUBCODE APPROVAL for PERMIT

Date: 1/16/16

Approved by: [Signature]

SUBCODE APPROVAL for CERTIFICATE

☐ CO ☐ CCO

Date: 3/16/16

Approved by: [Signature]

INSPECTIONS

Type: _____ Failure _____ Approval _____ Initial _____

Rough _____

Barrier-Free _____

Trench _____

Temp. Serv. _____

Constr. Serv. _____

TCO _____

Other _____

Service _____

Final _____

Barrier-Free _____

Temp. Cut-In-Card Date Issued _____

Final Cut-In-Card Date Issued _____

Annual Pool Inspection _____

Date of Grounding and Bonding Certification _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.
Applicant sign/Contractor sign and seal here:

Print name here: Javier Hurtado

☒ Licensed Elec. Contractor ☐ Certif'd Landscape Irrigation Contr. ☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

Install sleekmount (rail-less) system for (33) solar panels

QTY.

SIZE

ITEMS

FEE (Office Use Only)

Lighting Fixtures

Receptacles

Switches

Detectors

Light Poles

Motors—Fract. HP

Emergency & Exit Lights

Communications Points

Alarm Devices/F.A.C. Panel

0

TOTAL NUMBERS

Pool Permit/with UV Lights

Storable Pool/Spa/Hot Tub

KW Elec. Range/Receptacle

KW Oven/Surface Unit

KW Elec. Water Heater

KW Elec. Dryer/Receptacle

KW Dishwasher

HP Garbage Disposal

KW Central A/C Unit

HP/KW Space Heater/Air Handler

KW Baseboard Heat

HP Motors 1/4+ HP

KW Transformer/Generator

AMP Disconnect

AMP Inverter

AMP

KW PV Array

1

9

60

25

1

1

1

1

1

1

Administrative Surcharge \$

Minimum Fee \$

State Permit Surcharge Fee \$

TOTAL FEE \$



CONSTRUCTION PERMIT

Date Issued 1-15-16
Control # C-15-006180
Permit # 16-0155

IDENTIFICATION Block: 210.03 Lot: 8 Qualifier _____
Work Site Location: 12 HOLLYCREST DR. Brick Township, NJ Contractor SOLAR CITY CORPORATION
Owner in Fee DUSZA, JONATHAN Address 9 CORPORATE DR. CRANBURY NJ 08512
12 HOLLYCREST DR BRICK NJ 08723 Telephone: (609) 642-9018
Telephone: _____ Lic. No. or Bldrs. Reg. No. 13VH06160600
Federal Employee No. 020781046

Is hereby granted permission to perform the following work:

- ☒ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☐ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

SOLAR PANELS ...INSTALL 8.58 kw ROOF MOUNT PHOTOVOLTAIC SOLAR SYSTEM

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$18,447

David Newman Jr
Construction Official

1-14-16
Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$249
Electrical	\$220
Plumbing	\$0
Fire Protection	\$0
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$36
CO Fee	\$0
Other	\$0
Total	\$505
Check No. <u>764716</u>	
Cash	\$0
Credit	\$0
Collected By	

50
555

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☒ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.

01/15/16 10:54AM 00155847315
BUILDING 5249.00
ELECTRICAL 220.00
DCA 36.00
TOTAL \$505.00

RECEIVING CLERK D/K
DATE REC'D 12/11

ZONING PERMIT APPLICATION

PERMIT # 1-15-16
DATE ISSUED 16-00057

BLOCK: 210.03 LOT: 8 QUALIFIER: _____ SITE ADDRESS: 12 Hollycrest Dr

IDENTIFICATION:

1. NAME OF OWNER IN FEE: Jonathan Dusza
COMPLETE ADDRESS: 12 Hollycrest Dr
Brick NJ 08723
PHONE # [REDACTED] AIL [REDACTED]

2. NAME OF APPLICANT: Ben Strasser (SolarCity)
APPLICANT ADDRESS: 9 Corporate Drive
Cranbury, NJ 08512
PHONE # 609-642-9018 EMAIL: BStrasser@Solarcity.Cop

3. RESPONSIBLE PERSON FOR WORK: Ben Strasser-SolarCity
PHONE# 609-642-9018 FAX# 609-266-2166

4. SIGNATURE OF APPLICANT: [Signature]

FOR OFFICE USE ONLY

FEE SUMMARY:

APPLICATION FEE: \$ 50
OTHER: \$ _____
TOTAL: \$ 50

REQUIRED BY APPLICANT

RESIDENTIAL: X
COMMERCIAL: _____
EXISTING USE: SFD
PROPOSED USE SFD

BOARD APPROVAL: _____ PB _____ ZB
RESOLUTION#: _____
APPROVAL DATE: _____

PROJECT DESCRIPTION: (PLEASE CHECK APPLICABLE WORK & DESCRIBE)

*NEW BUILDING: _____ *ADDITION _____ *ALTERATION _____ *PORCH _____ *DECK _____

POOL: ABOVE GROUND _____ IN GROUND _____ FENCE: HEIGHT _____ TYPE _____

HEIGHT: _____ (*APPLICABLE)

OTHER Solar Panels

DESCRIPTION: Install (33) on existing SFD, flush with roof, 5 inches above roof, will not exceed roof ridge in elevation.

ZONING REVIEW:

DATE REVIEWED: 12-4-15 DATE DENIED: _____ DATE APPROVED: 12-4-15 INTLS: Ch

(SEE BACK PAGE)

RECEIVED
DEC 17 2015

DEC 17 2015

ZONING

25

DATE REVIEWED: 12/7/10 DATE DENIED: — DATE APPROVED: 12/7/10 INTLS: MS28

INTLS: 2528

INITIALS:

12/17/5 SENT TO ECC FOR QR

255

[illegible]



Brick Township
401 Chambers Bridge Rd.

Brick, NJ 08723
(732) 262-1336

Date Issued:

Application Number: 1-15-16
ZA-15-01714

Application Date: 12/04/2015

Project Number:

Permit Number: 16-00057

Fee:

\$50

Zoning Permit

Worksite: **12 HOLLYCREST DR.**
Location: **Brick Township, NJ 08723**

Block: **210.03**

Lot: **8**

Qualifier:

Zone: **R-7.5**

Owner: **DUSZA, JONATHAN**
Address: **12 HOLLYCREST DR**
BRICK, NJ 08723

Applicant: **SOLAR CITY CORPORATION**
Address: **9 Corporate Dr.**
Cranbury, NJ 08512

Application Approved Date: 12/04/2015

This Certifies that an application for the issuance of a Zoning Permit has been examined.

Use is: Single-Family Residential

Nonconforming Use is: _____

Work Description:

Solar Energy System - Installation of a 9 KW solar panel system, mounted on the roof of the house.

Additional Zoning permit required for any other work done on property.

Upon review it was determined that the Zoning Permit:

- ☒ Permitted by Ordinance
- ☐ Permitted by Variance approved on: _____
- ☐ Valid Nonconforming Use is established by
 - ☐ Zoning Board of Adjustment
 - ☐ Zoning Officer

[Signature]

Zoning Officer

12/04/2015

Date

[Signature]

Zoning Officer

12/7/15

Date



Brick Township
401 Chambers Bridge Rd.

Brick, NJ 08723
(732) 262-1336

Date Issued: 1-15-16
Application Number: ZA-15-01714
Application Date: 12/04/2015
Project Number: _____
Permit Number: 16-00057
Fee: \$50

Zoning Permit

Worksite: **12 HOLLYCREST DR.**
Location: **Brick Township, NJ 08723**

Block: **210.03**
Lot: **8**
Qualifier: _____
Zone: **R-7.5**

Owner: **DUSZA, JONATHAN**
Address: **12 HOLLYCREST DR**
BRICK, NJ 08723

Applicant: **SOLAR CITY CORPORATION**
Address: **9 Corporate Dr.**
Cranbury, NJ 08512

Application Approved Date: 12/04/2015

This Certifies that an application for the issuance of a Zoning Permit has been examined.

Use is: Single-Family Residential

Nonconforming Use is: _____

Work Description:

Solar Energy System - Installation of a 9 KW solar panel system, mounted on the roof of the house.

Additional Zoning permit required for any other work done on property.


Upon review it was determined that the Zoning Permit:

- ☒ Permitted by Ordinance
☐ Permitted by Variance approved on: _____
☐ Valid Nonconforming Use is established by
 ☐ Zoning Board of Adjustment
 ☐ Zoning Officer




Christopher J. Romano, Office of Zoning

12/04/2015
Date



Sean Kinnevy, Zoning Officer


12/7/15
Date



[Handwritten signature]

PROPERTY PLAN

Scale: 1" = 20'-0"



CONSENT: THE INFORMATION HEREIN CONTAINED SHALL NOT BE DISCLOSED TO ANY OTHER PARTY OR TO ANY OTHER PERSON OR ENTITY EXCEPT SOLARITY INC. NOR SHALL IT BE DISCLOSED IN WHOLE OR IN PART TO OTHERS OUTSIDE THE RECEPTOR'S ORGANIZATION, EXCEPT IN CONNECTION WITH THE SOLARITY EQUIPMENT, WITHIN THE WRITTEN PERMISSION OF SOLARITY INC.


JOB NUMBER	JB-087666 00
LOCATING SYSTEM	Contig Mount Type C
WORKS	(33) REC # REC280PEZ
WEBSITE	ABB # AURORA PM-6000-OUTD-US-Z-A-RGM

PROPOSE OWNER	DUSZA, JONATHAN 12 HOLLYCREST DR BRICK, NJ 08723 (908) 755-7855
---------------	--

DESCRIPTION	DUSZA RESIDENCE 8.58 KW PV ARRAY PROPERTY PLAN
-------------	--

DESIGNER	Adria Weber
SHEET	PV 2
REV	7/21/2015

SolarCity 3035 Denville Hwy Suite 100 Denville, NJ 07834 T: (609) 838-1028 F: (609) 838-1028 (800)-SOL-CITY (765-2489) www.solarcity.com
--



CONFIDENTIAL - THE INFORMATION HEREIN IS THE PROPERTY OF SOLAR CITY INC. AND IS NOT TO BE DISCLOSED OR REPRODUCED IN ANY MANNER WITHOUT THE WRITTEN PERMISSION OF SOLAR CITY INC.

PROJECT OWNER: DUSZA, JONATHAN
12 HOLLYCREST DR
BRICK, NJ 08723
(908) 755-7855

PROJECT NAME: DUSZA RESIDENCE
8.58 KW PV ARRAY
SITE PLAN

PROJECT NUMBER: JB-087666 00
COMP Mount Type C
REC # REC260PEZ
ABB # ABB08A PM-6000-OUTD-US-Z-A-RGM

DESIGNER: DUSZA, JONATHAN
12 HOLLYCREST DR
BRICK, NJ 08723
(908) 755-7855

DATE: 7/21/2015

SHEET: PV 3

Scale: 3/32" = 1'

10' 21'

SolarCity

1 (800) 333-1028 Fax (800) 333-1029
(908) 333-0117 (705-2485) www.solarcity.com

MP1	PITCH: 45	ARRAY PITCH: 45
	AZIMUTH: 120	ARRAY AZIMUTH: 120
	MATERIAL: Comp Shingle	STORY: 2 Stories
MP2	PITCH: 45	ARRAY PITCH: 45
	AZIMUTH: 300	ARRAY AZIMUTH: 300
	MATERIAL: Comp Shingle	STORY: 2 Stories

LEGEND

- (E) UTILITY METER & WARNING LABEL
- INVERTER W/ INTEGRATED DC DISCO & WARNING LABELS
- DC DISCONNECT & WARNING LABELS
- AC DISCONNECT & WARNING LABELS
- DC JUNCTION/COMBINER BOX & LABELS
- DISTRIBUTION PANEL & LABELS
- LOAD CENTER & WARNING LABELS
- DEDICATED PV SYSTEM METER
- STANDOFF LOCATIONS
- CONDUIT RUN ON EXTERIOR
- CONDUIT RUN ON INTERIOR
- GATE/FENCE
- HEAT PRODUCING VENTS ARE RED
- INTERIOR EQUIPMENT IS DASHED



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1030

*Pass 12/16/15
609-269-2166*

Subcode Official Review

Date: Wednesday, December 09, 2015

To: DUSZA, JONATHAN
12 HOLLYCREST DR
BRICK, NJ 08723


RE: Electrical Subcode
Block: 210.03 Lot: 8 Qual:
12 HOLLYCREST DR.
Permit Number: Control Number: C-15-006180
Last Submit Date: Tuesday, December 08, 2015

Dear DUSZA, JONATHAN,

Your request is hereby denied based upon the following infractions.

Provide proper sizes and description of equipment on technical application.

Sincerely,



Patrick Callahan, Subcode Official

CC:

RESUBMIT 0

SUBCODES Elect

DATES 12/16/15


TOWNSHIP OF BRICK

OCEAN COUNTY, NEW JERSEY
401 CHAMBERS BRIDGE ROAD, BRICK, N.J. 08723

John G. Ducey, Mayor

Township Council:

Susan Lydecker - President
Jim Fozman - Vice President
Heather deJong
Bob Moore
Paul Mummolo
Marianna Pontoriero
Andrea Zapcic



Department of Land Use and Community
Development-Engineering Department

732-262-1027

Fax: 732-262-2941

mkaczka@twp.brick.nj.us
www.twp.brick.nj.us

May 31, 2014

Jonathan Dusza
12 Hollycrest Drive
Brick, NJ 08723

Re: Compliance of a Substantially Damaged Structure
12 HOLLYCREST DR.
Block 210.03; Lot 8

Dear Jonathan Dusza:

The structure located at the above referenced property was deemed substantially damaged on 1/14/2013 as a result of floodwaters. As a result, an **As-Built** Flood Elevation Certificate that demonstrates full compliance with local ordinance and FEMA Flood Plain Regulations is required to remove this structure from the Township's Substantially Damaged Database.

I am in receipt of a Flood Elevation Certificate provided for the structure dated 5/22/2014, as prepared by William T. Fiore, PLS, for the **Finished Construction**.

A review of this information has determined that the structure has been reconstructed at elevation 13.2, which is above the Preliminary Flood Insurance Rate Map Elevation of AE 7 and the one-foot of freeboard as required by Section 196 of the Township Code. This meets your elevation requirements and complies with the Preliminary Flood Insurance Rate Map designation.

Based upon the Finished Construction Flood Elevation Certificate provided, a review for full compliance cannot be determined at this time.

This letter does not constitute a complete review for full compliance with FEMA Flood Plain Regulation.

If you should have any questions, comments or require any additional information, please do not hesitate to contact me. My email address is ecommins@twp.brick.nj.us or by phone at 732.262.1027.

Sincerely,


Elissa C. Commins, P.E.
Municipal Engineer, Flood Plain Manager

Cc: Daniel Newman, Construction Official



* * * Communication Result Report (Dec.10. 2015 10:39AM) * * *

1)
2)

Date/Time: Dec.10. 2015 10:32AM

File No. Mode	Destination	Pg(s)	Result	Page Not Sent
1633 Memory TX	916092692166	P. 1	OK	

Reason for error

m. 1) Hang up or line fail
m. 3) No answer
m. 5) Exceeded max. E-mail size

E. 2) Busy
E. 4) No facsimile connection
E. 6) Destination does not support IP-Fax



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1030

Subcode Official Review

Date: Wednesday, December 09, 2015

To: DUSZA, JONATHAN
12 HOLLYCREST DR
BRICK, NJ 08723

RE: Electrical Subcode
Block: 218.03 Lot: B Quat:
12 HOLLYCREST DR
Permit Number: Control Number: C-15-006180
Last Submit Date: Tuesday, December 08, 2015

Dear DUSZA, JONATHAN,

Your request is hereby denied based upon the following infractions.

Provide proper sizes and description of equipment on technical application.

Sincerely,

Patrick Costigan, Subcode Official

CC:

NOT AN
ELECTRICIAN'S
OR PLUMBER'S
LICENSE

State Of New Jersey
New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Division of Consumer Affairs

HAS REGISTERED

SOLARCITY CORPORATION
Lynden Rive
5055 Clearview Way
San Mateo CA 94402

FOR PRACTICE IN NEW JERSEY AS A(N): Home Improvement Contractor

02/18/2016 TO 03/31/2016

VALID

13VH06160600

LICENSE REGISTRATION/CERTIFICATION #

Signature of Licensee/Registrant/Certificate Holder

ACTING DIRECTOR

SOLARCITY CORPORATION
YOUR LICENSE REGISTRATION/CERTIFICATE NUMBER IS 13VH 06160600 . PLEASE USE IT IN ALL
CORRESPONDENCE TO THE DIVISION OF CONSUMER AFFAIRS. USE THIS SECTION TO REPORT ADDRESS
CHANGES. YOU ARE REQUIRED TO REPORT ANY ADDRESS CHANGES IMMEDIATELY TO THE ADDRESS NOTED
BELOW.

Division of Consumer Affairs
P.O. Box 46016
Newark, NJ 07101

PRINT YOUR NEW ADDRESS OF RECORD BELOW.
YOUR ADDRESS OF RECORD IS THE ADDRESS THAT WILL PRINT ON
YOUR LICENSE REGISTRATION/CERTIFICATE AND IT MAY BE MADE
AVAILABLE TO THE PUBLIC.

HOME ☐
BUSINESS ☐

PRINT YOUR NEW MAILING ADDRESS BELOW.
YOUR MAILING ADDRESS IS THE ADDRESS THAT WILL BE USED BY
THE DIVISION OF CONSUMER AFFAIRS TO SEND YOU ALL
CORRESPONDENCE.

HOME ☐
BUSINESS ☐

TELEPHONE
INCLUDE AREA CODE

TELEPHONE
INCLUDE AREA CODE

If the law governing your profession requires the current license/registration/certificate to be displayed, it should be
within reasonable proximity of your original license/registration/certificate at your principal office or place of business.

New Jersey Office of the Attorney General
Division of Consumer Affairs
THIS IS TO CERTIFY THAT THE
Division of Consumer Affairs
HAS REGISTERED
SOLARCITY CORPORATION
Home Improvement Contractor

NOT AN ELECTRICIAN'S OR PLUMBER'S LICENSE

02/18/2015 TO 03/31/2016
VALID

SIGNATURE

13VH06160600

License/Registration/Certificate #

ACTING DIRECTOR

PLEASE DETACH HERE
IF YOUR LICENSE/REGISTRATION/
CERTIFICATE ID CARD IS LOST
PLEASE NOTIFY:
Division of Consumer Affairs
P.O. Box 46016
Newark, NJ 07101

PLEASE DETACH HERE

EXPIRATION DATE 2016



FILE COPY

Version #48.2
WS

Zoning Review

Approval

By: cu Solar on roof
Date: 12-4-15

July 22, 2015

Project/Job # 087666

RE:

CERTIFICATION LETTER

Project:

Dusza Residence
12 Hollycrest Dr
Brick, NJ 08723

To Whom It May Concern,

A jobsite survey of the existing framing system was performed by a site survey team from SolarCity. Structural review was based on site observations and the design criteria listed below:

Design Criteria:

- Applicable Codes = NJ Edition of 2009 IBC/IRC, ASCE 7-05, and 2005 NDS
- Risk Category = II
- Wind Speed = 115 mph, Exposure Category C
- Ground Snow Load = 20 psf
- MP1 & 2 Lower: Roof DL = 13.5 psf, Roof LL/SL = 12 psf (Non-PV Areas), Roof LL/SL = 6 psf (PV Areas)
- MP1 & 2 Upper: Roof DL = 12.5 psf, Roof LL/SL = 12 psf (Non-PV Areas), Roof LL/SL = 6 psf (PV Areas)

Note: Per IBC 1613.1; Seismic check is not required because $S_s = 0.25984 < 0.4g$ and Seismic Design Category (SDC) = B < D

On the above referenced project, the components of the structural roof framing impacted by the installation of the PV assembly have been reviewed. After this review it has been determined that the existing structure is adequate to withstand the applicable roof dead load, PV assembly load, and live/snow loads indicated in the design criteria above.

I certify that the structural roof framing and the new attachments that directly support the gravity loading and wind uplift loading from PV modules have been reviewed and determined to meet or exceed structural strength requirements of the NJ Edition of 2009 IBC/IRC.

Please contact me with any questions or concerns regarding this project.

Sincerely,

Humphrey Kariuki, P.E.
Professional Engineer
T: 443.451.3515
email: hkariuki@gmail.com

TOWNSHIP OF BRICK

RELEASED FOR PERMIT

INITIAL

DATE

Building Subcode _____

Plumbing Subcode _____

Fire Subcode _____

Electrical Subcode _____

Plan Reviewer _____

Plans Released _____

Construction _____

3055 Clearview Way San Mateo, CA 94402 T (650) 638-1028 (888) SOL-CITY F (650) 638-1029 solarcity.com
AZ ROC 243771, CA OSLE 889104, CO 200001, CT 000000, DE 000000, FL 000000, GA 000000, HI 000000, IL 000000, IN 000000, IA 000000, KS 000000, KY 000000, LA 000000, MD 000000, MI 000000, MN 000000, MO 000000, MS 000000, MT 000000, NE 000000, NH 000000, NJ 13VH06160R06,
OR COB 180499, PA 077343, TX TOLR 27009, WA GCL: SOLARC 01907 © 2013 SolarCity. All rights reserved.

FILE COPY



PV System Structural Design Software

07.22.2015
Version #48.2

PROJECT INFORMATION & TABLE OF CONTENTS

Project Name:	Dusza Residence	AHJ:	Brick Township
Job Number:	087666	Building Code:	NJ Edition of 2009 IBC/IRC
Customer Name:	Dusza, Jonathan	Based On:	IRC 2009 / IBC 2009
Address:	12 Hollycrest Dr	ASCE Code:	ASCE 7-05
City/State:	Brick, NJ	Risk Category:	II
Zip Code:	08723	Upgrades Req'd?	No
Latitude / Longitude:	40.026002 -74.099723	Stamp Req'd?	Yes
SC Office:	Cranbury	PV Designer:	Adria Weber

Certification Letter	1
Project Information, Table Of Contents, & Vicinity Map	2
Structure Analysis (Loading Summary and Member Check)	3
Hardware Design (PV System Assembly)	4

Note: Per IBC 1613.1; Seismic check is not required because $S_s = 0.25984 < 0.4g$ and Seismic Design Category (SDC) = B < D

1/2-MILE VICINITY MAP



12 Hollycrest Dr, Brick, NJ 08723

Latitude: 40.026002, Longitude: -74.099723, Exposure Category: C

STRUCTURE ANALYSIS - LOADING SUMMARY AND MEMBER CHECK - MP1 & 2 LOWER

Member Properties Summary					
MP1 & 2 LOWER		Horizontal Member Spans		Rafter Properties	
Roof System Properties		Overhang	0.41 ft	Actual W	1.50"
Number of Spans (w/o Overhang)		Span 1	8.66 ft	Actual D	7.25"
Roofing Material	Comp Roof	Span 2		Nominal	Yes
Re-Roof	No	Span 3		A	10.88 in.^2
Plywood Sheathing	Yes	Span 4		S _x	13.14 in.^3
Board Sheathing	None	Span 5		I _x	47.63 in.^4
Vaulted Ceiling	Yes	Total Span	9.07 ft	TL Defl'n Limit	120
Ceiling Finish	1/2" Gypsum Board	PV 1 Start	2.83 ft	Wood Species	SPF
Rafter Slope	45°	PV 1 End	12.00 ft	Wood Grade	#2
Rafter Spacing	16" O.C.	PV 2 Start		F _b	875 psi
Top Lat Bracing	Full	PV 2 End		F _v	135 psi
Bot Lat Bracing	Full	PV 3 Start		E	1400000 psi
		PV 3 End		E _{min}	510000 psi

Member Loading Summary					
Roof Pitch	12/12	Initial	Pitch Adjust	Non-PV Areas	PV Areas
Roof Dead Load	DL	13.5 psf	x 1.41	19.1 psf	19.1 psf
PV Dead Load	PV-DL	3.0 psf	x 1.41		4.2 psf
Roof Live Load	RLL	20.0 psf	x 0.60	12.0 psf	
Live/Snow Load	LL/SL ^{1,2}	20.0 psf	x 0.54 x 0.3	10.8 psf	6.0 psf
Total Load (Governing LC)	TL			29.9 psf	29.3 psf

Notes: 1. ps = Cs*pf; Cs -roof, Cs -pv per ASCE 7 [Figure 7-2] 2. pf = 0.7 (C_e) (C_t) (I_s) p_g; C_e=0.9, C_t=1.1, I_s=1.0

Member Design Summary (per NDS)					
Governing Load Comb	CD	CL (+)	CL (-)	CF	Cr
D + S	1.15	1.00	1.00	1.2	1.15

Member Analysis Results Summary					
Maximum	Max Demand	@ Location	Capacity	DCR	Load Combo
Shear Stress	17 psi	0.4 ft.	155 psi	0.11	D + S
Bending (+) Stress	333 psi	4.8 ft.	1389 psi	0.24	D + S
Bending (-) Stress	-6 psi	0.4 ft.	-1389 psi	0.00	D + S
Total Load Deflection	0.15 in. L/998	4.7 ft.	1.22 in. L/120	0.12	D + S

CALCULATION OF DESIGN WIND LOADS - MP1 & 2 LOWER

Mounting Plane Information

Roofing Material		Comp Roof	
PV System Type		SolarCity SleekMount™	
Spanning Vents		No	
Standoff (Attachment Hardware)		Comp Mount Type C	
Roof Slope		45°	
Rafter Spacing		16" O.C.	
Framing Type / Direction		Y-Y Rafters	
Purlin Spacing	X-X Purlins Only	NA	
Tile Reveal	Tile Roofs Only	NA	
Tile Attachment System	Tile Roofs Only	NA	
Standing Seam/Trap Spacing	SM Seam Only	NA	

Wind Design Criteria

Wind Design Code		ASCE 7-05	
Wind Design Method		Partially/Fully Enclosed Method	
Basic Wind Speed	V	115 mph	Fig. 6-1
Exposure Category		C	Section 6.5.6.3
Roof Style		Gable Roof	Fig. 6-11B/C/D-14A/B
Mean Roof Height	h	25 ft	Section 6.2

Wind Pressure Calculation Coefficients

Wind Pressure Exposure	K _z	0.95	Table 6-3
Topographic Factor	K _{zt}	1.00	Section 6.5.7
Wind Directionality Factor	K _d	0.85	Table 6-4
Importance Factor	I	1.0	Table 6-1
Velocity Pressure	q_h	qh = 0.00256 (K_z) (K_{zt}) (K_d) (V²) (I) 27.2 psf	Equation 6-15

Wind Pressure			
Ext. Pressure Coefficient (Up)	GC _p (Up)	-0.95	Fig. 6-11B/C/D-14A/B
Ext. Pressure Coefficient (Down)	GC _p (Down)	0.88	Fig. 6-11B/C/D-14A/B
Design Wind Pressure	p	p = q _h (GC _p)	Equation 6-22
Wind Pressure Up	p_(up)	-25.8 psf	
Wind Pressure Down	p_(down)	23.8 psf	

ALLOWABLE STANDOFF SPACINGS

		X-Direction	Y-Direction
Max Allowable Standoff Spacing	Landscape	64"	39"
Max Allowable Cantilever	Landscape	24"	NA
Standoff Configuration	Landscape	Staggered	
Max Standoff Tributary Area	Trib	17 sf	
PV Assembly Dead Load	W-PV	3.0 psf	
Net Wind Uplift at Standoff	T-actual	-426 lbs	
Uplift Capacity of Standoff	T-allow	500 lbs	
Standoff Demand/Capacity	DCR	85.2%	

		X-Direction	Y-Direction
Max Allowable Standoff Spacing	Portrait	32"	66"
Max Allowable Cantilever	Portrait	15"	NA
Standoff Configuration	Portrait	Staggered	
Max Standoff Tributary Area	Trib	15 sf	
PV Assembly Dead Load	W-PV	3.0 psf	
Net Wind Uplift at Standoff	T-actual	-358 lbs	
Uplift Capacity of Standoff	T-allow	500 lbs	
Standoff Demand/Capacity	DCR	71.6%	

STRUCTURE ANALYSIS - LOADING SUMMARY AND MEMBER CHECK - MP1 & 2 UPPER

Member Properties Summary					
MP1 & 2 UPPER		Horizontal Member Spans		Rafter Properties	
		Overhang		Actual W	1.50"
Roof System Properties		Span 1	4.33 ft	Actual D	3.50"
Number of Spans (w/o Overhang)	1	Span 2		Nominal	Yes
Roofing Material	Comp Roof	Span 3		A	5.25 in.^2
Re-Roof	No	Span 4		S _x	3.06 in.^3
Plywood Sheathing	Yes	Span 5		I _x	5.36 in.^4
Board Sheathing	None	Total Span	4.33 ft	TL Defl'n Limit	120
Vaulted Ceiling	Yes	PV 1 Start	3.25 ft	Wood Species	SPF
Ceiling Finish	1/2" Gypsum Board	PV 1 End	4.25 ft	Wood Grade	#2
Rafter Slope	45°	PV 2 Start		F _b	875 psi
Rafter Spacing	16" O.C.	PV 2 End		F _v	135 psi
Top Lat Bracing	Full	PV 3 Start		E	1400000 psi
Bot Lat Bracing	Full	PV 3 End		E _{min}	510000 psi

Member Loading Summary					
Roof Pitch	12/12	Initial	Pitch Adjust	Non-PV Areas	PV Areas
Roof Dead Load	DL	12.5 psf	x 1.41	17.7 psf	17.7 psf
PV Dead Load	PV-DL	3.0 psf	x 1.41		4.2 psf
Roof Live Load	RLL	20.0 psf	x 0.60	12.0 psf	
Live/Snow Load	LL/SL ^{1,2}	20.0 psf	x 0.54 x 0.3	10.8 psf	6.0 psf
Total Load (Governing LC)	TL			17.7 psf	21.9 psf

Notes: 1. ps = Cs*pf; Cs -roof, Cs -pv per ASCE 7 [Figure 7-2] 2. pf = 0.7 (C_e) (C_t) (I_s) p_g; C_e=0.9, C_t=1.1, I_s=1.0

Member Design Summary (per NDS)					
Governing Load Comb	CD	CL (+)	CL (-)	CF	Cr
D	0.9	1.00	1.00	1.5	1.15

Member Analysis Results Summary					
Maximum	Max Demand	@ Location	Capacity	DCR	Load Combo
Shear Stress	10 psi	4.3 ft.	122 psi	0.08	D + S
Bending (+) Stress	222 psi	2.2 ft.	1358 psi	0.16	D
Bending (-) Stress	-1 psi	4.3 ft.	-1358 psi	0.00	D + S
Total Load Deflection	0.05 in. L/1438	2.2 ft.	0.61 in. L/120	0.08	D + S

CALCULATION OF DESIGN WIND LOADS - MP1 & 2 UPPER

Mounting Plane Information

Roofing Material		Comp Roof	
PV System Type		SolarCity SleekMount™	
Spanning Vents		No	
Standoff (Attachment Hardware)		Comp Mount Type C	
Roof Slope		45°	
Rafter Spacing		16" O.C.	
Framing Type / Direction		Y-Y Rafters	
Purlin Spacing	X-X Purlins Only	NA	
Tile Reveal	Tile Roofs Only	NA	
Tile Attachment System	Tile Roofs Only	NA	
Standing Seam/Trap Spacing	SM Seam Only	NA	

Wind Design Criteria

Wind Design Code		ASCE 7-05	
Wind Design Method		Partially/Fully Enclosed Method	
Basic Wind Speed	V	115 mph	Fig. 6-1
Exposure Category		C	Section 6.5.6.3
Roof Style		Gable Roof	Fig. 6-11B/C/D-14A/B
Mean Roof Height	h	25 ft	Section 6.2

Wind Pressure Calculation Coefficients



Wind Pressure Exposure	K_z	0.95	Table 6-3
Topographic Factor	K_{zt}	1.00	Section 6.5.7
Wind Directionality Factor	K_d	0.85	Table 6-4
Importance Factor	I	1.0	Table 6-1
Velocity Pressure	q_h	$q_h = 0.00256 (K_z) (K_{zt}) (K_d) (V^2) (I)$ 27.2 psf	Equation 6-15

Wind Pressure			
Ext. Pressure Coefficient (Up)	$GC_p (Up)$	-0.95	Fig. 6-11B/C/D-14A/B
Ext. Pressure Coefficient (Down)	$GC_p (Down)$	0.88	Fig. 6-11B/C/D-14A/B
Design Wind Pressure	p	$p = q_h (GC_p)$	Equation 6-22
Wind Pressure Up	$P_{(up)}$	-25.8 psf	
Wind Pressure Down	$P_{(down)}$	23.8 psf	

ALLOWABLE STANDOFF SPACINGS

		X-Direction	Y-Direction
Max Allowable Standoff Spacing	Landscape	64"	39"
Max Allowable Cantilever	Landscape	24"	NA
Standoff Configuration	Landscape	Staggered	
Max Standoff Tributary Area	Trib	17 sf	
PV Assembly Dead Load	W-PV	3.0 psf	
Net Wind Uplift at Standoff	T-actual	-426 lbs	
Uplift Capacity of Standoff	T-allow	500 lbs	
Standoff Demand/Capacity	DCR	85.2%	

		X-Direction	Y-Direction
Max Allowable Standoff Spacing	Portrait	32"	66"
Max Allowable Cantilever	Portrait	15"	NA
Standoff Configuration	Portrait	Staggered	
Max Standoff Tributary Area	Trib	15 sf	
PV Assembly Dead Load	W-PV	3.0 psf	
Net Wind Uplift at Standoff	T-actual	-358 lbs	
Uplift Capacity of Standoff	T-allow	500 lbs	
Standoff Demand/Capacity	DCR	71.6%	



CONFIDENTIAL - THE INFORMATION HEREIN CONTAINED SHALL NOT BE USED FOR THE BENEFIT OF ANYONE EXCEPT SOLARITY INC. NOR SHALL IT BE DISCLOSED IN WHOLE OR IN PART TO OTHERS OUTSIDE THE RECIPIENT'S COMPANY WITHOUT THE WRITTEN PERMISSION OF SOLARITY INC.	
JOB NUMBER: JB-087666 00	PROJECT OWNER: DUSZA, JONATHAN 12 HOLLYCREST DR BRICK, NJ 08723 (908) 755-7855
WORKING STYLE: Comp Mount Type C	DESIGNER: DUSZA RESIDENCE 8.58 KW PV ARRAY
WORKS: (33) REC # REC260PEZ	DATE: 7/21/2015
ABR #: AURORA PM-6000-OUTD-US-7-A-RCM	PROPERTY NAME: PROPERTY PLAN
DESIGNER: Adria Weber ADRIA WEBER	
SHEET: PV 2	
SolarCity 3035 Creechview Way Suite 200 Ft. Worth, TX 76102 F: (817) 636-1029 F: (817) 636-1029 (888)-504-CITY (7765-2488) www.solarcity.com	

PROPERTY PLAN

Scale: 1" = 20'-0"

0 20' 40'


N
E
S

JOB NUMBER: JB-087666 00
 DRAWING TITLE: Comp Mount Type C
 (33) REC # REC260PEZ
 PROJECT: ABB # AURORA PV-6000-OUTD-US-Z-A-RCM

DUSZA, JONATHAN
 12 HOLLYCREST DR
 BRICK, NJ 08723
 (908) 755-7855

DUSZA RESIDENCE
 8.58 KW PV ARRAY
 SITE NAME: SITE PLAN

ADRIO WEBER
 PV 3
 7/21/2015



SITE PLAN

Scale: 3/32" = 1'


0.1' 10' 2.1'

North Arrow

LEGEND

- (E) UTILITY METER & WARNING LABEL
- INVERTER W/ INTEGRATED DC DISCO & WARNING LABELS
- DC DISCONNECT & WARNING LABELS
- AC DISCONNECT & WARNING LABELS
- DC JUNCTION/COMBINER BOX & LABELS
- DISTRIBUTION PANEL & LABELS
- LOAD CENTER & WARNING LABELS
- DEDICATED PV SYSTEM METER
- STANDOFF LOCATIONS
- CONDUIT RUN ON EXTERIOR
- CONDUIT RUN ON INTERIOR
- GATE/FENCE
- HEAT PRODUCING VENTS ARE RED
- INTERIOR EQUIPMENT IS DASHED


MP1	PITCH: 45	ARRAY PITCH: 45
	AZIMUTH: 120	ARRAY AZIMUTH: 120
	MATERIAL: Comp Shingle	STORY: 2 Stories
MP2	PITCH: 45	ARRAY PITCH: 45
	AZIMUTH: 300	ARRAY AZIMUTH: 300
	MATERIAL: Comp Shingle	STORY: 2 Stories



A SIDE VIEW OF MP1 NTS


MP1	X-SPACING	X-CANTILEVER	Y-SPACING	Y-CANTILEVER	NOTES
LANDSCAPE	64"	24"			STAGGERED
RAFTER	2x4/2x8 @ 16" OC		ROOF AZI 120	PITCH 45	STORIES: 2
C.I.	2x6 @ 16" OC		ARRAY AZI 120	PITCH 45	Comp Shingle

*X-Spacing is the spacing of standoffs parallel to the ridge.



S1 STANDOFF

Scale: 1 1/2" = 1'



B SIDE VIEW OF MP2 NTS

MP2	X-SPACING	X-CANTILEVER	Y-SPACING	Y-CANTILEVER	NOTES
LANDSCAPE	64"	24"			STAGGERED
RAFTER	2x4/2x8 @ 16" OC		ROOF AZI 300	PITCH 45	STORIES: 2
C.I.	2x6 @ 16" OC		ARRAY AZI 300	PITCH 45	Comp Shingle

*X-Spacing is the spacing of standoffs parallel to the ridge.

- INSTALLATION ORDER**
- (1) LOCATE RAFTER, MARK HOLE LOCATION, AND DRILL PILOT HOLE.
 - (2) SEAL PILOT HOLE WITH POLYURETHANE SEALANT.
 - (3) INSERT FLASHING.
 - (4) PLACE MOUNT.
 - (5) INSTALL LAG BOLT WITH SEALING WASHER.
 - (6) INSTALL LEVELING FOOT WITH BOLT & WASHERS.

[Handwritten signature]

CONTRACTOR - THE INFORMATION HEREIN CONTAINED SHALL NOT BE USED FOR THE BENEFIT OF ANYONE EXCEPT SOLARITY INC. PART TO OTHERS OUTSIDE THE RECIPIENT'S COMPANY IS PROHIBITED. THE RECIPIENT'S SALE AND USE OF THE RESPECTIVE SOLARITY EQUIPMENT, WITHOUT THE WRITTEN PERMISSION OF SOLARITY INC.

JOB NUMBER	JB-087666 00	DESIGNER	DUSZA, JONATHAN
WORKING SYSTEM	Comp Mount Type C	PROJECT OWNER	12 HOLLYCREST DR BRICK, NJ 08723
PERMIT	(33) REC # REC280PEZ	DATE	8:58 KW PV ARRAY
OWNER	ABB # AURORA PV-6000-OUTD-US-Z-A-RCM	PROJECT NAME	STRUCTURAL VIEWS
PHONE	(908) 755-7855	DATE	7/21/2015
		DESIGNED BY	Adria Weber
		CHECKED BY	Adria Weber
		DATE	7/21/2015
		SHEET	PV 4
		SCALE	AS SHOWN
		PROJECT	8:58 KW PV ARRAY
		LOCATION	12 HOLLYCREST DR BRICK, NJ 08723
		CONTACT	(908) 755-7855
		PROJECT	STRUCTURAL VIEWS
		DATE	7/21/2015
		SCALE	AS SHOWN
		SHEET	PV 4
		PROJECT	8:58 KW PV ARRAY
		LOCATION	12 HOLLYCREST DR BRICK, NJ 08723
		CONTACT	(908) 755-7855



SolarCity
1 (800) 828-1028 F (609) 638-1028
(800) 828-1028 F (609) 638-1028
www.solarcity.com

WARNING PHOTOVOLTAGE POWER SOURCE

Label Location:
(C)(CB)
Per Code:
NEC 690.31 G.3

PHOTOVOLTAGE DC DISCONNECT

Label Location:
(DC) (INV)
Per Code:
NEC 690.14 C.2

MAXIMUM POWER
POINT CURRENT (IMP)
MAXIMUM POWER
POINT VOLTAGE (VMP)
MAXIMUM SYSTEM
VOLTAGE (V)
SHORT-CIRCUIT
CURRENT (ISC)
A

Label Location:
(DC) (INV)
Per Code:
NEC 690.53

WARNING

ELECTRIC SHOCK HAZARD
IF A GROUND FAULT IS INDICATED
NORMALLY GROUNDED
CONDUCTORS MAY BE
UNGROUNDING AND ENERGIZED

Label Location:
(DC) (INV)
Per Code:
NEC 690.5(C)

WARNING

ELECTRIC SHOCK HAZARD
DO NOT TOUCH TERMINALS
TERMINALS ON BOTH LINE AND
LOAD SIDES MAY BE ENERGIZED
IN THE OPEN POSITION
DC VOLTAGE IS
ALWAYS PRESENT WHEN
SOLAR MODULES ARE
EXPOSED TO SUNLIGHT

Label Location:
(DC) (CB)
Per Code:
NEC 690.17(4)

PHOTOVOLTAGE DC DISCONNECT

Label Location:
(AC) (POI)
Per Code:
NEC 690.14 C.2

MAXIMUM AC
OPERATING CURRENT
MAXIMUM AC
OPERATING VOLTAGE
A
V

Label Location:
(AC) (POI)
Per Code:
NEC 690.54

WARNING

ELECTRIC SHOCK HAZARD
DO NOT TOUCH TERMINALS
TERMINALS ON BOTH LINE AND
LOAD SIDES MAY BE ENERGIZED
IN THE OPEN POSITION

Label Location:
(AC)(POI)
Per Code:
NEC 690.17 E

PHOTOVOLTAGE POINT OF
INTERCONNECTION
WARNING: ELECTRIC SHOCK
HAZARD. DO NOT TOUCH
TERMINALS. TERMINALS ON
BOTH LINE AND LOAD SIDE
MAY BE ENERGIZED IN THIS
POSITION. FOR SERVICE
DE-ENERGIZE BOTH SOURCE
AND MAIN BREAKER.
PV POWER SOURCE
MAXIMUM AC
OPERATING CURRENT
MAXIMUM AC
OPERATING VOLTAGE
A
V

Label Location:
(POI)
Per Code:
NEC 690.17 4; NEC 690.54

CAUTION

DUAL POWER SOURCE
SECOND SOURCE IS
PHOTOVOLTAGE SYSTEM

Label Location:
(POI)
Per Code:
NEC 690.64 B.4

CAUTION

PHOTOVOLTAGE SYSTEM
CIRCUITS IS BACKED

Label Location:
(D) (POI)
Per Code:
NEC 690.64 B.4

WARNING

INVERTER OUTPUT
CIRCUITRY
DO NOT RECONNECT
THIS CIRCUITRY
DEVICE

Label Location:
(POI)
Per Code:
NEC 690.64 B.7

WARNING

ELECTRIC SHOCK HAZARD
THE DC CONDUCTORS OF THIS
PHOTOVOLTAGE SYSTEM ARE
UNGROUNDING AND
MAY BE ENERGIZED

Label Location:
(DC) (INV)
Per Code:
NEC 690.36(F)
TO BE USED WHEN
INVERTER IS
UNGROUNDING

CAUTION - THE INFORMATION HEREIN CONTAINED SHALL NOT BE USED FOR THE BENEFIT OF ANYONE EXCEPT SOLARITY INC. NOR SHALL IT BE REPRODUCED IN WHOLE OR IN PART TO OTHERS OUTSIDE THE COMPANY'S ORGANIZATION, WITHOUT THE WRITTEN PERMISSION OF SOLARITY INC.


Label Set



3055 Chardonnay Way
San Mateo, CA 94402
716.920.6336-1028 F:650.636.1028
(888) SOLARITY (782-7289) www.solarcity.com

- (AC): AC Disconnect
- (C): Conduit
- (CB): Combiner Box
- (D): Distribution Panel
- (DC): DC Disconnect
- (IC): Interior Run Conduit
- (INV): Inverter With Integrated DC Disconnect
- (LC): Load Center
- (M): Utility Meter
- (POI): Point of Interconnection

ABB inverters
ABB string inverters
PVI-5000/6000-TL-OUTD
5kW to 6kW



Designed for residential and small commercial PV installations, this inverter fills a specific niche in the ABB product line to cater for those installations predicting between 5kW and 20kW.

This inverter includes dual input section to process two strings with independent MPPT.

The high speed and precise MPPT algorithm offers real time power tracking and energy harvesting. Flat efficiency curves ensure high efficiency at all output levels ensuring consistent and stable performance across the entire input voltage and output power range.

This outdoor inverter has been designed as a completely sealed unit to withstand the harshest environmental conditions.


The wide input voltage range makes the inverter suitable for low power installations with reduced string size.

The transformerless operation offers high performance efficiencies of up to 97.1%.

Free remote monitoring capability enables homeowners to view their energy production and offers installers a proactive and economic way of maintaining and troubleshooting the system.

- Highlights:**
- Single phase and split phase output grid connection
 - Wide input range for increased stringing flexibility
 - The high speed and precise MPPT algorithm offers real time power tracking and improved energy harvesting
 - Outdoor NEMA 4X rated enclosure for unrestricted use under any environmental conditions
 - Integrated DC disconnect switch in compliance with International Standards (S Version)

Power and productivity
 for a better world™



- Additional highlights:**
- RS-485 communication interface (for connection to laptop or data logger)
 - Integrated Arc Fault Detection and Interruption (A Version)





Technical data and types		PVI-5000-TL-OUTD-US		PVI-6000-TL-OUTD-US	
Type code					
Rated AC voltage	5000V				
Maximum output power	5000W				
Rated grid AC voltage	240V				
Rated AC frequency	208V				
Number of independent MPPT channels	2				
Maximum input voltage (V _{max})	600V				
Start-up voltage (V _{start})	200V (48V-360V)				
Maximum input voltage (V _{max})	600V				
Rated power MPPT voltage range	200V (48V-360V)				
Maximum input current per channel	20A				
Maximum output current per channel	20A				
Number of wire latching terminals per channel	2 Pairs				
Rated connection type	Terminal block, pressure clamp, AWG10-AWG6				
Adjustable voltage range (V _{min} -V _{max})	100V-500V				
Grid frequency	50/60Hz				
Adjustable grid frequency range	45Hz-65Hz				
Adjustable grid frequency range	45Hz-65Hz				
Power factor	0.95				
Total harmonic distortion at rated power	<3%				
Grid string termination type	Yes				
Powering polarity protection	Yes				
Anti-islanding protection	Yes				
Anti-islanding protection type	Meets UL 1741/IEEE 1547 requirements				
Maximum AC COVD Rating	50A				
Efficiency	97.1%				
DC efficiency	98.5%				
Grid efficiency	97.1%				
Operating ambient temperature	-40°F to +176°F (-40°C to +80°C)				
Stand-by consumption	<1W				
Remote monitoring (1xRS485 incl. Wind local monitoring 1xRS485 incl. Environmental)	16,000 hours x 2 lines LCD display, P-ALUB-08-050-232 (60V)				
Ambient air operating temperature range	-13°F to +140°F (-25°C to +60°C)				
Ambient air storage temperature range	-40°F to +176°F (-40°C to +80°C)				
Ambient air condensing level	0-100% RH condensing				
Maximum operating altitude without derating	5500 ft (1680 m)				
2 power supply dual module cover - Elsewhere will vary	6500 ft (2000 m)				

REC PEAK ENERGY ZLINK SERIES

HIGH PERFORMANCE SOLAR PANELS

REC PEAK ENERGY ZLINK SERIES

REC Peak Energy ZLink Series solar panels are the perfect choice for high performance solar systems. The combination of the high product quality with the high power output REC embodies the quality design and manufacturing standards of a world-class solar panel manufacturer. REC Peak Energy ZLink Series solar panels will give you the best quality.



REC Peak Energy ZLink Series

ELECTRICAL DATA @ STC

Parameter	REC 600PZ
Normal Power P_{max} (Wp)	260
Short Circuit Current I_{sc} (A)	7.5
Open Circuit Voltage V_{oc} (V)	30.7
Normal Power Current I_{mp} (A)	8.50
Open Circuit Voltage V_{oc} (V)	37.8
Short Circuit Current I_{sc} (A)	9.01
Fill Factor (%)	15.8

The electrical characteristics are within $\pm 3\%$ of the standard value of I_{sc} , V_{oc} , I_{mp} , and P_{max} at standard test conditions (STC). Values are provided for standard test conditions (STC) and are based on a reference cell area of 156 cm² (24 in²). The actual power output of the module may vary due to manufacturing tolerances and environmental conditions. The actual power output of the module may vary due to manufacturing tolerances and environmental conditions.

ELECTRICAL DATA @ NOCT

Parameter	REC 600PZ
Normal Power P_{max} (Wp)	197
Normal Power Voltage V_{mp} (V)	29.0
Normal Power Current I_{mp} (A)	6.8
Open Circuit Voltage V_{oc} (V)	35.7
Short Circuit Current I_{sc} (A)	7.74

Normal open air temperature (NOCT) 48°C (118°F). AM1.5, wind speed 1 m/s, ambient temperature 20°C (68°F).

GENERAL DATA

Parameter	Value
10 year product warranty	10 year product warranty
25 year linear power output warranty	25 year linear power output warranty
10 year degradation in performance of 0.7% p.a.	10 year degradation in performance of 0.7% p.a.

REC is a leading global provider of solar energy solutions. With more than 15 years of experience, we offer sustainable, high performing products, services and investments for the solar industry. Together with our partners, we create value by providing solutions that better energize the world. REC is a public company listed on the New York Stock Exchange (NYSE: REC).

5.8% EFFICIENCY

10 YEAR PRODUCT WARRANTY

25 YEAR LINEAR POWER OUTPUT WARRANTY

10 YEAR DEGRADATION FREE

TEMPERATURE RATING

Operating Temperature (°C)	-40 to +85
Storage Temperature (°C)	-40 to +125
Operating Humidity (%)	0 to 95
Operating Wind Speed (m/s)	0 to 24

GENERAL DATA

Module Size (mm)	1660 x 816
Module Weight (kg)	11.5
Module Thickness (mm)	3.5
Module Material	Monocrystalline Silicon
Module Color	Black
Module Frame	Aluminum
Module Junction Temperature (°C)	125

MECHANICAL DATA

Dimensions (mm)	1660 x 816 x 3.5
Weight (kg)	11.5
Thickness (mm)	3.5
Material	Monocrystalline Silicon
Color	Black
Frame	Aluminum
Junction Temperature (°C)	125

ENGINEERING PERMIT APPLICATION

RECEIVING CLERK 3

PERMIT #:

BLOCK: 210.03 LOT: 8 ADDRESS: 12 Hollycrest Dr**IDENTIFICATION:**

1. WORK SITE ADDRESS: 12 Hollycrest Dr, Brick NJ 08723
2. NAME OF OWNER IN FEE: Jonathan Dusza
ADDRESS: 12 Hollycrest Dr PHONE: [REDACTED]
Brick NJ 08723 FAX #: ()
3. PRINCIPAL CONTRACTOR: Lyndsey Jobe (SolarCity)
ADDRESS: 9 Corporate Drive PHONE #: (609) 642-9018
Cranbury, NJ 08512 FAX #: (609) 269-2166
4. ARCHITECT OR ENGINEER: SolarCity
ADDRESS: 9 Corporate Dr, Cranbury, NJ 08512 PHONE: # (609) 642-9018
5. RESPONSIBLE PERSON FOR WORK: Lyndsey Jobe (SolarCity)
ADDRESS: 9 Corporate Drive, Cranbury, NJ 08512
PHONE #: (609) 642-9018 FAX #: (609) 269-2166 E-MAIL: l.jobe@SolarCity.com

FEE SUMMARY:

APPLICATION FEE: \$ _____

REVIEW FEE: \$ _____

INSPECTION FEE: \$ _____

OTHER: \$ _____

BOND(S): \$ _____

TOTAL: \$ _____

SPECIAL CONDITIONS:

OCEAN COUNTY SOILS: _____

DRAINAGE EASEMENTS: _____

UTILITY EASEMENTS: _____

CONSERVATION EASEMENTS: _____

FEMA REQUIREMENTS: _____

D.E.P. PERMITS: _____

BOARD APPROVAL: ☐ PB ☐ ZB

APPLICATION NUMBER: _____

APPROVED DATE: _____

PROJECT DESCRIPTION: ☐ GRADING/CLEARING ☐ ROAD OPENING
☐ SOIL REMOVAL/FILL ☐ RETAINING WALL ☐ POOL
☐ BULKHEAD/DOCK ☐ DWELLING ☐ TREE REMOVAL _____
☒ OTHER Solar Panels
LENGTH: _____ WIDTH: _____ HEIGHT: _____

ENGINEERING REVIEW:

DATE RECEIVED: _____ DATE REJECTED: _____ DATE APPROVED: _____ INITIALS: _____



ELECTRICAL SUBCODE TECHNICAL SECTION



NEC 2011 Compliant (Grace Period)

Date Received
Control #
Date Issued
Permit #

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.
Block 210.03 Lot 8 Qualification Code _____
Work Site Location 12 Hollycrest Dr, Brick NJ 08723

Owner is: Jonathan Duszka

Tel. _____ e-mail _____

Address 12 Hollycrest Dr, Brick NJ 08723

Contractor: SolarCity Corporation municipality _____ Tel. (609) 642-9018 zip code _____

Address 9 Corporate Drive e-mail BStrasser@SolarCity.com

Cranbury, NJ 08512

Contractor License No. 34E101732700 Exp. Date 03/31/18

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. 020781046 FAX: (609) 269-2166

B. ELECTRICAL CHARACTERISTICS

Use Group SFD Proposed No Change

☐ Pole/Pad # _____ ☐ Temporary ☐ Other _____

Building Occupied as _____ Utility Co. PSE&G

Est. Cost of Elec. Work \$ 12,913

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)		
		Type:	Failure	Failure	Approval	Initial
☐ No Plans Required						
☐ Partial -Underslab Utilities Approved		Rough				
Date: _____	Approved by: _____	Barrier-Free				
☐ Electric Plans Approved		Trench				
Date: _____	Approved by: _____	Temp. Serv.				
☐ Electric Plans Approved		Constr. Serv.				
Date: _____	Approved by: _____	TCO				
Joint Plan Review Required:		Other				
☐ Bldg. ☐ Plumb. ☐ Fire. ☐ Elev.		Service				
SUBCODE APPROVAL FOR PERMIT		Final				
Date: _____		Barrier-Free				
Approved by: _____						
SUBCODE APPROVAL FOR CERTIFICATE		Temp. Cut-in-Card Date Issued				
☐ CO ☐ CCO ☐ CA		Final Cut-in-Card Date Issued				
Date: _____		Annual Pool Inspection				
Approved by: _____		Date of Grounding and Bonding Certification				

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.
Applicant sign/Contractor sign and seal here:

Print name here: Javier Hurtado

☒ Licensed Elec. Contractor ☐ Certified Landscape Irrigation Contr. ☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

Install sleekmount (rail-less) system for (33) solar panels

QTY.	SIZE	ITEMS	FEE (Office Use Only)
		Lighting Fixtures	
		Receptacles	
		Switches	
		Detectors	
		Light Poles	
		Motors—Fract. HP	
		Emergency & Exit Lights	
		Communications Points	
		Alarm Devices/F.A.C. Panel	
		TOTAL NUMBERS	

0

TOTAL NUMBERS

\$ _____

Pool Permit/with UV Lights
Storable Pool/Spa/Hot Tub
KW Elec. Range/Receptacle
KW Oven/Surface Unit
KW Elec. Water Heater
KW Elec. Dryer/Receptacle
KW Dishwasher
HP Garbage Disposal
KW Central A/C Unit
HP/KW Space Heater/Air Handler
KW Baseboard Heat
HP Motors 1/+ HP
KW Transformer/Generator
AMP DISCONNECT
AMP.
AMP
KW PV Array

1 9

60
25

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$