

Job Site Inspection

Daily Field Report for Datria Reporting System



Service Order # 9484533

PROJECT INFORMATION

Date: 09/05/2017

of Days Worked 8hrs of

Is this Full-time Inspection? ☒ Yes ☐ No

Are Inspection Days Complete? ☐ Yes ☒ No

Project Name: Pinelands Reg High School

Location: Eggharbor TWP NJ

Roof Designation: 1-2-9-10

Weather: 78*

Owner Rep: Robert Sannino

Telephone: 856-457-5998

Email:

Present at Site:

Start Time: 6:00 am Stop Time: 2:00 pm

CONTRACTOR INFORMATION:

Name: Mike Kobithen Rofing

Contract: Alex Wagner

Foreman: Bob Law

Crew Size: 18

Office Telephone: 215-533-3123

Other: 484-716-1620

Rep: Ed Broderick

ROOFING SYSTEM INFORMATION SPEC

Preparation: scrape & clean ☐

Deck Type: metal ☐

Priming: ☐

Wood Blocking: p/t ☐

Cant: Vapor Retarder: ☐

Insulation Type: ISO Thickness: 5' ☐

Attachment: mechanical ☐

Send Layer Type: fiber Thickness: 1/2' ☐

Attachment: hot ☐

Daily Waterstop: asphalt ☐

Roof System: Powerply ☐

Flashings: mb ☐

Perimeter mb ☐

Walls: mb ☐

Curbs: mb ☐

Pitch Pans: ☐

Tie-ins: ☐

Interply Matl. Rate: 2.5 gals/sq ☐

Flood Coat: gals/sq ☐

Kettle Temp: at 10:00 a.m. ☐

Kettle Temp: at 12:00 p.m. ☐

Daily activity and General Notes:
--

roof 1 Working on setting base sheet Spoke with crew about keeping roof neat and clean

roof 2 Working on heat welding of laps and seams

roof 9 Heat welding perimeter seams for flashing to be installed

roof 10 Scrapped and cleaned all loose debris from roof Repaired minor defects in base sheet Working on setting powerlpy cap sheet

Contractor Signature:



Contractor name (printed): Bob Law

WTI Tech Inspector: Harry VanSciver

Please note that your safety coordinator should review safety requirements and procedures with the foreman and crew on this project. This is a contractor responsibility and should be reinforced regularly. Tremco in not, however qualified to provide assistance or advice in this area.

Please email this form to your WTI General Services Project Administrator, Sales Rep, Owner and Contractor immediately upon completion.