

BLOCK 670 LOT 4 QUALIFICATION CODE _____ ADDRESS (SITE) 2770 Hooper Ave PERMIT NO. 18-2236



CONSTRUCTION PERMIT APPLICATION

Applicant Completes: Sections I, II, III (optional), IV, VI, and VII

C18-002279

I. IDENTIFICATION

1. Proposed Work Site at: 2770 Hooper Ave, Brick, NJ.
2. Name of Owner in Fee: Cielito Lindo, LLC
Tel. (932) 337-3388 e-mail _____
Address 609 North Lake Shore Drive Brick NJ 08723
3. Ownership in Fee: Public Private
4. Principal Contractor: JASHA Home Improvement Tel. (973) 445-4083
Address 57 Quebec Ave Apt # 2 e-mail _____
Flemington New Jersey 07911
License No. OR, if new home, Builder Reg. No. _____ Exp. Date _____
Home Improvement Contractor Registration No. or Exemption Reason (if applicable) 13440687000
Federal Emp. ID No. _____ FAX: (____) _____
5. Architect or Engineer Architectura Varela Contact Vincent Varela
Address 584 Main Ave, Passaic, NJ e-mail _____
Tel. (____) _____ FAX: (____) _____
6. Responsible Person in Charge once Work has Begun Bernardo J. Figueroa
Tel. (973) 445-4083 FAX: (____) _____

V. FEE SUMMARY (for office use only)

1. Building	\$ <u>1000</u> - ✓	Update	Update	40
2. Electrical	<u>245</u> - ✓			✓ 150
3. Plumbing	<u>460</u> - ✓			✓ 116
4. Fire Protection	<u>866</u> - ✓	<u>116</u> - ✓	<u>140</u> - ✓	170
5. Elevator Devices				
6. Subtotal				
7. Less 20% for State Plan Review \$				
8. Subtotal	\$			
9. State Permit Surcharge Fee	<u>62</u> -	<u>5</u> -	<u>11</u> -	3
10. Subtotal	<u>75</u> -			
11. Cert. of Occupancy	<u>150</u>			
12. Other				
13. TOTAL	<u>\$2865</u> -	<u>122</u>	<u>151</u> -	<u>173</u> - <u>272</u>

VI. BUILDING/SITE CHARACTERISTICS

1. Number of Stories	<u>one</u>	(office use only)	<u>4E</u>
2. Height of Structure		ft.	<u>150 ft</u>
3. Area - Largest Floor		sq. ft.	<u>150 ft</u>
4. New Building Area		sq. ft.	
5. Volume of New Structure		cu. ft.	<u>2</u>
6. Max. Live Load			<u>150</u>
7. Max. Occupancy Load	<u>88</u>		<u>152</u>
8. If Industrialized Building: State Approved		HUD	
9. Total Land Area Disturbed		sq. ft.	
10. Flood Hazard Zone			
11. Base Flood Elevation		ft.	
12. Wetlands	yes	no	

IIa. PROPOSED WORK

- ☒ Minor Work ☐ New Building ☐ Addition ☐ Demolition
☐ Repair ☐ Alteration ☐ Renovation ☐ Reconstruction
☐ Asbestos Abat. Subch. 8 ☐ Lead Hazard Abatement ☐ Radon Remediation ☐ Annual Permit

IIb. SUBCODES

(Check all that apply)

- ☒ Building
☒ Electrical
☒ Plumbing
☒ Fire Protection
☐ Elevator

FOR OFFICE USE ONLY (Optional)

Est. Cost	Plans Rec'd by	Date Rec'd	Rejection Date	Approval Date	Re-viewer	Resubmission Dates Approval	Rejection	Re-viewer
<u>26 000</u>	<u>MD</u>			<u>08/06/18</u>	<u>REV</u>			
<u>5 500</u>	<u>6/15/18</u>			<u>7/10/18</u>	<u>PJ</u>			
<u>6 500</u>				<u>7/18/18</u>	<u>AB</u>			
<u>5670</u>			<u>7/18/18</u>		<u>DA</u>	<u>8/13/18</u>		<u>11</u>
	<u>Eng Exempt</u>			<u>6/27/18</u>	<u>EE</u>			

TOTAL COST 43,670.

VII. DESCRIPTION OF BUILDING USE

A. RESIDENTIAL (primary use)

1. State Specific Use: _____
2. Use Group, Proposed: _____
3. Change in Use Group, Indicate Present: _____
4. No. of dwelling units: Total Units Income-restricted
Gained, Sale _____
Gained, Rental _____
Lost, Sale _____
Lost, Rental _____

B. NON-RESIDENTIAL (primary use)

1. State Specific Use: 12 Rest.
2. Use Group, Proposed: 16C1
3. Change in Use Group, Indicate Present: _____

C. MIXED USE - List secondary use(s): A2

- D. Construct. Classification: Present _____
Proposed _____

III. PLAN REVIEW (optional)

DO YOU WANT:

1. ☐ Partial Releases
2. ☐ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

1. ☐ Elevators/Escalators/Lifts/
Dumbwaiters/Moving Walks
2. ☐ High Pressure Boilers
3. ☐ Pressure Vessels
4. ☐ Refrigeration Systems
5. ☐ Cross-Connections/Backflow Preventers
6. ☐ Hazardous Uses/Places of Assembly
7. ☐ Sprinklers/Standpipes
8. ☐ Smoke Control Systems in Open Wells
9. ☐ Underground Storage Tanks
10. ☐ Swimming Pools, Spas and Hot Tubs
11. ☐ LPGas Tanks
12. ☐ Fire Alarm

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

- A. ☐ I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision, in accordance with all applicable laws; and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING, AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

- B. ☐ I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(f)1.ix:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or, 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or, 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

- C. ☐ I further certify that I will perform or supervise the following work:

C.1. ☐ Building C.2. ☐ Fire Protection

I further certify that I will perform the following work:

C.3. ☐ Electrical C.4. ☐ Plumbing

- D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION (to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(d): the proposed work is authorized by the owner in fee; and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

☒ Check if contractor.


Agent Name Joshua Home Improvement LLC

Address 59 Quebec Ave Irvington NJ 07111

Telephone (973) 445 4083

Signature [Signature]

- III. ☐ LEAD HAZARD ABATEMENT: Include Homeowner or Building Owner Affidavit as per N.J.A.C. 5:17.



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 07/31/2019
Control Number C-18-002279
Permit Number 18-2236
Permit Issue Date 08/14/2018
Certificate Number 18-2236

Certificate

Construction Code Division
(Certificate of Occupancy)

Identification

Work Site Location: 2770 HOOPER AVE. Brick Township, NJ 08723 Block: 670 Lot: 4 Qual: _____
Owner in Fee: KENNEDY MALL ASSOCIATES
Owner Address: 641 SHUNPIKE RD. CHATHAM NJ 07928
Telephone: (732) 337-3388
Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Telephone: (973) 445-4083 Fax: _____
License Number or Builders Registration Number: _____ Federal Emp. Number: _____

Home Warranty Number: _____

Type of Warranty Plan: ☐ State ☐ Private

Use Group: A-2 Construction Classification: _____

Maximum Live Load: 0 Maximum Occupancy Load: 88

Description of Work/Use: TENANT FIT UP -- CIELITO LINDO

Certificate Comments:

☒ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☐ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:

This certificate has an expiration date of:

Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

- ☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

- ☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (years); see file


☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☐ **Temporary Certificate of Occupancy**

The following conditions must be met no later than: or the owner will be subject to fine or order to vacate: This certificate has an expiration date of:

Conditions to be met:



Construction Official

Fee: \$150.00
Check Number: 1139
Collected By: Christopher Winters



OFFICE USE ONLY

[illegible]

OFFICE DATE RECEIVED: _____

VIII. PRIOR APPROVALS CHECKLIST (office use only)	LOCAL APPROVAL		COUNTY APPROVAL		REGIONAL APPROVAL		STATE APPROVAL		COMMENTS
	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	
☐ Zoning Officer									
☐ Planning Board									
☐ Zoning Board									
☐ Sewer Authority									
☐ Water Authority									
☐ Police Department									
☐ Health Department									
☐ Soil Conservation									
☐ N.J. Department of Community Affairs									
☐ N.J. Department of Transportation									
☐ N.J. Department of Environmental Protection									
☐ Utility Dig No.									
☐									
☐									

IX. SUBCODES AND SPECIAL REGULATIONS APPLICABLE (office use only—optional)

Name of Code & Edition		Name of Code & Edition		Other	
Building	_____	Energy	_____	_____	
Electrical	_____	Barrier Free	_____	_____	
Plumbing	_____	Flood Hazard	_____	_____	
Fire Protection	_____	As Built Elevation Cert.	_____	_____	
Mechanical	_____	Other	_____	_____	

X. CERTIFICATES ISSUED (office use only)		DATE ISSUED	DATE EXPIRED	DATE REISSUED	DATE EXPIRED
☐ Temporary Certificate of Occupancy	No. _____	_____	_____	_____	_____
☐ Temporary Certificate of Compliance	No. _____	_____	_____	_____	_____
☐ Continued Certificate of Occupancy	No. _____	_____	_____	_____	_____
☐ Certificate of Compliance	No. _____	_____	_____	_____	_____
☐ Certificate of Occupancy	No. _____	_____	_____	_____	_____
☐ Certificate of Approval	No. _____	_____	_____	_____	_____
☐ Lead Abatement Clearance Certificate	No. _____	_____	_____	_____	_____



APPLICATION FOR CERTIFICATE

Date Received 06/19/2018
Date Permit Issued 08/14/2018
Control # C-18-002279
Permit # 18-2236
Date Issued

IDENTIFICATION

Block 670 Lot 4 Qualifier _____
Work Site Location 2770 HOOPER AVE. Brick Township, NJ 08723 Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Owner in Fee KENNEDY MALL ASSOCIATES Telephone (973) 445-4083
641 SHUNPIKE RD. CHATHAM NJ 07928 Lic. No. or Bldrs. Reg. No. _____
Telephone (732) 337-3388 Federal Employee No. _____

ACTION

- ☒ CERTIFICATE OF OCCUPANCY
☐ CERTIFICATE OF CONTINUED OCCUPANCY
☐ LEAD HAZARD ABATEMENT CERTIFICATE OF CLEARANCE
☐ TEMPORARY CERTIFICATE OF OCCUPANCY

USE GROUP A-3 Previous A-2 Current

FINAL COST OF CONSTRUCTION: \$ 33000

(Include value of any new structure, all on-site improvements, built-in furnishings and fixtures and all the integral equipment exclusive of process or manufacturing equipment.)

A set of "As Built" or amended drawings is required if the building or structure deviates from the approved plans filed with the construction permit. Use space below to describe any deviations from approved plans:

If you are requesting a Temporary Certificate of Occupancy, please explain why in the space below.

DESCRIPTION OF WORK/USE:

Alteration TENANT FIT UP - CIELITO LINDO

I hereby attest that to the best of my knowledge, the completed project meets the conditions of construction permit and all prior approvals, and all work has been completed substantially in accordance with the code and with those portions of the plans and specifications controlled by the code, with any substantial deviations noted. Incomplete items listed on a Temporary Certificate of Occupancy will be complete by the date on the

SIGNED: _____

Owner/Agent

☐ OWNER

☒ AGENT

2770 Hooper Ave → Cielito Lindo

TOWNSHIP OF BRICK
DEPARTMENT OF INSPECTIONS

OCCUPANCY

OCCUPANT LOAD	<u>88</u>	
LIVE LOAD	<u></u>	P. S. F.
FIRE GRADING	<u></u>	HOURS
USE GROUP	<u>A-2</u>	



Tenant fit-ups / Commercial Renovations

Certificate requirements

[print](#)
[reset defaults](#)
[check all](#)
[complete](#)

Tenant fit-ups / Commercial Renovations**UCC Requirements**

Approved Final Building Inspection	comment	☒	☐
Approved Final Electrical Inspection	comment	☒	☐
Approved Final Plumbing Inspection	comment	☒	☐
Approved Final Fire Inspection	comment	☒	☐
Approved Final Elevator Inspection (If Applicable)	comment	☐	☒

Prior Approvals

Approval from the BTMUA (732) 458-7000	comment	☐	☐
emailed MUA on 7/23/19 MFF ok per MUA on 7/31/19 MFF			
Approval from the Division of Engineering (If Applicable)	comment	☐	☒
Final Ocean County Soil Conservation 714 Lacey Rd. Forked River (609) 971-7002 (If Applicable)	comment	☐	☒
Affordable Housing Approval (If Applicable)	comment	☐	☒
Signed Certificate of Occupancy Application	comment	☐	☐
All Updates Have Been Approved	comment	☒	☐

This checklist has been given to: [\(edit\)](#)

12/10/18, FRAME INSP'N Rej

Framing not done as per plans.

Permit Update For Revision req'd.

6/24/19 AM Alog - see correction notes.

COMMERCIAL

2/12/1961. From. Road to Brack wall's every 4' kishka and wobbles.

Road to Dr. Richards.

Brick Township

401 Chambers Bridge Road
Brick, NJ 08723
732-262-1030

CORRECTION NOTICE

ADDRESS 2770 Hooper Ave

PERMIT NUMBER 18-2236 BLOCK _____ LOT _____

OWNER Film

Upon inspection, violations of the ☒ Building ☐ Plumbing ☐ Electric ☐ Fire Code
were in evidence and the following orders are hereby issued for their correction:

- ① Slipping Hazard Front Door where cement steps
- ② Front and Back Door Emergency Release not working
- ③ Removal of Back Door. Door need to check and get
Back to owner, maximum 31" opened width
- ④ ADA Bathroom Bars need to be secured

PLEASE CALL FOR INSPECTION WHEN CORRECTIONS HAVE BEEN COMPLETED. ACCEPTANCE AND
APPROVAL BY AN INSPECTOR OF THIS DEPARTMENT IS REQUIRED.

DATE 6/24/19 INSPECTOR [Signature]



ELECTRICAL SUBCODE TECHNICAL SECTION



"CIELITO LINDO"

8/14/18

Date Received
Control #
Date Issued
Permit #

18-2236

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____

Work Site Location 2770 Hooper Ave

Owner in Fee: Cielito Lindo, LLC

Tel. 732 337 3388 e-mail _____

Address 609 North Lake Shore Drive Brick NJ.

Contractor: Santana Electric Tel. (973) 725-2515

Address 223 59th street apt. 2 e-mail _____

West New York NJ

Contractor License No. 8462A Exp. Date 03/31/2021

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 10-658034 FAX: _____

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

[] Pole/Pad # _____ [] Temporary [] Other _____

Building Occupied as Restaurant Utility Co. _____

Est. Cost of Elec. Work \$ 5,500

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Failure	Approval Initial
[] No Plans Required		Rough			
[] Partial - Underslab Utilities Approved		Barrier-Free			
Date: _____ Approved by: _____		Trench			
[] Electric Plans Approved		Temp. Serv.			
Date: <u>7/19/18</u> Approved by: <u>PJC</u>		Constr. Serv.			
Joint Plan Review Required:		TCO			
[] Bldg. [] Plumb. [] Fire [] Elev.		Other			
SUBCODE APPROVAL for PERMIT		Service			
Date: <u>7/19/18</u>		Final			
Approved by: <u>PJC</u>		Barrier-Free			
SUBCODE APPROVAL for CERTIFICATE		Temp. Cut-in-Card Date Issued			
[] CO [] CGO [] CA		Final Cut-in-Card Date Issued			
Date: <u>6/24/19</u>		Annual Pool Inspection			
Approved by: <u>PJC</u>		Date of Grounding and Bonding Certification			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: Freddy Izquierdo

Print name here: Freddy Izquierdo

☒ Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: Tenant Fit out for

QTY	SIZE	ITEMS	FEE (Office Use Only)
<u>27</u>		Lighting Fixtures	
<u>56</u>		Receptacles	
<u>19</u>		Switches	
<u>6</u>		Detectors <u>Smoke + Heat</u>	
		Light Poles	
		Motors—Fract. HP	
		Emergency & Exit Lights	
		Communications Points	
		Alarm Devices/F.A.C. Panel	
<u>103</u>		TOTAL NUMBERS	
		Pool Permit/with UW Lights	
		Storable Pool/Spa/Hot Tub	
		KW Elec. Range/Receptacle	
		KW Oven/Surface Unit	
		KW Elec. Water Heater	
		KW Elec. Dryer/Receptacle	
		KW Dishwasher	
		HP Garbage Disposal	
		KW Central A/C Unit	
		HP/KW Space Heater/Air Handler	
		KW Baseboard Heat	
		HP Motors 1/+ HP	
		KW Transformer/Generator	
		AMP Service	
		AMP Subpanels	
		AMP Motor Control Center	
		KW Elec. Sign/Outline Light	

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$

CONTINUED



ELECTRICAL SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 070 Lot 4 Qualification Code _____
Work Site Location 2770 HOOPER AVE, BRICK, NJ 08723
Cicilio Lino (RESTAURANT)
Owner in Fee: Cicilio Lino (RESTAURANT)
Tel. 973 445-4083 e-mail NA
Address 59 Duane Ave, BRUNTON NJ 07111
Contractor: APA Protective Systems Inc Tel. 732 673-0207
Address 961 Joyce Kilmer Ave, NORTH BRUNSWICK, NJ 08902 e-mail JMAMAR@CAPR.COM
Contractor License No. NA Exp. Date NA
Home Improvement Contractor Registration No. or Exemption Reason (if applicable): NA
Federal Emp. ID No. 13-1805-005 FAX: 732 846-5272

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____
[] Pole/Pad # _____ [] Temporary [] Other _____
Building Occupied as _____ Utility Co. _____
Est. Cost of Elec. Work \$ 300.

JOB SUMMARY (Office Use Only)

PLAN REVIEW

[] No Plans Required

[] Partial - Underslab Utilities Approved

Date: _____ Approved by: _____

[X] Electric Plans Approved SPECS

Date: 11/26/18 Approved by: AK

Joint Plan Review Required:

[] Bldg. [] Plumb. [] Fire. [] Elev.

SUBCODE APPROVAL for PERMIT

Date: 11/26/18

Approved by: PO

SUBCODE APPROVAL for CERTIFICATE

[] CO [] CCO [] CA

Date: 6/24/19

Approved by: AK

INSPECTIONS

Type:

Rough

Barrier-Free

Trench

Temp. Serv.

Constr. Serv.

TCO

Other

Service

Final

Barrier-Free

Temp. Cut-in-Card Date Issued

Final Cut-in-Card Date Issued

Annual Pool Inspection

Date of Grounding and Bonding

Certification

Dates (Month/Day)

Failure Failure Approval Initial

12-4-18 mm 1-16-19 mm

Not Ready 12-4-18 mm

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: Jim Mamar

Print name here: Jim Mamar

[] Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr'r ☒ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: INSTALLATION OF NEW STROBE LIGHTS, CO DETECTORS
Monitor Kitchen Hood System + ~~CO DETECTORS~~ - CONNECT

QTY.	SIZE	ITEMS	FEE (Office Use Only)
_____	_____	Lighting Fixtures	_____
_____	_____	Receptacles	_____
_____	_____	Switches	_____
_____	_____	Detectors	_____
_____	_____	Light Poles	_____
_____	_____	Motors—Fract. HP	_____
_____	_____	Emergency & Exit Lights	_____
_____	_____	Communications Points	_____
_____	_____	Alarm Devices/F.A.C. Panel	_____
_____	_____	TOTAL NUMBERS	_____
_____	_____	Pool Permit/with UW Lights	_____
_____	_____	Storable Pool/Spa/Hot Tub	_____
_____	_____	KW Elec. Range/Receptacle	_____
_____	_____	KW Oven/Surface Unit	_____
_____	_____	KW Elec. Water Heater	_____
_____	_____	KW Elec. Dryer/Receptacle	_____
_____	_____	KW Dishwasher	_____
_____	_____	HP Garbage Disposal	_____
_____	_____	KW Central A/C Unit	_____
_____	_____	HP/KW Space Heater/Air Handler	_____
_____	_____	KW Baseboard Heat	_____
_____	_____	HP Motors 1/+ HP	_____
_____	_____	KW Transformer/Generator	_____
_____	_____	AMP Service	_____
_____	_____	AMP Subpanels	_____
_____	_____	AMP Motor Control Center	_____
_____	_____	KW Elec. Sign/Outline Light	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

COMMERCIAL

COWELCMT



PLUMBING SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____
Work Site Location 2270 Hoopes ave Brick township N.J. 08723

Owner in Fee: Kennedy MAIL ASSOCIATES.

Tel. (732) 337-3388 e-mail _____

Address 641 ShonPike Rd Chadham NY. 07928.

Contractor: Amedio Pagano Tel. (201) 956-0431

Address 505 W Broadway e-mail _____
Paterson, NJ 07502

Contractor License No. 5327 Exp. Date 6/30/19

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. 154247031 FAX: (____) _____

B. PLUMBING CHARACTERISTICS

Use Group Present _____ Proposed _____

Building Sewer Size 4" Public Sewer _____ Private Septic _____

Water Service Size 3/4" Public Water _____ Private Well _____

Est. Cost of Plumbing Work \$ 900.

JOB SUMMARY (Office Use Only)	
PLAN REVIEW	
☐ No Plans Required	
☐ Partial Underslab Utilities Approved	
Date: _____	Approved by: _____
☒ Plumbing Plans Approved	
Date: <u>7-3-19</u>	Approved by: <u>[Signature]</u>
Joint Plan Review Required: ☐	
☐ Bldg. ☐ Elec. ☐ Fire. ☐ Elev.	
SUBCODE APPROVAL for PERMIT	
Date: <u>7-3-19</u>	Approved by: <u>[Signature]</u>
SUBCODE APPROVAL for CERTIFICATE	
☐ CO ☐ CCO ☐ CA	
Date: <u>7-24-19</u>	Approved by: <u>[Signature]</u>

INSPECTIONS	Dates (Month/Day)			
	Failure	Failure	Approval	Initial
Type				
Slab				
Rough				
Water				
Sewer				
Fixtures				
Gas Equipment				
Gas Piping				
LPGas Tank				
Fuel Oil Piping				
Solar				
TCO				
Final	<u>7-17-19</u>		<u>7-22-19</u>	<u>[Signature]</u>

up date Permit #
18-2236.

Date Received
Control #

7/12/19

Date Issued
Permit #

18-2236 + F

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: [Signature]

Print name here: _____

☒ Licensed Plumbing Contractor ☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK installation of Dishwasher and Power Vent Instant water Heater. up date.

QTY.	FIXTURE/EQUIPMENT	FEE (Office Use Only)
_____	Water Closet	\$ _____
_____	Urinal/Bidet	_____
_____	Bath Tub	_____
_____	Lavatory	_____
_____	Shower	_____
_____	Floor Drain	_____
_____	Sink	_____
<u>X</u>	Dishwasher - <u>on original</u>	_____
_____	Drinking Fountain	_____
_____	Washing Machine	_____
_____	Hose Bibb	_____
<u>1</u>	Water Heater	_____
_____	Fuel Oil Piping	_____
_____	Gas Piping	_____
_____	LPGas Tank	_____
_____	Steam Boiler	_____
_____	Hot Water Boiler	_____
_____	Sewer Pump	_____
_____	Interceptor/Separator	_____
_____	Backflow Preventer	_____
_____	Greasetrap	_____
_____	Sewer Connection	_____
_____	Water Service Connection	_____
_____	Stacks	_____
_____	Other	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

7-17-19 12
Hanger on Exast.
prep 51015-12

longhorn





PLUMBING SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____
 Work Site Location 2770 Hooper Ave Brick, NJ
 Owner in Fee: Helito Lindo, LLC
 Tel. 732 337-3388 e-mail _____
 Address 609 North Lake Shore Drive Brick NJ
 Contractor: Amedeo Pagano Tel. (973) 473-2777
 Address 505 W Broadway Paterson NJ e-mail _____

Contractor License No. 5327 Exp. Date 06/30/2019
 Home Improvement Contractor Registration No. or Exemption Reason _____
 Federal Emp. ID No. 154247031 FAX: (973) 473-2778

B. PLUMBING CHARACTERISTICS

Use Group Present Proposed _____
 Building Sewer Size 4" Public Sewer _____ Private Septic _____
 Water Service Size _____ Public Water _____ Private Well _____
 Est. Cost of Plumbing Work \$ 61500

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS			
		Dates (Month/Day)			
		Failure	Failure	Approval	Initial
☐ No Plans Required	Type:				
☐ Partial -Underslab Utilities Approved	Slab	<u>11-14-18</u>	<u>11-20-18</u>	<u>11-30-18</u>	<u>mm</u>
Date: _____ Approved by: _____	Rough	<u>11-14-18</u>	<u>11-20-18</u>	<u>11-30-18</u>	<u>mm</u>
☐ Plumbing Plans Approved	Water				
Date: _____ Approved by: _____	Sewer				
Joint Plan Review Required:	Fixtures				
☐ Bldg. ☐ Elec. ☐ Fire. ☐ Elev.	Gas Equipment				
SUBCODE APPROVAL for PERMIT	Gas Piping			<u>11-14-18</u>	<u>mm</u>
Date: <u>7-18-19</u>	LPGas Tank				
Approved by: _____	Fuel Oil Piping				
SUBCODE APPROVAL for CERTIFICATE	Solar				
☐ CO ☐ CCO ☐ CA	TCO	<u>6-24-19</u>	<u>7-17-19</u>	<u>7-22-19</u>	<u>mm</u>
Date: _____	Final				
Approved by: _____					

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: Amedeo Pagano
 Print name here: Amedeo Pagano

☒ Licensed Contractor ☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK Tenant fit out for a Restaurant.

QTY.	FIXTURE/EQUIPMENT	FEE (Office Use Only)
_____	Water Closet	\$ _____
_____	Urinal/Bidet	_____
_____	Bath Tub	_____
_____	Lavatory	_____
_____	Shower	_____
<u>2</u>	Floor Drain	_____
<u>1</u>	Sink	_____
_____	Dishwasher	_____
_____	Drinking Fountain	_____
_____	Washing Machine	_____
_____	Hose Bibb	_____
_____	Water Heater	_____
<u>6</u>	Fuel Oil Piping	_____
_____	Gas Piping	_____
_____	LPGas Tank	_____
_____	Steam Boiler	_____
_____	Hot Water Boiler	_____
_____	Sewer Pump	_____
<u>1</u>	Interceptor/Separator	_____
_____	Backflow Preventer	_____
<u>1</u>	Greasetrap	_____
_____	Sewer Connection	_____
_____	Water Service Connection	_____
_____	Stacks	_____
_____	Other	_____

COMMERCIAL

Administrative Surcharge \$ _____
 Minimum Fee \$ _____
 State Permit Surcharge Fee \$ _____
 TOTAL FEE \$ _____

Date Received 8/14/18
 Control # _____
 Date Issued 18-2236
 Permit # _____

11-14-18 Wm

Test Piping DW
Vents backpitching
Grease Trap outlet Reduced
No Flow Control on Grease Trap

11-21-18 Wm

Same as Above Not To Code
Called Plumbing Contractor from Job Told Him To
Come To Job & Connect.

6-24-19

Hand wash & LAUS 110° or Less

update Dishwasher & water Heater

Run 3" Trapped Line from DW to 3" sanitary vent within 8'

Run Rinse from 3 Bay sink to Indirects

7-17-19

run sink prep to screened IDW without Trap

Vacuum Breaker on Hose bib

Hangar on with Exhaust



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____
Work Site Location 2770 HOODEAVE, BRICK NT 08723
Cielito Lindo Restaurant

Owner in Fee: Cielito Lindo Restaurant

Tel. (732) 445-4083 e-mail NA

Address 59 QUABECK AVE, IRVINGTON NT 07111

Contractor: APA Protective Systems Inc. Tel. (732) 673-0207

Address 961 Joyce Kilmer Ave e-mail JMARA@APA.COM

NORTH BRIDGEMAN, NT 08902

Fire Protection Equipment, NJ Div of Fire Safety Permit No. NA

Fire Protection Equipment, NJ Div of Fire Safety Installer No. NA

Fire Alarm Contractor No. P00495 Exp. Date 10/31/21

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): NA

Federal Emp. ID No. 17-1805-009 FAX: (732) 846-5272

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____ Fuel Storage Tank:

Constr. Class: Present _____ Proposed _____ Fuel Type: [] Flammable OR [] Combustible

Heating System: [] New OR [] Modification to Existing Capacity _____

OR [] Conversion OR [] Replacement Fire Alarm System: [] New OR [X] Existing

Fuel Type: [] Gas [] Oil [] Electric [] Solar Location of Panel: PEAR OF PEARL

Other _____ Fire Suppression/Standpipe System: [] New OR [] Existing

Location: _____ Location of Main Control Valve: _____

Total Cost of Fire Protection Work \$ 3275

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Approval	Initial
[] No Plans Required		Alarm System			
[] Partial -Underslab Utilities Approved		Suppression Sys.			
Date: _____ Approved by: _____		Standpipe			
[] Fire Protection Plans Approved		Fire Pump			
Date: _____ Approved by: _____		Pre-Eng. System			
Joint Plan Review Required:		Mechanical			
[] Bldg. [] Elec. [] Plumb. [] Elev.		Smoke Control			
SUBCODE APPROVAL for PERMIT		TCO			
Date: _____		Flam/Combust Tanks			
Approved by: _____		Fireplace Venting			
SUBCODE APPROVAL for CERTIFICATE		Final			
[] CO [] CCO [] CA		Other			
Date: _____					
Approved by: _____					

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: Jim Marady

Print name here: JIM MARADAY

D. TECHNICAL SITE DATA ☒ Certified Contractor [] Exempt Applicant

DESCRIPTION OF WORK: INSTALLATION OF ANATE HORN/STROBES

Water Supply Source CO Detectors + Monitor Kitchen

Method of Alarm/Suppression System Supervision CONNECT TO EXISTING PA SYSTEM

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks		\$
Alarm Systems		
[] System		
[] 110v Interconnected		
[] CO Detectors/110v		
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	1	
Supervisory Devices (i.e., tampers, low/high air)	5	
Signaling Devices (i.e., horn/strobes, bells)	24	
Other Devices <u>CO Detectors / Monitor</u>	10	
TOTAL		
Suppression Systems		
Fire Pump _____ GPM Type _____		
Dry Pipe/Alarm Valves		
Pre-action Valves		
Sprinkler Heads (Dry and Wet)		
Standpipes		
Pre-engineered Systems		
Wet Chemical		
Dry Chemical		
CO ₂ Suppression		
Foam Suppression		
FM200 Suppression		
Other		
Other Systems		
Kitchen Hood Exhaust System		
Smoke Control System		
Fuel-Fired Appliances [] Gas [] Oil [] Solid		
Fireplace Venting/Metal Chimney		
Other		

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

1/1

1/1

1/1

1/1

1/1



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

Date Issued
Permit #

8/14/18
18-2236

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 6770 Lot 4 Qualification Code _____
Work Site Location 2770 Hooper Ave
Brick, NJ
Owner in Fee: Lelito Lindo, LLC
Tel. 732 337 3388 e-mail _____
Address 609 North Lake Shore Drive Brick NJ 08723
Contractor: Santana Electric Tel. (973) 473-2777
Address 223 59th street apt #2 e-mail _____
West New York NJ

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____
Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____
Fire Alarm Contractor No. 8462A Exp. Date 03/31/2021
Home Improvement Contractor Registration No. or Exemption Reason _____
Federal Emp. ID No. 10658034 FAX: _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____ Fuel Storage Tank:
Constr. Class: Present _____ Proposed _____ Fuel Type: [] Flammable OR [] Combustible
Capacity _____
Heating System: [X] New OR [] Modification to Existing Fire Alarm System: [] New OR [] Existing
OR [] Conversion OR [] Replacement Location of Panel: _____
Fuel Type: [X] Gas [] Oil [] Electric [] Solar Fire Suppression/Standpipe System:
[] Other _____ [] New OR [] Existing
Location: _____ Location of Main Control Valve: _____

Total Cost of Fire Protection Work \$ 1,000

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)		
PLAN REVIEW		Type:	Failure	Failure	Approval	Initial
[] No Plans Required		Alarm System	_____	_____	_____	_____
[] Partial -Underslab Utilities Approved		Suppression Sys.	_____	_____	_____	_____
Date: _____ Approved by: _____		Standpipe	_____	_____	_____	_____
[X] Fire Protection Plans Approved		Fire Pump	_____	_____	_____	_____
Date: <u>8/14/18</u> Approved by: <u>[Signature]</u>		Pre-Eng. System	_____	_____	_____	_____
Joint Plan Review Required:		Mechanical	_____	_____	_____	_____
[] Bldg. [] Elec. [] Plumb. [] Elev.		Smoke Control	_____	_____	_____	_____
SUBCODE APPROVAL for PERMIT		TCO	_____	_____	_____	_____
Date: <u>8/14/18</u>		Flam/Combust Tanks	_____	_____	_____	_____
Approved by: <u>[Signature]</u>		Fireplace Venting	_____	_____	_____	_____
SUBCODE APPROVAL for CERTIFICATE		Final	_____	_____	_____	_____
[] CO [] CCO [] CA		Other	_____	_____	_____	_____
Date: <u>8/14/18</u>						
Approved by: <u>[Signature]</u>						

U.C.C. F140 (rev. 02/11)
Internet version

Applicant: When submitting this form to your Local Construction Code Enforcement Office, please provide one original plus three photocopies.

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor
sign here:

Print name here: Freddy Izquierdo

D. TECHNICAL SITE DATA

[X] Certified Contractor [] Exempt Applicant

DESCRIPTION OF WORK: Tenant fit out for a
Water Supply Source restaurant
Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems		
[] System	_____	_____
[] 110v Interconnected	_____	_____
[] CO Detectors/110v	_____	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	<u>6</u>	_____
Supervisory Devices (i.e., tampers, low/high air)	_____	_____
Signaling Devices (i.e., horn/strobes, bells)	_____	_____
Other Devices	_____	_____
TOTAL		
Suppression Systems		
Fire Pump _____ GPM Type _____	_____	_____
Dry Pipe/Alarm Valves	_____	_____
Pre-action Valves	_____	_____
Sprinkler Heads (Dry and Wet)	_____	_____
Standpipes	_____	_____
Pre-engineered Systems		
Wet Chemical	_____	_____
Dry Chemical	_____	_____
CO ₂ Suppression	_____	_____
Foam Suppression	_____	_____
FM200 Suppression	_____	_____
Other	_____	_____
Other Systems		
Kitchen Hood Exhaust System	_____	_____
Smoke Control System	_____	_____
Fuel-Fired Appliances [X] Gas [] Oil [] Solid	<u>AL</u>	_____
Fireplace Venting/Metal Chimney	_____	_____
Other	_____	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

COMMERCIAL



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Cielito Lindo A-2

*ES camp
3331x*

Date Received
Control #

8/14/18

Date Issued
Permit #

18-2236 +A

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block *670* Lot *4* Qualification Code _____
Work Site Location *2770 Hooper Ave, Brick NJ.*

Owrier in Fee: *Cielito Lindo LLC*

Tel. (*732*) *337-3388* e-mail _____

Address *609 North Lake Drive Brick NJ 08723*

Contractor: *MC FIRE PROTECTION* Tel. (*908*) *537-1030*

Address *24 BOWERY ST* e-mail *ELFANILK2AOL.COM*

HAMPTON NJ 08827

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. *P00527*

Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. *22-2543749* FAX: (*908*) *537-1031*

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: ☐ New OR ☐ Modification to Existing
OR ☐ Conversion OR ☐ Replacement

Fuel Type: ☐ Gas ☐ Oil ☐ Electric ☐ Solar
Other _____

Location: _____

Total Cost of Fire Protection Work \$ *2,820*

Fuel Storage Tank:

Fuel Type: ☐ Flammable OR ☐ Combustible
Capacity _____

Fire Alarm System: ☐ New OR ☐ Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

☐ New OR ☐ Existing

Location of Main Control Valve: _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: _____

Print name here: *NICK LONGO*

☒ Certified Contractor ☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

Water Supply Source *CITY*

Method of Alarm/Suppression System Supervision *BY OWNER*

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems		
☐ System	_____	
☐ 110v Interconnected	_____	
☐ CO Detectors/110v	_____	
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	_____	
Supervisory Devices (i.e., tampers, low/high air)	_____	
Signaling Devices (i.e., horn/strobes, bells)	_____	
Other Devices	_____	
TOTAL	_____	
Suppression Systems		
Fire Pump _____ GPM Type _____	_____	
Dry Pipe/Alarm Valves	_____	
Pre-action Valves	_____	
Sprinkler Heads (Dry and Wet)	<i>5</i>	
Standpipes	_____	
Pre-engineered Systems		
Wet Chemical	_____	
Dry Chemical	_____	
CO ₂ Suppression	_____	
Foam Suppression	_____	
FM200 Suppression	_____	
Other _____	_____	
Other Systems		
Kitchen Hood Exhaust System	_____	
Smoke Control System	_____	
Fuel-Fired Appliances ☐ Gas ☐ Oil ☐ Solid	_____	
Fireplace Venting/Metal Chimney	_____	
Other _____	_____	

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Approval	Initial
☐ No Plans Required		Alarm System	_____	_____	_____
☐ Partial -Underslab Utilities Approved		Suppression Sys.	_____	_____	_____
Date: _____ Approved by: _____		Standpipe	_____	_____	_____
☒ Fire Protection Plans Approved		Fire Pump	_____	_____	_____
Date: <i>8/14/18</i> Approved by: <i>LTU</i>		Pre-Eng. System	_____	_____	_____
Joint Plan Review Required:		Mechanical	_____	_____	_____
☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.		Smoke Control	_____	_____	_____
SUBCODE APPROVAL for PERMIT		TCO	_____	_____	_____
Date: <i>8-14</i>		Flam/Combust Tanks	_____	_____	_____
Approved by: <i>CH</i>		Fireplace Venting	_____	_____	_____
SUBCODE APPROVAL for CERTIFICATE		Final	_____	_____	_____
☐ CO ☒ LCCO ☐ CA		Other	_____	_____	_____
Date: <i>7-25-18</i>					
Approved by: <i>CH</i>					

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

Date Issued
Permit #

8/14/18
18-2236 KB

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____

Work Site Location 2770 Hoopes Ave

Brick NJ

Owner in Fee: Cielito Lindo, LLC

Tel. 732 337 3388 e-mail _____

Address 609 North Lake Drive Brick NJ 08723

Contractor: Kitchen Solutions II LLC Tel. 973 851-5867

Address 176 Arlington Ave. e-mail _____

Paterson NJ 07502

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date 08/31/2019

Home Improvement Contractor Registration No. or Exemption Reason 130H06590700

Federal Emp. ID No. 45-3841266 FAX: _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: ☐ New OR ☐ Modification to Existing
OR ☐ Conversion OR ☐ Replacement

Fuel Type: ☐ Gas ☐ Oil ☐ Electric ☐ Solar
☐ Other _____

Location: _____

Total Cost of Fire Protection Work \$ 6,000

Fuel Storage Tank:

Fuel Type: ☐ Flammable OR ☐ Combustible
Capacity _____

Fire Alarm System: ☐ New OR ☐ Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

☐ New OR ☐ Existing

Location of Main Control Valve: _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent or owner of record and am authorized to make this application.

Applicant/Contractor
sign here:

Print name here:

Javier Jimenez

D. TECHNICAL SITE DATA

☐ Certified Contractor ☐ Exempt Applicant

DESCRIPTION OF WORK: Install Exhaust Kitchen

Water Supply Source hood

Method of Alarm/Suppression System Supervision _____

Flammable/Combustible Tanks _____

Alarm Systems

☐ System

☐ 110v Interconnected

☐ CO Detectors/110v

Alarm Devices (i.e., smoke, heat, pulls,
water/flow) _____

Supervisory Devices (i.e., tampers, low/high air) _____

Signaling Devices (i.e., horn/strobes, bells) _____

Other Devices _____

TOTAL 0

Suppression Systems

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves _____

Pre-action Valves _____

Sprinkler Heads (Dry and Wet) _____

Standpipes _____

Pre-engineered Systems

Wet Chemical _____

Dry Chemical _____

CO₂ Suppression _____

Foam Suppression _____

FM200 Suppression _____

Other _____

Other Systems

Kitchen Hood Exhaust System 1

Smoke Control System _____

Fuel-Fired Appliances ☐ Gas ☐ Oil ☐ Solid _____

Fireplace Venting/Metal Chimney _____

Other _____

NUMBER

FEE (Office Use Only)

\$ _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW

☐ No Plans Required

☐ Partial -Underslab Utilities Approved

Date: _____ Approved by: _____

☒ Fire Protection Plans Approved

Date: 8/14/18 Approved by: [Signature]

Joint Plan Review Required:

☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.

SUBCODE APPROVAL FOR PERMIT

Date: 8-14-18

Approved by: [Signature]

SUBCODE APPROVAL FOR CERTIFICATE

☐ CO ☐ CCO ☐ CA

Date: 8-14-18

Approved by: [Signature]

INSPECTIONS

Type: Failure. Failure Approval Initial

Alarm System _____

Suppression Sys. _____

Standpipe _____

Fire Pump _____

Pre-Eng. System _____

Mechanical _____

Smoke Control _____

TCO _____

Flam/Combust Tanks _____

Fireplace Venting _____

Final _____

Other _____

Dates (Month/Day)

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



1/2

0.2



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

8/14/18

Date Issued
Permit #

18-2236 + C

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____

Work Site Location 2770 Hooper Ave

Brick NJ

Owner in Fee: Cielito Lindo LLC

Tel. 732 337 3388 e-mail _____

Address 609 North Lake drive Brick NJ 08723

Contractor: SEIK CITY INC LLC Municipality _____ Tel. _____ zip code _____

Address 95 160 Pkll e-mail _____

PATERSON N.J. 076509

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. PD1413 Date 10/20/19

Home Improvement Contractor Registration No. or Exemption Re _____

Federal Emp. ID No. 454413221 973 225 9496

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present B Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: ☐ New OR ☐ Modification to Existing
OR ☐ Conversion OR ☐ Replacement

Fuel Type: ☐ Gas ☐ Oil ☐ Electric ☐ Solar
☐ Other _____

Location: _____

Total Cost of Fire Protection Work \$ 1800

Fuel Storage Tank:

Fuel Type: ☐ Flammable OR ☐ Combustible
Capacity _____

Fire Alarm System: ☐ New OR ☐ Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

☒ New OR ☐ Existing

Location of Main Control Valve: _____

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Failure	Approval Initial
☐ No Plans Required		Alarm System	_____	_____	_____
☐ Partial -Underslab Utilities Approved		Suppression Sys.	_____	_____	_____
Date: _____ Approved by: _____		Standpipe	_____	_____	_____
☒ Fire Protection Plans Approved		Fire Pump	_____	_____	_____
Date: <u>8/8/18</u> Approved by: <u>[Signature]</u>		Pre-Eng. System	_____	_____	_____
Joint Plan Review Required:		Mechanical	_____	_____	_____
☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.		Smoke Control	_____	_____	_____
SUBCODE APPROVAL to PERMIT		TCO	_____	_____	_____
Date: <u>8-9-18</u>		Flam/Combust Tanks	_____	_____	_____
Approved by: <u>[Signature]</u>		Fireplace Venting	_____	_____	_____
SUBCODE APPROVAL for CERTIFICATE		Final	_____	_____	_____
☐ CO ☐ CCO ☐ CA		Other	_____	_____	_____
Date: <u>2-28-19</u>					
Approved by: <u>[Signature]</u>					

U.C.C. F140 (rev. 02/11) Internet version
Applicant: When submitting this form to your Local Construction Code Enforcement Office, please provide one original plus three photocopies.

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: [Signature]

Print name here: Adrian Hernandez

D. TECHNICAL SITE DATA

☐ Certified Contractor ☐ Exempt Applicant

DESCRIPTION OF WORK: Install fire system

Water Supply Source _____

Method of Alarm/Suppression System Supervision _____

Flammable/Combustible Tanks _____

Alarm Systems

☐ System

☐ 110v Interconnected

☐ CO Detectors/110v

Alarm Devices (i.e., smoke, heat, pulls, water/flow) _____

Supervisory Devices (i.e., tampers, low/high air) _____

Signaling Devices (i.e., horn/strobes, bells) _____

Other Devices _____

TOTAL

Suppression Systems

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves _____

Pre-action Valves _____

Sprinkler Heads (Dry and Wet) _____

Standpipes _____

Pre-engineered Systems

Wet Chemical _____

Dry Chemical _____

CO₂ Suppression _____

Foam Suppression _____

FM200 Suppression _____

Other _____

Other Systems

Kitchen Hood Exhaust System _____

Smoke Control System _____

Fuel-Fired Appliances ☐ Gas ☐ Oil ☐ Solid _____

Fireplace Venting/Metal Chimney _____

Other _____

NUMBER FEE (Office Use Only)

\$ _____

CO detectors
As per letter


COMMERCIAL

Administrative Surcharge \$ _____

Minimum Fee \$ _____

State Permit Surcharge Fee \$ _____

TOTAL FEE \$ _____



1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

101

102



LETTER

Vicente Varela Jr., RA NCARB
July 24, 2018

Re: **Proposed Alterations**
2770 Hooper Ave.
Brick, NJ

Dear Building Official, Rick Orlando,

This letter is to revise the current drawings for Cielito Lindo, 2770 Hooper Ave. with the following note: "The G.C. is to provide proper Carbon Monoxide detection as per; Department of Community Affairs Bulletin 2017-01". Please find the bulletin attached. I have sent the G.C a copy of the bulletin. Thanks for bringing the update to my attention.

If you have any questions or comments please feel free to contact me, so they may be addressed. Thank you.

Sincerely,

Vicente Varela Jr., RA NCARB
Arquitectura Varela Architecture & Design, LLC
NJ License No. 21A101988700
NY License No. 037417

Faxed to: 732-262-2941

1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100



BULLETIN: 2017-1

SUBJECT: Carbon Monoxide Detection Installation - All Use Groups

REFERENCE: N.J.A.C. 5:70-4.3(a), N. J. A. C. 5:70-4.9(d)
and N.J.A.C 5:70-4.19(d)

ISSUE DATE: December 12, 2017

This Bulletin supersedes Bulletin 2003-3.

This document is being issued to provide guidance on the installation of carbon monoxide (CO) detection under the Uniform Fire Code (UFC). Provisions for the installation of CO detection were first introduced in the UFC in 2003 for use groups R-1, R-2, R-3, R-4 and I-1. Effective September 3, 2017, the requirement to have CO detection installed in buildings that have fuel-fired equipment or attached garages (other than garages that meet the definition of an open parking structure) has been extended to all buildings. There have been questions about how the new rules should be applied.

Relationship to the Uniform Construction Code:

The Uniform Construction Code (UCC) has contained requirements for Carbon Monoxide detection in use groups R-1, R-2, R-3, R-4 and I-1 since 1999. Recent amendments to the UCC have paralleled the changes to the UFC in terms of scope. In other words, all use groups are now required to have CO detection where there is fuel-fired equipment or an attached garage that would not qualify as an open parking structure. However, the locations where CO detection is required under the UCC do not match the locations in the UFC exactly. This creates a question about how the UFC requirements apply to buildings that were approved under the Uniform Construction Code with CO detection provided.

The Korman Parks Law (P.L. 2015, c. 146), which is the basis for the June 2017 rule adoption of the CO detection requirements in the Uniform Fire Code and Uniform Construction Code, contains a provision that states that buildings that met the 1999 CO detector law do not need to meet the UFC requirements under the Korman Parks Law. This means that buildings of

- (2) In a common area such as a hall or corridor on the floor that the fuel-burning appliance is located and in any common area that is within two floors above or within two floors below that floor.
- (3) In the vicinity of any shaft such as a stair tower, ventilation shaft or elevator shaft on the level of the fuel-burning appliance.

Option 3. The owner can elect to provide a monitored CO system, in which case detectors are only required in rooms where a fuel-burning appliance is located or in the room(s) adjacent to the attached garage.

The term “in the vicinity of” is used but not defined. The code requires the detection to be located in the vicinity of sleeping areas (4.9(d)2) and also, when using a building coverage system that monitors common areas, the code requires detection in the vicinity of shafts (4.9(d)2i(3)(B)). In the context of bedrooms, the intent is to alert occupants of a possible hazardous condition in the area outside the bedrooms before the hazard enters those rooms. In the context of being in the vicinity of the air shafts, the detection must be positioned so that it will detect CO as it is being drawn into the shaft. The appendix to NFPA 720 describes in the vicinity of as within 10 feet.

For all other use groups:

Protection at the source - Carbon monoxide detection is required to be installed in the immediate vicinity of all sources of carbon monoxide. Sources of carbon monoxide are not defined in the UFC. Sources would include any process equipment that burns fuel, generators, any fuel-burning appliances as well as any portion of the HVAC system which could deliver carbon monoxide from the appliance to other spaces within the building. There are specific cases where the UFC exempts the installation of carbon monoxide detectors. These include:

-Repair garages and similar spaces where carbon monoxide can be expected as part of the normal function of the space. If there are spaces adjacent to the repair garage portion of the occupancy, they need to be provided with detection.

-In the immediate area of large drop battery charging. (These are areas where industrial powered trucks or equipment leave large batteries for charging) When there are occupied areas adjacent to the battery charging operation they need to be provided with detection.

-In unconditioned spaces where the temperature is outside of the listing of the device or spaces that contain contaminants that might adversely affect the operation of the detection. In these cases, alternate protection should be considered, such as locating detectors/alarms in the conditioned spaces adjacent to the location of the source of CO.

In addition to providing detection at the source, the following additional areas need to be protected by 5:70 – 4.9(d)3i(4):

-Spaces adjacent to the source of carbon monoxide.



-Detection is needed in the immediate vicinity of any shaft, including but not limited to, stair towers, elevator shafts and ventilation shafts at the level of the potential source of carbon monoxide.

-Detection is needed in the room at the first register or grill off the main duct trunk(s) from the HVAC equipment that is a potential source of carbon monoxide.

-Detection is required in any story that is within two stories of a source of carbon monoxide.

As stated in the rule, a CO detector or alarm must be provided near each source of carbon monoxide and the alarm must provide sound at a level that is 15dB above ambient sound. Building owners have a choice of simply locating an alarm near each source of CO, provided that the alarm provides at least 15dB above ambient sound in these areas. Placement of the alarms should be considered in order to meet the sound threshold requirement.

Certain industrial and storage areas require special consideration. In warehouses, where internal combustion engine forklifts are used continuously, the source of CO is expected as a normal use of the space. Those uses should be treated similar to repair garages, and detection is required in occupied spaces that are adjacent to the area where the forklifts operate. In manufacturing facilities or other uses where ambient noise levels are high, alternatives to the requirement for alarms that are 15dB above ambient may be necessary. When ambient noise is at or greater than 105 dB, alternatives such as visual alarms should be considered.

Detectors and Alarms:

Carbon monoxide detectors must be listed in accordance with UL 2075. Carbon monoxide systems must comply with these rules and NFPA 720. Carbon monoxide detection systems must provide auditory and visual notification at the detector, control panel and remote annunciator. Combination fire and carbon monoxide detection systems are permitted.

Carbon monoxide alarms must comply with UL 2034. Carbon monoxide alarms may be battery-operated, plug-in, or hard-wired.

There is no requirement for fire department notification or building evacuation. These items should be part of the building owner's emergency preparedness plan.

The UFC Bulletin 2003-3, Alternative #2 clearly provides guidance for detector locations that does provide appropriate CO protection not supported by the newly adopted rules that should be considered by the fire official through the variance request process.

The installation of a new hard-wired CO detection system, or modification to an existing system would require a UCC permit.





Silk City Fire

NJ PERMIT PO 1413

855 265 7237

No. 7468

Customer/Location

Date of Service: 07-01-19

Time: 11:00

AM ☒
PM ☐

Annual ☐

Semi-Annual ☒

Recharge ☐

Installation ☐

Renovation ☐

Amerex ☐

Ansul ☐

Kidde ☐

Protex ☐

Pyro-Chem ☐

Range Guard ☐

Badger ☐

Buckeye ☐

Other ☐

Single ☐

Double ☐

Triple ☐

Quad ☐

Multiple ☐

Name: Mexican

Address: Hoopers Alley

City/St/Zip: Buck N.J.

Phone: _____

Owner or Manager: _____

Model # and type: BTK-20

Location of system: left side of hood

Yes No N/A

- 1 System Interlocked with building fire alarm ☒ Yes ☐ No ☐ N/A
- 2 System discharged ☒ Yes ☐ No ☐ N/A
- 3 All seals intact. No evidence of tampering ☒ Yes ☐ No ☐ N/A
- 4 All appliances properly covered w/correct nozzles ☒ Yes ☐ No ☐ N/A
- 5 Duct & plenum covered w/ correct nozzles ☒ Yes ☐ No ☐ N/A
- 6 Checked positioning of all nozzles ☒ Yes ☐ No ☐ N/A
- 7 Hood/duct penetrations sealed ☒ Yes ☐ No ☐ N/A
- 8 Grease accumulation ☐ excessive ☐ heavy ☒ normal
- 9 Pressure gauge in proper range 2019 ☒ Yes ☐ No ☐ N/A
- 10 Checked cartridge weight. Last test 2019 Repl. ☒ Yes ☐ No ☐ N/A
- 11 Cylinder hydrostatic test date _____ 6 year maint ☒ Yes ☐ No ☐ N/A
- 12 Inspect cylinder and mount ☒ Yes ☐ No ☐ N/A
- 13 Operated system from terminal link ☒ Yes ☐ No ☐ N/A
- 14 Checked travel of cable and link position ☒ Yes ☐ No ☐ N/A
- 15 Fusible links 360° ☒ 450° ☒ 500° ☐ other ☐
- 16 Replaced fusible links, Mfg. date _____ ☒ Yes ☐ No ☐ N/A
- 17 Checked and cleaned fusible links ☒ Yes ☐ No ☐ N/A
- 18 Checked operation of manual release ☒ Yes ☐ No ☐ N/A
- 19 Checked operation of micro-switch ☒ Yes ☐ No ☐ N/A
- 20 Checked operation of gas valve Mech. ☒ Elec. ☐

- 21 Piping/conduit securely bracketed ☒ Yes ☐ No ☐ N/A
- 22 Nozzles cleaned ☒ Yes ☐ No ☐ N/A
- 23 Proper nozzle caps/covers in place ☒ Yes ☐ No ☐ N/A
- 24 Proper clearance flame to filters ☒ Yes ☐ No ☐ N/A
- 25 Proper separation between fryers and flame ☒ Yes ☐ No ☐ N/A
- 26 Exhaust fan in operating order ☒ Yes ☐ No ☐ N/A
- 27 Manual and remote set seals in place ☒ Yes ☐ No ☐ N/A
- 28 System cart. replaced/safety pins removed ☒ Yes ☐ No ☐ N/A
- 29 System operational and armed ☒ Yes ☐ No ☒ N/A
- 30 Slave system operational and armed ☒ Yes ☐ No ☒ N/A
- 31 Fan warning sign on hood ☒ Yes ☐ No ☐ N/A
- 32 K Class fire extinguisher in cooking area ☒ Yes ☐ No ☐ N/A
- 33 2A water type/ wet chem. type for solid fuel ☒ Yes ☐ No ☐ N/A
- 34 Water hose in area of solid fuel appliance. ☒ Yes ☐ No ☐ N/A
- 35 Proper ABC fire extinguisher for other areas ☒ Yes ☐ No ☐ N/A
- 36 Fire extinguishers properly serviced ☒ Yes ☐ No ☐ N/A
- 37 Personnel instructed on manual operation of system ☒ Yes ☐ No ☐ N/A
- 38 Were system monthly inspections performed ☒ Yes ☐ No ☐ N/A
- 39 Personnel instructed on use of fire extinguisher ☒ Yes ☐ No ☐ N/A
- 40 Service and certification tag on system ☒ Yes ☐ No ☐ N/A
- 41 System installed per U.L. 300 standard ☒ Yes ☐ No ☐ N/A

Note: Non compliance systems may fail to extinguish/suppress a fire.

Comments/Non Compliance: _____

Cooking Appliances left to right

(1) Candy stove (1) Flat Grill
(2) Deep Fryer (1) 6 burner range (1) Flat Grill

Technician Date Time

Customers Authorized Agent

Site Database Report

AFA

Installer# First to Last

CS# 21-1018 to 21-1018

Corporate Account-All

CS# 21-1018		System Type VRT VRT		ATI Late Event# 4900		Active Date 12/15/1992	
ATI Hours 25 Minutes		Alt ATI Hours Minutes		ATI Global		ATI Page	
ATI Option		Location/Comment		Page		GL Page Event	
Zone	State	Alarm Group		Restore?	GL Page	Equipment Type	
GL Sch	Sch#						
1	Alarm	SPRINKLER ROOM ABOVE FIRE PANEL		Y	F15	1506-SMOKE DETECTOR-COMM	
160	Alarm	WATERFLOW		N	F15	1503-WATERFLOW-COMM	
161	Alarm	LOW AIR		N	S10	1522-LOW AIR	
162	Alarm	PTS SWITCH		N	S10	1529-POST INDICATOR VALVE	
163	Alarm	BUTTERFLY VALVE		N	S10	1536-SUPERVISORY ALARM	
164	Alarm	RELAY WATER TRIP TO FLAMING GRILL		N	S10	850-TROUBLE	
165	Alarm	CELITO LINDO EMERGENCY DOOR FR		Y	F15	1501-MANUAL PULL STAT-COMM	
166	Alarm	CELITO LINDO FRONT MAIN PULL		N	F15	1501-MANUAL PULL STAT-COMM	
167	Alarm	CELITO LINDO EMERGENCY DOOR FR		N	F15	1501-MANUAL PULL STAT-COMM	
168	Alarm	CELITO LINDO REAR LEFT PULL		N	F15	1501-MANUAL PULL STAT-COMM	
169	Alarm	CELITO LINDO REAR MIDDLE PULL BY		N	F15	1501-MANUAL PULL STAT-COMM	
170	Alarm	CELITO LINDO REAR PULL BY SPRINK		N	F15	1501-MANUAL PULL STAT-COMM	
171	Alarm	CELITO LINDO REAR PULL STUDIO A		N	F15	1501-MANUAL PULL STAT-COMM	
172	Alarm	CELITO LINDO REAR PULL BY ELECTR		N	F15	1501-MANUAL PULL STAT-COMM	
173	Alarm	BACK PULL STATION AT DSW 2		Y	F15	1501-MANUAL PULL STAT-COMM	
174	Alarm	FRONT PULL STATION AT DSW 2		Y	F15	1501-MANUAL PULL STAT-COMM	
175	Alarm	CONTROL MODULE GREENERY		N	S10	1536-SUPERVISORY ALARM	
176	Alarm	ANSUL SYSTEM GREENERY		N	F15	45-FIRE-COMMANSUL	
177	Alarm	POWER SUPPLY TROUBLE GREENERY		N	S10	850-TROUBLE	
178	Alarm	CELITO LINDO HALL CO DETECTOR		N	S10	1536-SUPERVISORY ALARM	
179	Alarm	CELITO LINDO KITCHEN CO DETECTOR		N	S10	1536-SUPERVISORY ALARM	
180	Alarm	CELITO LINDO ANSUL SYSTEM		N		1536-SUPERVISORY ALARM	
181	Alarm	CELITO LINDO HORN STROBE (OUTSIDE)		N		1536-SUPERVISORY ALARM	
182	Alarm	CELITO LINDO POWER SUPPLY		N		1536-SUPERVISORY ALARM	
E	Trouble	TIMER TEST		N		20-TIMER TEST	

7/1/2019 1:24 pm

Site Database Report

Page 4 of 4

AFA

Installer# First to Last

CS# 21-1018 to 21-1018

Corporate Account All

Zone	State	Location/Comment	Page	GL Page	Event
GL Sch	Sch#	Alarm Group	Restore?	Equipment Type	
RE	Alarm	TIMER TEST			20-TIMER TEST
			N		
TE	Alarm	TIMER TEST			20-TIMER TEST
			N		
URE	Alarm	TIMER TEST			20-TIMER TEST
			N		



System Event Report

Sorted by Installer#

Installer# First to Last Employee# All		CS# 21-1018 to 21-1018 Corporate Acct. All		Site Type All System Type All		Dates 7/1/2019 to 7/1/2019 Reporting Group All	
Date	CS#	Op	Zone	Event	Disposition	Scheduled	User/Phone
Installer 400000 AFA PROTECTIVE SYSTEMS NJ Site Name KENNEDY MALL ASSO Site Address 2770 HOOPER AVE & HOOPER ST BRICKTOWN, NJ 08723							
7/1/2019 01:07:55	21-1018			0E608 CIE608 ABNORMAL TIMER TEST			0
		zone: 0					
7/1/2019 01:08:49	21-1018	CGY		NOTT No Timer Test Received			
		Full Clear Auto TT Jul 02, 2019 02:08					
7/1/2019 02:07:52	21-1018			0E608 CIE608 ABNORMAL TIMER TEST			0
		zone: 0					
7/1/2019 02:11:42	21-1018	TRA		FC Full Clear			
		Full Clear					
7/1/2019 08:02:15	21-1018			ONTEST Placed On Test			RUBEN VARGAS
		*Test					
		Cat: 9 Expires: 07/01/2019 16:02:00 All Zones					
7/1/2019 08:05:55	21-1018		182	CIR200 RESTORE Fire Supervisory Alert			
		*Test CIELITO LINDO POWER SUPPLY					
7/1/2019 08:11:26	21-1018		180	CIE380 SENSOR TROUBLE			
		*Test CIELITO LINDO ANSUL SYSTEM					
7/1/2019 08:26:51	21-1018		180	CIR380 RESTORE Sensor Trouble			
		*Test CIELITO LINDO ANSUL SYSTEM					
7/1/2019 08:30:04	21-1018			4616 BRANCH FOLLOW-UP			
		*Test tt abnormal					
7/1/2019 08:37:17	21-1018		179	1536 SUPERVISORY ALARM			
		*Test CIELITO LINDO KITCHEN CO DETECTOR					
7/1/2019 08:37:59	21-1018		179	CIR200 RESTORE Fire Supervisory Alert			
		*Test CIELITO LINDO KITCHEN CO DETECTOR					
7/1/2019 08:38:50	21-1018			0E308 CIE308 System Shutdown			
		*Test					
7/1/2019 08:41:02	21-1018			0E308 CIR308 RESTORE System Shutdown			
		*Test					
7/1/2019 09:42:41	21-1018		178	1536 SUPERVISORY ALARM			
		*Test CIELITO LINDO HALL CO DETECTOR					
7/1/2019 09:43:41	21-1018		178	CIR200 RESTORE Fire Supervisory Alert			
		*Test CIELITO LINDO HALL CO DETECTOR					
7/1/2019 09:43:41	21-1018			0E308 CIE308 System Shutdown			
		*Test					
7/1/2019 09:46:10	21-1018			0E308 CIR308 RESTORE System Shutdown			
		*Test					
7/1/2019 10:10:22	21-1018		180	1536 SUPERVISORY ALARM			
		*Test CIELITO LINDO ANSUL SYSTEM					
7/1/2019 10:11:00	21-1018		180	CIR110 RESTORE Fire Alarm			
		*Test CIELITO LINDO ANSUL SYSTEM					
7/1/2019 10:12:27	21-1018			CLTEST Clear System Test			RUBEN VARGAS
		Cat: 9					

System Event Report

Sorted by Installer#

Installer# First to Last		CS# 21-1018 to 21-1018		Site Type All		Dates 7/1/2019 to 7/1/2019	
Employee# All		Corporate Acct. All		System Type All		Reporting Group All	
Date	CS#	Op	Zone	Event	Disposition	Scheduled	User/Phone
Location/Comment							
Installer 400000 AFA PROTECTIVE SYSTEMS NJ							
Site Name KENNEDY MALL ASSO		Site Address 2770 HOOPER AVE & HOOPER ST BRICKTOWN, NJ 08723					
7/1/2019 10:12:35	21-1018		168	1501 MANUAL PULL STAT-COMM			
7/1/2019 10:13:10	21-1018	BRICK FITNESS REAR LEFT PULL WEIGHT RM					
		RIC		DP Dispatched Agency			732-262-1100
7/1/2019 10:15:02	21-1018	BRICKTOWN FD					
			166	1501 MANUAL PULL STAT-COMM			
7/1/2019 10:16:21	21-1018	BRICK FITNESS FRONT MAIN PULL					
		RIC		4020 DISP FD			
7/1/2019 10:16:23	21-1018	OP 847-FD ON SITE TEST					
		RIC		4100 CALL PREMISES			201-407-2223
		Premise					
7/1/2019 10:17:38	21-1018	RIC		4114 ANS MACHINE L/M			
7/1/2019 10:17:40	21-1018	RIC		4114 ANS MACHINE L/M			201-407-2223
		EMERGENCY CELL PHONE					
7/1/2019 10:18:04	21-1018	RIC		4004 CONTACT REACHED			973-620-0662
		JERRY SHATKUS					
7/1/2019 10:18:19	21-1018		179	1536 SUPERVISORY ALARM			
		CIELITO LINDO KITCHEN CO DETECTOR					
7/1/2019 10:18:57	21-1018	RIC		4004 CONTACT REACHED			
		JERRY-NTFD					
7/1/2019 10:19:11	21-1018	RIC		FC Full Clear			
		Full Clear					
7/1/2019 10:27:53	21-1018		CR0	CIE411 CallBack REQUEST MADE			0
7/1/2019 10:27:53	21-1018		0E416	CIE416 Reserved for CID event E416			0
7/1/2019 10:30:39	21-1018		168	CIR115 RESTORE Fire Manual Pull Sta.			
		CELITO LINDO REAR LEFT PULL WEIGHT RM					
7/1/2019 10:30:39	21-1018		166	CIR115 RESTORE Fire Manual Pull Sta.			
		CELITO LINDO FRONT MAIN PULL					
7/1/2019 10:30:39	21-1018		179	CIR200 RESTORE Fire Supervisory Alert			
		CIELITO LINDO KITCHEN CO DETECTOR					
7/1/2019 10:34:05	21-1018		CR0	CIE411 CallBack REQUEST MADE			0
7/1/2019 10:34:05	21-1018		E412	CIE412 Successful download / Access			0
7/1/2019 10:35:08	21-1018		168	1501 MANUAL PULL STAT-COMM			
		CELITO LINDO REAR LEFT PULL WEIGHT RM					
7/1/2019 10:35:24	21-1018	AMR		FC Full Clear			
		Full Clear					
7/1/2019 10:39:55	21-1018		166	1501 MANUAL PULL STAT-COMM			
		CELITO LINDO FRONT MAIN PULL					
7/1/2019 10:40:39	21-1018	RIC		DP Dispatched Agency			732-262-1100
		BRICKTOWN FD					
7/1/2019 10:41:59	21-1018		168	CIR115 RESTORE Fire Manual Pull Sta.			
		CELITO LINDO REAR LEFT PULL					
Installer 400000 AFA PROTECTIVE SYSTEMS NJ							

System Event Report

Sorted by Installer#

Installer# First to Last Employee# All		CS# 21-1018 to 21-1018		Site Type All System Type All		Dates 7/1/2019 to 7/1/2019 Reporting Group All	
Date	CS#	Op	Zone	Event	Disposition	Scheduled	User/Phone
Location/Comment							
Installer 400000 AFA PROTECTIVE SYSTEMS NJ							
Site Name KENNEDY MALL ASSO		Site Address 2770 HOOPER AVE & HOOPER ST BRICKTOWN, NJ 08723					
7/1/2019 10:41:59	21-1018	166	CIR115	RESTORE Fire Manual Pull Sta.			
CELITO LINDO FRONT MAIN PULL							
7/1/2019 10:42:20	21-1018	RIC		4020 DISP FD			
847 on hold fd on site teseting							
7/1/2019 10:42:22	21-1018	RIC		4100 CALL PREMISES			201-407-2223
Premise							
7/1/2019 10:43:23	21-1018	RIC		4004 CONTACT REACHED			
Full Clear							
op ntfd chano							
7/1/2019 10:45:12	21-1018		CR0	CIE411 CallBack REQUEST MADE			0
7/1/2019 10:45:12	21-1018		0E416	CIE416 Reserved for CID event E416			0
7/1/2019 10:45:26	21-1018			ONTEST Placed On Test			RUBEN VARGAS
*Test							
Cat: 9 Expires: 07/01/2019 18:45:00 All Zones							
7/1/2019 10:46:18	21-1018	RIC		FC Full-Clear			
Full Clear							
afa on site							
7/1/2019 10:58:25	21-1018		CR0	CIE411 CallBack REQUEST MADE			0
*Test							
7/1/2019 10:58:25	21-1018		E412	CIE412 Successful download / Access			0
*Test							
7/1/2019 10:58:25	21-1018		E413	CIE413 Unsuccessful Access			0
*Test							
7/1/2019 10:59:21	21-1018		E327	CIE327 Notification Appliance Ckt# 4			
*Test							
7/1/2019 10:59:22	21-1018		0Q4	CIR327 RESTORE Notific. Circuit # 4			
*Test							
7/1/2019 10:59:59	21-1018		0E308	CIE308 System Shutdown			
*Test							
7/1/2019 11:00:26	21-1018		0E308	CIR308 RESTORE System Shutdown			
*Test							
7/1/2019 11:04:28	21-1018		CR0	CIE411 CallBack REQUEST MADE			0
*Test							
7/1/2019 11:04:28	21-1018		E412	CIE412 Successful download / Access			0
*Test							
7/1/2019 11:05:18	21-1018		170	1501 MANUAL PULL STAT-COMM			
*Test CELITO LINDO REAR PULL BY SPRINKLER RM							
7/1/2019 11:06:53	21-1018		170	CIR115 RESTORE Fire Manual Pull Sta.			
*Test CELITO LINDO REAR PULL BY SPRINKLER RM							
7/1/2019 11:12:09	21-1018		0	CIE321 TROUBLE on Bell 1			
*Test							

System Event Report

Sorted by Installer#

Installer# First to Last Employee# All		CS# 21-1018 to 21-1018 Corporate Acct. All		Site Type All System Type All		Dates 7/1/2019 to 7/1/2019 Reporting Group All	
Date	CS#	Op	Zone	Event	Disposition	Scheduled	User/Phone
Location/Comment							
Installer 400000 AFA PROTECTIVE SYSTEMS NJ							
Site Name KENNEDY MALL ASSO		Site Address 2770 HOOPER AVE & HOOPER ST BRICKTOWN, NJ 08723					
7/1/2019 11:12:09	21-1018		E326	CIE326 Notification Appliance Ckt# 3			
		*Test					
7/1/2019 11:12:09	21-1018		0X0	CIE333 Expansion Module FAILURE			
		*Test					
7/1/2019 11:12:09	21-1018		R333	CIR333 RESTORE Expansion Module			
		*Test					
7/1/2019 11:12:09	21-1018		E322	CIE322 TROUBLE on Bell 2			
		*Test					
7/1/2019 11:12:09	21-1018		E327	CIE327 Notification Appliance Ckt# 4			
		*Test					
7/1/2019 11:12:09	21-1018		168	1501 MANUAL PULL STAT-COMM			
		*Test CELITO LINDO REAR LEFT PULL					
7/1/2019 11:12:51	21-1018		169	1501 MANUAL PULL STAT-COMM			
		*Test CELITO LINDO REAR MIDDLE PULL BY BATHROOMS					
7/1/2019 11:12:51	21-1018		180	1536 SUPERVISORY ALARM			
		*Test CIELITO LINDO ANSUL SYSTEM					
7/1/2019 11:12:51	21-1018		166	1501 MANUAL PULL STAT-COMM			
		*Test CELITO LINDO FRONT MAIN PULL					
7/1/2019 11:12:51	21-1018		179	1536 SUPERVISORY ALARM			
		*Test CIELITO LINDO KITCHEN CO DETECTOR					
7/1/2019 11:13:23	21-1018		178	1536 SUPERVISORY ALARM			
		*Test CIELITO LINDO HALL CO DETECTOR					
7/1/2019 11:14:51	21-1018		168	CIR115 RESTORE Fire Manual Pull Sta.			
		*Test CELITO LINDO REAR LEFT PULL ...					
7/1/2019 11:14:51	21-1018		166	CIR115 RESTORE Fire Manual Pull Sta.			
		*Test CELITO LINDO FRONT MAIN PULL ...					
7/1/2019 11:14:51	21-1018		180	CIR110 RESTORE Fire Alarm			
		*Test CIELITO LINDO ANSUL SYSTEM ...					
7/1/2019 11:14:51	21-1018		169	CIR150 RESTORE Alarm			
		*Test CELITO LINDO REAR MIDDLE PULL BY BATHROOMS ...					
7/1/2019 11:14:51	21-1018		179	CIR200 RESTORE Fire Supervisory Alert			
		*Test CIELITO LINDO KITCHEN CO DETECTOR ...					
7/1/2019 11:14:51	21-1018		178	CIR200 RESTORE Fire Supervisory Alert			
		*Test CIELITO LINDO HALL CO DETECTOR ...					
7/1/2019 11:14:51	21-1018		0Q1	CIR321 RESTORE Trouble On Bell 1			
		*Test ...					
7/1/2019 11:14:51	21-1018			NOTE MX000 NOTICE- see comment			
		*Test					
		Long Message (more to follow)...					
7/1/2019 11:14:51	21-1018		0Q2	CIR322 RESTORE Trouble On Bell 2			
		*Test					

1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100

System Event Report

Sorted by Installer#

Installer# First to Last		CS# 21-1018 to 21-1018		Site Type All		Dates 7/1/2019 to 7/1/2019	
Employee# All		Corporate Acct. All		System Type All		Reporting Group All	

Date	CS#	Op	Zone	Event	Disposition	Scheduled	User/Phone
Installer 400000 AFA PROTECTIVE SYSTEMS NJ							
Site Name KENNEDY MALL ASSO							
Site Address 2770 HOOPER AVE & HOOPER ST BRICKTOWN, NJ 08723							
7/1/2019 11:14:51	21-1018		0Q3	CIR326 RESTORE Notific. Circuit # 3			
		*Test					
7/1/2019 11:14:51	21-1018		0Q4	CIR327 RESTORE Notific. Circuit # 4			
		*Test					
7/1/2019 13:05:50	21-1018			CLTEST Clear System Test			BRYANT SMALL
		Cat: 9					

Contractor's Material & Test Certificate for Aboveground Piping

Additional printed copies of this form are available to insurers from:

Customer Services, FPA Global, 1181 Boston Providence Turnpike, P.O. Box 9102, Norwood, MA 02062

Procedure: Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system call in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and contractor. It is understood the owner's representative signature in no way prejudices any claim against the contractor for faulty material, poor workmanship or failure to comply with approving authority's requirements or local ordinances.

Property ID:

Property Name: Cicilia Linda Restaurant Date: 7/1/19
Property Location: 2770 Hanger Ave Bricktown NJ

Piping:

Accounted By Approving Authority's Name(s): Bricktown
Address: Chambers Bridge Road Bricktown NJ
Installation Conforms to Plans ☒ Yes ☐ No
Equipment Used is Approved (if no, state deviations): ☒ Yes ☐ No

Instructions:

Has person in charge of fire equipment been instructed as to the location of control valves and the care and maintenance of this new equipment? ☒ Yes ☐ No
If no, explain:
Have copies of appropriate instructions and care and maintenance charts been left on premises? ☒ Yes ☐ No
If no, explain:

Location:

Support Buildings: Kennedy Hall

Sprinklers:

Make	Sprinkler Identification Number (BIN)	Year of Manufacture	K Factor	Quantity	Temperature Rating
<u>Kennedy</u>		<u>2018</u>	<u>5.6</u>	<u>6</u>	<u>165°</u>

Pipe and Fittings:

Pipe conforms to NFPA 13 Standard ☒ Yes ☐ No
Fittings conform to NFPA 13 Standard ☒ Yes ☐ No
If no, explain:

Alarm Valve or Flow Indicator:

Type	Alarm Device Make	Model	Maximum Time to Operate Through Test Pipe Min.	Sec.

Dry Pipe Operating Test:

Make	Model	Rated Discharge	Rating	S.S.P. Model	Serial Number

Dry Pipe Operating Test (Continued):

Time to Trip Through Test Pipe	Water Pressure	Air Pressure	Valve Packed Air Pressure	Time Water Reached Test Outlet	Alarm Operated Properly



Contractor's Material & Test Certificate for Aboveground Piping

Without Q.O.D.	Min.	Sec.	Min.	Sec.	Min.	Min.	Sec.	Min.	Sec.
With Q.O.D.									

If no, explain:

Volume and Protection Valves:

Operation: ☐ Pneumatic ☐ Electric ☐ Hydraulic Piping Supervised? ☐ Yes ☐ No
 Detecting Media Supervised? ☐ Yes ☐ No Does valve operate from manual trip and/or remote control? ☐ Yes ☐ No
 Is there an accessible facility in each circuit for testing? ☐ Yes ☐ No

If no, explain:

Make	Model	Does each circuit operate supervision loop alarm?	Does each circuit operate valve release?	Maximum time to operate release
		Yes No	Yes No	Min. Sec.

Test Description:

Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for one hour or 80 psi (5.5 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All above-ground piping leakage shall be stopped.

Pneumatic: Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 (0.1 bars) in 24 hours.

Tests:

All piping hydrostatically tested at _____ psi for _____ hrs. Dry piping pneumatically tested? ☐ Yes ☐ No
 Equipment operated properly? ☐ Yes ☐ No If no, reason: _____
 Drain Test: Reading of gage located near water supply test pipe: _____
 Residual pressure with valve in test pipe wide open? _____ psi.
 Underground mains and lead-in connections to system floors shall be flushed before connection made to sprinkler piping.
 Verified by copy of 888? ☐ Yes ☐ No Other: _____
 Flushed by installer of underground sprinkler piping? ☐ Yes ☐ No Explain: _____
 Blank Testing Couplers: _____
 Number Used: _____ Locations: _____ Number Removed: _____

Welding:

Welded Piping? ☐ Yes ☐ No If yes: _____
 Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS D10.9, Local AR-37? ☐ Yes ☐ No
 Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS D10.9, Local AR-37? ☐ Yes ☐ No
 Do you certify that welding was carried out in compliance with a documented quality control procedure to insure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue are removed, and that internal diameters of piping are not penetrated? ☐ Yes ☐ No
 Do you certify that all field cut pipe cutouts (tags/coupons) have been removed from sprinkler system piping? ☐ Yes ☐ No

Hydraulic Data Nameplate

Nameplate provided? ☐ Yes ☐ No If no, explain: _____

Remarks (Data to be answered with all control valves open): _____

Signatures:

Name of Installing Contractor:

For Property Owner (Signed):

Title:

Date:

For Installing Contractor (Signed):

Title:

Date:

Matthew Fagen

From: Susan Stanisz <sstanisz@brickmua.com>
Sent: Tuesday, July 30, 2019 9:22 AM
To: Matthew Fagen
Cc: Susan Stanisz
Subject: 2770 HOOPER AVE. CIELITO LINDO

Morning Matt. We were out there & they are ok to CO.

~~Susan M. Stanisz~~
CUSTOMER ACCOUNTS SENIOR CLERK
Brick Utilities
1551 HIGHWAY 88 WEST
BRICK, NJ 08724
732-458-7000 EXT.4284
732-458-5378 FAX
sstanisz@brickmua.com





PERMIT UPDATE

7/12/19

Date Update Issued _____
Control # C-18-00279+F
Permit # 18-2236+F

IDENTIFICATION Block: 670 Lot: 4 Qualifier _____
Work Site Location: 2770 HOOPER AVE. Brick Township, NJ 08723 Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Owner in Fee KENNEDY MALL ASSOCIATES
641 SHUNPIKE RD. CHATHAM NJ 07928 Telephone: (973) 445-4083
Telephone: (732) 337-3388 Lic. No. or Bldrs. Reg. No. _____
Federal Employee No. _____

Is hereby granted permission to perform the following work:

- | | | |
|---|--|--|
| ☐ BUILDING | ☒ PLUMBING | ☐ LEAD HAZARD ABATEMENT |
| ☐ ELECTRICAL | ☐ FIRE PROTECTION | ☐ DEMOLITION |
| ☐ ELEVATOR DEVICES | ☐ ASBESTOS ABATEMENT
(Subchapter 8 only) | ☐ OTHER |

DESCRIPTION OF WORK:

TENANT FIT UP - CIELITO LINDO ...UPDATE +F - WATER HEATER

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$900

Construction Official

Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$0
Plumbing	\$150
Fire Protection	\$0
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$2
CO Fee	
Other	\$0
Total	\$152
Check No.	
Cash	\$0
Credit	\$0
Collected By	

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:


☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.


If you do not understand any of this information, please ask.

PRODUCT INFORMATION

Specifications – Direct-Vent Models



Specifications – Outdoor Models



BLOCK _____ LOT _____ QUALIFICATION CODE _____ ADDRESS (SITE) 2770 HOOPER AVE, BRICK PERMIT NO. _____



CONSTRUCTION PERMIT APPLICATION

Applicant Completes: Sections I, II, III (optional), IV, VI, and VII

I. IDENTIFICATION

1. Proposed Work Site at: 2770 HOOPER AVE. BRICK, NJ 08723

2. Name of Owner in Fee: Cielito Lingo RESTAURANT
Tel. (973) 445 4083 e-mail NA
Address 59 QUABICK AVE IRVINGTON NJ 07111
street municipality zip code

3. Ownership in Fee: Public ☒ Private ☒

4. Principal Contractor: APA PROTECTIVE SYSTEMS INC. Tel. (732) 673-0207
Address 961 JAYCE KILMER AVE e-mail _____
NORTH DAVENPORT, NJ 08902

License No. OR, if new home, Builder Reg. No. 34BF00010600 Exp. Date 1/21/20
Home Improvement Contractor Registration No. or Exemption Reason (if applicable): NA
Federal Emp. ID No. 13-1805-009 FAX: (732) 846-5272

5. Architect or Engineer NA Contact NA
Address NA e-mail NA
Tel. () NA FAX: () NA

6. Responsible Person in Charge once Work has Begun JIN MARADAY
Tel. (732) 673-0207 FAX: (732) 846-5272

V. FEE SUMMARY (for office use only)		Update	Update
1. Building	\$		
2. Electrical			
3. Plumbing			
4. Fire Protection			
5. Elevator Devices			
6. Subtotal			
7. Less 20% for State Plan Review	\$		
8. Subtotal	\$		
9. State Permit Surcharge Fee			
10. Subtotal	\$		
11. Cert. of Occupancy			
12. Other			
13. TOTAL	\$		

VI. BUILDING/SITE CHARACTERISTICS (office use only)

1. Number of Stories _____

2. Height of Structure _____ ft.

3. Area — Largest Floor _____ sq. ft.

4. New Building Area _____ sq. ft.

5. Volume of New Structure _____ cu. ft.

6. Max. Live Load _____

7. Max. Occupancy Load _____

8. If Industrialized Building: State Approved _____ HUD _____

9. Total Land Area Disturbed _____ sq. ft.

10. Flood Hazard Zone _____

11. Base Flood Elevation _____ ft.

12. Wetlands yes _____ no _____

IIa. PROPOSED WORK

☐ Minor Work ☐ New Building ☐ Addition ☐ Demolition

☐ Repair ☐ Alteration ☐ Renovation ☐ Reconstruction

☐ Asbestos Abat. -Subch. 8 ☐ Lead Hazard Abatement ☐ Radon Remediation ☐ Annual Permit

IIb. SUBCODES (Check all that apply)

☐ Building ☒ Electrical ☐ Plumbing ☐ Fire Protection ☐ Elevator

FOR OFFICE USE ONLY (Optional)									
Est. Cost	Plans Rec'd by	Date Rec'd	Rejection Date	Approval Date	Re-viewer	Resubmission Dates		Re-viewer	
						Approval	Rejection		
	<u>NA</u>	<u>11/18/18</u>		<u>11/26/18</u>	<u>DB</u>				
				<u>11/18/18</u>	<u>ASD</u>				

VII. DESCRIPTION OF BUILDING USE

A. RESIDENTIAL (primary use)

1. State Specific Use: _____

2. Use Group, Proposed: _____

3. Change in Use Group, Indicate Present: _____

4. No. of dwelling units: Total Units Income-restricted

Gained, Sale _____

Gained, Rental _____

Lost, Sale _____

Lost, Rental _____

B. NON-RESIDENTIAL (primary use)

1. State Specific Use: _____

2. Use Group, Proposed: _____

3. Change in Use Group, Indicate Present: _____

C. MIXED USE -List secondary use(s): _____

D. Construct. Classification: Present _____ Proposed _____

III. PLAN REVIEW (optional)

DO YOU WANT:

1. ☐ Partial Releases

2. ☐ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

1. ☐ Elevators/Escalators/Lifts/Dumbwaiters/Moving Walks

2. ☐ High Pressure Boilers

3. ☐ Pressure Vessels

4. ☐ Refrigeration Systems

5. ☐ Cross-Connections/Backflow Preventers

6. ☐ Hazardous Uses/Places of Assembly

7. ☐ Sprinklers/Standpipes

8. ☐ Smoke Control Systems in Open Wells

9. ☐ Underground Storage Tanks

10. ☐ Swimming Pools, Spas and Hot Tubs

11. ☐ LPGas Tanks

12. ☐ Fire Alarm

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

- A. ☐ I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision, in accordance with all applicable laws; and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING, AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

- B. ☐ I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(f)1.ix:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or, 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or, 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

- C. ☐ I further certify that I will perform or supervise the following work:

C.1. ☐ Building C.2. ☐ Fire Protection

I further certify that I will perform the following work:

C.3. ☐ Electrical C.4. ☐ Plumbing

- D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION (to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(d): the proposed work is authorized by the owner in fee; and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

☒ Check if contractor.

Agent Name AFA Protective Systems Inc | Jim Maraday

Address 961 Joyce Kilmer Ave

North Brunswick NJ 08902

Telephone (732) 673-0207

Signature [Signature]

III. ☐ LEAD HAZARD ABATEMENT: Include Homeowner or Building Owner Affidavit as per N.J.A.C. 5:17.



PERMIT UPDATE

Date Update Issued 2/7/19
Control # C-18-002279+E
Permit # 18-2236+E

IDENTIFICATION Block: 670 Lot: 4 Qualifier _____
Work Site Location: 2770 HOOPER AVE. Brick Township, NJ 08723 Contractor JASHUA HOME IMPROVEMENT
Owner in Fee KENNEDY MALL ASSOCIATES Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
641 SHUNPIKE RD. CHATHAM NJ 07928 Telephone: (973) 445-4083
Telephone: (732) 337-3388 Lic. No. or Bldrs. Reg. No. _____
Federal Employee No. _____

Is hereby granted permission to perform the following work:

- ☒ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☐ ELECTRICAL ☐ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - CIELITO LINDO ... UPDATE +E - FLOOR PLAN REVISIONS

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$1,000

Construction Official [Signature]

Date 2/7/19

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$150
Electrical	\$0
Plumbing	\$0
Fire Protection	\$0
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$2
CO Fee	
Other	\$0
Total	\$152
Check No.	<u>2346</u>
Cash	\$0
Credit	\$0
Collected By	<u>[Signature]</u>

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 15:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



PERMIT UPDATE

Date Update Issued 11/29/18
Control # C-18-002279+D
Permit # 18-2236+D

IDENTIFICATION Block: 670 Lot: 4 Qualifier _____
Work Site Location: 2770 HOOPER AVE. Brick Township, NJ 08723 Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Owner in Fee KENNEDY MALL ASSOCIATES
641 SHUNPIKE RD. CHATHAM NJ 07928 Telephone: (973) 445-4083
Telephone: (732) 337-3388 Lic. No. or Bldrs. Reg. No. _____
Federal Employee No. _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - CIELITO LINDO ... UPDATE +D - ALARMS

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$3,575

Construction Official [Signature]

Date 11/28/18

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$150
Plumbing	\$0
Fire Protection	\$116
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$7
CO Fee	
Other	\$0
Total	\$273
Check No.	<u>245</u>
Cash	\$0
Credit	\$0
Collected By	<u>TJ</u>

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



State of New Jersey
Department of Community Affairs
Division of Fire Safety



Hereby Issues To

AFA PROTECTIVE SYSTEMS INC

Fire Protection Equipment Contractor Business Permit

In The Following Fire Protection Areas:

Fire Alarm System

STATE OF NEW JERSEY
DIVISION OF FIRE SAFETY

This is to certify that a Fire Protection Equipment Contractor Business Permit has been issued to:

AFA PROTECTIVE SYSTEMS INC

And is authorized to provide services on the following systems: FAS

P00495

Permit ID

08/23/2018 to 10/31/2021

Date Issued Lapse Date

PLEASE DETACH HERE

Fire Protection System Abbreviation Key:

AFPESS-All Fire Protection Equipment Systems
FSS-Fire Sprinkler System
SHFSS-Special Hazard Fire Suppression System
FAS-Fire Alarm System
PFE-Portable Fire Extinguisher
KFSS-Kitchen Fire Suppression System

PLEASE DETACH HERE

P00495 08/23/2018 to 10/31/2021
Permit ID Date Issued Lapse Date

Sheila Y. Oliver
Commissioner

Dear Contractor:

Congratulations on receiving a business permit as a Fire Protection Equipment Contractor. The business identified above is authorized by the New Jersey Department of Community Affairs to install, service, repair, inspect and maintain fire protection equipment on the systems/services identified on the permit. The services authorized by this permit are restricted to the Fire Protection Equipment services identified on the business permit application, and may be limited within each permit classification.

Let me commend you on your professional attitude and desire to provide a valuable service to the citizens of New Jersey. The business permit will be valid for a period of three years. At least one employee of the business must be certified within "each" specialty listed on the permit. An individual certified as a "All Fire Protection Equipment Systems" contractor is permitted to work on all fire protection equipment systems authorized by Public Law P.L. 2001, c. 289.


Please do not hesitate to contact our office if we may further assist you. Our mailing address is: Division of Fire Safety, Contractor Certification and Emblems Unit, P.O. Box 809, Trenton, New Jersey 08625-0809, or phone us at (609) 984-7860.

Sincerely,

Sheila Y. Oliver
Commissioner



Strobe, Horn Strobe, and Horn Notification Appliances



Description:

The Wheelock® Exceder™ Series of notification appliances feature a sleek modern design that will please building owners with reduced total cost of ownership. Installers will benefit from its comprehensive feature list, including the most candela options in one appliance, low current draw, no tools needed for setting changes, voltage test points, 12/24 VDC operation, universal mounting base and multiple mounting options for both new and retrofit construction.

The Wheelock® Exceder™ Series incorporates high reliability and high efficiency optics to minimize current draw allowing for a greater number of appliances on the notification appliance circuit. All strobe models feature an industry first of 8 candela settings on a single appliance. Models with an audible feature 3 sound settings (90, 95, 99 dB). All switches to change settings, can be set without the use of a tool and are located behind the appliance to prevent tampering. Wall models feature voltage test points to take readings with a voltage meter for troubleshooting and AHJ inspection.

The Wheelock® Exceder™ Series of wall and ceiling notification appliances feature a Universal Mounting Base (UMB) designed to simplify the installation and testing of horns, strobes, and combination horn strobes. The separate universal mounting base can be pre-wired to allow full testing of circuit wiring before the appliance is installed and the surface is finished. It comes complete with a Contact Cover for protection against dirt, dust, paint and damage to the contacts. The Contact Cover also acts as a shunting device to allow pre-wire testing for common wiring issues. The Contact Cover is polarized to prevent it from being installed incorrectly and prevents the appliance from being installed while it is on the UMB. When the Contact Cover is removed the circuit will show an open until the appliance is installed. The UMB allows for consistent installation and easy replacement of appliances if required. Wall models provide an optional locking screw for extra secure installation, while the ceiling models provide a captivated screw to prevent the screw from falling during installation.

- Save up to **48%** in current draw*
- Up to **9** models now in **1** appliance
- Save up to **14%** cost of installation**

- Sleek Modern Aesthetics**
- Finger Slide Switches**
- Voltage Test Points**
- Multiple Voltages**
- 3 Audible Settings**
90, 95, 99 dB
- 8 Candela Settings *****
Wall - 15/1575/30/75/95/110/135/185
Ceiling - 15/30/60/75/95/115/150/177
- Universal Mounting Base *****
Ceiling and Wall
Mounts to 5 Backbox Types
- Environmentally Friendly**
Low Current Draw

Compatibility and Requirements

- Synchronize using the Wheelock® Sync Modules or panels with built-in Wheelock® Patented Sync Protocol
- Compatible with UL "Regulated Voltage" using filtered VDC or unfiltered VRMS input voltage
- Strobes produce 1 flash per second over the "Regulated Voltage" range

* Compared to competitive models

*** Patented

** Compared to previous models

NOTE: All CAUTIONS and WARNINGS are identified by the symbol . All warnings are printed in bold capital letters.

WARNING: PLEASE READ THESE SPECIFICATIONS AND ASSOCIATED INSTALLATION INSTRUCTIONS CAREFULLY BEFORE USING, SPECIFYING OR APPLYING THIS PRODUCT. VISIT WWW.COOPERNOTIFICATION.COM OR CONTACT COOPER NOTIFICATION FOR THE CURRENT INSTALLATION INSTRUCTIONS. FAILURE TO COMPLY WITH ANY OF THESE INSTRUCTIONS, CAUTIONS OR WARNINGS COULD RESULT IN IMPROPER APPLICATION, INSTALLATION AND/OR OPERATION OF THESE PRODUCTS IN AN EMERGENCY SITUATION, WHICH COULD RESULT IN PROPERTY DAMAGE, AND SERIOUS INJURY OR DEATH TO YOU AND/OR OTHERS.

General Notes:

General Notes:

- Strobes are designed to flash at 1 flash per second minimum over their "Regulated Voltage Range".
- All candela ratings represent minimum effective strobe intensity based on UL Standard 1971.
- Series Exceder Strobe products are Listed under UL Standards 1971 and 464 for indoor use with a temperature range of 32°F to 120°F (0°C to 49°C) and maximum humidity of 93% (± 2%) UL 464 (85% UL 1971).
- Series Exceder horns are under UL Standard 464 for audible signal appliances (Indoor use only).

Low Current Draw = Fewer Power Supplies

Strobe Ratings per UL Standard 1971

Model		UL Max Current*													
		24 VDC / 24 FWR												12 VDC	
		15	15/75	30	60	75	95	110	115	135	150	177	185	15	15/75
ST	8.0-33.0	0.057	0.070	0.085		0.135	0.163	0.182		0.205			0.253	0.110	0.140
STC	8.0-33.0	0.061		0.085	0.103	0.135	0.163		0.182		0.205	0.253		0.110	

Horn Strobe Ratings per UL 1971 & Anechoic at 24 VDC


Model		UL Max Current* at Anechoic 99 dBA													
		24 VDC												12 VDC	
		15	15/75	30	60	75	95	110	115	135	150	177	185	15	15/75
HS	8.0-33.0	0.082	0.095	0.102		0.148	0.176	0.197		0.242			0.282	0.125	0.159
HSC	8.0-33.0	0.082		0.102	0.141	0.148	0.176		0.197		0.242	0.282		0.125	

Model		UL Max Current* at Anechoic 95 dBA													
		24 VDC												12 VDC	
		15	15/75	30	60	75	95	110	115	135	150	177	185	15	15/75
HS	8.0-33.0	0.073	0.083	0.087		0.139	0.163	0.186		0.230			0.272	0.122	0.153
HSC	8.0-33.0	0.073		0.087	0.128	0.139	0.163		0.186		0.230	0.272		0.122	

Model		UL Max Current* at Anechoic 90 dBA													
		24 VDC												12 VDC	
		15	15/75	30	60	75	95	110	115	135	150	177	185	15	15/75
HS	8.0-33.0	0.065	0.075	0.084		0.136	0.157	0.184		0.226			0.267	0.120	0.148
HSC	8.0-33.0	0.065		0.084	0.120	0.136	0.157		0.184		0.226	0.267		0.120	

Horn Ratings per UL Anechoic

Model	Regulated Voltage Range VDC	99 dB	95 dB	90 dB
HN	16-33.0	0.064	0.044	0.022
HNC	16-33.0	0.084	0.044	0.022
HN	8.0-17.5	0.047	0.026	0.017
HNC	8.0-17.5	0.047	0.026	0.017



* UL max current rating is the maximum RMS current within the listed voltage range (16-33 VDC for 24 VDC units). For strobes the UL max current is usually at the minimum listed voltage (16 VDC for 24 VDC units). For audibles the max current is usually at the maximum listed voltage (33 VDC for 24 VDC units). For unfiltered ratings, see installation instructions.

Specification & Ordering Information

Model	Strobe Candela	Sync w/ DSM or Wheelock Power Supplies	12/24 VDC*	Mounting Options
Horn Strobes				
HSR	15/1575/30/75/95/110/135/185	X	X	UMB**
HSW	15/1575/30/75/95/110/135/185	X	X	UMB**
HSRC	15/30/60/75/95/115/150/177	X	X	UMB**
HSWC	15/30/60/75/95/115/150/177	X	X	UMB**
Strobes				
STR	15/1575/30/75/95/110/135/185	X	X	UMB**
STW	15/1575/30/75/95/110/135/185	X	X	UMB**
STRC	15/30/60/75/95/115/150/177	X	X	UMB**
STWC	15/30/60/75/95/115/150/177	X	X	UMB**
Horn				
HNR		X	X	UMB**
HNW		X	X	UMB**
HNRC		X	X	UMB**
HNWC		X	X	UMB**


*12 VDC models feature 15 & 15/75 settings

**UMB = Universal Mounting Base


Model Legend

HN = Horn
 ST = Strobe
 HS = Horn Strobe
 C = Ceiling Mount
 W = White
 R = Red
 A = Agent Lettering (Strobes only)
 AL = Alert Lettering (Strobes only)
 N = No Lettering (Strobes only)


Example 1: STRC = Strobe, Red, Ceiling Mount
 Example 2: HSR = Horn Strobe, Red, Wall Mount
 Example 3: HSW = Horn Strobe, White, Wall Mount
 Example 4: STW-AL = Strobe, White, Wall Mount, Alert Lettering




Example:



Example: HSWC



Voltage test points for quick troubleshooting and easy spot checking (wall models only)




8 candela settings



*UMB

Common base for wall and ceiling with 5 mounting options



Contact Cover

NOTE: Due to continuous development of our products, specifications and offerings are subject to change without notice in accordance with Cooper Wheelock Inc., dba Cooper Notification standard terms and conditions.

Architects and Engineers Specifications

The notification appliances shall be Wheelock® Exceder™ Series HS Audible Strobe appliances, Series ST Visual Strobe appliances and Series HN Audible appliances or approved equals. The Series HS and ST Strobes shall be listed for UL Standard 1971 (Emergency Devices for the Hearing-Impaired) for Indoor Fire Protection Service. The Series HS and HN Audibles shall be UL Listed under Standard 464 (Fire Protective Signaling). All Series shall meet the requirements of FCC Part 15 Class B. All inputs shall be compatible with standard reverse polarity supervision of circuit wiring by a Fire Alarm Control Panel (FACP) with the ability to operate from 8 to 33 VDC. Indoor wall models shall incorporate voltage test points for easy voltage inspection.

The Series HS Audible Strobe and ST Strobe appliances shall produce a flash rate of one (1) flash per second over the Regulated Voltage Range and shall incorporate a Xenon flashtube enclosed in a rugged Lexan® lens. The Series shall be of low current design. Where Multi-Candela appliances are specified, the strobe intensity shall have 8 field selectable settings at 15, 15/75, 30, 75, 95, 110, 135, 185 candela for wall mount and 15, 30, 60, 75, 95, 115, 150, 177 candela for ceiling mount. The selector switch for selecting the candela shall be tamper resistant. The 15/75 candela strobe shall be specified when 15 candela UL Standard 1971 Listing with 75 candela on-axis is required (e.g. ADA compliance). Appliances with candela settings shall show the candela selection in a visible location at all times when installed.

The audible shall have a minimum of three (3) field selectable settings for dBA levels and shall have a choice of continuous or temporal (Code 3) audible outputs.

The Series HS Audible Strobe, ST Strobe and Series HN Audible shall incorporate a patented Universal Mounting Base that shall allow mounting to a single-gang, double-gang, 4-inch square, 3.5-inch octal, 4-inch octal or 100mm European type back boxes. Two wire appliance wiring shall be capable of directly connecting to the mounting base. Continuity checking of the entire NAC circuit prior to attaching any notification appliances shall be allowed. Product shall come with Contact Cover to protect contact springs. Removal of an appliance shall result in a supervision fault condition by the Fire Alarm Control Panel (FACP). The mounting base shall be the same base among all horn, strobe, horn strobe, wall and ceiling models. All notification appliances shall be backwards compatible.

The Series HS and ST wall models shall have a low profile measuring 5.24" H x 4.58" W x 2.19" D. Series HN wall shall measure 5.24" H x 4.58" W x 1.6" D. The Series HSC and STC shall be round and have a low profile with a diameter of 6.68" x 2.63" D. Series HNC ceiling shall have a diameter of 6.68" x 1.50" D.

When synchronization is required, the appliance shall be compatible with Wheelock®'s DSM Sync Modules, Wheelock® Power Supplies or other manufacturer's panels with built-in Wheelock® Patented Sync Protocol. The strobes shall not drift out of synchronization at any time during operation. If the sync protocol fails to operate, the strobe shall revert to a non-synchronized flash-rate and still maintain (1) flash per second over its Regulated Voltage Range. The appliance shall also be designed so that the audible signal may be silenced while maintaining strobe activation when used with Wheelock® synchronization protocol.

Wall Appliances – UL Standard 1971, UL Standard 464, California State Fire Marshal (CSFM), ULC, FM

Ceiling Appliances – UL Standard 1971, UL Standard 464, California State Fire Marshal (CSFM), ULC, FM



WE ENCOURAGE AND SUPPORT NICET CERTIFICATION
3 YEAR WARRANTY

Exceder - Spec Sheet 6/11

NJ Location
273 Branchport Ave.
Long Branch, NJ 07740
P: 800-631-2148
F: 732-222-8707
www.coopernotification.com

Cooper Notification is

Wheelock®



SAFEPATH®

WAVES



COOPER Notification

INSTALLATION AND MAINTENANCE INSTRUCTIONS



156-3111-012

C01224T/C01224TR
Carbon Monoxide Detector

3825 Ohio Avenue, St. Charles, Illinois 60174
1-800-SENSOR2, FAX: 630-377-6583
www.systemsensor.com

SPECIFICATIONS

Electrical Specifications

System Voltage	Nominal: 12/24 VDC
	Min: 10 VDC
	Max: 33 VDC
Avg. Standby Current:	20 mA
Max Alarm Current:	40 mA (75 mA test)
Alarm Contact Ratings:	30 VDC @ 0.5 A
Trouble Contact Ratings:	30 VDC @ 0.5 A
Audible Signal (temp 4 tone):	85 dBA min. in alarm (at 10ft)
Max. Start-up Capacitance:	20 uF

Physical Specifications


Operating Temperature Range:	0° to 40°C (32° to 104°F)
Operating Humidity Range:	22 - 90% %RH
Diameter:	6.0"
Height:	1.25"
Weight:	7 oz
Wire Gauge Acceptance:	14-22 AWG

NOTICE: This manual shall be left with the owner/user of this equipment. This product is intended for use in ordinary indoor locations.

GENERAL DESCRIPTION

- Listed to standard 2075
- Round shape allows for mounting in aesthetically demanding areas
- Six-wire, system monitored
- Optional CO detector replacement plate for previously installed detectors
- Local sounder
- Low current draw
- Alarm relay, Form C
- Trouble relay, Form A
- Dual LED's
- Test/Hush button
- SEMS wiring terminals
- Mount to single gang electrical box or surface mount to wall or ceiling
- Optional drywall anchors included

FIGURE 1. ALARM LOCATION DIAGRAM:



S0295-01

TABLE 1. DETECTOR OPERATION MODES:

OPERATION MODE	GREEN LED	RED LED	SOUNDER
Normal (standby)	Blink 1 per minute	OFF	OFF
Alarm	OFF	Temp 4* pattern	Temp 4* pattern
Alarm Test	OFF	Temp 4 pattern	Temp 4 pattern
RealTest® Mode	Blink 1 per second	OFF	Temp 4 pattern (after CO is sprayed)
End of Life	OFF	OFF	OFF
CO Trouble	OFF	Blink 1 per minute	OFF
Power Loss/Cell Fault	OFF	OFF	OFF

Alarm Test: Will send alarm signal to panel.

Hush feature/Alarm Silence: If required, the audible alarm can be silenced for 5 minutes by pushing the button marked "Test/Hush". The red alarm light will continue to flash in temp-4 pattern. If carbon monoxide is still present after the 5 minute hush period, the audible alarm will sound. The hush facility will not operate at levels above 350 ppm (parts per million) carbon monoxide.

RealTest® Alarm Silence: Alarm will automatically silence after about 20 seconds of alarm from spraying canned CO into the detector. Alarm Reset: Alarm automatically resets after CO has cleared from the sensor.

Trouble feature: When the sensor supervision is in a trouble condition (e.g. such as a sensor that has been tampered with, or the cell itself has prematurely dried out due to environmental conditions, etc.), the detector will send a trouble signal to the panel. The detector must then be replaced. The green LED turns off and the red LED blinks every minute when the detector is in trouble.

End of Life Timer feature: When the detector has reached the end of its life, the trouble contact will open. This indicates that the CO sensor inside the detector has passed the end of its life and must be replaced. This detector's lifespan is approximately ten years from the date of manufacture. The green LED turns off when the detector is in trouble. Periodically check the "Replace by" sticker located under the detector cover. The detector must be replaced by this date. Refer to Detector Replacement on page 3.

Per UL 2075, it is mandatory that a trouble signal be sent to the panel upon CO cell trouble or cell end of life. Refer to Figure 4 for wiring of the trouble relay.

H224249H 07:50:07 01.05.2017 Printed On:



INSTALLATION GUIDELINES

Ceiling: Detector should be at least 12 inches from any wall.

Wall: Detector should be at least as high as a light switch, and at least six inches from the ceiling.


- Do not install in any environment that does not comply with the detector's environmental specifications
- Install in accordance with NFPA 720—the Standard for the Installation of Carbon Monoxide (CO) Detection and Warning Equipment
- As of 2009, NFPA 720 defines standards for both commercial and residential installations of CO detectors. If the installation can be interpreted as a commercial application, consult the section of NFPA 720 that outlines commercial applications.
- For example, Chapter 5.5.5.3.1 states that carbon monoxide detectors shall be installed in accordance with manufacturers published instructions in the following locations:
 - (1) On the ceiling in the same room as permanently installed fuel burning appliances
 - (2) Centrally located on every habitable level and in every HVAC zone of the building
- If the installation can be interpreted as residential, consult the section of NFPA 720 that outlines residential applications.
- For example, chapter 9.4.1.1 states that carbon monoxide alarms or detectors shall be installed as follows:
 - (1) Outside each separate dwelling unit sleeping area in the immediate vicinity of the bedrooms
 - (2) On every level of a dwelling unit, including basements
 - (3) Other locations where required by applicable laws, codes or standards

MOUNTING

The CO1224T/CO1224TR can be ceiling-mounted or wall-mounted:

1. To a single gang box.
2. Direct mount to ceiling or to wall using drywall fasteners.

FIGURE 2. MOUNTING OF DETECTOR:



INSTALLATION

WIRING INSTALLATION GUIDELINES

All wiring must be installed in compliance with the NFPA 70, National Electrical Code, applicable state and local codes, and any special requirements of the local Authority Having Jurisdiction (AHJ).

Proper wire gauges should be used. The conductors used to connect carbon monoxide detectors to the alarm control panel and accessory devices should be color-coded to reduce the likelihood of wiring errors. Improper connections can prevent a system from responding properly in the event of a CO.

The screw terminals in the mounting base will accept 14-22 gauge wire. Wire connections are made by stripping approximately 1/4" of insulation from the end of the feed wire, inserting it into the proper base terminal, and tightening the screw to secure the wire in place. Do not put wires more than 2 gauge apart under the same clamping plate.

WARNING: This product does not have a local audible trouble signal, and may fail without supervision if trouble loop remains unconnected.

WARNING: Gas detectors on a zone that is bypassed may not signal a trouble condition. Do not bypass zones used for gas detectors.

Wiring diagrams located on page 4, Figure 4.

WARNING

Remove power from alarm control unit or initiating device circuits before installing detectors.

1. Using a small, flat head screw driver, push in the small tab located on the underside of the detector. Once the snap is loosened, lift the bottom end of the cover up and unhinge the top to remove the cover.
2. Wire the detector base screw terminals per Figure 5.
3. Screw the base of the detector onto a single gang electrical box, or to the surface of the wall or ceiling. Use the hardware included in the packaging.
4. If mounting with the System Sensor replacement plate model CO-PLATE*:
 - * Hold replacement plate over desired mounting area.
 - * Use hook feature to hold CO1224T onto the replacement plate.
 - * Mount detector and plate together using hardware provided with the CO1224T.
5. Hinge the top portion of the cover onto the base; with the cover at a 45 degree angle, fit the hinges into the slots of the base.
6. Push the unhinged bottom portion of the cover down until it snaps into place.
7. After all detectors have been installed, apply power to the alarm control unit.
8. Test each detector as described in Testing.
9. Notify the proper authorities that the system is in operation.

CAUTION

Airborne dust particles can enter the detector. System Sensor recommends the installation of detectors after construction or any other dust producing activity. Carbon monoxide detectors are not to be used with detector guards unless the combination has been evaluated and found suitable for that purpose.

TESTING

Detector must be tested after installation.

NOTE: Before testing, notify the proper authorities to avoid any nuisance alarms.

Ensure proper wiring and power is applied. After power up, allow 80 seconds for the detector to stabilize before testing.

Test the CO1224T/CO1224TR detector as follows:


1. A test button is located on the detector housing (See Figure 4).
2. Use the tip of your finger to press and hold the test button for 1-4 seconds.
3. If the sounder beeps twice in the Temporal 4 tone and the LED's light up, the detector is operational.
4. The detector now enters Realtest speed up test mode indicated by a quickly blinking green LED. See Functional Gas Test section for instructions on testing with canned CO.

If a detector fails the above test method, its wiring should be checked. If the detector still fails after rewiring, it should be replaced.




FIGURE 4. TEST BUTTON LOCATION AND OPERATION:

CO1224T



S0298-00

CO1224TR



S0321-00

FUNCTIONAL GAS TEST

NOTE: Check with local codes and the AHJ to determine whether or not a functional gas test is necessary for an installation. Solo C6 brand canned CO testing agent may be used to verify the detector's ability to sense CO by utilizing the RealTest® feature of the CO1224T/CO1224TR as follows:

1. Press the test button as described in Testing above.
2. Once the alarm has entered the speed-up test mode, indicated by a quickly flashing green LED, spray a small amount of CO agent within 1/4" of the alarm's gas entry ports (see Figure 3). The unit will go into alarm if gas entry is successful.
3. The detector will automatically exit the speed-up test mode 20-60 seconds after entering speed-up test mode.

Testing the detector will activate the alarm relay and send a signal to the panel.

CAUTION: This carbon monoxide detector is designed for indoor use only. Do not expose to rain or moisture. Do not knock or drop the detector. Do not open or tamper with the detector as this could cause malfunction. The detector will not protect against the risk of carbon monoxide poisoning if not properly wired. The detector will only indicate the presence of carbon monoxide gas at the sensor. Carbon monoxide gas may be present in other areas.

This carbon monoxide detector is NOT:

- Designed to detect smoke, fire or any gas other than carbon monoxide
- To be seen as a substitute for the proper servicing of fuel-burning appliances or the sweeping of chimneys.
- To be used on an intermittent basis, or as a portable alarm for the spillage of combustion products from fuel-burning appliances or chimneys.
- To be used in airplanes or any other aeronautical vehicle.

Carbon monoxide gas is a highly poisonous gas which is released when fuels are burnt. It is invisible, has no smell and is therefore impossible to detect with the human senses. Under normal conditions in a room where fuel burning appliances are well maintained and correctly ventilated, the amount of carbon monoxide released into the room by appliances should not be dangerous.

Symptoms of carbon monoxide poisoning: Carbon monoxide bonds to the hemoglobin in the blood and reduces the amount of oxygen being circulated in the body. The following symptoms are examples taken from NFPA 720. They represent approximate values for healthy adults:

Concentration (ppm CO)	Symptoms
200	Mild headache after 2-3 hours of exposure
400	Headache and nausea after 1-2 hours of exposure
800	headache, nausea, and dizziness after 45 minutes of exposure; collapse and unconsciousness after 2 hours of exposure

Many causes of reported carbon monoxide poisoning indicate that while victims are aware that they are not well, they become so disoriented that they are unable to save themselves by either exiting the building or calling for assistance. Young children and pets may be the first to be affected.

Per UL standard 2075, the CO1224T/CO1224TR has been tested to the sensitivity limits defined in UL standard 2034.

Alarm thresholds are as follows:

Parts Per Million	Detector response time, min.
30 ± 3ppm	No alarm within 30 days
70 ± 5ppm	60-240
150 ± 5ppm	10-50
400 ± 10ppm	4-15

What to do if the carbon monoxide detector goes into alarm:

Immediately move to a spot where fresh air is available, preferably outdoors. Find a phone in an area where the air is safe and call your security service provider. Tell your provider the detector alarm status, and that you require professional assistance in ridding your home of the carbon monoxide.

IMPORTANT: This detector should be tested and maintained regularly following National Fire Protection Association (NFPA) 720 requirements.

MAINTENANCE

Occasionally clean the outside casing with a cloth. Ensure that the holes on the front of the alarm are not blocked with dirt and dust.

Do not paint, and do not use cleaning agents, bleach, or polish on the detector.

DETECTOR REPLACEMENT

This detector is manufactured with a long-life carbon monoxide sensor. Over time the sensor will lose sensitivity, and will need to be replaced with a new System Sensor carbon monoxide detector. This detector's lifespan is approximately ten years from the date of manufacture.

Periodically check the detector's replacement date. Remove the detector cover and refer to the sticker placed on the inside of the detector. The sticker will indicate the date that the detector shall be replaced.


This detector is also equipped with a feature that will open the trouble relay once it has reached the end of its useful life. If this occurs, it is time to replace the detector.

NOTE: Before replacing the detector, notify the proper authorities that maintenance is being performed and the system will be temporarily out of service. Disable the zone or system undergoing maintenance to prevent any unwanted alarms. Dispose of detector in accordance with any local regulations.



FIGURE 5. WIRING DIAGRAM:


SINGLE UNIT, SINGLE ZONE, 4 CONDUCTOR CABLE




It should be noted the installation, operation, testing and maintenance of the CO1224T/CO1224TR is different than System Sensor conventional 4-wire smoke detectors, such as the i3 Series. Below are specific installation requirements for the CO1224T/CO1224TR:

- Connect to a non-resettable power supply
- Connect to a non-fire zone: Per NFPA 720 section 9.6.7.2 the CO1224T/CO1224TR shall not be connected to a zone that signals a fire condition
- Per NFPA 720 section 9.6.7, do not connect the CO1224T/CO1224TR on a zone with other fire or intrusion initiating devices - i.e. do not connect on the same zone as smoke detectors
- Wiring of the trouble relay is mandatory: Per UL Standard 2075 section 17.1.1 a detector shall send a trouble signal to the control panel upon an open circuit, a ground fault, sensor removal or sensor end of life
- If wiring one CO1224T/CO1224TR per zone: Use 4 conductors
- If wiring multiple CO1224T/CO1224TR detectors per zone: Use 4 conductors from panel to first CO1224T/CO1224TR, then use 6 conductors from the second CO1224T/CO1224TR to other detectors on the zone

MULTIPLE UNIT, SINGLE ZONE, 6 CONDUCTOR CABLE



Input powered (12 or 24 VDC) from UL Listed Fire/Burg Control Panel (Class 2).



S0322-01

Please refer to insert for the limitations of Carbon Monoxide Detectors

FCC STATEMENT

This device complies with part 15 of the FCC Rules. Operation is subject to the following two conditions: (1) This device may not cause harmful interference, and (2) this device must accept any interference received, including interference that may cause undesired operation.

NOTE: This equipment has been tested and found to comply with the limits for a Class B digital device, pursuant to Part 15 of the FCC Rules. These limits are designed to provide reasonable protection against harmful interference in a residential installation. This equipment generates, uses and can radiate radio frequency energy and, if not installed and used in accordance with the instructions, may cause harmful interference to radio communications. However, there is no guarantee that interference will not occur in a particular installation. If this equipment does cause harmful interference to radio or television reception, which can be determined by turning the equipment off and on, the user is encouraged to try to correct the interference by one or more of the following measures:

- Reorient or relocate the receiving antenna.
- Increase the separation between the equipment and receiver.
- Connect the equipment into an outlet on a circuit different from that to which the receiver is connected.
- Consult the dealer or an experienced radio/TV technician for help.

THREE-YEAR LIMITED WARRANTY

System Sensor warrants its enclosed product to be free from defects in materials and workmanship under normal use and service for a period of three years from date of manufacture. System Sensor makes no other express warranty for the enclosed product. No agent, representative, dealer, or employee of the Company has the authority to increase or alter the obligations or limitations of this Warranty. The Company's obligation of this Warranty shall be limited to the replacement of any part of the product which is found to be defective in materials or workmanship under normal use and service during the three year period commencing with the date of manufacture. After phoning System Sensor's toll free number 800-SENSOR2 (736-7672) for a Return Authorization number, send defective units postage prepaid to: Honeywell, 12220 Rojas Drive, Suite 700, El Paso

TX 79936, USA. Please include a note describing the malfunction and suspected cause of failure. The Company shall not be obligated to replace units which are found to be defective because of damage, unreasonable use, modifications, or alterations occurring after the date of manufacture. In no case shall the Company be liable for any consequential or incidental damages for breach of this or any other Warranty, expressed or implied whatsoever, even if the loss or damage is caused by the Company's negligence or fault. Some states do not allow the exclusion or limitation of incidental or consequential damages, so the above limitation or exclusion may not apply to you. This Warranty gives you specific legal rights, and you may also have other rights which vary from state to state.

System Sensor® is a registered trademark of Honeywell International, Inc.



BG-12LX

Addressable Manual Pull Station


Addressable

General

The Fire-Lite BG-12LX is a state-of-the-art, dual-action (i.e., requires two motions to activate the station) pull station that includes an addressable interface (mounted inside) for Fire-Lite's addressable fire alarm control panels (FACPs). Because the BG-12LX is addressable, the control panel can display the exact location of the activated manual station. This leads fire personnel quickly to the location of the alarm.

Features

- Maintenance personnel can open station for inspection and address setting without causing an alarm condition.
- Built-in bicolor LED, which is visible through the handle of the station, flashes in normal operation and latches steady red when in alarm.
- Handle latches in down position and the word "ACTIVATED" appears to clearly indicate the station has been operated.
- Captive screw terminals wire-ready for easy connection to SLC loop (accepts up to 12 AWG/3.25 mm² wire).
- Can be surface mounted (with SB-10 or SB-I/O) or semi-flush mounted. Semi-flush mount to a standard single-gang, double-gang, or 4" (10.16 cm) square electrical box.
- Smooth dual-action design.
- Meets ADAAG controls and operating mechanisms guidelines (Section 4.1.3[13]); meets ADA requirement for 5 lb. maximum activation force.
- Highly visible.
- Attractive shape and textured finish.
- Key reset.
- Includes Braille text on station handle.
- Optional trim ring (BG12TR).
- Meets UL 38, Standard for Manually Actuated Signaling Boxes.

Construction

Shell, door, and handle are molded of durable LEXAN® (or polycarbonate equivalent) with a textured finish.

Specifications

- Normal operating voltage: 24 VDC.
- Maximum SLC loop voltage: 28.0 VDC.
- Maximum SLC loop current: 230 μ A.
- Ambient Temperature: 32°F to 120°F (0°C to 49°C)
- Relative Humidity: 93% $\pm$ 2% RH (noncondensing) at 32°C $\pm$ 2°C (90°F $\pm$ 3°F)
- For use indoors in a dry location

Installation

The BG-12LX will mount semi-flush into a single-gang, double-gang, or standard 4" (10.16 cm) square electrical outlet box, or will surface mount to the model SB-10 or SB-I/O surface backbox. If the BG-12LX is being semi-flush mounted, then the optional trim ring (BG12TR) may be used. The BG12TR is usually needed for semi-flush mounting with 4" (10.16 cm) or double-gang boxes (not with single-gang boxes).



Operation

Pushing in, then pulling down on the handle causes it to latch in the down/activated position. Once latched, the word "ACTIVATED" (in bright yellow) appears at the top of the handle, while a portion of the handle protrudes from the bottom of the station. To reset the station, simply unlock the station with the key and pull the door open. This action resets the handle; closing the door automatically resets the switch.

Each manual station, on command from the control panel, sends data to the panel representing the state of the manual switch. Two rotary decimal switches allow address settings (1 – 159 with Breakaway Tab removed for MS-9600, 1 – 99 and MS-9200UDLS, 1 – 50 for MS-9050UD).

Architectural/Engineering Specifications

Manual Fire Alarm Stations shall be non-coded, with a key-operated reset lock in order that they may be tested, and so designed that after actual Emergency Operation, they cannot be restored to normal except by use of a key. An operated station shall automatically condition itself so as to be visually detected as activated. Manual stations shall be constructed of red-colored LEXAN (or polycarbonate equivalent) with clearly visible operating instructions provided on the cover. The word FIRE shall appear on the front of the stations in white letters, 1.00 inches (2.54 cm) or larger. Stations shall be suitable for surface mounting on matching backbox SB-10 or SB-I/O; or semi-flush mounting on a standard single-gang, double-gang, or 4" (10.16 cm) square electrical box, and shall be installed within the limits defined by the Americans with Disabilities Act (ADA) or per national/local requirements. Manual Stations shall be Underwriters Laboratories listed.



Manual stations shall connect with two wires to one of the control panel SLC loops. The manual station shall, on command from the control panel, send data to the panel representing the state of the manual switch. Manual stations shall provide address setting by use of rotary decimal switches.

Product Line Information

BG-12LX: Dual-action addressable pull station. Includes key locking feature.

SB-10: Surface backbox; metal.

SB-I/O: Surface backbox; plastic.


BG12TR: Optional trim ring.

17003: Keys, set of two.

Agency Listings and Approvals


In some cases, certain modules or applications may not be listed by certain approval agencies, or listing may be in process. Consult factory for latest listing status.

- **UL Listed:** S711
- **MEA:** 67-02-E
- **CSFM:** 7150-0075:184
- **FM Approved**




Back of station without door

Terminal Connections:
1 SLC (-); 2 SLC (+)




**Detail of
BREAKAWAY TAB***



ROTARY DECIMAL SWITCHES

* Remove tab to select addresses above 99.



Cover open to show easy access to miniature monitor module, rotary switch, and UL label.

Patented:

U.S. Patent No. D428,351; 6,380,846; 6,314,772; 6,632,108.

Fire-Lite is a registered trademark of Honeywell International Inc. LEXAN® is a registered trademark of GE Plastics, a subsidiary of General Electric Company.
©2008 by Honeywell International Inc. All rights reserved. Unauthorized use of this document is strictly prohibited.

ISO 9001
CERTIFIED
ENGINEERING & MANUFACTURING
QUALITY SYSTEMS

This document is not intended to be used for installation purposes.
We try to keep our product information up-to-date and accurate.
We cannot cover all specific applications or anticipate all requirements.
All specifications are subject to change without notice.



For more information, contact Fire•Lite Alarms. Phone: (800) 627-3473, FAX: (877) 699-4105.
www.firelite.com

MMF-300(A) Series, MDF-300(A)

Addressable Monitor Modules



Addressable Devices

General

Four different monitor modules are available for Fire•Lite's intelligent control panels to suit a variety of applications. Monitor modules are used to supervise a circuit of dry-contact input devices, such as conventional heat detectors and pull stations, or monitor and power a circuit of two-wire smoke detectors (MMF-302(A)).

MMF-300(A) is a standard-sized module (typically mounts to a 4" [10.16 cm] square box) that supervises either a Style D (Class A) or Style B (Class B) circuit of dry-contact input devices.

MMF-301(A) is a miniature monitor module a mere 1.3" (3.302 cm) H x 2.75" (6.985 cm) W x 0.5" (1.270 cm) D used to supervise a Style B (Class B) circuit of dry-contact input devices. Its compact design allows the MMF-301(A) to be mounted in a single-gang box behind the device it monitors.

MMF-302(A) is a standard-sized module used to monitor and supervise compatible two-wire, 24 volt, smoke detectors on a Style D (Class A) or Style B (Class B) circuit.

MDF-300(A) is a standard-sized dual monitor module used to monitor and supervise two independent two-wire Style B (Class B) dry-contact initiating device circuits (IDCs) at two separate, consecutive addresses in intelligent, two-wire systems.

LiteSpeed™ is a communication protocol developed by Fire•Lite Engineering that greatly enhances the speed of communication between analog intelligent devices. Intelligent devices communicate in a grouped fashion. If one of the devices within the group has new information, the panel CPU stops the group poll and concentrates on single points. The net effect is response speed greater than five times that of other designs.


MMF-300(A) Monitor Module

- Built-in type identification automatically identifies this device as a monitor module to the control panel.
- Powered directly by two-wire SLC loop. No additional power required.
- High noise (EMF/RFI) immunity.
- SEMS screws with clamping plates for ease of wiring.
- Direct-dial entry of address: 01 – 159 on MS-9600 series panels, 01 – 99 on other compatible systems.
- LED flashes during normal operation and latches on steady to indicate alarm.

The MMF-300(A) Monitor Module is intended for use in intelligent, two-wire systems, where the individual address of each module is selected using the built-in rotary switches. It provides either a two-wire or four-wire fault-tolerant Initiating Device Circuit (IDC) for normally-open-contact fire alarm and supervisory devices. The module has a panel-controlled LED indicator. The MMF-300(A) can be used to replace M300(A) modules in existing systems.

MMF-300(A) APPLICATIONS

Use to monitor a zone of four-wire smoke detectors, manual fire alarm pull stations, waterflow devices, or other normally-open dry-contact alarm activation devices. May also be used to monitor normally-open supervisory devices with special supervisory indication at the control panel. Monitored circuit



MMF-300(A) (Type H)

may be wired as an NFPA Style B (Class B) or Style D (Class A) Initiating Device Circuit. A 47K ohm End-of-Line Resistor (provided) terminates the Style B circuit. No resistor is required for supervision of the Style D circuit.

MMF-300(A) OPERATION

Each MMF-300(A) uses one of the available module addresses on an SLC loop. It responds to regular polls from the control panel and reports its type and the status (open/normal/short) of its Initiating Device Circuit (IDC). A flashing LED indicates that the module is in communication with the control panel. The LED latches steady on alarm (subject to current limitations on the loop).

MMF-300(A) SPECIFICATIONS

Nominal operating voltage: 15 to 32 VDC.

Maximum current draw: 5.0 mA (LED on).

Average operating current: 350 µA (LED flashing), 1 communication every 5 seconds, 47k EOL.

Maximum IDC wiring resistance: 40 ohms.

EOL resistance: 47K ohms.


Temperature range: 32°F to 120°F (0°C to 49°C).

Humidity range: 10% to 93% noncondensing.

Dimensions: 4.5" (11.43 cm) high x 4" (10.16 cm) wide x 1.25" (3.175 cm) deep. Mounts to a 4" (10.16 cm) square x 2.125" (5.398 cm) deep box.

MMF-301(A) Mini Monitor Module

- Built-in type identification automatically identifies this device as a monitor module to the panel.
- Powered directly by two-wire SLC loop. No additional power required.
- High noise (EMF/RFI) immunity.
- Tinned, stripped leads for ease of wiring.
- Direct-dial entry of address: 01 – 159 on MS-9600 series panels, 01 – 99 on other compatible systems



The MMF-301(A) Mini Monitor Module can be installed in a single-gang junction directly behind the monitored unit. Its small size and light weight allow it to be installed without rigid mounting. The MMF-301(A) is intended for use in intelligent, two-wire systems where the individual address of each module is selected using rotary switches. It provides a two-wire initiating device circuit for normally-open-contact fire alarm devices. The MMF-301(A) can be used to replace M301(A) modules in existing systems.

MMF-301(A) APPLICATIONS

Use to monitor a single device or a zone of four-wire smoke detectors, manual fire alarm pull stations, waterflow devices, or other normally-open dry-contact devices. May also be used to monitor normally-open supervisory devices with special supervisory indication at the control panel. Monitored circuit/device is wired as an NFPA Style B (Class B) Initiating Device Circuit. A 47K ohm End-of-Line Resistor (provided) terminates the circuit.

MMF-301(A) OPERATION

Each MMF-301(A) uses one of the available module addresses on an SLC loop. It responds to regular polls from the control panel and reports its type and the status (open/normal/short) of its Initiating Device Circuit (IDC).

MMF-301(A) SPECIFICATIONS

Nominal operating voltage: 15 to 32 VDC.

Average operating current: 350 μ A, 1 communication every 5 seconds, 47k EOL; 600 μ A Max. (Communicating, IDC Shorted).

Maximum IDC wiring resistance: 40 ohms.

Maximum IDC Voltage: 11 Volts.

Maximum IDC Current: 400 μ A.

EOL resistance: 47K ohms.

Temperature range: 32°F to 120°F (0°C to 49°C).

Humidity range: 10% to 93% noncondensing.

Dimensions: 1.3" (3.302 cm) high x 2.75" (6.985 cm) wide x 0.65" (1.651 cm) deep.

Wire length: 6" (15.24 cm) minimum.

MMF-302(A) Interface Module

- Supports compatible two-wire smoke detectors.
- Supervises IDC wiring and connection of external power source.
- High noise (EMF/RFI) immunity.
- SEMS screws with clamping plates for ease of wiring.
- Direct-dial entry of address: 01 – 159 on MS-9600 series panels, 01 – 99 on other compatible systems.
- LED flashes during normal operation.
- LED latches steady to indicate alarm on command from control panel.

The MMF-302(A) Interface Module is intended for use in intelligent, addressable systems, where the individual address of each module is selected using built-in rotary switches. This module allows intelligent panels to interface and monitor two-wire conventional smoke detectors. It transmits the status (normal, open, or alarm) of one full zone of conventional detectors back to the control panel. All two-wire detectors being monitored must be UL compatible with the module. The MMF-302(A) can be used to replace M302(A) modules in existing systems.

MMF-302 (A) APPLICATIONS

Use the MMF-302(A) to monitor a zone of two-wire smoke detectors. The monitored circuit may be wired as an NFPA Style B (Class B) or Style D (Class A) Initiating Device Circuit. A 3.9 K ohm End-of-Line Resistor (provided) terminates the end of the Style B or D (class B or A) circuit (maximum IDC loop resistance is 25 ohms). Install ELR across terminals 8 and 9 for Style D application.

MMF-302(A) OPERATION

Each MMF-302(A) uses one of the available module addresses on an SLC loop. It responds to regular polls from the control panel and reports its type and the status (open/normal/short) of its Initiating Device Circuit (IDC). A flashing LED indicates that the module is in communication with the control panel. The LED latches steady on alarm (subject to current limitations on the loop).

MMF-302(A) SPECIFICATIONS

Nominal operating voltage: 15 to 32 VDC.

Maximum current draw: 5.1 mA (LED on).

Maximum IDC wiring resistance: 25 ohms.

Average operating current: 300 μ A, 1 communication and 1 LED flash every 5 seconds, 3.9k eol.

EOL resistance: 3.9K ohms.

External supply voltage (between Terminals T3 and T4): DC voltage: 24 volts power limited. Ripple voltage: 0.1 Vrms maximum. Current: 90 mA per module maximum.

Temperature range: 32°F to 120°F (0°C to 49°C).

Humidity range: 10% to 93% noncondensing.

Dimensions: 4.5" (11.43 cm) high x 4" (10.16 cm) wide x 1.25" (3.175 cm) deep. Mounts to a 4" (10.16 cm) square x 2.125" (5.398 cm) deep box.

MDF-300(A) Dual Monitor Module

The MDF-300(A) Dual Monitor Module is intended for use in intelligent, two-wire systems. It provides two independent two-wire initiating device circuits (IDCs) at two separate, consecutive addresses. It is capable of monitoring normally open contact fire alarm and supervisory devices. The module has a single panel-controlled LED.

NOTE: The MDF-300(A) provides two Style B (Class B) IDC circuits ONLY. Style D (Class A) IDC circuits are NOT supported in any application.

MDF-300(A) SPECIFICATIONS

Normal operating voltage range: 15 to 32 VDC.

Maximum current draw: 6.4 mA (LED on).

Average operating current: 750 μ A (LED flashing).

Maximum IDC wiring resistance: 1,500 ohms.

Maximum IDC Voltage: 11 Volts.

Maximum IDC Current: 240 μ A

EOL resistance: 47K ohms.

Maximum SLC Wiring resistance: 40 Ohms.

Temperature range: 32° to 120°F (0° to 49°C).

Humidity range: 10% to 93% (non-condensing).

Dimensions: 4.5" (11.43 cm) high x 4" (10.16 cm) wide x 2.125" (5.398 cm) deep.

MDF-300(A) AUTOMATIC ADDRESSING

The MDF-300(A) automatically assigns itself to two addressable points, starting with the original address. For example, if the MDF-300(A) is set to address "26", then it will automatically assign itself to addresses "26" and "27".

NOTE: "Ones" addresses on the MDF-300(A) are 0, 2, 4, 6, or 8 only. Terminals 6 and 7 use the first address, and terminals 8 and 9 use the second address.



CAUTION:

Avoid duplicating addresses on the system.

Installation

MMF-300(A), MMF-302(A), and MDF-300(A) modules mount directly to a standard 4" (10.16 cm) square, 2.125" (5.398 cm) deep, electrical box. They may also be mounted to the SMB500 surface-mount box. Mounting hardware and installation instructions are provided with each module. All wiring must conform to applicable local codes, ordinances, and regulations. These modules are intended for power-limited wiring only.

The MMF-301(A) module is intended to be wired and mounted without rigid connections inside a standard electrical box. All wiring must conform to applicable local codes, ordinances, and regulations.

Agency Listings and Approvals

In some cases, certain modules may not be listed by certain approval agencies, or listing may be in process. Consult factory for latest listing status.

- UL: S2424
- ULC: S2424
- FM Approved
- CSFM: 7300-0075:0185
- MEA: 72-01-E

Product Line Information

NOTE: "A" suffix indicates ULC-listed model.

MMF-300(A): Monitor module.

MMF-301(A): Monitor module, miniature.

MMF-302(A): Monitor module, two-wire detectors.

MDF-300(A): Monitor module, dual, two independent Class B circuits.

SMB500: Optional surface-mount backbox.

NOTE: See installation instructions and refer to the SLC Wiring Manual, PN 51309.

Architects'/Engineers' Specifications

Specifications of these devices and all FireLite products are available from FireLite.



Fire-Lite® and LiteSpeed® are registered trademarks and FireWatch™ is a trademark of Honeywell International Inc.
©2010 by Honeywell International Inc. All rights reserved. Unauthorized use of this document is strictly prohibited.




This document is not intended to be used for installation purposes.
We try to keep our product information up-to-date and accurate.
We cannot cover all specific applications or anticipate all requirements.
All specifications are subject to change without notice.



Made in the U.S. A.

For more information, contact Fire•Lite Alarms. Phone: (800) 627-3473, FAX: (877) 699-4105.
www.firelite.com



State Of New Jersey
New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Fire Alarm, Burglar Alarm & Locksmith Adv Comm

HAS REGISTERED

AFA PROTECTIVE SYSTEMS INC
Aniello Montuori
961 Joyce Kilmer Ave
North Brunswick NJ 08902


FOR PRACTICE IN NEW JERSEY AS A(N): BA and FA Business

01/18/2017 TO 01/31/2020

VALID

34BF00010600

LICENSE/REGISTRATION/CERTIFICATION #



Signature of Licensee/Registrant/Certificate Holder



DIRECTOR

New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Fire Alarm, Burglar Alarm & Locksmith Adv Comm
HAS REGISTERED
AFA PROTECTIVE SYSTEMS INC
BA and FA Business


01/18/2017 TO 01/31/2020

VALID

34BF00010600

LICENSE/REGISTRATION/CERTIFICATION #

SIGNATURE



DIRECTOR

PLEASE DETACH HERE
IF YOUR LICENSE/REGISTRATION/
CERTIFICATE ID CARD IS LOST
PLEASE NOTIFY:

Fire Alarm, Burglar Alarm & Locksm:
P.O. Box 45006
Newark, NJ 07101

PLEASE DETACH HERE



PERMIT UPDATE

Date Update Issued 8/14/18
Control # C-18-002279+B
Permit # +B

18-2236

IDENTIFICATION Block: 670 Lot: 4 Qualifier _____
Work Site Location: 2770 HOOPER AVE. Brick Township, NJ Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Owner in Fee KENNEDY MALL ASSOCIATES
641 SHUNPIKE RD. CHATHAM NJ 07928 Telephone: (973) 445-4083
Telephone: (732) 337-3388 Lic. No. or Bldrs. Reg. No. _____
Federal Employee No. _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☐ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - CIELITO LINDO ...UPDATE +B - KITCHEN HOOD EXHAUST SYSTEM

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$6,000

Construction Official

Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$0
Plumbing	\$0
Fire Protection	\$140
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$11
CO Fee	
Other	\$0
Total	\$151
Check No. <u>1139</u>	
Cash	\$0
Credit	\$0
Collected By <u>[Signature]</u>	

08/14/18

8003 SERV 003



PERMIT UPDATE

Date Update Issued 8/14/18
Control # C-18-002279+C
Permit # +C

18-2236

IDENTIFICATION Block: 670 Lot: 4 Qualifier _____
Work Site Location: 2770 HOOPER AVE. Brick Township, NJ Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Owner in Fee KENNEDY MALL ASSOCIATES
641 SHUNPIKE RD. CHATHAM NJ 07928 Telephone: (973) 445-4083
Telephone: (732) 337-3388 Lic. No. or Bldrs. Reg. No. _____
Federal Employee. No. _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☐ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - CIELITO LINDO ... UPDATE +C - ANSUL SYSTEM

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$1,800

D. Humana Jr.
Construction Official

8/13/18
Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$0
Plumbing	\$0
Fire Protection	\$170
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$3
CO Fee	
Other	\$0
Total	\$173
Check No.	<u>1159</u>
Cash	\$0
Credit	\$0
Collected By	<u>CW</u>

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



PERMIT UPDATE

Date Update Issued 8/14/18
Control # C-18-002279+A
Permit # +A

IDENTIFICATION Block: 670 Lot: 4 Qualifier 18-2236
Work Site Location: 2770 HOOPER AVE. Brick Township, NJ Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Owner in Fee KENNEDY MALL ASSOCIATES
641 SHUNPIKE RD. CHATHAM NJ 07928 Telephone: (973) 445-4083
Telephone: (732) 337-3388 Lic. No. or Bldrs. Reg. No. _____
Federal Employee. No. _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☐ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - CIELITO LINDO ...UPDATE +A - SPRINKLERS

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$2,820

[Signature]
Construction Official

8/13/18
Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$0
Plumbing	\$0
Fire Protection	\$116
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$5
CO Fee	
Other	\$0
Total	\$121
Check No.	<u>1139</u>
Cash	\$0
Credit	\$0
Collected By	<u>[Signature]</u>



CONSTRUCTION PERMIT

Date Issued 8/14/18
Control # C-18-002279
Permit # 18-2236

IDENTIFICATION Block: 670 Lot: 4 Qualifier _____
Work Site Location: 2770 HOOPER AVE. Brick Township, NJ 08723 Contractor JASHUA HOME IMPROVEMENT
Address 59 QUABECK AVE APT 2 IRVINGTON NJ 07111
Owner in Fee KENNEDY MALL ASSOCIATES
641 SHUNPIKE RD. CHATHAM NJ 07928 Telephone: (973) 445-4083
Telephone: (732) 337-3388 Lic. No. or Bldrs. Reg. No. _____
Federal Employee No. _____

Is hereby granted permission to perform the following work:

- ☒ BUILDING ☒ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - CIELITO LINDO

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$33,000

D. Neuman Jr.
Construction Official

8/13/18
Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR 8/14/18 4 GOLD - APPLICANT 8/14/18

PAYMENTS (Office Use Only)

Building	\$1,000
Electrical	\$245
Plumbing	\$467
Fire Protection	\$866
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$62
CO Fee	\$150.00
Other	\$0
Total	<u>1139</u> \$2,790
Check No.	<u>1139</u>
Cash	\$0
Credit	<u>OW</u> \$0
Collected By	<u>OW</u>

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring; devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



ELECTRICAL SUBCODE TECHNICAL SECTION



"CIELITO LINDO"

Date Received
Control #
Date Issued
Permit #

8/14/18

18-2236

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____

Work Site Location 2770 Hooper Ave

Brick, NJ

Owner in Fee: Cielito Lindo, LLC

Tel. 732 337 3388 e-mail _____

Address 609 North Lake Shore drive Brick NJ

Contractor: Santana Electric Tel. (973) 725-2515

Address 223 59th street apt. 2 e-mail _____

West New York NJ

Contractor License No. 8462A Exp. Date 03/31/2021

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 10-658034 FAX: _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: Freddy Izquierdo

Print name here: Freddy Izquierdo

☒ Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: Tenant Fit out for
A restaurant

QTY	SIZE	ITEMS	FEE (Office Use Only)
<u>27</u>		Lighting Fixtures	
<u>56</u>		Receptacles	
<u>19</u>		Switches	
<u>6</u>		Detectors <u>Smoke + Heat</u>	
		Light Poles	
		Motors—Fract. HP	
		Emergency & Exit Lights	
		Communications Points	
		Alarm Devices/F.A.C. Panel	
<u>103</u>		TOTAL NUMBERS	
		Pool Permit/with UW Lights	
		Storable Pool/Spa/Hot Tub	
		KW Elec. Range/Receptacle	
		KW Oven/Surface Unit	
		KW Elec. Water Heater	
		KW Elec. Dishwasher	
		HP Garbage Disposal	
		KW Central A/C Unit	
		HP/KW Space Heater/Air Handler	
		KW Baseboard Heat	
		HP Motors 1/+ HP	
		KW Transformer/Generator	
		AMP Service	
		AMP Subpanels	
		AMP Motor Control Center	
		KW Elec. Sign/Outline Light	

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

[] Pole/Pad # _____ [] Temporary [] Other _____

Building Occupied as Restaurant Utility Co. _____

Est. Cost of Elec. Work \$ 5,500

JOB SUMMARY (Office Use Only)

PLAN REVIEW	INSPECTIONS	Dates (Month/Day)
[] No Plans Required	Type:	Failure Failure Approval Initial
[] Partial - Underslab Utilities Approved	Rough	
Date: _____ Approved by: _____	Barrier-Free	
[] Electric Plans Approved	Trench	
Date: <u>7/10/18</u> Approved by: <u>PJC</u>	Temp. Serv.	
Joint Plan Review Required:	Constr. Serv.	
[] Bldg. [] Plumb. [] Fire. [] Elev.	TCO	
SUBCODE APPROVAL for PERMIT	Other	
Date: <u>7/10/18</u>	Service	
Approved by: _____	Final	
SUBCODE APPROVAL for CERTIFICATE	Barrier-Free	
[] CO [] CCO [] CA	Temp. Cut-in-Card Date Issued	
Date: _____	Final Cut-in-Card Date Issued	
Approved by: _____	Annual Pool Inspection	
	Date of Grounding and Bonding Certification	

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



Date Received
Control #

8/14/18

Date Issued
Permit #

18-2236

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 6-10 Lot 7 Qualification Code _____
 Work Site Location 2770 Hooper Ave
Brick, NJ.
 Owner in Fee: Helito Lindo, LLC
 Tel. 732 337-3388 e-mail _____
 Address 609 North Lake Shore drive Brick NJ.
street Amedio Pagano municipality zip code
 Contractor: _____ Tel. (973) 473-2777
 Address 505 W Broadway Pateerson NJ e-mail _____

Contractor License No. 5327 Exp. Date 06/30/2019
Home Improvement Contractor Registration No. or Exemption Reason _____
Federal Emp. ID No. 154247031 FAX: (973) 473-2778

B. PLUMBING CHARACTERISTICS

Use Group Present _____ Proposed _____
 Building Sewer Size 4" Public Sewer _____ Private Septic _____
 Water Service Size _____ Public Water _____ Private Well _____
 Est. Cost of Plumbing Work \$ 61500.

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)			
		Type:	Failure	Failure	Approval	Initial	
☐ No Plans Required		Slab	_____	_____	_____	_____	
☐ Partial -Underslab Utilities Approved		Rough	_____	_____	_____	_____	
Date: _____ Approved by: _____		Water	_____	_____	_____	_____	
☐ Plumbing Plans Approved		Sewer	_____	_____	_____	_____	
Date: _____ Approved by: _____		Fixtures	_____	_____	_____	_____	
Joint Plan Review Required:		Gas Equipment	_____	_____	_____	_____	
☐ Bldg. ☐ Elec. ☐ Fire. ☐ Elev.		Gas-Piping	_____	_____	_____	_____	
SUBCODE APPROVAL for PERMIT		LPGas Tank	_____	_____	_____	_____	
Date: <u>7-18-11</u>		Fuel Oil Piping	_____	_____	_____	_____	
Approved by: <u>[Signature]</u>		Solar _____	_____	_____	_____	_____	
SUBCODE APPROVAL for CERTIFICATE		TCO _____	_____	_____	_____	_____	
☐ CO ☐ CCO ☐ CA		Final	_____	_____	_____	_____	
Date: _____			_____	_____	_____	_____	
Approved by: _____			_____	_____	_____	_____	

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor
sign and seal here: Ameto Regano

Print name here: Amedio Pagano
☒ Licensed Contractor ☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK *Tenant Fit out for a Restaurant.*

QTY.	FIXTURE/EQUIPMENT
	Water Closet
	Urinal/Bidet
	Bath Tub
	Lavatory
	Shower
3	Floor Drain
4	Sink
1	Dishwasher
	Drinking Fountain
	Washing Machine
	Hose Bibb
	Water Heater
6	Fuel Oil Piping
	Gas Piping
	LPGas Tank
	Steam Boiler
	Hot Water Boiler
	Sewer Pump
1	Interceptor/Separator
	Backflow Preventer
1	Greasetrap
	Sewer Connection
	Water Service Connection
	Stacks
	Other

FEE (Office Use Only)


ERCI

COMMERCIAL

Administrative Surcharge	\$ _____
Minimum Fee	\$ _____
State Permit Surcharge Fee	\$ _____
TOTAL FEE	\$ _____



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

Date Issued
Permit #

8/14/18

18-2236

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1070 Lot 4 Qualification Code 2
Work Site Location 2770 Hooper Ave
Bulk, NJ
Owner in Fee: Credito Indg, LLC
Tel. 732 337 3388 e-mail _____
Address 609 North Lake Shore drive Boice NJ 08723
Contractor: Santana Electric municipality _____ Tel. (973) 473-2777
Address 223 59th street apt #2 e-mail _____
West New York NJ

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____
Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____
Fire Alarm Contractor No. 8462A Exp. Date 03/31/2021
Home Improvement Contractor Registration No. or Exemption Reason _____
Federal Emp. ID No. 10658034 FAX: _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____
Constr. Class: Present _____ Proposed _____
Heating System: ☒ New OR ☐ Modification to Existing
OR ☐ Conversion OR ☐ Replacement
Fuel Type: ☒ Gas ☐ Oil ☐ Electric ☐ Solar
☐ Other _____
Location: _____
Total Cost of Fire Protection Work \$ 1000

Fuel Storage Tank:

Fuel Type: ☐ Flammable OR ☐ Combustible
Capacity _____

Fire Alarm System: ☐ New OR ☐ Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

☐ New OR ☐ Existing

Location of Main Control Valve: _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor
sign here: Freddy Izquierdo

Print name here: Freddy Izquierdo

D. TECHNICAL SITE DATA

☒ Certified Contractor ☐ Exempt Applicant

DESCRIPTION OF WORK: Tenant fit out for A
Water Supply Source restaurant
Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems		
☐ System	_____	_____
☐ 110v Interconnected	_____	_____
☐ CO Detectors/110v	_____	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	<u>0</u>	_____
Supervisory Devices (i.e., tampers, low/high air)	_____	_____
Signaling Devices (i.e., horn/strobes, bells)	_____	_____
Other Devices	_____	_____
TOTAL	_____	_____
Suppression Systems		
Fire Pump _____ GPM Type _____	_____	_____
Dry Pipe/Alarm Valves	_____	_____
Pre-action Valves	_____	_____
Sprinkler Heads (Dry and Wet)	_____	_____
Standpipes	_____	_____
Pre-engineered Systems		
Wet Chemical	_____	_____
Dry Chemical	_____	_____
CO ₂ Suppression	_____	_____
Foam Suppression	_____	_____
FM200 Suppression	_____	_____
Other	_____	_____
Other Systems		
Kitchen Hood Exhaust System	_____	_____
Smoke Control System	_____	_____
Fuel-Fired Appliances ☒ Gas ☐ Oil ☐ Solid <u>AL</u>	_____	_____
Fireplace Venting/Metal Chimney	_____	_____
Other	_____	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

JOB SUMMARY (Office Use Only)	INSPECTIONS	Dates (Month/Day)
PLAN REVIEW	Type:	Failure Failure Approval Initial
☐ No Plans Required	Alarm System	_____
☐ Partial -Underslab Utilities Approved	Suppression Sys.	_____
Date: _____ Approved by: _____	Standpipe	_____
☒ Fire Protection Plans Approved	Fire Pump	_____
Date: <u>8/13/18</u> Approved by: <u>[Signature]</u>	Pre-Eng. System	_____
Joint Plan Review Required:	Mechanical	_____
☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.	Smoke Control	_____
SUBCODE APPROVAL for PERMIT	TCO	_____
Date: <u>8/13/18</u>	Flam/Combust Tanks	_____
Approved by: <u>[Signature]</u>	Fireplace Venting	_____
SUBCODE APPROVAL for CERTIFICATE	Final	_____
☐ CO ☐ CCO ☐ CA	Other	_____
Date: _____		
Approved by: _____		



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

Date Issued
Permit #

8/14/18
18-2236 TB

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____

Work Site Location 2770 Hoopes ave
Brick NJ

Owner in Fee: Cielito Lindo LLC

Tel. 932 333 3388 e-mail _____

Address 609 North Lake Drive Brick NJ 08723

Contractor: Kitchen Solutions II LLC Tel. 923 851-5867

Address 126 Arlington Ave e-mail _____
Paterson NJ 07502

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date 08/31/2019

Home Improvement Contractor Registration No. or Exemption Reason 13UH06590700

Federal Emp. ID No. 45-3841266 FAX: _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____ Fuel Storage Tank:
Constr. Class: Present _____ Proposed _____ Fuel Type: [] Flammable or [] Combustible
Capacity _____

Heating System: [] New OR [] Modification to Existing Fire Alarm System: [] New OR [] Existing
OR [] Conversion OR [] Replacement Location of Panel: _____

Fuel Type: [] Gas [] Oil [] Electric [] Solar Fire Suppression/Standpipe System:
[] Other [] New OR [] Existing

Location: _____ Location of Main Control Valve: _____

Total Cost of Fire Protection Work \$ 6,000

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)		
PLAN REVIEW		Type:	Failure	Failure	Approval	Initial
[] No Plans Required		Alarm System				
[] Partial -Underslab Utilities Approved		Suppression Sys.				
Date: _____ Approved by: _____		Standpipe				
☒ Fire Protection Plans Approved		Fire Pump				
Date: <u>8-15-18</u> Approved by: <u>[Signature]</u>		Pre-Eng. System				
Joint Plan Review Required:		Mechanical				
[] Bldg. [] Elec. [] Plumb. [] Elev.		Smoke Control				
SUBCODE APPROVAL for PERMIT		TCO				
Date: <u>8-15-18</u>		Flam/Combust Tanks				
Approved by: <u>[Signature]</u>		Fireplace Venting				
SUBCODE APPROVAL for CERTIFICATE		Final				
[] CO [] CCO [] CA		Other				
Date: _____						
Approved by: _____						

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent or owner of record and am authorized to make this application.

Applicant/Contractor sign here: [Signature]

Print name here: Javier Jimenez

[] Certified Contractor [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: Install Exhaust Kitchen hood

Water Supply Source _____

Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems	_____	
[] System	_____	
[] 110v Interconnected	_____	
[] CO Detectors/110v	_____	
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	_____	
Supervisory Devices (i.e., tampers, low/high air)	_____	
Signaling Devices (i.e., horn/strobes, bells)	_____	
Other Devices	_____	
TOTAL	<u>0</u>	
Suppression Systems	_____	
Fire Pump _____ GPM Type _____	_____	
Dry Pipe/Alarm Valves	_____	
Pre-action Valves	_____	
Sprinkler Heads (Dry and Wet)	_____	
Standpipes	_____	
Pre-engineered Systems	_____	
Wet Chemical	_____	
Dry Chemical	_____	
CO ₂ Suppression	_____	
Foam Suppression	_____	
FM200 Suppression	_____	
Other	_____	
Other Systems	<u>1</u>	
Kitchen Hood Exhaust System	_____	
Smoke Control System	_____	
Fuel-Fired Appliances [] Gas [] Oil [] Solid	_____	
Fireplace Venting/Metal Chimney	_____	
Other	_____	

Administrative Surcharge \$	_____
Minimum Fee \$	_____
State Permit Surcharge Fee \$	_____
TOTAL FEE \$	_____



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

8/14/18

Date Issued
Permit #

18-2236 + C

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 670 Lot 4 Qualification Code _____

Work Site Location 2770 Hooper Ave

Brick NJ

Owner in Fee: Cielito Lido LLC

Tel. 732 337 3388 e-mail _____

Address 609 North Lake Drive Brick NJ 08723

Contractor: SEIK CITY LLC Municipality _____ Tel. _____ zip code _____

Address 95 16th Ave e-mail _____

Paterson N.J. 07659

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. PD1413 Exp. Date 10/30/19

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 454913241 FAX: 973 325 9496

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present (B) Proposed _____ Fuel Storage Tank: _____

Constr. Class: Present _____ Proposed _____ Fuel Type: ☐ Flammable OR ☐ Combustible Capacity _____

Heating System: ☐ New OR ☐ Modification to Existing Fire Alarm System: ☐ New OR ☐ Existing

OR ☐ Conversion OR ☐ Replacement Location of Panel: _____

Fuel Type: ☐ Gas ☐ Oil ☐ Electric ☐ Solar Fire Suppression/Standpipe System: _____

☐ Other _____ ☒ New OR ☐ Existing

Location: _____ Location of Main Control Valve: _____

Total Cost of Fire Protection Work \$ 1800

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)		
PLAN REVIEW		Type:	Failure	Failure	Approval	Initial
☐ No Plans Required		Alarm System	_____	_____	_____	_____
☐ Partial -Underslab Utilities Approved		Suppression Sys.	_____	_____	_____	_____
Date: _____ Approved by: _____		Standpipe	_____	_____	_____	_____
☒ Fire Protection Plans Approved		Fire Pump	_____	_____	_____	_____
Date: <u>8/8/18</u> Approved by: <u>NTU</u>		Pre-Eng. System	_____	_____	_____	_____
Joint Plan Review Required:		Mechanical	_____	_____	_____	_____
☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.		Smoke Control	_____	_____	_____	_____
SUBCODE APPROVAL for PERMIT		TCO	_____	_____	_____	_____
Date: <u>8-14-18</u>		Flam/Combust Tanks	_____	_____	_____	_____
Approved by: <u>(Signature)</u>		Fireplace Venting	_____	_____	_____	_____
SUBCODE APPROVAL for CERTIFICATE		Final	_____	_____	_____	_____
☐ CO ☐ CCO ☐ CA		Other	_____	_____	_____	_____
Date: _____						
Approved by: _____						

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: (Signature)

Print name here: Adrian Hernandez

D. TECHNICAL SITE DATA

☐ Certified Contractor ☐ Exempt Applicant

DESCRIPTION OF WORK:

Water Supply Source

Method of Alarm/Suppression System Supervision

Flammable/Combustible Tanks

Alarm Systems

☐ System
☐ 110v Interconnected
☐ CO Detectors/110v

Alarm Devices (i.e., smoke, heat, pulls, water/flow)

Supervisory Devices (i.e., tampers, low/high air)

Signaling Devices (i.e., horn/strobes, bells)

Other Devices

TOTAL

Suppression Systems

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves

Pre-action Valves

Sprinkler Heads (Dry and Wet)

Standpipes

Pre-engineered Systems

Wet Chemical

Dry Chemical

CO₂ Suppression

Foam Suppression

FM200 Suppression

Other

Other Systems

Kitchen Hood Exhaust System

Smoke Control System

Fuel-Fired Appliances ☐ Gas ☐ Oil ☐ Solid

Fireplace Venting/Metal Chimney

Other

NUMBER

FEE (Office Use Only)

\$

60 Detectors
As per letter

COMPLETED

Administrative Surcharge \$

Minimum Fee \$

State Permit Surcharge Fee \$

TOTAL FEE \$

RECEIVING CLERK

DATE REC'D

ZONING PERMIT APPLICATION

PERMIT # 27-8-00902DATE ISSUED 8/14/18BLOCK: 670 LOT: 4 QUALIFIER: _____ SITE ADDRESS: 2770 Hooper Ave.

IDENTIFICATION:

1. NAME OF OWNER IN FEE:

COMPLETE ADDRESS:

PHONE # 732-337-3388 EMAIL: _____

2. NAME OF APPLICANT:

APPLICANT ADDRESS:

PHONE # 973-445-4083 EMAIL: _____

3. RESPONSIBLE PERSON FOR WORK:

PHONE # 973-445-4083 FAX# _____4. SIGNATURE OF APPLICANT: X [Signature]

FOR OFFICE USE ONLY

FEE SUMMARY:

APPLICATION FEE: \$ _____

OTHER: \$ _____

TOTAL: \$ _____

REQUIRED BY APPLICANT

RESIDENTIAL: _____

COMMERCIAL: XEXISTING USE: Brick Fitness for WomenPROPOSED USE: 100 Cielito Lindo Rest.

BOARD APPROVAL: _____ PB _____ ZB _____

RESOLUTION#: _____

APPROVAL DATE: _____

PROJECT DESCRIPTION: (PLEASE CHECK APPLICABLE WORK & DESCRIBE)

*NEW BUILDING: _____ *ADDITION _____ *ALTERATION Fit Out *PORCH _____ *DECK _____

POOL: ABOVE GROUND _____ IN GROUND _____ FENCE: HEIGHT _____ TYPE _____ MATERIAL _____

HEIGHT: 11' (*IF APPLICABLE)

OTHER _____

DESCRIPTION: Restaurant - Sit in / Dine In

ZONING REVIEW:

DATE REVIEWED: 6-25-18

DATE DENIED: _____

DATE APPROVED: 6-25-18INTLS: am

(SEE BACK PAGE)

TOWNSHIP OF BRICK ZONING CHECKLIST

1) Four (4) copies of plot plan containing:

- All existing and proposed structures
- All dimensions of the lot and structures
- All setbacks from the structures to the property lines
- All adjacent streets and waterways
- If applicable, include a copy of the Zoning Board of Adjustment Resolution, the date that the map was signed, and/or the date that the subdivision map was filed with the Ocean County Clerk, along with the file map and number.

2) Two copies of the plans with dimensions and heights noted:

- Floor plans and elevations
- Signed site plans
- Property map
- Survey map

Choose which is applicable for submission

3) Plot plans and building plans must match for complete review

NOTE: NO PARTIAL, TAPED, FAXED, REDUCED OR ENLARGED COPIES CAN BE ACCEPTED

OFFICE USE ONLY

ZONING REVIEW:

DATE REVIEWED: _____ DATE DENIED: _____ DATE APPROVED: _____ INTLS: _____

9

[illegible]

LAND USE

245 Attachment 5

Township of Brick

SCHEDULE OF AREA, YARD AND BUILDING REQUIREMENTS

Township of Brick

Ocean County, New Jersey


[Amended 6-26-1979 by Ord. No. 354-2B-79; 4-22-1980 by Ord. No. 354-2H-80; 10-14-1980 by Ord. No. 354-2N-80; 9-23-1980 by Ord. No. 354-1B-80; 8-25-83 by Ord. No. 354-2SS-83; 11-5-1984 by Ord. No. 354-2AAA-84; 11-5-1984 by Ord. No. 354-2CCC-84; 6-24-1986 by Ord. No. 354-2WWW-86; 9-13-1988 by Ord. No. 354-2TTTT-88; 9-27-1988 by Ord. No. 354-2XXXX-88; 9-12-2000 by Ord. No. 354-2EE-00; 5-9-2000 by Ord. No. 354-2Z-00; 3-26-2002 by Ord. No. 354-2C-02; 11-26-2002 by Ord. No. 354-2L-02; 3-25-2003 by Ord. No. 354-2D-03; 6-13-2006 by Ord. No. 19-06]

Zone	Minimum Lot Size						Minimum Required Yard Depth						Maximum Lot Coverage by Building	Maximum Building Height				Minimum Floor/ Building Area (square feet) 2 stories/1 story	Maximum Allowable Impervious Coverage	
	Interior Lots			Corner Lots			Principal Building				Accessory Building			Maximum Building Height						
	Area (square feet)	Width (feet)	Depth (feet)	Area (square feet)	Width (feet)	Depth (feet)	Front Yard (feet)	Side Yard, Each (feet)	Both Sides Combined (feet)	Rear Yard (feet)	Side Yard (feet)	Rear Yard ¹ (feet)		Stories	Eaves (feet)	Feet	Ridge (feet)			
R-R	40,000	150	150	40,000	150	150	50	25			50	25	25	25%	—	25			—	
RR-2	See § 245-90.																			
RR-3	See § 245-103.																			
R-20	20,000	100	125	25,000	100	125	40	15	—		40	10	10	25%	—	25	35	38.5	—	
R-15	15,000	100	115	17,250	100	115	35	12	—		35	10	10	25%	—	25	35	38.5	—	
R-10	10,000	90	100	10,500	100	100	30	6	20		20	5	5	30%	—	25	35	38.5	—	
R-7.5	7,500	75	90	9,000	75	90	25	6	15		15	5	5	30%	—	25	35	38.5	—	
R-5	5,000	50	75	6,000	50	75	20	5	12		15	5	5	35%	—	25	35	38.5	—	
O-P	15,000	100	150	15,000	100	150	50	10	—		50	20	50	35% ²	2	—	35	38.5	1,500	70%
B-1	10,000	100	90	12,500	100	125	30	10	—		20	10	20	30% ²	2	—	35	38.5	1,000	60%
B-2	20,000	125	125	20,000	125	125	50	10	—		50	10	50	30% ²	2	—	35	38.5	2,000	65%
B-3	2 acres	200	200	2 acres	200	200	75	30	—		50	20	50	25% ²	—	—	35	38.5	2,000	65%
B-4	5 acres	300	300	—	—	—	100	50(150 ¹)	—		100(150 ¹)	20	50	25%	3	—	35	38.5	30,000	70%
M-1	5 acres	300	300	5 acres	300	300	100	50	—		150	75	150	30% ²	—	—	35	38.5	5,000	65%
R-M	25 acres	350	200	—	—	—	50	50	—		30	30	30	20%	—	25	35	38.5	—	65%
O-P-T	40,000	150	150	40,000	150	150	50	20	—		50	20	50	25% ²	2	—	35	38.5	2,000	50%
H-S	See § 245-261.																			

NOTES:

- ¹ If adjacent to residential zone or use.
- ² The maximum lot coverage shall refer only to that percentage of an affected lot which is suitable for building.
- ³ For rear yard setback requirements for accessory buildings on waterfront property, see § 245-10D.

FOR REFERENCE ONLY



Brick Township
401 Chambers Bridge Rd.
Brick, NJ 08723
(732) 262-1336

Date Issued: 8/17/18
Application Number: ZA-18-00754
Application Date: 6/20/2018
Project Number: _____
Permit Number: 2P-18-00902
Fee: \$75.00

Zoning Permit

Worksite Location: **2770 HOOPER AVE.
Unit 14
Brick Township, NJ 08723**

Owner: **KENNEDY MALL ASSOCIATES**
Address: **641 SHUNPIKE RD.
CHATHAM, NJ 07928**

Applicant: **Jashua Home Improvement**
Address: **59 Quabeck Avenue
Irvington, NJ 07111**

Block: 670 Lot: 4 Qualifier: _____ Zone: B-3

This Certifies that an application for the issuance of a Zoning Permit has been examined.

Present Use: Fitness Center

☐ Non Conforming Use

☐ Non Conforming Structure

Proposed Use: Restaurant (Cielito Lindo Restaurant)

Work Description:

Rehabilitation, Tenant Fit-Up - Interior alterations for new tenant. Changing from Brick Fitness for Women to "Cielito Lindo Restarant".

Additional Zoning Permit is required for additional work or signage.

Application Approved Date: 6/25/2018

Upon review it was determined that the Zoning Permit:

☒ Permitted by Ordinance

☐ Permitted by Variance approved on: _____

☐ Approved with Conditions

☐ Valid Nonconforming Use/Structure is established by

☐ Zoning Board of Adjustment

☐ Zoning Officer

Christopher J. Romano, Assistant Zoning Officer


6/25/2018

Date

Michael P. Fowler, Twp. Planner

6/26/18
Date

RIVERWALK BRICK, NEW JERSEY



Zoning Review

Approval

By: an


Tennant Jpt. up

Date: 6-25-18

3/1/2018

7-2

5



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1030

Subcode Official Review

Date: Wednesday, July 11, 2018

To: KENNEDY MALL ASSOCIATES
641 SHUNPIKE RD.
CHATHAM, NJ 07928

RE: Fire Subcode
Block: 670 Lot: 4 Qual:
2770 HOOPER AVE.
Permit Number: Control Number: C-18-002279
Last Submit Date: Tuesday, July 10, 2018

Dear KENNEDY MALL ASSOCIATES,

Your request is hereby denied based upon the following infractions

1. Need to install Carbon Monoxide alarms as per DCA
Bulletin 2017-1.

A letter addressing above will be acceptable.

Sincerely,


Richard Orlando, Subcode Official

CC:

Resubmit 8/7/18

ServSafe
The Food Safety Certification Authority

ServSafe® **CERTIFICATION**

ALFONSO MORALES

for successfully completing the standards set forth for the ServSafe® Food Protection Manager Certification Examination,
which is accredited by the American National Standards Institute (ANSI)-Conference for Food Protection (CFP)

5291

EXAM FORM NUMBER

1/2/2023

DATE OF EXPIRATION

See website for recertification requirements

Association Solutions



ServSafe
FOOD SAFETY EDUCATION

ServSafe® CERTIFICATION

JORGE CRUZ

for successfully completing the standards set forth for the ServSafe® Food Protection Manager Certification Examination, which is accredited by the American National Standards Institute (ANSI)-Conference for Food Protection (CFP).

5291
EXAM FORM NUMBER

1/2/2018
DATE OF EXAMINATION
Local laws apply. Check for recertification requirements.

5291
EXAM FORM NUMBER

1/2/2023
DATE OF EXPIRATION

Local laws apply. Check for recertification requirements.

Association Solutions



ServSafe is a registered trademark of the NRECA National Restaurant Association and the on design



JOHNSON CITY

CHIEF OF POLICE

JOHN J. JOHNSON

FIRE PROTECTION

PROPOSAL
N18-041

To: Bernardo Figueroa
59 Quabeek Ave
Irvington, NJ 07111

May 24, 2018

Re: 2770 Hooper Ave.
Brick, NJ
Tenant Fit-Out

We propose to furnish engineering, labor, and material to design, fabricate, and install a system of automatic sprinklers at the above location for the sum of:

Two Thousand Eight Hundred Twenty Dollars

\$2,820.00


DESCRIPTION OF WORK

We will add (4) sprinkler heads, relocate (4) sprinkler heads, and install new dry pendent heads for freezer/cooler boxes in tenant fit-out space. We will supply a PE stamped drawing (provided by tenant) with a permit application.

EXCLUSIONS: Permit fees, off hours work, relocation of any main or branch line piping, relocation of any sprinkler heads that interfere with new 2x2 ceiling grid.

Prices subject to revision if not accepted within 30 days. Thank you for the opportunity to submit this proposal.

Sincerely,



Nick Longo
Monmouth Controls & Instrument Co., Inc.

Accepted: _____

By: _____

Date: _____

24 Bowliby Street PO Box 452 Hampton, New Jersey 08827 • (Ph) 908-537-1030 • (F) 908-537-1031

APPROVED: Avetta • ISNetwork • Construct Secure

11

THE UNIVERSITY OF CHICAGO

1961

THE UNIVERSITY OF CHICAGO

THE UNIVERSITY OF CHICAGO

1961

1961

[illegible]

BOQUITAS DE CARNE 3.50 Enchiladas con salsa verde o roja. Carne, Queso, crema y queso de ralladura. CHULETAS EN SALSAS 4.50 Enchiladas y nopales. CHULETAS EN SALSAS 4.50 Enchiladas y nopales. CHULETAS EN SALSAS 4.50 Enchiladas y nopales.	TACOS DOBLES 5.00 Refresco de la casa o de la casa. Enchiladas y nopales. Enchiladas y nopales. Enchiladas y nopales. Enchiladas y nopales.

[illegible]


\$1.00 3 X ORDER...\$95
 *MEXICAN POLLO-CHILI
 *CARNITAS w/ chila
 *GRUINATO P.P. (4)
 *CAMPECHANO-Pico de gallo w/ chila
 *PASTOR-Huachilato
 *GUADALUPE-El Chichil
 *CHEROZO-Verde Camote
 *DRESSING
 3 X ORDER...\$95
 *CAMPECHANO
 *MEXICAN POLLO-CHILI
 *PASTOR CON CHOCOLATE
 *SALSA VERDE w/ chila
 3 X ORDER...\$95
 *PARRILLADA-Salsa de chila
 *CAMPECHANO-El Chichil
 3 X ORDER...\$95
 *MEXICAN POLLO-CHILI
 *CARNITAS w/ chila
 *GRUINATO P.P. (4)
 *CAMPECHANO-Pico de gallo w/ chila
 *PASTOR-Huachilato
 *GUADALUPE-El Chichil
 *CHEROZO-Verde Camote
 *DRESSING

• KALAHNIA (1971)
 • QUESADA (1971)
 • BRIT (1971)
 • MOYER (1971)
 • JAMES (1971)
 • CHERRY (1971)
 • TROTT (1971)
 • JESSE (1971)
 • MIAMI (1971)
 • JAMES (1971)
 • JAMES (1971)

DISCO DE TERTULA (1.ª Ed.)	190
PAJATA DE NES (1.ª Ed.)	325
CALDO DE NES (1.ª Ed.)	335
DUPLO DE MATRIGOS (1.ª Ed.)	445
CALDO DE CAMARON (1.ª Ed.)	495
LA CAZUELA COSTEÑA (1.ª Ed.)	515
CALDO DE PIRAGUANO (1.ª Ed.)	545
CALDO DE CAMARON FRANCISCO	565
NOVA "CARTAS"	
POZZLE BLANCO DE POLLO O DE PUERCO	1215

Wanda S. de C. y Cia. S. de C.

[illegible]



TOWNSHIP OF BRICK

DEBRIS FORM

WORK SITE ADDRESS: 2770 Hooper Ave, Brick, NJ.

BLOCK: _____ LOT: _____

CONTRACTOR: JASHUA Home Improvement

CONTRACTOR'S ADDRESS: 59 Quaker Ave Apt # 2 Irvington NJ 07111

Type of Construction (minor, new home): Interior Fit out

Type of Debris (shingles, siding, wood, etc.): Drywall, tiles, wood construction etc.

Party responsible for removal: Evergreen Recycling Solution 973-242-3030.

Dumpster Size: 20 yards.

Destination of Debris: _____

Any recyclable material must be delivered to an approved recycling center and receipts provided to the Building Department along with tipping receipts for non-recyclables.

Generator's Certification: "Under penalty of criminal and civil prosecution for the making or submission of false statements, representations or omissions, I declare, on behalf of the generator that the contents of this document are fully and accurately described above and have been disposed of in accordance with all applicable State and Federal laws and regulations, and I have been authorized in writing, to make such declaration by the person in charge of the generator's operation."


Signature

05/20/2018
Date

Bernardo J. Figueroa
Print Name

THIS DOCUMENT IS PRINTED ON WATERMARKED PAPER WITH A MULTI-COLORED
BACKGROUND AND MULTIPLE SECURITY FEATURES. PLEASE VERIFY AUTHENTICITY.

NOT AN
ELECTRICIAN'S
OR PLUMBER'S
LICENSE

State Of New Jersey
New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Division of Consumer Affairs

HAS REGISTERED

JASHUA HOME IMPROVEMENT LLC
Bernardo J. Figueroa
59 Quabeck Ave
Apt #2
Irvington NJ 07111


FOR PRACTICE IN NEW JERSEY AS A(N): Home Improvement Contractor

02/25/2018 TO 03/31/2019

VALID

13VH06870600

LICENSE/REGISTRATION/CERTIFICATION #



Signature of Licensee/Registrant/Certificate Holder



ACTING DIRECTOR

State Of New Jersey
New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Board of Exam. of Electrical Contractors


HAS LICENSED

FREDDY R. IZQUIERDO
223 - 59th Street
Apt. 2
West New York N.J. 07093

FOR PRACTICE IN NEW JERSEY AS A(N): Electrical Contractor

02/09/2018 TO 03/31/2021
VALID

34E100846200
LICENSE/REGISTRATION/CERTIFICATION #


Signature of Licensee/Registrant/Certificate Holder


ACTING DIRECTOR

State Of New Jersey
New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Board of Examiners of Electrical Contractors


HAS LICENSED

SANTANA ELECTRIC
FREDDY R IZQUIERDO
223 - 59th Street
Apt. 2
West New York NJ 07093

FOR PRACTICE IN NEW JERSEY AS A(N): Electrical Business Permit

03/21/2018 TO 03/31/2021
VALID

34EB00846200
LICENSE/REGISTRATION/CERTIFICATION #


Signature of Licensee/Registrant/Certificate Holder


ACTING DIRECTOR

New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Board of Exam. of Master Plumbers
HAS LICENSED
AMEDIO PAGANO
Master Plumber



06/03/2017 TO 06/30/2019

VALID

SIGNATURE

36B100532700

License/Registration/Certificate #

DIRECTOR

CA-20

THIS DOCUMENT IS PRINTED ON WATERMARKED PAPER, WITH A MULTI-COLORED BACKGROUND AND MULTIPLE SECURITY FEATURES. PLEASE VERIFY AUTHENTICITY.

NOT AN
ELECTRICIAN'S
OR PLUMBER'S
LICENSE

State Of New Jersey
New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Division of Consumer Affairs

HAS REGISTERED

KITCHEN SOLUTIONS II LLC
Javier Jimenez, Maricel Maya
176 Arlington Avenue
Paterson NJ 07502

FOR PRACTICE IN NEW JERSEY AS A(N): Home Improvement Contractor

02/12/2018 TO 03/31/2019
VALID

Signature of Licensee/Registrant/Certificate Holder

13VH06590700
LICENSE/REGISTRATION/CERTIFICATION #

ACTING DIRECTOR

PLEASE DETACH HERE
IF YOUR LICENSE/REGISTRATION/
CERTIFICATE ID CARD IS LOST
PLEASE NOTIFY:
Division of Consumer Affairs
P.O. Box 46016
Newark, NJ 07101

PLEASE DETACH HERE

NOT AN ELECTRICIAN'S OR PLUMBER'S LICENSE
02/12/2018 TO 03/31/2019
VALID
13VH06590700
License/Registration/Certificate #
New Jersey Office of the Attorney General
Division of Consumer Affairs
THIS IS TO CERTIFY THAT THE
Division of Consumer Affairs
HAS REGISTERED
KITCHEN SOLUTIONS II LLC
Home Improvement Contractor
SIGNATURE
ACTING DIRECTOR

1. The first part of the report is a general introduction to the subject of the study. It discusses the importance of the study and the objectives of the research.

2. The second part of the report is a detailed description of the methodology used in the study. It includes information about the sample size, the data collection methods, and the statistical analysis techniques.

3. The third part of the report is a discussion of the results of the study. It presents the findings of the research and discusses their implications.

4. The fourth part of the report is a conclusion. It summarizes the main findings of the study and provides recommendations for future research.

5. The fifth part of the report is a list of references. It includes all the sources of information used in the study.

6. The sixth part of the report is an appendix. It contains additional information that is not included in the main body of the report, such as raw data, detailed calculations, and additional figures.



State of New Jersey
Department of Community Affairs
Division of Fire Safety



Hereby Issues To
SILK CITY FIRE LLC

Fire Protection Equipment Contractor Business Permit

In The Following Fire Protection Areas:

Portable Fire Extinguisher
Kitchen Fire Suppression System

STATE OF NEW JERSEY
DIVISION OF FIRE SAFETY

This is to certify that a Fire Protection Equipment Contractor Business Permit has been issued to:

SILK CITY FIRE LLC

And is authorized to provide services on the following systems: PFE, KPSS

06/23/2016 to 10/31/2019

Date Issued Lapse Date

P01413

Permit ID

PLEASE DETACH HERE

P01413
Permit ID

06/23/2016 to 10/31/2019
Date Issued Lapse Date

Charles A. Richman
Commissioner

Fire Protection System Abbreviation Key:
AFPES-All Fire Protection Equipment Systems
FSS-Fire Sprinkler System
SHFSS-Special Hazard Fire Suppression System
FAS-Fire Alarm System
PFE-Portable Fire Extinguisher
KPSS-Kitchen Fire Suppression System

PLEASE DETACH HERE

Dear Contractor:

Congratulations on receiving a business permit as a Fire Protection Equipment Contractor. The business identified above is authorized by the New Jersey Department of Community Affairs to install, service, repair, inspect and maintain fire protection equipment on the systems/services identified on the permit. The services authorized by this permit are restricted to the Fire Protection Equipment services identified on the business permit application, and may be limited within each permit classification.

Let me commend you on your professional attitude and desire to provide a valuable service to the citizens of New Jersey. The business permit will be valid for a period of three years. At least one employee of the business must be certified within "each" specialty listed on the permit. An individual certified as a "All Fire Protection Equipment Systems" contractor is permitted to work on all fire protection equipment systems authorized by Public Law P.L. 2001, c. 289.

Please do not hesitate to contact our office if we may further assist you. Our mailing address is: Division of Fire Safety, Contractor Certification and Emblems Unit, P.O. Box 809, Trenton, New Jersey 08625-0809, or phone us at (609) 984-7860.

Sincerely,

Charles A. Richman
Commissioner

1. The first part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

2. The second part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

3. The third part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

4. The fourth part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

5. The fifth part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

6. The sixth part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

7. The seventh part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

8. The eighth part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

9. The ninth part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.

10. The tenth part of the paper discusses the importance of the study of the history of the United States. It is argued that a knowledge of the past is essential for a full understanding of the present and for the development of a sound policy for the future.



Ocean County Health Department
Daniel E. Regenye, MHA, Public Health Coordinator/Health Officer
175 Sunset Avenue, PO Box 2191 Toms River, NJ 08754
Telephone: (732) 341-9700 Fax: (732) 286-1495
E-Mail: jprotonentis@ochd.org
www.ochd.org



Public Health
Prevent. Promote. Protect.

PLAN REVIEW

Insp Date: 6/21/2017 **Business ID:** ow000235
Business: Cielito Lindo
2770 Hooper Avenue
Brick, NJ 08723

Inspection: OH000613
File Number: 052082
Phone: 862-902-9566
REHS: B-102062 George McCoy
Reason: 05. PLAN REVIEW
Results: Approved

RECEIVED
JUN 28 2018
BUILDING

Time In / Time Out

Date	In	Out	Insp	Travel	Total	Mileage	Notes
06/22/18	02:00 PM	03:00 PM	1:00	0:00	1:00	0	
06/21/18	09:30 AM	10:30 AM	1:00	0:00	1:00	0	
Total:			2:00	0:00	2:00	0	

Notes

THIS FOOD PLAN WAS OBSERVED TO BE SATISFACTORY.

UPON COMPLETION OF CONSTRUCTION AND ALL FINAL CLEAN UPS . CONTACT THIS AGENCY TO ARRANGE FOR A PRE OPERATIONAL INSPECTION.

ALL CONSTRUCTION MATERIAL MUST BE REMOVED.

ALL EQUIPMENT MUST BE OPERATIONAL. SOAP/TOWELS AND ALL NECESSARY SIGNAGE
MUST BE PROVIDED.

NO FOOD PRODUCTS CAN BE ONSITE.

24HRS NOTICE ARE REQUIRED.

CONTACT: MR.MCCOY.

732-341-9700 X 7479.

Inspector

Acknowledged Receipt :

Page 1 of 1

ENGINEERING PERMIT APPLICATION

BLOCK: 670

LOT: 4

ADDRESS: 2770 Hooper Ave

RECEIVING CLERK: _____

PERMIT #: _____

IDENTIFICATION:

1. WORK SITE ADDRESS: 2770 Hooper Ave
2. NAME OF OWNER IN FEE: Celito Unda, LLC
- ADDRESS: _____ PHONE #: (330) 337-3388
- FAX #: () _____
3. PRINCIPAL CONTRACTOR: Jasha Home Improvement
- ADDRESS: _____ PHONE #: () _____
- FAX #: () _____
4. ARCHITECT OR ENGINEER: Vicente Varela Jr, RA NCARB
- ADDRESS: 584 Main Ave, Passaic, NJ 07055 PHONE: # (973) 960-6124
5. RESPONSIBLE PERSON FOR WORK: _____
- ADDRESS: _____
- PHONE #: () _____ FAX #: () _____ E-MAIL: _____

PROJECT DESCRIPTION: ☐ GRADING/CLEARING ☐ ROAD OPENING
☐ SOIL REMOVAL/FILL ☐ RETAINING WALL ☐ POOL
☐ BULKHEAD/DOCK ☐ DWELLING ☐ TREE REMOVAL

☒ OTHER Business Restaurant Fit out

LENGTH: 83'-4" WIDTH: 51'-5" HEIGHT: 11'

FEE SUMMARY:

APPLICATION FEE: \$ _____

REVIEW FEE: \$ _____

INSPECTION FEE: \$ _____

OTHER: \$ _____

BOND(S): \$ _____

TOTAL: \$ _____

SPECIAL CONDITIONS:

OCEAN COUNTY SOILS: _____

DRAINAGE EASEMENTS: _____

UTILITY EASEMENTS: _____

CONSERVATION EASEMENTS: _____

FEMA REQUIREMENTS: _____

D.E.P. PERMITS: _____

BOARD APPROVAL: ☐ PB ☐ ZB


APPLICATION NUMBER: _____

APPROVED DATE: _____

ENGINEERING REVIEW:

DATE RECEIVED: _____ DATE REJECTED: _____ DATE APPROVED: _____ INITIALS: _____

RIVERWALK BRICK, NEW JERSEY



3/1/2018

3/1/2018

