



UCC
NEW JERSEY
UNIFORM CONSTRUCTION
CODE

Applicant Completes: Sections I, II, III (optional), IV, VI, and VII

Tel. (732) 948-6994 FAX: ()

U.C.C. F100-1 (rev. 8/08)

COPIED

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

- A. ☐ I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision, in accordance with all applicable laws; and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING, AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

- B. ☐ I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(f)1.ix:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or, 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or, 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

- C. ☐ I further certify that I will perform or supervise the following work:

C.1. ☐ Building C.2. ☐ Fire Protection

I further certify that I will perform the following work:

C.3. ☐ Electrical C.4. ☐ Plumbing

- D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION (to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(d): the proposed work is authorized by the owner in fee; and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

☒ Check if contractor.


Agent Name Freedom Fire + Safety Equipment LLC Timothy Poppe

Address 218 B Grand Ave P.O. Box 512
Pine Bluff, MS 39241

Telephone (732) 948-6744

X Signature _____

III. ☐ LEAD HAZARD ABATEMENT: Include Homeowner or Building Owner Affidavit as per N.J.A.C. 5:17.



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 12/13/2018
Control Number C-18-004027
Permit Number 18-3059
Permit Issue Date 11/2/2018
Certificate Number 18-3059

Certificate

Construction Code Division

(Certificate of Approval)

Identification

Work Site Location: 335-399 BRICK BLVD. NEW CHINA STAR Block: 547.01 Lot: 15 Qual:
Brick Township, NJ

Owner in Fee: DRUM POINT PLAZA LLC

Owner Address: 249 BRICK BLVD BRICK NJ 08723

Telephone:

Contractor Freedom Fire & Safety

Address 218 B Grant Ave. Pine Beach NJ 08741

Telephone: (877) 351-3473 Fax:

License Number or Builders Registration Number: Federal Emp. Number:

Home Warranty Number:

Type of Warranty Plan: ☐ State ☐ Private

Use Group: R-5 Construction Classification:

Maximum Live Load: 0 Maximum Occupancy Load: 0

Description of Work/Use: ALTERATION - COMMERCIAL - - NEW CHINA STAR ...REPLACE SUPPRESSION SYSTEM

Certificate Comments:

☐ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☒ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of:
Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

- ☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

- ☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☐ **Temporary Certificate of Occupancy**

The following conditions must be met no later than:
or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of:
Conditions to be met:

Construction Official

Date Printed: 12/13/2018

U.C.C. F260 (rev. 08/05)

Fee: \$0.00

Check Number:

Collected By:

Page 1



CONSTRUCTION PERMIT

Date Issued 11/2/18
Control # C-18-004027
Permit # 18-3059

IDENTIFICATION Block: 547.01 Lot: 15 Qualifier _____
Work Site Location: 335-399 BRICK BLVD. NEW CHINA STAR Brick Township, NJ Contractor Freedom Fire & Safety
Owner in Fee DRUM POINT PLAZA LLC Address 218 B Grant Ave. Pine Beach NJ 08741
249 BRICK BLVD. BRICK NJ 08723 Telephone: (877) 351-3473
Telephone: _____ Lic. No. or Bldrs. Reg. No. PO1280 PO1280 PO1280
Federal Employee No. _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☐ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

ALTERATION - COMMERCIAL - NEW CHINA STAR ...REPLACE SUPPRESSION SYSTEM

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$3,500

D. J. Lawrence, Jr.
Construction Official

10/31/18
Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building _____ \$0
Electrical _____ \$0
Plumbing _____ \$0
Fire Protection _____ \$170
Elevator Devices _____ \$0
Other _____ \$0.00
DCA Training Fee _____ \$7
CO Fee _____
Other _____ \$0
Total _____ \$177
Check No. 1573
Cash _____ \$0
Credit _____ \$0
Collected By M. Inger

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations, N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 547-01 Lot 15 Qualification Code _____
Work Site Location 399 Brick Blvd. New China Star
Brick, NJ 08723

Owner in Fee: Drum Point Plaza LLC

Tel. _____ e-mail _____

Address 335-398 Brick Blvd. 248 Brick Blvd.

Contractor: Freedom Fire & Safety Equipment, LLC Tel. (732) 948-6944

Address 218 B Grant Ave. PO Box 5112 e-mail freedomfiresafety@outlook.

Pine Beach, NJ, 08741

Fire Protection Equipment, NJ Div of Fire Safety Permit No. P01280

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 271136663 FAX: _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: ☐ New OR ☐ Modification to Existing
OR ☐ Conversion OR ☐ Replacement

Fuel Type: ☒ Gas ☐ Oil ☐ Electric ☐ Solar
☐ Other _____

Location: _____

Total Cost of Fire Protection Work \$ 3,500

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW	Type:	Failure	Failure	Approval	Initial
☐ No Plans Required	Alarm System				
☐ Partial -Underslab Utilities Approved	Suppression Sys.				
Date: _____ Approved by: _____	Standpipe				
☒ Fire Protection Plans Approved	Fire Pump				
Date: <u>10-25-18</u> Approved by: <u>[Signature]</u>	Pre-Eng. System				
Joint Plan Review Required: <u>[Signature]</u>	Mechanical				
☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.	Smoke Control				
SUBCODE APPROVAL for PERMIT	TCO				
Date: <u>10-25-18</u>	Flam/Combust Tanks				
Approved by: <u>[Signature]</u>	Fireplace Venting				
SUBCODE APPROVAL for CERTIFICATE	Final				
☐ CO ☐ LCCO ☒ CA	Other				
Date: <u>12-10-18</u>					
Approved by: <u>[Signature]</u>					

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: _____

Print name here: Timothy Poppe

D. TECHNICAL SITE DATA ☒ Certified Contractor ☐ Exempt Applicant

DESCRIPTION OF WORK: Install 62300 Wet chem. suppression
Water Supply Source Kitchen System over existing equipment
Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks		\$ _____
Alarm Systems		
☐ System		
☐ 110v Interconnected		
☐ CO Detectors/110v		
Alarm Devices (i.e., smoke, heat, pulls, water/flow)		
Supervisory Devices (i.e., tampers, low/high air)		
Signaling Devices (i.e., horn/strobes, bells)		
Other Devices		
TOTAL	<u>0</u>	
Suppression Systems		
Fire Pump _____ GPM Type _____		
Dry Pipe/Alarm Valves		
Pre-action Valves		
Sprinkler Heads (Dry and Wet)		
Standpipes		
Pre-engineered Systems		
Wet Chemical	<u>1</u>	
Dry Chemical		
CO ₂ Suppression		
Foam Suppression		
FM200 Suppression		
Other		
Other Systems		
Kitchen Hood Exhaust System		
Smoke Control System		
Fuel-Fired Appliances ☐ Gas ☐ Oil ☐ Solid		
Fireplace Venting/Metal Chimney		
Other		

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

Let system of box for activation only
Date Received Control # 11/2/18
Date Issued Permit # 18-3059 *Bomb Queen*

Pre-Engineered Restaurant Fire suppression System Report



P.O. Box 512 Pine Beach, NJ 08741
Phone: 877-351-3473 NJ Fire Permit #P01280

Customer

Name New China Star
 Address 399 Brick Blvd. Lot 15
 City Brick State NJ Zip 08723
 Telephone 732-477-6211 Store No. _____
 Owner/Manager _____

Date of Service: <u>12-7-18</u>			Time: <u>9:30</u> AM PM	
Annual	Semi-Annual ☒	Recharge	Installation ☒	Renovation
Location of System Cylinders: <u>Kitchen hood</u>				UL 300 ☒ Yes ☐ No
Manufacturer: ☐ Amerex ☐ Ansul ☐ Kidde ☒ Pro Tex II				Chemical: ☒ Wet ☐ Dry
☐ Pyro chem ☐ Range Guard ☐ Other _____				
Model Number(s) <u>L4600</u> <u>L4600</u>				
Cylinder Size Master <u>4.6 gallon</u>		Cylinder Slave Size <u>4.6 gallon</u>		Cylinder Slave Size
Serial Number(s): <u>ATM7441941</u> <u>ATM7441819</u>				
Fusible Links 360° ☒		Fusible Links 450° <u>ML 7</u>		Fusible Links 500° ☒ Other ☒
Fuel Shut-Off: ☐ Electric ☒ Gas ☐ Both				
Electric - Mechanical: Gas Shut-Off Valve(s) <u>Ceiling</u>				Gas Size(s) <u>2"</u>
Hydrostatic Test Date: <u>2018</u>				

Cooking Appliance Locations:

Hood Size(s): 21' 0"

Duct(s) 4

Size(s) 15x23
17x23

Broiler, Fryer, Fryer, wok, wok, wok, wok, wok, wok

- | | | | | | |
|--|---|----|--|---|----|
| 1. All appliances properly covered w/correct nozzles | ☒ Yes ☐ No | NA | 16. Proper nozzle covers in place | ☒ Yes ☐ No | NA |
| 2. Duct & plenum covered w/ correct nozzles | ☒ Yes ☐ No | NA | 17. Check fuse links & clean | ☒ Yes ☐ No | NA |
| 3. Check positioning of all nozzles | ☒ Yes ☐ No | NA | If no, replaced | ☒ Yes ☐ No | NA |
| 4. System installed according to MFG UL listing | ☒ Yes ☐ No | NA | 18. Check travel of cable nuts/S-hooks | ☒ Yes ☐ No | NA |
| 5. Hood/duct penetrations sealed w/weld or UL device | ☒ Yes ☐ No | NA | 19. Piping & conduit securely bracketed | ☒ Yes ☐ No | NA |
| 6. Check if seals are intact | ☒ Yes ☐ No | NA | 20. Proper separation between fryers & flame | ☒ Yes ☐ No | NA |
| Evidence of tampering | ☒ Yes ☐ No | NA | 21. Proper clearance from flame to filters | ☒ Yes ☐ No | NA |
| 7. Has system been discharged | ☒ Yes ☐ No | NA | 22. Exhaust fan in operating order | ☒ Yes ☐ No | NA |
| 8. Pressure gauge in proper range | ☒ Yes ☐ No | NA | 23. All filters in place | ☒ Yes ☐ No | NA |
| 9. Check cartridge weight/gauge | ☒ Yes ☐ No | NA | 24. Fuel shut-off in "ON" position | ☒ Yes ☐ No | NA |
| 10. Inspect cylinder & mount | ☒ Yes ☐ No | NA | 25. Manual & remote set/seals in place | ☒ Yes ☐ No | NA |
| 11. Operate system from terminal link | ☒ Yes ☐ No | NA | 26. Replace system covers | ☒ Yes ☐ No | NA |
| 12. Test for proper operation from remote | ☒ Yes ☐ No | NA | 27. System operational & seals in place | ☒ Yes ☐ No | NA |
| Location: <u>Back exit</u> | | | 28. Slave system operational | ☒ Yes ☐ No | NA |
| 13. Check operation of micro-switch | ☒ Yes ☐ No | NA | 29. Clean cylinder & mount | ☒ Yes ☐ No | NA |
| Devices: MUA - Horn/Strobe - Alarm | | | 30. Fan warning sign on hood | ☒ Yes ☐ No | NA |
| Electric shut off - Other _____ | | | 31. Personnel instructed in manual operation of system | ☒ Yes ☐ No | NA |
| 14. Check operation of gas valve | ☒ Yes ☐ No | NA | 32. Proper hand portable extinguishers | ☒ Yes ☐ No | NA |
| Location: <u>Ceiling</u> | | | 33. Portable extinguishers properly serviced | ☒ Yes ☐ No | NA |
| 15. Clean nozzles | ☒ Yes ☐ No | NA | 34. Service & certificate tag on system | ☒ Yes ☐ No | NA |

Comments/Discrepancies:

Permit # 18-3059

On this date, this pre-engineered fire suppression system was inspected & operationally tested in accordance with the fire suppression system requirements of NFPA 17 or 17A, 96 & the manufacturer's manual with the results indicated above.

☒	<u>12-7-18</u>	<u>9:30</u> AM PM	<u>Oil Nails Lin</u>
Service Technician	Date	Time	Customer's Authorized Signature

The above service technician certifies that the above system was personally inspected & found conditions to be as indicated on this report.

WHITE - CUSTOMER COPY

CANARY - DISTRIBUTOR

PINK - AUTHORITY HAVING JURISDICTION



New China Star

FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

11/2/18

Date Issued
Permit #

18-3059

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 547.01 Lot 15 Qualification Code _____

Work Site Location 399 Brick Blvd. New China Star

Brick, NJ 08723

Owner in Fee: Drum Point Plaza LLC

Tel. _____ e-mail _____

Address 335-399 Brick Blvd. 249 Brick Blvd.

Contractor: Freedom Fire & Safety Equipment, LLC Tel. (732) 948-6944

Address 218 B Grant Ave. PO Box 5112 e-mail freedomfiresafety@outlook.

Pine Beach, NJ, 08741

Fire Protection Equipment, NJ Div of Fire Safety Permit No. P01280

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 271136663 FAX: _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: [] New OR [] Modification to Existing
OR [] Conversion OR [] Replacement

Fuel Type: [X] Gas [] Oil [] Electric [] Solar
[] Other _____

Location: _____

Total Cost of Fire Protection Work \$ 3,500

Fuel Storage Tank:

Fuel Type: [] Flammable OR [] Combustible
Capacity _____

Fire Alarm System: [] New OR [] Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

[] New OR [] Existing

Location of Main Control Valve: _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW

[] No Plans Required
[] Partial -Underslab Utilities Approved

Date: _____ Approved by: _____

[X] Fire Protection Plans Approved

Date: _____ Approved by: _____

Joint Plan Review Required: _____

[] Bldg. [] Elec. [] Plumb. [] Elev.

SUBCODE APPROVAL for PERMIT

Date: 10-25-18

Approved by: [Signature]

SUBCODE APPROVAL for CERTIFICATE

[] CO [] CCO [] CA

Date: _____

Approved by: _____

INSPECTIONS

Type: Failure Failure Approval Initial

Alarm System _____

Suppression Sys. _____

Standpipe _____

Fire Pump _____

Pre-Eng. System _____

Mechanical _____

Smoke Control _____

TCO _____

Flam/Combust Tanks _____

Fireplace Venting _____

Final _____

Other _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor
sign here: _____

Print name here: Timothy Poppe

D. TECHNICAL SITE DATA [X] Certified Contractor [] Exempt Applicant

DESCRIPTION OF WORK: Install UL300 Wet chem. suppression
Water Supply Source Kitchen System over existing equipment
Method of Alarm/Suppression System Supervision

Flammable/Combustible Tanks

Alarm Systems

[] System

[] 110v Interconnected

[] CO Detectors/110v

Alarm Devices (i.e., smoke, heat, pulls,
water/flow)

Supervisory Devices (i.e., tampers, low/high air)

Signaling Devices (i.e., horn/strobes, bells)

Other Devices _____

TOTAL

Suppression Systems

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves _____

Pre-action Valves _____

Sprinkler Heads (Dry and Wet)

Standpipes _____

Pre-engineered Systems

Wet Chemical _____

Dry Chemical _____

CO₂ Suppression _____

Foam Suppression _____

FM200 Suppression _____

Other _____

Other Systems

Kitchen Hood Exhaust System _____

Smoke Control System _____

Fuel-Fired Appliances [] Gas [] Oil [] Solid _____

Fireplace Venting/Metal Chimney _____

Other _____

NUMBER

FEE (Office Use Only)

\$ _____

COMMERCIAL

Administrative Surcharge \$ _____


Minimum Fee \$ _____

State Permit Surcharge Fee \$ _____

TOTAL FEE \$ _____



FILE COPY



EXISTING KITCHEN SUPPRESSION SYSTEM IS NO LONGER SUPPORTED BY THE MANUFACTURER AND DOES NOT MEET UL300 STANDARD
REPLACE EXISTING SYSTEM WITH A NEW UL300 KITCHEN SUPPRESSION SYSTEM TO PROTECT EXISTING HOOD AND COOKING EQUIPMENT

GENERAL NOTES:

1. THIS INSTALLATION IS TO BE MADE IN ACCORDANCE WITH THE PRO TEX II INSTALLATION MANUAL AND IN ACCORDANCE WITH ALL STATE AND LOCAL CODES.
2. ALL PIPE LENGTHS TO BE FIELD VERIFIED.
3. THESE DRAWINGS MAY BE USED TO SECURE APPROVAL FROM THE AUTHORITY HAVING JURISDICTION.
4. IT IS NECESSARY THAT ALL PIPE FITTINGS AND NOZZLES BE WRENCH TIGHTENED AND SECURELY SUPPORTED AND THAT ALL NOZZLES ARE PROPERLY AIMED AS INDICATED IN THE PRO TEX II INSTALLATION MANUAL.
5. THE WIRE ROPE FOR THE DETECTOR AND REMOTE PULL STATION IS TO BE INSTALLED BY AN AUTHORIZED AND FACTORY TRAINED DISTRIBUTOR OR SERVICE REPRESENTATIVE.
6. THIS INSTALLATION IS TO BE INSPECTED, PUT INTO OPERATION AND CERTIFIED BY AN AUTHORIZED AND FACTORY TRAINED DISTRIBUTOR OR SERVICE REPRESENTATIVE.

7. ALL ELECTRICAL DEVICES UNDER HOOD SHALL SHUT DOWN UPON SYSTEM ACTIVATION. ELECTRICAL CONTACTS AND WIRING FOR APPLIANCE SHUT OFF TO BE PROVIDED BY THE ELECTRICAL CONTRACTOR.
8. PRO TEX II RESTAURANT FIRE SUPPRESSION SYSTEMS HAVE BEEN TESTED AND ARE LISTED BY UNDERWRITERS' LABORATORIES INC. AS PRE-ENGINEERED SYSTEMS, AND WHEN INSTALLED AS SHOWN ON THIS DRAWING SHALL COMPLY WITH ALL RELEVANT PRO TEX II INSTALLATION RECHARGE INSPECTION AND MAINTENANCE MANUALS AND SHALL COMPLY WITH NFPA 96 WHEN INSTALLED AND CERTIFIED BY AUTHORIZED TRAINED PRO TEX II DISTRIBUTORS IN ACCORDANCE WITH THE MANUAL.
9. ALL AGENT DISTRIBUTION PIPING AND DETECTION CONDUIT HOOD PENETRATIONS MUST BE PROPERLY SEALED IN ACCORDANCE WITH NFPA 96.
10. MAKE-UP AIR SHALL SHUT DOWN UPON SYSTEM ACTIVATION
11. EXHAUST FAN SHALL REMAIN ON DURING SYSTEM ACTIVATION
12. SYSTEM SHALL SHUT DOWN FUEL TO ALL APPLIANCES UPON SYSTEM ACTIVATION
13. COOKING APPLIANCES SHALL BE 0'-6" FROM ALL ENDS OF HOOD.
14. MANUAL PULL STATION SHALL BE LOCATED A MINIMUM OF 10'-0" FROM HOOD AND AT A MEANS OF EGRESS.

TOWNSHIP OF BRICK

RELEASED FOR PERMIT

INITIAL

Building Subcode

Plumbing Subcode

Fire Subcode

Electrical Subcode

Plan Reviewer

Plans Released

Construction Official

NOZZLE SCHEDULE

QTY.	MODEL#	DESCRIPTION	FLOW POINTS
8	1H	HIGH RANGE APPLIANCE/PLENUM NOZZLE	1
1	1L	LOW RANGE APPLIANCE NOZZLE	1
3	2H	HIGH RANGE APPLIANCE NOZZLE	2
0	2L	LOW RANGE APPLIANCE NOZZLE	2
4	2D	DUCT NOZZLE	2

NUMBER OF FLOW POINTS AVAILABLE: 30

NUMBER OF FLOW POINTS USED: 23

PROJECT INFORMATION

NAME:
NEW CHINA STAR

ADDRESS:
**399 BRICK BLVD.
BRICK, NJ 08723**

DRAWING TITLE

**FIRE
SUPPRESSION SYSTEM
PLAN
ELEVATION & NOTES**

DRAWN BY: TMP
DWG NO.: 2355
DATE: 10/25/18
DRAWING # 1 OF 1

**FREEDOM FIRE & SAFETY
EQUIPMENT, LLC**

P.O. BOX 512
PINE BEACH, NJ 08741
PHONE: 877-351-3473

N.J. BUSINESS PERMIT # P01280