

Electrician/Fitter		Point Information		Controller Details	Comment
Tag	Point Type	Object Name	Expanded ID	FAC 2611	
	UI IN-1	CHWS1-T	CHW Supply Temperature 1	FAC 2611	
	UI IN-2	CHWR1-T	CHW Return Temperature 1	FAC 2611	
	UI IN-3	CHWS2-T	CHW Supply Temperature 2	FAC 2611	
	UI IN-4	CHWR2-T	CHW Return Temperature 2	FAC 2611	
	UI IN-5	CH1-A	Chiller 1 Alarm	FAC 2611	
	UI IN-6	CH2-S	Chiller 2 Status	FAC 2611	
	BI IN-7	CH1-S	Chiller 1 Status	FAC 2611	
	BI IN-8	CH2-A	Chiller 2 Alarm	FAC 2611	
	BO OUT-1	CH1-EN	Chiller 1 Enable	FAC 2611	
	BO OUT-2	CH2-EN	Chiller 2 Enable	FAC 2611	
	BO OUT-3	CH1ISOV-C	CH-1 Isolation Valve Command	FAC 2611	Not installed. Falaska took them out. Need changes in programm
	CO OUT-4	CH2ISOV-C	CH-2 Isolation Valve Command	FAC 2611	Not installed. Falaska took them out. Need changes in programm
	CO OUT-5	CH1SP-O	Chiller 1 Setpoint Output	FAC 2611	
	CO OUT-6	CH2SP-O	Chiller 2 Setpoint Output	FAC 2611	
	CO OUT-7			FAC 2611	
	AO OUT-8	CHWV1-O	CHW Mixing Valve 1 Output	FAC 2611	
	AO OUT-9	CHWV2-O	CHW Mixing Valve 2 Output	FAC 2611	
	UI IN-1	EF1-S	Exhaust Fan EF-1 Status	IOM 4710	
	UI IN-2	EF2-S	Exhaust Fan EF-2 Status	IOM 4710	
	UI IN-3	EF3-S	Exhaust Fan EF-3 Status	IOM 4710	
	UI IN-4	LPR2-T	Loop Water Return 2	IOM 4710	
	UI IN-5	P11-S	CHW Pump 11 Status	IOM 4710	
	UI IN-6	P12-S	CHW Pump 12 Status	IOM 4710	
	BI IN-7	P9-S	CHW Pump 3 Status	IOM 4710	
	BI IN-8	P10-S	CHW Pump 10 Status	IOM 4710	
	BO OUT-1	P11-C	CHW Pump 11 Command	IOM 4710	
	BO OUT-2	P12-C	CHW Pump 12 Command	IOM 4710	
	BO OUT-3	P9-C	CHW Pump 9 Command	IOM 4710	Pump 9 is Broken
	CO OUT-4	P10-C	CHW Pump 10 Command	IOM 4710	
	CO OUT-5	EF1-C	Exhaust Fan EF-1 Command	IOM 4710	
	CO OUT-6	EF2-C	Exhaust Fan EF-2 Command	IOM 4710	
	CO OUT-7	EF3-C	Exhaust Fan EF-3 Command	IOM 4710	
	AO OUT-8			IOM 4710	
	AO OUT-9			IOM 4710	
	UI IN-1	LOOP-DP	Loop Water Differential Pressure	IOM 4710	
	UI IN-2	LPS1-T	Loop Water Supply 1	IOM 4710	
	UI IN-3	LPR1-T	Loop Water Return 1	IOM 4710	
	UI IN-4	LPS2-T	Loop Water Supply 2	IOM 4710	
	UI IN-5	DTSP7-S	Loop Pump 7 Status	IOM 4710	
	UI IN-6	DTSP8-S	Loop Pump 8 Status	IOM 4710	
	BI IN-7	DTSP5-S	Loop Pump 5 Status	IOM 4710	
	BI IN-8	DTSP6-S	Loop Pump 6 Status	IOM 4710	
	BO OUT-1	DTSP7-C	Loop Pump 7 Command	IOM 4710	
	BO OUT-2	DTSP8-C	Loop Pump 8 Command	IOM 4710	
	BO OUT-3	DTSP5-C	Loop Pump 5 Command	IOM 4710	
	CO OUT-4	DTSP6-C	Loop Pump 6 Command	IOM 4710	
	CO OUT-5	EF4-C	Exhaust Fan EF-4 Command	IOM 4710	
	CO OUT-6			IOM 4710	
	CO OUT-7			IOM 4710	
	AO OUT-8	DTSP5-O	Loop Pump 5 VFD Output	IOM 4710	
	AO OUT-9	DTSP6-O	Loop Pump 6 VFD Output	IOM 1710	
				IOM 1710	
	BI IN-1	EF4-S	Exhaust Fan EF-4 Status	IOM 1710	
	BI IN-2			IOM 1710	
	BI IN-3	CH1ISOV-ES	CH-1 Isolation Valve Status	IOM 1710	
	BI IN-4	CH2ISOV-ES	CH-2 Isolation Valve Status	IOM 1710	

TAG	
	In process
	Not installed
	Done
	Need changes in program