

OK for State only

1C

RECEIVED Page 1

TOWNSHIP OF BRICK

FAVVA SHOES



CONSTRUCTION PERMIT APPLICATION

SEP 20 1989

DIV. OF INSPECTION

I. IDENTIFICATION

- Proposed Work at: CALDER S.C. - AT #70 + CHAMBERS BRIDGE RD
- Owner Name: MORSE SHOE CO. Tel. () 1-800-366-6773-EXT 2080
Address: 555 TURNPIKE ST. CANTON, MASS.
- Principal Contractor: ALF STEPHEN Tel. () 315-891-1714
Address: 416 E. COUNTRY CLUB LANE, WARRICKFORD, PA. 19086
Lic. No. or Builder Reg. No. _____ Federal Emp. No. _____
- Architect or Engineer: NONE Tel. () _____
Address _____
- Responsible Person in Charge of Work: CHARLES BASCH (MPT) Tel. () 315-586-6894

II. PROPOSED WORK

A. TYPE OF WORK

- ☐ Minor Work (Single Trade)
- ☐ Small Job (\$5,000 and no Prior Approvals)
Complete only II.B., III and IV.A. and Page 2
- ☐ New Building
- ☐ Addition
- ☒ Alteration
- ☐ Repair, Replacement
- ☐ Demolition
- ☐ Other: FIT-UP

B. CATEGORIES OF WORK

- | Permit/Category | Estimated |
|--|---------------------|
| 1. ☒ Building/Structural | \$ <u>15,000.00</u> |
| 2. ☐ Plumbing | |
| 3. ☒ Electrical | \$ <u>4,000.00</u> |
| 4. ☐ Fire Protection | |
| 5. ☐ Other _____ | |
| 6. ☐ Other _____ | |
| TOTAL COST | \$ <u>19,000.00</u> |

C. DO YOU WANT:

- ☐ Partial Releases
- ☐ Prototype Processing

D. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

- ☐ Elevators/Dumbwaiters
- ☐ High-Pressure Boilers
- ☐ Refrigeration Systems
- ☐ Pressure Vessels
- ☐ Hazardous Uses/Places of Assembly
- ☐ Cross-connections/Backflow Preventors
- ☒ Sprinklers
- ☐ Smoke Control Systems in Open Wells

III. DESCRIPTION OF BUILDING USE (USE GROUPS)

A. RESIDENTIAL

- ☐ Hotels (R-1)
If new construction, enter no. of dwelling units _____
- ☐ Multi-Family (R-2)
HMD Reg. No.: _____
If other than new construction, enter no. of dwelling units: _____
- ☐ Two Family (R-3b)
Before Construction: _____
After Construction: _____
Net Gain (or loss): _____
- ☐ One-Family (R-3a)

B. NON-RESIDENTIAL

- ☐ Theatres with Stage (A-1-A)
- ☐ Movie Theatres (A-1-B)
- ☐ Night Clubs (A-2)
- ☐ Restaurants, Libraries, Museums (A-3)
- ☐ Religious Assembly (A-4)
- ☐ Outdoor Assembly (A-5)
- ☒ Business (B)
- ☐ Educational (E)
- ☐ Moderate-Hazard Factory (F-1)
- ☐ Low-Hazard Factory (F-2)
- ☐ High-Hazard (H)
- ☐ Institutional Detention Center (I-1)
- ☐ Hospitals, Infirmeries (I-2)
- ☐ Group Homes (I-3)
- ☐ Mercantile (M)
- ☐ Moderate-Hazard Warehouse (S-1)
- ☐ Low-Hazard Warehouse (S-2)
- ☐ Temporary, Misc. (U)
- ☐ Other _____

State Specific Use: RETAIL SHOE STORE (FAVVA)

If Change in Use Group, Indicate Former: _____

IV. BUILDING CHARACTERISTICS

A. OWNERSHIP

- ☐ Private (Individual, Corp., Non-profit Inst., Etc.)
- ☐ Public (State, County or Local Govt.)

B. HEATING FUEL

- | Principal | Secondary | Type |
|-----------------------------|--------------------------|--------------------------|
| 3. ☐ | ☐ | Gas |
| 4. ☐ | ☐ | Oil |
| 5. ☐ | ☐ | Electric |
| 6. ☐ | ☐ | Solid (Wood, Coal, Etc.) |
| 7. ☐ | ☐ | Propane |
| 8. ☐ | ☐ | Solar |
| 9. ☐ | ☐ | Other _____ |

C. TYPE OF SEWAGE DISPOSAL

- ☐ Public or Private Company
- ☐ Private (Septic Tank, Etc.)

D. TYPE OF WATER SUPPLY

- ☐ Public or Private Company
- ☐ Private (Well, Etc.)

E. BUILDING CHARACTERISTICS

- No. of Stories _____
- Height of Structure _____ Ft.
- Area—Largest Floor _____ Sq. Ft.
- Bldg. Area—All Fls. _____ Sq. Ft.
- Volume of Structure _____ Cu. Ft.
- Total Land Area Disturbed _____ Sq. Ft.

LDS BR 10312154

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION

I hereby certify that I am the owner of the property listed on Page 1. This dwelling is to be occupied by myself and is not to be used for any purpose, other than single family residential use.

- A. ☐ I further certify that I prepared the plans submitted. This statement is made in accordance with the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(e)vii.
- B. ☐ I further certify that I will perform the work below.
 B1. ☐ Building B2. ☐ Electrical B3. ☐ Plumbing
- C. ☐ I further certify that a new home will be constructed on this property, for my use and occupancy. I attest that all design, construction, plumbing, or electrical work will be done by me or by subcontractors under my supervision, in accordance with all applicable laws; and further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.A.C. 46:3B-1 et. seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.
- D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

SIGNATURE _____ DATE _____

II. AGENT SECTION

I hereby certify that the work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

☒ Check if contractor.

AGENT NAME Al Stephens TEL. (201) 891-1714

ADDRESS 416 E. Perry, CUP LAKE

WARRINGFORD, PA. 19086

SIGNATURE Albert H. Stephens

707

78-8415-16

SUBDIVISION

5578

Page 3

PRIOR APPROVALS CHECKLIST

[illegible]

SUBCODES AND SPECIAL REGULATIONS APPLICABLE

EDITION OF CODE

EDITION OF CODE

☐ Flood Hazard

- ☐ One and Two Family Dwellings
- ☐ Building
- ☐ Electrical
- ☐ Plumbing

-
-
-
-
-

- ☐ Mechanical
☐ Energy
☐ Barrier Free
☐ Other

-
-
-
-

- ☐
- As Built
-
- Elevation
-
- Certification
-
- ☐
- Other

-
-
-



CERTIFICATE

Date Issued 5-7-90
Control #
Permit # 5578

IDENTIFICATION

Block 701 Lot 7, 8, 15, 16
Work Site Location Rt. 70 & Chambersbridge Rd.
Owner in Fee Morse Shoe Co.
Address 555 Turnpike St.
Canton, Mass.
Tele. ()
Contractor Al Stephey
Address 416 E. Country Club Lane
Wallingford, Pa.
Tele. ()
Lic. No. or Bldgs. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. none
Use Group g 2 hours
Maximum Live Load
Description of Work/Use:

Retail sales - Shoes

Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load

CERTIFICATE OF OCCUPANCY/APPROVAL

☒ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF APPROVAL

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than , 19 or the owner will be subject to a fine or order to vacate:

CONSTRUCTION OFFICIAL

Arthur J. Casper

Fee \$
Paid [] Check No.
Collected by:

TOWNSHIP OF BRICK



CERTIFICATE

CERT. NO.	5578
DATE ISSUED	11-17-89
Block	701
Lot	7, 8, 15, 16
Subdivision	

IDENTIFICATION

Owner Morse Shoe Co. Agent _____
 Address 555 Turnpike St. Address _____
Canton, Mass.
 Tel. () _____ Tel. () _____
 Work Site Address _____ Lic. No. _____
Rt. 70 & Chambersbridge Federal Emp. No. _____

PAYMENTS

Fees Remitted: \$ _____
☐ Check No. _____
☐ Cash _____
☐ Other _____
 Collected By: _____
 Date: _____

CERTIFICATE OF OCCUPANCY/APPROVAL

A. ☐ CERTIFICATE OF OCCUPANCY☐ CERTIFICATE OF APPROVAL

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

B. ☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

C. ☒ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than Nov. 30, 1989 or the owner will be subject to a fine or order to vacate:

TCO extended to December 31, 1989
 Pending final Ocean County Soil

and Completion of entire Building

D. DESCRIPTION OF WORK:

Business, alterations

USE GROUP B

FIRE GRADING 2 Hours

MAXIMUM LIVE LOAD _____

MAXIMUM OCCUPANCY LOAD _____

SPECIFIC USE Retail Sales

FINAL COST OF CONSTRUCTION: \$ 19,000.

Arthur J. Cenzo
 CONSTRUCTION OFFICIAL



CONSTRUCTION PERMIT

Date Issued 10-10-89
Control #
Permit # 5578

IDENTIFICATION Block 701 Lot 7-8-8.2-15-16
Work Site Location Rt. 70 + Chambers Bridge Rd. Contractor Al Staphney
Address _____
Owner in Fee Morse Shoe Co.
Address 555 Hampshire St.
Camden, Mass.
Tele. (____) _____
Lic. No. or Bldrs. Reg. No. _____ Exp. Date 10-10-92
Federal Emp. No. _____ 5578#
or Social Security No. _____ BLOCK# 0.00

is hereby granted permission to perform the following work:

☒ BUILDING ☐ PLUMBING ☐ OTHER _____
☐ ELECTRICAL ☒ FIRE PROTECTION

DESCRIPTION OF WORK:

Comm. alter. & C/O

NOTE: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.


Estimated Cost of Work \$ 19,000.

U.C.C. Form F-170A

CONSTRUCTION OFFICIAL

R. J. Cierzo

PAYMENTS (Office Use Only)		
Building	<u>701 #</u>	
	<u>L7.8.8.2.1</u>	
Plumbing	<u>5.16 #</u>	
Electrical	<u>BUILDING</u>	<u>112.50</u>
Fire Protection	<u>FIRE</u>	<u>10.00</u>
Other	<u>PLAN RVW</u>	<u>5.00</u>
Other	<u>C / O</u>	<u>20.00</u>
DCA Training Fee	<u>TOTAL</u>	<u>177.50</u>
Cert. of Occ.	<u>CHECK</u>	<u>177.50</u>
Other	<u>CHANGE</u>	<u>0.00</u>
Total	<u>10/10/89 NO. 5 0002A005</u>	<u>111.10</u>
Check No.		
Cash		
Collected By:		



Date Received
Date Issued
Control #
Permit #

1/26/90
46-90

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 701 Lot 78, 152/16

Work Site Location CALDER INN.

Owner in Fee CALDER

Address 20 GROVER AVE. NEWARK CT.

Tele. (203) 849-3911

Contractor EDMUND SIGAL CO.

Address 419 E 17TH ST

Tele. (914) 623-2358

Lic. No. or Bldrs. Reg. No. NEWARK N.Y.

Federal Emp. No. _____ or Social Security No. _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW	Date	Initial	INSPECTIONS	Dates (Month/Day)	Initial
79 No Plans Req. 1-16-90	1-16-90	EDM	Failure	Failure	Approval
☐ All			Footings		
☐ Footing			Foundation		
☐ Foundation			Slab		
☐ Frame			Frame		
☐ Other			Insulation		
Joint Plan Review Required:			Finishes:		
☐ Elec. ☐ Plumb. ☐ Fire			Energy		
SUBCODE APPROVAL			Mechanical		
☐ CO ☐ CCO ☐ TCO			Other		
Date: <u>1/16/90</u>			Final		
Approved By: <u>EDM</u>					

B. BUILDING CHARACTERISTICS

Use Group	Present	Proposed	Est. Cost of Bldg. Work*
Constr. Class			1. New Bldg. \$
No. of Stories			2. Alteration \$
Height of Structure			3. Total (1+2) \$
Area—Largest Floor			Sq. Ft.
Total Bldg. Area/All Floors			Sq. Ft.
Volume of Structure			Cu. Ft.
Total Land Area Disturbed			Sq. Ft.

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner
of record and am authorized to make this application.

Signature Edmund Sigal

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK
Sign

TYPE OF WORK:

☐ New Building	
☐ Addition	
☐ Alteration	
☐ Roofing	
☐ Siding	
☐ Other	
☒ Demolition	
☒ Miscellaneous	
☐ Fence	Height
☐ Sign	Sq. Ft.
☐ Pool	
☐ Elevator	
☐ Asbestos Abatement	
☐ Other	

(Office Use Only)

Paid ☐ Check # _____	Administrative Surcharge \$ _____
Collected by: _____	Minimum Fee \$ _____
	TOTAL FEE \$ _____



BUILDING SUBCODE TECHNICAL SECTION



PERMIT NO. 5578
DATE ISSUED 10-10-89
REVISION DATE
Block 701 Lot 79, 8, 2
Subdivision 15-16

A. IDENTIFICATION

APPLICANT - Complete unshaded areas only When changing contractors, notify this office

Owner Phase 5 Site Co Contractor Mr. Stephen
Address 5355 Tilden Ave St. Address 416 E. Collier St
Chandler, Arizona 85001 Phoenix, AZ 85008
Tel. 1 1-800-366-6773 Tel. (251) 991-1714
Work Site Address At 709 Chandler Ave. No. _____ Federal Emp. No. _____
Phoenix, Arizona, U.S.A.

CERTIFICATION IN LIEU OF OATH:
(Complete for Minor Work and Small Job Only)
I hereby certify that the proposed work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.
Robert H. Stephens
AGENT SIGNATURE

B. TECHNICAL SITE DATA

DESCRIPTION OF WORK Give detail description including materials used, dimensions, etc.
REMOVE - 2nd FLOOR STAIRS - 8' DOOR - WALL ENDS SIDE - 1st FLOOR STAIRS - DOOR - TO ADJACENT STAIRWAY FROM 2ND FLOOR - REMOVE 2ND WALL ON SIDE WALLS WHERE STAIRS - REMOVE STAIRWAYS ON SIDE OF REAR WALLS - PAINTING DOOR STAIRS - 2nd FLOOR - 1st FLOOR STAIRS - ROOM 1200E

TYPE OF WORK:
☒ New Building EXIST'NG
☐ Addition
☐ Alteration/Renovation
☐ Roofing
☐ Siding
☐ Other
☐ Demolition
☐ Miscellaneous
☐ Fence
☐ Sign
☐ Pool
☐ Elevator
☐ Other

Fee Basis	Fee
Minimum Building Fee (if applicable)	
Total Building Fee (Greater of Minimum or Subtotal)	

C. BUILDING CHARACTERISTICS

USE GROUP: Present Proposed

No. of Stories _____ Total Building Area—All Floors _____ Sq. Ft.
Height of Structure _____ Ft. Volume of Structure _____ Cu. Ft.
Area—Largest Floor _____ Sq. Ft. Total Land Area Disturbed _____ Sq. Ft.
Estimated Cost of Building Work: \$ _____

D. COMMENTS

☐ Partial Releases ☐ Prototype Processing

PLAN REVIEW AND INSPECTION - BUILDING

DATE

JOB CONDITION/COMMENTS

11-16-89 Ceiling tiles not complete. Jc

Fire Grading:

Maximum Live Load:

Maximum Occupancy Load:

JOB SUMMARY

PLAN REVIEW

☐ No Plans Required
☐ All
☐ Footing/Foundation
☐ Frame
☐ Architectural
☐ Other

Date: 11-17-89
 Initials: Jc

INSPECTIONS FINAL

☐ CO ☐ CCO ☐ CA
 Date: 11-17-89
 Inspected By: Jc

INSPECTIONS

Type	Failure Date	Approval Date
☐ Footing/Foundation		
☐ Slab		
☒ Frame		10/19/89 H.S.
☐ Architectural		
☐ Insulation		
☒ Finishes	11-16-89 Jc	11-17-89 Jc
☐ Energy		
☐ Mechanical		
☐ TCO		
☐ Other		



BUILDING SUBCODE



PERMIT NO. _____
DATE ISSUED _____
REVISION DATE _____
Block _____ Lot _____
Subdivision _____

A. IDENTIFICATION

APPLICANT - Complete unshaded areas only When changing contractors, notify this office

Owner Fryman's Shoes Contractor Al Stephens
Address Caldwell Shopping Ctr Address 555 TURNPIKE ST
Tel. (_____) _____ Tel. (N.J.) 641-1714
Work Site Address At 70 E. CHATEAUGROSS RD. OFFICE Federal Emp. No. _____

CERTIFICATION IN LIEU OF OATH:
(Complete for Minor Work and Small Job Only)
I hereby certify that the proposed work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.
AGENT SIGNATURE _____

B. TECHNICAL SITE DATA

DESCRIPTION OF WORK
Give detail description including materials used, dimensions, etc.

c/o Fit up

- TYPE OF WORK:
- ☐ New Building
☐ Addition
☐ Alteration/Renovation
☐ Roofing
☐ Siding
☐ Other _____
- ☐ Demolition
☐ Miscellaneous
☐ Fence
☐ Sign
☐ Pool
☐ Elevator
☐ Other _____

☒ See Plans

C. BUILDING CHARACTERISTICS

USE GROUP: _____ Present _____ Proposed _____

No. of Stories _____ Total Building Area - All Floors _____ Sq. Ft.
Height of Structure _____ Ft. Volume of Structure _____ Cu. Ft.
Area - Largest Floor _____ Sq. Ft. Total Land Area Disturbed _____ Sq. Ft.
Estimated Cost of Building Work: \$ _____

D. COMMENTS

SUBTOTAL _____
Minimum Building Fee (if applicable) _____
Total Building Fee (Greater of Minimum or Subtotal) _____

☐ Partial Releases ☐ Prototype Processing



FIRE SUBCODE TECHNICAL SECTION



PERMIT NO. 5578
DATE ISSUED 10-10-89
REVISION DATE _____
Block 701 Lot 788.2
Subdivision 15-16

A. IDENTIFICATION

APPLICANT - Complete unshaded areas only

When changing contractors, notify this office

Owner Wespe Shoe Co.

Contractor Mc Supply

Address 555 WARDEN ST

Address 416 F. Lourey Club Bldg

City LAUREL State MD

City WHEELERS State MD

Tel. () 1-800-346-6773 Ext. 2080

Tel. 410-591-1714

Work Site Address 417-702 Chambers St

Lic. No. _____

300 - Chamber St. C.

Federal Emp. No. _____

CERTIFICATION IN LIEU OF OATH:

(Complete for Minor Work and Small Job Only)

I hereby certify that the proposed work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.

Agent of owner
AGENT SIGNATURE

B. TECHNICAL SITE DATA

B1. SPRINKLERS

TYPE: ☐ Wet ☐ Dry ☐ Other _____ FEE _____

Area Sprinkled: ☐ Full ☐ Partial (specify in comments)

No. of Heads: _____ No. of Spare Heads: _____

☐ Valves Supervised - Method: _____

Water Supply - Source: _____ Size: _____

FD Connection Location: _____

Estimated Cost of Work: \$ 15000

B2. SPECIAL SUPPRESSION SYSTEMS

TYPE: ☐ Dry Chemical ☐ CO₂

☐ Halon ☐ Foam

☐ Other _____

Manual Pull: ☐ Yes ☐ No

Locations: _____

Estimated Cost of Work: \$ _____

B3. ALARM

TYPE: ☐ Manual ☐ Automatic

Supervision Type: ☐ Local ☐ Central

☐ Proprietary ☐ Remote Location

Estimated Cost of Work: \$ None

B4. STAND PIPES

Pipe Size: _____ Pump Size: _____

Water Source: _____ Size: _____

FD Connection Location: _____

Hose Station: ☐ Yes ☐ No

Estimated Cost of Work: \$ _____

B5. OTHER

REMOVE 2nd FLOOR AND 3rd FLOOR
TO FC. PARKING 7th FLOOR
WHILE STAIRWELLS REMAIN ON SIDE WALK
START WITH MY OWNERS WHERE
STAIRW. WALL NOT TO OPEN STAIRW.
Minimum Fire Protection Fee (If Applicable)
Total Fire Protection Fee (Greater of Minimum or Subtotal) 410

C. FIRE PROTECTION CHARACTERISTICS

USE GROUP _____ Present _____ Proposed _____

Heating Systems - Location: _____

Type: ☐ Gas ☐ Oil ☐ Electrical ☐ Solar ☐ Other _____

Fuel Storage Tank - Location: _____ Fuel Type: _____ Capacity: _____

Total Estimated Cost of Fire Protection Work: \$ _____

D. COMMENTS

work not by owner
sparkles, sounds
☐ Partial Releases ☐ Prototype Processing

PLAN REVIEW AND INSPECTION - FIRE

DATE

11-16-89

JOB CONDITION/COMMENTS

Complies with Code. *Final*

JOB SUMMARY

- ☐ No Plans Required
☐ Plan Review Approved

Date: 5-21-89

Approved By: *jc*

INSPECTIONS FINAL

☒ CO ☐ CCO ☐ CA

Date: 11-16-89

Inspected By: *jc*

INSPECTIONS

Type

- ☐ Fire Suppression Test
☒ Fire Alarm Test
☒ Smoke Test
☐ TCO
☒ Other *Final*
☐ Other
☐ Other
☐ Other

Failure Date

Approval Date

11-16-89

11-16-89

11-16-89



**FIRE
SUBCODE
TECHNICAL SECTION**



Subdivisions

When changing contractors, notify this office

Lic. No. _____

B1. SPRINKLERS

Estimated Cost of Work: \$ _____

B2. SPECIAL SUPPRESSION SYSTEMS

Manual Pull: ☐ Yes ☐ No

Locations: _____

Estimated Cost of Work: \$ _____ \$ _____

C. FIRE PROTECTION CHARACTERISTICS

USE GROUP _____ Present _____ Proposed _____

Heating Systems – Location: _____

Type: ☐ Gas ☐ Oil ☐ Electrical ☐ Solar ☐ Other

Fuel Storage Tank - Location: _____ Fuel Type: _____ Capacity: _____

Total Estimated Cost of Fire Protection Work: \$

D. COMMENTS

☐ Partial Releases ☐ Prototype Processing

CERTIFICATION IN LIEU OF OATH:

(Complete for Minor Work and Small Job Only)

I hereby certify that the proposed work is authorized by the owner of record and I have been authorized by the owner to make this application as his agent.

AGENT SIGNATURE

B3. ALARM

TYPE: ☐ Manual ☐ Automatic

Supervision Type: ☐ Local ☐ Central

☐ Proprietary ☐ Remote Location

Estimated Cost of Work : \$ _____

B4. STAND PIPES

Pipe Size: _____ **Pump Size:** _____

Water Source: _____ **Size:** _____

FD Connection Location: _____

Hose Station: ☐ Yes ☐ No

Estimated Cost of Work: \$ _____

B5. OTHER

[illegible]

Subtotal

Minimum Fire Protection Fee (If Applicable)

Total Fire Protection Fee (Greater of Minimum

or Subtotal



CUT-IN-CARD

MUNICIPALITY R.T.

LOCATION _____ UTILITY CO. PP

17th St 784 Chambersburg 701 LOT 15 B.2
BLK

OWNER Morse Shoe Co. OCCUPANT Morse Shoe

"Installation in the above premises has been inspected and is in accordance with N.E.C., utility and DCA requirements."

☒ FINAL ☐ TEMPORARY

This approval void after _____ days

SERVICE _____ RANGE _____ WATER HEATER _____

AIR COND _____ ELECT HEAT _____ MISC _____

COMMENTS additional info

DATE 11-15-89 PERMIT # 11600 INSPECTOR B. K. R. R.

Elec. 104

Insp. Lic# 6

MUNICIPALITY

B.T.



CUT-IN-CARD

LOCATION

UTILITY CO

PP

Rt 70 & Chambridge Rd BLK 701 LOT 7/15

OWNER

Landthrop Enterprises Inc

OCCUPANT

Fayard Inc

"Installation in the above premises has been inspected and is in accordance with N.E.C., utility and DCA requirements."

☐ FINAL ☐ TEMPORARY

This approval void after _____ days

SERVICE COA

RANGE _____ WATER HEATER _____

AIR COND ✓ ELECT HEAT ✓ MISC _____

COMMENTS

Shell only

DATE

11-5-89

PERMIT #

10913

INSPECTOR

B. Kelly

Elec. 104

Insp. Lic#

28

P. 10-31-89

ZELL ERCS, INC.

P. O. BOX 327

RED LICK, PA. 17355

** SLOT WALL - FAIRVA Shoe*

TABLE 1 — FIRE RATINGS

FLAME SPREAD-FUEL-SMOKE DATA

NEMA TYPE	RWP PRODUCT	UNBONDED	BONDED TO ACB*	BONDED TO FRPB**
FR32	604	30-0-45	10-0-5	15-5-15
FR50	605	30-0-50	10-0-5	15-5-15
FR62	607	10-0-50	10-0-5	15-5-15
	264	25-0-0	20-10-0	20-10-0
	900†	15-0-5	15-0-5	Not applicable

†Refers to all METALCOR LAMINATE PANELS

*ACB — asbestos cement board or other incombustible substrate.

**FRPB — fire-rated particleboard such as Duraflake with U.L. rating 25-10-25.

Adhesive used is resorcinol.

Test data obtained by ASTM-E84(80) tunnel test method listed by Underwriters Laboratories.

NOTE: Listed below are various panel compositions and their fire test results determined by an independent laboratory. The values may vary depending on fabrication and laboratory testing.

FIRE TEST RESULTS

COMMERCIAL TESTING COMPANY

1215 So. Hamilton St.

Dalton, GA 30720

TYPE	SUBSTRATE	ADHESIVE	FLAME	FUEL	SMOKE	UBC	BBC	SBCC	NFPA
107	3/8" F.R. P.B.	Contact	60	45	35	II	II	B	B
107	3/8" 45# P.B.	PVAc	165	145	175	III	III	C	C
107	3/8" P.B.	Contact	190	140	130	III	III	C	C
107	Unbonded	—	100	15	35	III	III	C	C
335	3/8" F.R. P.B.	Contact	60	40	30	II	II	B	B
335	3/8" P.B.	Contact	165	145	135	III	III	C	C
335	3/8" 45# P.B.	PVAc	195	135	115	III	III	C	C
335	3/8" F.R. P.B.	Borden's/ Resorcinol	20	30	25	I	I	A	A
335	Unbonded	—	30	0	30	II	II	B	B
350	3/8" P.B.	Contact	170	135	155	III	III	C	C
350	3/8" 45# P.B.	PVAc	190	145	150	III	III	C	C
350	3/8" F.R. P.B.	Contact	55	45	55	II	II	B	B
350	Unbonded	—	50	0	40	II	II	B	B

*Numbers given are an average of two separate tests.

UBC — Uniform Bldg. Code

BBC — Basic Bldg. Code

SBCC — Southern Bldg. Code Congress

NFPA — National Fire Protection Association

*Class "C" Hi-Gloss Lam.
3/7/88*

DISTRIBUTION CENTERS

ATLANTA

224 Rio Circle
Decatur, GA 30030
(404) 377-0731

BOSTON

51 Concord Street
North Reading, MA 01864
(617) 662-9700
(617) 664-5230

CHICAGO

1100 Chase Avenue
Elk Grove Village, IL 60007
(312) 437-1500
(312) 569-2758

COLUMBUS

1758 Westbelt Drive
Columbus, OH 43228
(614) 876-1515

DENVER

3900-G Nome Street
Denver, CO 80239
(303) 373-0286

DETROIT

13281 Merriman Road
Livonia, MI 48150
(313) 425-7920

LOS ANGELES

13911 E. Gannet Street
Santa Fe Springs, CA 90670
(213) 771-8141
(213) 921-7426
(714) 523-1200

MIAMI

315 West 75th Place
Hialeah, FL 33014
(305) 822-5140

NEW YORK

1 Brenner Drive
Congers, NY 10920
(914) 268-4171
(212) 933-1035

ARCHITECTURAL & DESIGN OFFICE

919 Third Avenue
New York, NY 10022
(212) 753-8686
(212) 753-8687

PHILADELPHIA

959 Bethel Avenue
Pennsauken, NJ 08110
(609) 662-4747
(215) 923-5542

SAN FRANCISCO

1753 Sabre Street
Hayward, CA 94545
(415) 782-6055

SEATTLE

20866 84th Avenue S.
Kent, WA 98032
(206) 872-8070

TEMPLE

500 East Ridge Drive
Temple, TX 76502
(817) 778-7391

D E S C R I P T I O N

PRODUCTS COVERED:

Uncoated hardboard.

USE:

These products are intended for use as building materials as permitted by authorities having jurisdiction.

Flame Spread

The maximum distance the flame spreads along the length of the sample from end of the igniting flame is determined by observation.

The flame spread Classification of the material is derived by determining the area under the flame spread distance (ft) versus time (min) curve, ignoring any flame front recession, and using one of the calculation methods as described below.

1. If this total area (A_T) is less than or equal to 97.5 min-ft (meter-minute x 3.3), the flame spread index shall be 0.515 times the total area ($FSC = 0.515 A_T$), [$FSC = 4900 / (195 - A_T)$].


2. If the total area (A_T) is greater than 97.5 min-ft (meter-minute x 3.3), the flame spread index is to be 4900 divided by 195 minus the total area (A_T), [$FSC = 4900 / (195 - A_T)$].

<u>Test No.</u>	<u>Nominal Thickness (In.)</u>	<u>Calculated Value For Flame Spread</u>
1	1/4	157.3
2	3/16	165.1
3	1/2	127.5
4	1-1/8	126.3
5	1-1/8	95.1
6	1-1/8	96.0

Smoke Developed

The smoke developed during the test is indicated by the output of a photoelectric circuit operating across the furnace flue pipe. A curve is developed by plotting values of light absorption (decrease in cell output) against time. The calculated value for the smoke developed index is derived by expressing the net area under the curve for the tested material as a percentage of the net area under the curve for untreated red oak.

<u>Test No.</u>	<u>Nominal Thickness (In.)</u>	<u>Calculated Value For Smoke Developed</u>
1	1/4	120.5
2	3/16	108.0
3	1/2	Not determined
4	1-1/8	139.0
5	1-1/8	Not determined
6	1-1/8	177.0



✓
UNDERWRITERS LABORATORIES INC.
353 PFINGSTEN ROAD - NORTHBROOK, ILLINOIS 60062

an independent, not-for-profit organization testing for public safety

File R10568
Project 83NK23477

December 16, 1983

REPORT



on

HARDBOARD

Plum Creek Timber Co., Inc.
Columbia Falls, MT

Copyright © 1983 Underwriters Laboratories Inc.

Underwriters Laboratories Inc. authorizes the above named company to reproduce this Report provided it is reproduced in its entirety.



C O N C L U S I O NSURFACE BURNING CHARACTERISTICS:

Based on the above test results, it is the judgement of Underwriters Laboratories Inc. that the following Surface Burning Characteristics are appropriate for the products submitted.

SURFACE BURNING CHARACTERISTICS

FLAME SPREAD	165
SMOKE DEVELOPED	140-175

FOLLOW-UP PROGRAM:

The products covered by this Report will be placed under the Follow-Up Service of Underwriters Laboratories Inc.

The Classification Marking of Underwriters Laboratories Inc. attached to the product will be evidence that such products has been produced under the Follow-Up Service Program. Such Classification Marking will bear the following information:


UNDERWRITERS LABORATORIES INC. R

CLASSIFIED
HARDBOARD

SURFACE BURNING CHARACTERISTICS


FLAME SPREAD	165
SMOKE DEVELOPED	140-175

Report by:



R. K. LAYMON
Project Engineer
Fire Protection Department

Reviewed by:



R. N. WALKE
Engineering Group Leader
Fire Protection Department

ZELL BROS., INC.

P. O. BOX 327

RED LION, PA. 17356

T E S T R E C O R D N O. 1EXAMINATION OF MATERIAL:

The material used in this investigation was produced under the observation of a representative of Underwriters Laboratories Inc.

The manufacture of the product is of a proprietary nature. The details and specifications of this process are on file at Underwriters Laboratories Inc. for use in the Follow-Up Service Program.

Various physical tests were conducted on the finished product. The data developed from these tests were employed in establishing specifications for use in the Follow-Up Service Program.

SURFACE BURNING CHARACTERISTICS TESTS:

SAMPLES

The samples selected for test were nominal 3/16 in., 1/4 in., 1/2 in. and 1-1/8 in. thick panels designated by the manufacturer as medium density fiberboard. The panels were uncoated and unfaced.

The samples were conditioned to equilibrium at temperature of $73.4 \pm 5^{\circ}\text{F}$ and a relative humidity of 50 ± 5 percent prior to testing.

METHOD

The tests were conducted in accordance with the Standard of Underwriters Laboratories Inc. for Test for Surface Burning Characteristics of Building Materials, UL 723.

C O N C L U S I O NSURFACE BURNING CHARACTERISTICS:

Based on the above test results, it is the judgement of Underwriters Laboratories Inc. that the following Surface Burning Characteristics are appropriate for the products submitted.

SURFACE BURNING CHARACTERISTICS

FLAME SPREAD	165
SMOKE DEVELOPED	140-175

FOLLOW-UP PROGRAM:

The products covered by this Report will be placed under the Follow-Up Service of Underwriters Laboratories Inc.

The Classification Marking of Underwriters Laboratories Inc. attached to the product will be evidence that such products has been produced under the Follow-Up Service Program. Such Classification Marking will bear the following information:


UNDERWRITERS LABORATORIES INC. R

CLASSIFIED
HARDBOARD

SURFACE BURNING CHARACTERISTICS


FLAME SPREAD	165
SMOKE DEVELOPED	140-175

Report by:



R. K. LAYMON
Project Engineer
Fire Protection Department

Reviewed by:



R. N. WALKE
Engineering Group Leader
Fire Protection Department



UNDERWRITERS LABORATORIES INC.
CHICAGO - NORTHBROOK, ILL. - MELVILLE, N.Y. - SANTA CLARA, CALIF. - TAMPA, FLA.

an independent, not-for-profit organization testing for public safety

Plum Creek Timber Co., Inc.
Lanny Hammock
PO Box 160
Columbia Falls, MT 59912

Attn:

Product: **HARDBOARD**

FILE NO.	R10563	12-19-83
PROJECT NO.	B3NK23477	
ISSUED FROM		
☐ 207 East Ohio St. Chicago, Ill. 60611	☐ 1655 Scott Blvd. Santa Clara, Calif. 95050	
☒ 333 Pfingsten Rd. Northbrook, Ill. 60062	☐ 2602 Tampa East Blvd. Tampa, Fla. 33619	
☐ 1285 Walt Whitman Rd. Melville, L.I., N.Y. 11746		
IN CORRESPONDENCE PLEASE REFER TO THE ABOVE FILE AND PROJECT NUMBERS.		

Type L Service

We have completed our investigation of the subject product and have established Follow-Up Service thereon in accordance with your application.

Enclosed is your copy of the Follow-Up Service Procedure which describes your product in detail. The general methods and conditions of this Service are outlined in the Follow-Up Service Agreement which has been signed by an officer of your company. The original copy of this agreement is on file at our Northbrook Office. If there is any phase of this Service which is not entirely clear to you, please let us know.

Vol. 1

Inspections at your plant will be conducted under the supervision of Barbara M. Kelbourg, Inspector, RT. 1, Box 2373, Cascade, MT 59421. Phone, 406-468-2207.

Listing Marks may be obtained from Ms. Kim Perberg, Underwriters Laboratories Inc., 333 Pfingsten Rd., Northbrook, IL 60062. Phones, 312-273-4255, 312-272-8300, Telex, 724336, Cable, UNDLABINC NEBK

Report Issued 12-16-83

☐ An invoice covering the cost of our Follow-Up Service will be mailed to the Applicant's address which is shown on the first page of the enclosed Procedure. If you have any special billing instructions, i.e., Purchase Order, individual name, department, address or questions regarding charges, please write to our Follow-Up Service Department: 333 Pfingsten Rd., Northbrook, IL 60062.

☒ Each order addressed to our local Label Distribution Center for the release of Listing Marks to your plant must be accompanied by your remittance made payable to Underwriters Laboratories Inc. to cover the service charge for the quantity of Listing Marks ordered.

Please examine this Procedure carefully and notify Mr. R. Lavmon promptly of any inaccuracies or omissions. Kindly file the Procedure where it will be readily accessible for our inspector's use.

Very truly yours,
Helen Pawl

Helen Pawl

HP:jh

enc:REport and procedure
cc:Helena IC - enc
cc:FUS - enc
cc:Ms. Kim Perberg, FUS,
NEK - Letter only

UNDERWRITERS LABORATORIES INC.



** Carpet Floor Care*

INDUSTRIES, INC.

P. O. BOX 1297 • DALTON, GEORGIA 30720 • (404) 276-4464

"Makers of Commercial Carpet Since 1957"

October 28, 1982

FABRIC SPECIFICATIONS*

TYPE FACE YARN

YARN SIZE

COLORATION

PILE HEIGHT

STITCHES PER INCH

TUFTS PER SQ. IN.

TUFTS PER SQ. YD.

GAUGE

STATIC RESISTANCE

DENSITY FACTOR

WEIGHT DENSITY FACTOR

PILE WEIGHT

PRIMARY BACKING

SECONDARY BACKING

TOTAL WEIGHT (JUTE)

TOTAL WEIGHT (SYNTHETIC)

GRADUATE

100% C. F. ZEPTRON™

Soil Hiding Nylon

5200 Denier (2600/2 Ply)

Yarn Dyed

.187 Inch

8

64

82,944

1/8 (216 Pitch)

Below 3.5 Kilovolts as Tested

Under AATCC-134

5,390

150,930

28 Oz./Sq. Yd. (949 Gms./Sq. M.)

Polypropylene

Jute or Synthetic (Mill Option Only)

71.05 Oz./Sq. Yd. (2,409 Gms./Sq. M.)

69 Oz./Sq. Yd. (2,339 Gms./Sq. M.)

*SUBJECT TO NORMAL MANUFACTURING TOLERANCES

Further information or specifications will be supplied on request.



INDUSTRIES, INC.

P. O. BOX 1287 ■ DALTON, GEORGIA 30720 ■ (404) 278-4454

"Makers of Commercial Carpet Since 1957"

FLAMMABILITY AND SMOKE TESTS

This letter is to certify that the following flammability and smoke tests were run at various independent testing laboratories and yielded the following results:

1. DOC FF1-70 (ASTM D 2859)

<u>STYLE</u>	<u>BACKING</u>	<u>DATE TESTED</u>	<u>TEST NUMBER</u>	<u>RESULTS</u>
GRADUATE	ActionBac	November 22, 1982	3038	Passes

2. FLOORING RADIANT PANEL TEST (G.S.A. STD. NO. 372)

<u>STYLE</u>	<u>BACKING</u>	<u>DATE TESTED</u>	<u>TEST NUMBER</u>	<u>RESULTS</u>
GRADUATE	Jute	November 05, 1982	3038	Passes Institutional Health & Commercial Occupancies

3. NBS/AMINCO SMOKE CHAMBER (N.F.P.A. STD. NO. 258)

<u>STYLE</u>	<u>BACKING</u>	<u>DATE TESTED</u>	<u>TEST NUMBER</u>	<u>RESULTS</u>
GRADUATE	Jute	November 10, 1982	3038	Passes

4. STEINER TUNNEL TEST (ASTM E-84 76a)

<u>STYLE</u>	<u>BACKING</u>	<u>DATE TESTED</u>	<u>TEST NUMBER</u>	<u>RESULTS</u>
GRADUATE	Jute	December 20, 1982	21264	Class B (26-75)

These test reports are on file at our Dalton, Georgia office and may be obtained by writing or calling the Technical Services Manager at that location.

Sincerely,

J & J INDUSTRIES, INC.

Wayne Pollard
Wayne Pollard
Technical Services Manager

glk

Attn: Ken Anderson
Post: Thomas

INDEPENDENT TEXTILE TESTING SERVICE, INC.

P. O. Box 1948 — 1503 Murray Ave.
Phone 404-278-3013
Dalton, Georgia 30720

Test Number

3038

Page 1

— REPORT —

CUSTOMER:

J & J Industries, Inc.

November 22, 1982

SUBJECT:

One (1) sample of carpeting sampled and identified by Customer
as " 2875 Graduate "

FLAMMABILITY

A sample of carpeting was tested in accordance with Federal Flammability
Standard DOC FF 1-70:

Sample Identification:

Style: 2875 Graduate
Color: 525
Roll No: 25546-1B
Pile Content: Nylon
Backing: AB


PASSES

8 of 8 (Face Side)
8 of 8 (Back Side)

COLORFASTNESS

A sample of carpeting was tested for Colorfastness in accordance
with the following tests and procedures: Color - 525

- | | |
|---------------------------------|---------|
| 1. Light - Xenon Arc, AATCC 16E | Class 5 |
| 2. Dry Crocking, AATCC 8 | Class 5 |
| 3. Wet Crocking, AATCC 8 | Class 5 |
| 4. Hi-Humidity Ozone, AATCC 129 | Class 3 |
| 5. Wet Cleaning, DDD-C-95 | Class 5 |


Independent Textile Testing Service, Inc.

Our letters and reports are for the exclusive use of the customer to whom they are addressed, and their communication to any others or the use of the name of Independent Textile Testing Service, Inc., must receive our prior written approval. Our letters and reports apply only to the sample tested and are not necessarily indicative of the qualities of apparently identical or similar products. The reports and letters and the name of the Independent Textile Testing Service, Inc., are not to be used under any circumstances in advertising to the general public.

INDEPENDENT TEXTILE TESTING SERVICE, INC.

P. O. Box 1948 1503 Murray Ave.

Phone 404-278-3013

Dalton, Georgia 30720

Test Number

3038

— REPORT —

Page 2

CUSTOMER: J & J Industries, Inc.

November 22, 19

SUBJECT: One (1) sample of carpeting sampled and identified by Customer
as " 2875 Graduate "

DELAMINATION STRENGTH

A sample of carpeting was tested in accordance with Federal Test Method 191, Textile Test Method 5950:

Sample Identification:

Pounds Per Inch

2875 Graduate

4.6

DRY BREAKING STRENGTH

A sample of carpeting was tested in accordance with Federal Test Method 191, 5100:

Sample Identification:

Results in Pounds

2875 Graduate

255.0 Warp Direction
254.0 Fill Direction

PILLING AND FUZZING RESISTANCE

A sample of carpeting was tested in accordance with the DuPont Random Tumble Test Method 609:

Sample Identification:

Results

2875 Graduate

Fuzzing - 5
Pilling - 5

Key to Rating: On this scale a rating not below 3.5 is acceptable.
Degree of Pilling and/or Fuzzing

- No. 5 - None
- No. 4 - Slight
- No. 3 - Moderate
- No. 2 - Bad
- No. 1 - Very Bad


Independent Textile Testing Service, Inc.

Our letters and reports are for the exclusive use of the customer to whom they are addressed, and their communication to any others or the use of the name of Independent Textile Testing Service, Inc., must receive our prior written approval. Our letters and reports apply only to the sample tested and are not necessarily indicative of the qualities of apparently identical or similar products. The reports and letters and the name of the Independent Textile Testing Service, Inc., are not to be used under any circumstances in advertising to the general public.

INDEPENDENT TEXTILE TESTING SERVICE, INC.

P. O. Box 1948 - 1503 Murray Ave.
Phone 404-278-3013
Dalton, Georgia 30720

Test Number

3038

— REPORT —

Page 3

CUSTOMER: J & J Industries, Inc.

November 22, 198

SUBJECT: One (1) sample of carpeting sampled and identified by Customer
as " 2875 Graduate "

SHRINKAGE

A sample of carpeting was tested in accordance with DDD-C-95:

Sample Identification:

Percent

2875 Graduate

0.5 - Length
0.0 - Width

ABRASION RESISTANCE

A sample of carpeting was subjected to Abrasion employing a Taber Abrader with H-18 wheels and a 1000 grams load. The sample was abraded until the primary backing was visible which is considered the "End Point."

Sample Identification:

End Point

2875 Graduate

22,500 Cycles

COMPRESSION AND RECOVERY

A sample of carpeting was subjected to a compression of 50 pounds per square inch for a period of 48 hours. The thickness measurements were determined using a Scheifer Compressometer with a one inch presser foot under a pressure of 0.1 pounds per square inch.

The recovery was determined by measuring the thickness immediately after release from pressure and again at various intervals of recovery as listed below:

<u>Original</u>	<u>Immediate</u>	<u>24 Hours</u>	<u>48 Hours</u>	<u>72 Hours</u>	<u>96 Hours</u>
.310	.240	.295	.300	.302	.302


Independent Textile Testing Service, Inc.

Our letters and reports are for the exclusive use of the customer to whom they are addressed, and their communication to any others or the use of the name of Independent Textile Testing Service, Inc., must receive our prior written approval. Our letters and reports apply only to the sample tested and are not necessarily indicative of the qualities of apparently identical or similar products. The reports and letters and the name of the Independent Textile Testing Service, Inc., are not to be used under any circumstances in advertising to the general public.

INDEPENDENT TEXTILE TESTING SERVICE, INC.

P. O. Box 1948 1503 Murray Ave.
Phone 404-278-3013
Dalton, Georgia 30720

Test Number

3038

— REPORT —

Page 4

CUSTOMER: J & J Industries, Inc.

November 22, 198

SUBJECT: One (1) sample of carpeting was sampled and identified by Customer as "2875 Graduate"

TUFT BIND

A sample of carpeting was tested in accordance with ASTM D-1335:

Sample Identification:

2875 Graduate

Results in Pounds:

18.2

DEGREE OF RESIDUAL STAINING


After Immediate Cleaning

Negligible

After 24 hours and cleaning with Detergent

All Apparent Stains Remov

Staining Media Employed: Coffee, Milk, Cola, Catsup, Mayonnaise, Tea, Wine, Butter, Tomato Juice and Orange Juice.


Independent Textile Testing Service, Inc.

Our letters and reports are for the exclusive use of the customer to whom they are addressed, and their communication to any others or the use of the name of Independent Textile Testing Service, Inc., must receive our prior written approval. Our letters and reports apply only to the sample tested and are not necessarily indicative of the qualities of apparently identical or similar products. The reports and letters and the name of the Independent Textile Testing Service, Inc., are not to be used under any circumstances in advertising to the general public.



REPORT

ETL TESTING LABORATORIES, INC.

INDUSTRIAL PARK CORTLAND, NEW YORK 13045

Order No. 23596K

Date December 9, 1982

REPORT NO. 458132

SOUND ABSORPTION TESTS ON
CARPET STYLE 2875 "GRADUATE"

RENDERED TO

J & J INDUSTRIES, INC.

INTRODUCTION

This report gives the results of Sound Absorption tests and the determination of the Noise Reduction Coefficients on Style 2875 "Graduate" carpet tested on concrete and on a 40 ounce hair and jute pad.

AUTHORIZATION

Purchase Order No. 6689-6930 dated October 27, 1982 from Mr. Warren W. Duke, Director of Product Development.

TEST METHOD

The specimen was tested in accordance with the American Society for Testing and Materials designation ASTM C423-81, "Standard Test Method for Sound Absorption and Sound Absorption Coefficients by the Reverberation Room Method".

GENERAL

This test method describes the measurement of sound absorption by analyzing the decay rate of sound in a reverberation room. The difference of the decay with and without the specimen in the room is utilized to determine the sound absorption of the specimen under test.



Report No. 458132

2.

GENERAL (cont'd)

The sound absorption coefficient is ideally defined as the fraction of the randomly incident sound power absorbed by the material. The greater the coefficient, the greater the sound absorption.

The Noise Reduction Coefficient (NRC) is a single number rating obtained by taking the arithmetic average of the absorption coefficients at 250, 500, 1000 and 2000 Hz rounded to the nearest multiple of 0.05.

DESCRIPTION OF TEST SPECIMEN

Test #1 - Style #2875 "Graduate" measured 9' long by 8' wide and weighed 0.51 lbs. per sq. ft.


Test #2 - Style #2875 "Graduate" on 40 oz. hair and jute pad weighed 0.79 lbs. per sq. ft.

RESULTS OF TEST

Mounting Designation "A"

<u>Test Specimen</u>	<u>Absorption Coefficients - Sabins/ft.²</u>						<u>NRC</u>
	<u>One-Third Octave Band Center Frequency Hz</u>						
	<u>125</u>	<u>250</u>	<u>500</u>	<u>1000</u>	<u>2000</u>	<u>4000</u>	
Test #1	0.03	0.09	0.12	0.26	0.53	0.60	0.25
Test #2	0.06	0.83	0.47	0.32	0.47	0.86	0.50
Precision $\pm$	0.05	0.02	0.02	0.01	0.01	0.02	

Report Approved by:


Norman H. Bay, Manager
Acoustical Division

October 26, 1989

TOWNSHIP OF BRICK
Ocean County, New Jersey
401 Chambers Bridge Road
Brick, NJ 08723

RE: CALDOR/SHOP-RITE SHOPPING CENTER
BRICKTOWN, NEW JERSEY


Dear Sir:

We are requesting permission to stock the Morse Shoe store in the above captioned shopping center. !


We will not hold the Township responsible in any way and the store will not be opened for "business" until a Certificate of Occupancy is issued.

Very truly yours,

VORNADO, INC.

 o/c
James J. Fallon
Director of Design and Construction

JJF/rpe


Morse Shoe