

BLOCK 70612 LOT 1 ADDRESS (SITE) 22nd Chambersbridge Rd. PERMIT NO. 2663-93

RECEIVED

OCT 20 1995



CONSTRUCTION PERMIT APPLICATION

Applicant Completes Sections I, II, III (optional), IV, VI and VII

V. FEE SUMMARY (for office use only)

		Update	Update
1. Building	\$ 37,910		
2. Electrical			
3. Plumbing			
4. Fire Protection			
5. Elevator Devices			
6. Subtotal	\$ 37,910		
7. Less 20% for State Plan Review	3,791		
8. Subtotal	\$		
9. DCA Training Fee	1,520		
10. Subtotal	\$		
11. Cert. of Occupancy			
12. Other			
13. TOTAL	\$		

VI. BUILDING/SITE CHARACTERISTICS

1. Number of Stories 16

2. Height of Structure 58000 ft.

3. Area—Largest Floor 5,120 sq. ft.

4. New Building Area 916000 sq. ft.

5. Volume of New Structure 0 cu. ft.

6. Construction Classification _____

7. Total Land Area Disturbed _____ sq. ft.

8. Flood Hazard Zone _____

9. Base Flood Elevation _____ ft.

10. Wetlands yes sq. ft.
no

11. Max. Live Load _____

12. Max. Occupancy Load _____

II. PROPOSED WORK

1. ☐ Minor work
(single trade)
2. ☐ Small Job (\$5,000
and no prior approvals)
3. ☒ New Building
4. ☒ Addition
5. ☒ Alteration
6. ☒ Fire Protection
7. ☒ Plumbing
8. ☐ Electrical
9. ☐ Elevator Devices
10. ☐ Asbestos Abatement
11. ☒ Demolition
- TOTAL COSTS**

Est. Cost

1.9 milliat

OPTIONAL (for office use only)

Plans Rec'd By	Date Rec'd	Rejection Date	Approval Date	Re- viewer	Resubmission Dates Approval	Rejection	Re- viewer
<i>[Signature]</i>	10/24/95		10/24/95	<i>[Signature]</i>	8/11/96	8/11/95	<i>[Signature]</i>
	OK 12/9/96		9/16/95	<i>[Signature]</i>	8/8/96	SPINK	<i>[Signature]</i>
			9/16/95	<i>[Signature]</i>	8/11/96		OK
					8/28/96	TRON	OK
					8/28/96		OK
<i>[Signature]</i>	5/5/96		5/3/96	<i>[Signature]</i>			

III. DO YOU WANT: (optional)

- 1 ☐ Partial Releases 2. ☒ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

1. ☐ Elevators/Escalators/Lifts/
Dumbwaiters/Moving Walks
2. ☐ High Pressure Boilers
3. ☐ Fire Pumps
4. ☒ Refrigeration Systems
5. ☒ Cross-Connections/Backflow
Preventers
6. ☐ Standpipes
7. ☐ Sprinklers
8. ☒ Smoke Control Systems in Open Wells
9. ☐ Underground Storage Tanks

VII. DESCRIPTION OF BUILDING USE

A RESIDENTIAL

1. ☐ Hotels (R-1)
2. ☐ Multi-Family (R-2)
3. ☐ Two-Family (R-3) BOCA
4. ☐ Two-Family (R-4) CABO
5. ☒ One-Family (R-3) BOCA
6. ☒ One-Family (R-4) CABO

No of dwelling units:

Before Construction

After Construction

Net gain or loss

B. NON-RESIDENTIAL

1. State Specific Use:
Educational
2. Use Group:
3. Change in Use Group:

LDS BR 10409614

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

- A. ☐ I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision, in accordance with all applicable laws; and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING, AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

- B. ☐ I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(e)1.vii:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or, 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or, 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

- C. ☐ I further certify that I will perform or supervise the following work:

C.1. ☐ Building C.2. ☐ Fire Protection

I further certify that I will perform the following work:

C.3. ☐ Electrical C.4. ☐ Plumbing

- D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION

(to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:32-2.15(d): the proposed work is authorized by the owner in fee; and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

☐ Check if contractor.

Agent Name Robert E Thomas Jr.

Address 1 Locust ST
Lakehurst NJ 08733

Telephone (908) 657-6479

Signature [Signature] Date 10/20/95

OFFICE DATE RECEIVED: _____

VIII. PRIOR APPROVALS CHECKLIST (office use only)	LOCAL APPROVAL		COUNTY APPROVAL		REGIONAL APPROVAL		STATE APPROVAL		COMMENTS
	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	Prelimin. Initial	Final Date	
☐ Zoning Officer									10/20/95 Must comply with 100' Setback IMPORTANT A.H.B.T. EXEMPT
☐ Planning Board									
☐ Zoning Board									
☐ Sewer Authority									
☐ Water Authority									
☐ Fire Department									
☐ Police Department									
☐ Health Department									
☐ Soil Conservation									
☐ N.J. Dept. of Community Affairs									
☐ N.J. Department of Transportation									
☐ N.J. Dept. of Environmental Protect.									
☐ Utility Dig No.									
☐									

IX. SUBCODES AND SPECIAL REGULATIONS APPLICABLE (office use only—optional)

Name of Code & Edition	Name of Code & Edition	Other
Building _____	Energy _____	
Electrical _____	Barrier Free _____	
Plumbing _____	Flood Hazard _____	
Fire Protection _____	As Built Elevation Cert. _____	
Mechanical _____	Other _____	

X. CERTIFICATES ISSUED (office use only)

	DATE ISSUED	DATE EXPIRED	DATE REISSUED	DATE EXPIRED
☒ Temporary Certificate of Occupancy	No. <u>2462</u>	<u>8-30-96</u>		
☐ Temporary Certificate of Compliance	No. _____			
☐ Continued Certificate of Occupancy	No. _____			
☐ Certificate of Compliance	No. <u>2462</u>	<u>7-15-97</u>		
☒ Certificate of Occupancy	No. _____			
☐ Certificate of Approval	No. _____			



CERTIFICATE

Date Issued 7-15-97
Control #
Permit # 2662-95

IDENTIFICATION

Block 701.12 Lot 1
Work Site Location 224 Chambersbridge Road
Owner in Fee Brick Township Board of Education
Address 101 Henderson Road
Bridgeton, New Jersey 08724
Tele. ()
Contractor Thomas & Sons Building Contractors
Address 1 Locust Street
Lakehurst, New Jersey 08733
Tele. ()
Lic. No. or Bids. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. N/A
Use Group F
Maximum Live Load
Description of Work/Use:

Early Learning Center

Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load

CERTIFICATE OF OCCUPANCY/APPROVAL

~~XXXX~~ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF APPROVAL

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than _____, 19____ or the owner will be subject to a fine or order to vacate:

CONSTRUCTION OFFICIAL

[Signature]

Fee \$ _____
Paid [] Check No. _____
Collected by: _____



CERTIFICATE

Date Issued 11-13-96
Control #
Permit # 2662-95

IDENTIFICATION

Block 701.12 Lot 1
Work Site Location 724 Chambersbridge Road
Owner in Fee Brick Township Board of Education
Address 101 Hendrickson Road
Brick, NJ 08723
Tele. ()
Contractor Thomas & Sons Building Contractors
Address 1 Locust St.
Takehurst, NJ 08733
Tele. ()
Lic. No. or Bldg. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. N/A
Use Group E
Maximum Live Load
Description of Work/Use:

Early Learning Center

Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load

CERTIFICATE OF OCCUPANCY/APPROVAL

☐ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF APPROVAL

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

XXXXX ☒ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than November 22, 19 96 or the owner will be subject to a fine or order to vacate: Pending compliance with Engineering, Building and Plumbing.

Subject to inspection.

PLEASE NOTE:

Trailer wiring to classrooms will be removed. Rear vestibule area pipes and wiring to be made safe and secure.

Fee \$
Paid [] Check No.
Collected by:

CONSTRUCTION OFFICIAL

Joseph P. Curran



CERTIFICATE

Date Issued 8-30-96
Control #
Permit # 2662-95

IDENTIFICATION

Block 701.12 lot 1
Work Site Location 224 Chambersbridge Road
Owner In Fee Brick Township Board of Education
Address 101 Hendrickson Rd.
Brick, NJ 08723
Tele. ()
Contractor Thomas & Sons Building Contractors
Address 1 Locust St.
Lakehurst, NJ 08733
Tele. ()
Lic. No. or Bidr. Reg. No. _____
Federal Emp. No. _____
or Social Security No. _____

Home Warranty No. _____ N/A
Use Group E
Maximum Live Load _____
Description of Work/Use: _____

Early Learning Center

Type of Warranty Plan: [] State [] Private
Construction Classification _____
Maximum Occupancy Load _____

CERTIFICATE OF OCCUPANCY/APPROVAL

☐ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

XXXX ☒ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than October 30, 19 96 or the owner will be subject to a fine or order to vacate: Pending compliance with Engineering, Building and Plumbing. Subject to insulation inspection.

PLEASE NOTE:

Trailer wiring to classrooms will be removed. Rear vestibule area pipes and wiring to be made safe and secure.

Fee \$ _____
Paid [] Check No. _____
Collected by: _____

CONSTRUCTION OFFICIAL



CERTIFICATE

Date Issued 7-15-97
Control #
Permit # 2662-95

IDENTIFICATION

Block 701.12 Lot 1
Work Site Location 224 Chambersbridge Road
Owner in Fee Brick Township Board of Education
Address 101 Hendrickson Road
Briely, New Jersey 08724
Tele. ()
Contractor Thomas & Sons Building Contractors
Address 1 Locust Street
Lakewood, New Jersey 08733
Tele. ()
Lic. No. or Bidr. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. N/A
Use Group B
Maximum Live Load
Description of Work/Use:

Early Learning Center

Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load

CERTIFICATE OF OCCUPANCY/APPROVAL

☒ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF APPROVAL

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than , 19 or the owner will be subject to a fine or order to vacate:

Fee \$
Paid [] Check No.
Collected by:

CONSTRUCTION OFFICIAL



CERTIFICATE

Date Issued 11-13-96
Control #
Permit # 2662-95

IDENTIFICATION

Block 701.12 Lot 1
Work Site Location 224 Chambersbridge Road
Owner In Fee Brick Township Board of Education
Address 101 Hendrickson Road
Brick, NJ 08723
Tele. ()
Contractor Thomas E. Sons Building Contractors
Address 1 Locust St.
Lakehurst, NJ 08733
Tele. ()
Lic. No. of Fldrs. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. N/A
Use Group F
Maximum Live Load
Description of Work/Use: Early Learning Center

Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load

CERTIFICATE OF OCCUPANCY/APPROVAL

☐ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF APPROVAL

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

XXXXX ☒ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than November 22, 19 96 or the owner will be subject to a fine or order to vacate: Pending compliance with Engineering, Building and Plumbing.

Subject to inspection

PLEASE NOTE:

Trailer wiring to classrooms will be removed. Rear vestibule area pipes and wiring to be made safe and secure.

Fee \$
Paid [] Check No.
Collected by:

CONSTRUCTION OFFICIAL

Joseph P. Cannizzo

12/9/96
1-7-97



CERTIFICATE

Date Issued 8-30-95
Control #
Permit # 2662-95

IDENTIFICATION

Block 701.12 Lot 1
Work Site Location 224 Chambersbridge Road
Owner in Fee Brick Township Board of Education
Address 101 Hendrickson Rd.
Brick, NJ 08723
Tele. ()
Contractor Thomas & Sons Building Contractors
1 Locust St.
Lakehurst, NJ 08733
Lic. No. or Bldrs. Reg. No.
Federal Emp. No.
or Social Security No.

Home Warranty No. N/A
Use Group E
Maximum Live Load
Description of Work/Use:

Early Learning Center

Type of Warranty Plan: [] State [] Private
Construction Classification
Maximum Occupancy Load

CERTIFICATE OF OCCUPANCY/APPROVAL

☐ CERTIFICATE OF OCCUPANCY

This serves notice that said building, structure, or equipment has been constructed or installed in accordance with the New Jersey Uniform Construction Code, and is approved for use and/or occupancy.

☐ CERTIFICATE OF CONTINUED OCCUPANCY

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

XXXXX ☒ TEMPORARY CERTIFICATE OF OCCUPANCY

If this is a Temporary Certificate of Occupancy the following conditions must be met no later than October 30, 1996 or the owner will be subject to a fine or order to vacate: Pending compliance with Engineering, Building and Plumbing.
Subject to Insulation Inspection

PLEASE NOTE:

Trailer wiring to classrooms will be removed. Rear vestibul area pipes and wiring to be made safe and secure.

Fee \$
Paid [] Check No. ...
Collected by: ...

CONSTRUCTION OFFICIAL

INSPECTOR:

Nick Muzio

DATE:

5/12/97

JOB:

Black
Learning Center

SECTION:

TYPE OF WORK: Final

WEATHER:

Sunny

LOCATION: 224 Chambers Bridge Rd

TEMPERATURE:

50°

BLOCK: 701.12

LOT: 1

ENGINEERING RECOMMENDATIONS FOR CERTIFICATE OF OCCUPANCY INSPECTION CHECK LIST

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway	X	
2. Grading	X	
3. Sidewalk	X	
4. Road Pavement	X	
5. Landscaping & Sodding	X	
6. Clean-up Procedures	X	
7. Note on going construction in immediate area	X	
8. Safety	X	

COMMENTS REFERENCING ITEM NUMBER:

RECOMMENDATIONS:

☐ TEMP. C.O.☒ FINAL C.O.☐ DETAILED REINSPECTION☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED

PLANNING BOARD ENGINEER

MUNICIPAL ENGINEER

I, _____, Authorized representative of
_____, hereby acknowledge the
above deficiencies, and further realize that the Certificate of Occupancy will be conditioned upon the acceptable resolution
thereof within _____ days of the issuance of Certificate of Occupancy.

INSPECTOR: Nick Mugolo

JOB: Brick Two SECTION: LEARNING center

WEATHER: 70°

TEMPERATURE: SUNNY

DATE: 8-30-96

TYPE OF WORK: Temp C/O

LOCATION: Chambers Bridge Rd.

BLOCK: 701.12

LOT: 1

ENGINEERING RECOMMENDATIONS FOR
CERTIFICATE OF OCCUPANCY
INSPECTION CHECK LIST

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway	X	
2. Grading		X
3. Sidewalk	X	
4. Road Pavement	X	
5. Landscaping & Sodding		X
6. Clean-up Procedures		X
7. Note on going construction in immediate area		
8. Safety		X

COMMENTS REFERENCING ITEM NUMBER:

All work to be completed by 10/15/96

RECOMMENDATIONS:

☒ TEMP. C.O.

☐ FINAL C.O.

☐ DETAILED REINSPECTION

☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED

[Signature]

PLANNING BOARD ENGINEER

[Signature]

MUNICIPAL ENGINEER

I, _____, Authorized representative of _____, hereby acknowledge the above deficiencies, and further realize that the Certificate of Occupancy will be conditioned upon the acceptable resolution thereof within _____ days of the issuance of Certificate of Occupancy.

INSPECTOR:

JOB:

WEATHER:

TEMPERATURE:

DATE:

TYPE OF WORK:

LOCATION:

BLOCK:

LOT:

ENGINEERING RECOMMENDATIONS FOR CERTIFICATE OF OCCUPANCY INSPECTION CHECK LIST

ITEMS TO BE COMPLETED	COMPLETED	DEFICIENT
1. Driveway		✓
2. Grading	✓	
3. Sidewalk		✓
4. Road Pavement		✓
5. Landscaping & Sodding	✓	
6. Clean-up Procedures	✓	
7. Note on going construction in immediate area	✓	
8. Safety		✓

COMMENTS REFERENCING ITEM NUMBER:

- 1, 3, 4, 8
- (A) Handicap ramps not accepted @ 3 locations per 1-11-97 report
- (B) Need release letters for ponding in Parking lot/Driveway

RECOMMENDATIONS:

☐ TEMP. C.O.☐ FINAL C.O.☒ DETAILED REINSPECTION☐ HOLD INSPECTION UNTIL LOT ELEVATION FIELD VERIFIED

PLANNING BOARD ENGINEER

MUNICIPAL ENGINEER

I, _____, Authorized representative of _____, hereby acknowledge the above deficiencies, and further realize that the Certificate of Occupancy will be conditioned upon the acceptable resolution thereof within _____ days of the issuance of Certificate of Occupancy.

Early Learning
Center



CONSTRUCTION PERMIT

Date Issued 10/23/95
Control #
Permit # 2662-95

IDENTIFICATION Block 701.12 Lot 1

Work Site Location Chambersbridge Rd. Contractor Thomas & Sons Bldg. Cent.

Address _____

Owner in Fee Brick Bd. of Educ.

Address 101 Helmsdon Rd. Tele. (____) _____

Brick, N.J. Lic. No. or Bldrs. Reg. No. _____ Exp. Date _____

Tele. (____) _____ Federal Emp. No. _____

or Social Security No. _____

Is hereby granted permission to perform the following work:

☒ BUILDING ☐ PLUMBING ☐ OTHER _____

☐ ELECTRICAL ☐ FIRE PROTECTION

☐ ELEVATOR DEVICES

DESCRIPTION OF WORK:

Convert playground to "Early Learning Center"

NOTE: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$ 1,900,000,-

[Signature]
CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)	
Building	_____
Plumbing	_____
Electrical	_____
Fire Protection	_____
Other	_____
Other	_____
DCA Training Fee	_____
Cert. of Occ.	_____
Other	_____
Total	_____
Check No.	_____
Cash	_____
Collected By:	_____



PERMIT UPDATE

Date Update issued 12/18/95
Control #
Permit #
Date Permit issued 2662-95

IDENTIFICATION: Block 701.12 Lot 1

Work Site Location Chambers Bridge Rd

Owner in Fee _____

Address _____

Tele. (____) _____

Contractor Anese Mechanical

Address 1800 Lakewood Rd Unit 2

Trumbull River NJ

Tele. (908) 240-4893

Lic. No. or Bldrs. Reg. No. 7079

Federal Emp. No. _____

or Social Security No. _____

Is hereby granted permission to perform the following work:

☐ BUILDING ☒ PLUMBING ☐ Other _____

☐ ELECTRICAL ☒ FIRE PROTECTION

DESCRIPTION OF WORK:

Estimated Cost of Work \$ 600.00

[Signature]
CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)

Building _____

Plumbing _____

Electrical _____

Fire Protection _____

Other _____

Other _____

DCA Training Fee _____

Cert. of Occ. _____

Other _____

Total 600.00

Check No. _____

Cash _____

Collected By: _____



PERMIT UPDATE

Date Update Issued

Control #

Permit # 2662-95-

Date Permit Issued

1/10/96

IDENTIFICATION Block 701.12 Lot 2
Work Site Location CHAMBERS BRIDGE ROAD Contractor FOUR STAR FIRE PROTECTION INC.
BRICK, N.J. Address 592 OVERLOOK RD.
Owner In Fee BOARD OF EDUCATION UNION, N.J. 08760
Address 101 HENDRICKSON ROAD Tele. (609) 305-0045 223-0500
BRICK, N.J. 08724 Lic. No. or Bldrs. Reg. No. _____
Tele. (____) _____ Federal Emp. No. 22-3306644
or Social Security No. _____

is hereby granted permission to perform the following work:

☐ BUILDING ☐ PLUMBING ☐ Other _____
☐ ELECTRICAL ☒ FIRE PROTECTION

DESCRIPTION OF WORK:

INSTALLATION OF NEW FIRE PROTECTION
EQUIPPED SYSTEMS

Estimated Cost of Work \$ 13,656

Arthur Boles
CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)

Building _____
Plumbing _____
Electrical _____
Fire Protection 1850
Other _____
Other _____
DCA Training Fee _____
Cert. of Occ. _____
Other _____
Total _____
Check No. _____
Cash _____
Collected By: _____



PERMIT UPDATE

Date Update Issued

Control #

Permit #

Date Permit Issued

10/26/95

2662-95

IDENTIFICATION Block 701.12 Lot 1

Work Site Location 224-226 WINDMILLS Bldg

Contractor

Anneso Mechanical

Address

1889 Lakewood Rd Unit 28

Owner In Fee

Public Board of Ed

Address

101 Hendrickson Ave

Tele. (908)

240-4893

Lic. No. or Bldrs. Reg. No.

7079

Federal Emp. No.

22-2060462

or Social Security No.

is hereby granted permission to perform the following work:

☐ BUILDING

☒ PLUMBING

☐ Other

☐ ELECTRICAL

☐ FIRE PROTECTION

DESCRIPTION OF WORK:

Estimated Cost of Work \$

422,000

CONSTRUCTION OFFICIAL

PAYMENTS (Office Use Only)

Building

Plumbing

Electrical

Fire Protection

Other

Other

DCA Training Fee

Cert. of Occ.

Other

Total

Check No.

Cash

Collected By:

RECEIVED

OCT 20 1995

DIV. OF INSPECTION



BUILDING
SUBCODE
TECHNICAL SECTION



Date Received
Date Issued
Control #
Permit #

10-23-95
2662-95

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000

Block 701.12 Lot 1
Work Site Location Early Learning Center, Chambersbridge Rd.
Owner in Fee Back Tap. Board of Education
Address 101 Hendrickson Rd. Back VT. 08723
Tele. (908) 657-2800
Contractor Thoma + Sons Bldg. Cont.
Address East St. Litchfield NJ 08733
Tele. (908) 657-6479
Lic. No. or Bldg. Reg. No. _____
Federal Emp. No. 23-208-3987 or Social Security No. _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW	Date	Initial	INSPECTIONS	Dates (Month/Day)	Failure	Approval
☐ No. Plans Req.						
☒ All						
☐ Footing						
☐ Foundation						
☐ Frame						
☐ Other						
Joint Plan Review Required:						
☐ Elec. ☐ Plumb. ☐ Fire						
SUBCODE APPROVAL						
☒ CO ☐ CCO ☐ CA						
Date: <u>11-1-1997</u>						
Approved By: <u>[Signature]</u>						

B. BUILDING CHARACTERISTICS

Use Group Present _____ Proposed _____ Est. Cost of Bldg. Work:
Constr. Class Present _____ Proposed _____ 1. New Bldg. \$ _____
No. of Stories _____ 2. Alteration \$ _____
Height of Structure _____ Ft. 3. Total (1+2) \$ _____
Area—Largest Floor _____ Sq. Ft.
New Bldg. Area/All Floors _____ Sq. Ft.
Volume of New Structure _____ Cu. Ft.
Total Land Area Disturbed _____ Sq. Ft.

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.
Signature [Signature]

D. TECHNICAL SITE DATA

as per plans

TYPE OF WORK:
☐ New Building
☐ Addition
☐ Alteration
☐ Roofing
☐ Siding
☐ Fence
☐ Sign
☐ Pool
☐ Asbestos Abatement
☐ Other
☐ Demolition

(Office Use Only)
FEE
\$ _____
\$ _____
\$ _____
\$ _____
\$ _____
\$ _____
\$ _____
\$ _____
\$ _____
\$ _____

Administrative Surcharge \$ _____
Paid ☐ Check # _____ Minimum Fee \$ _____
Collected by: _____ DCA TRAINING FEE \$ _____
TOTAL FEE \$ _____

1/16 - all interior footings except 21' wall (Teachers prep)
and new column footing ~~corridor~~ in corridor J.

↑
Done 1-25-96 JH

7/22/96 walk thru w/ Super Mr. Thomas prior to ceiling ~~work~~
installation. Corridor penetrations at top of sheetrock
& bottom of roof deck need to be closed.

7/29/96

8/28/96 Ch water ceiling installation is required in Bath - odd ~~odd~~ columns outside.
near by 989 meters etc. one class room were running out water
to teacher, some caulking needed, Pipe shutoffs exposed by
new entrance doors. J. Saas Needs investigation. ~~Detail~~ A13

11/13/96

Re-surveyed for ceiling installation one bathroom as per ~~Detail~~ A13
and Section D Corridor 181 needed Gutters heater Mod. #30 which
is what the shutoffs noted above were for. J. Saas a.k.

1/13/96

Need covers over Pipes (exposed Pipes in classrooms) and also
metal collars around pipes to radiators. J. Saas
(ESCUTCHEONS) 1-7-97 Covered J. Saas

319 418 723 723 723
Buck
Brown
Kenny
Bull



ELECTRICAL
SUBCODE
TECHNICAL SECTION



319 418 723 723 723
Date Received
Date Issued
Control #
Permit #
DEC 13 95 011124

A. IDENTIFICATION-APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 101, 306
Work Site Location Brick Early Learning Center
Owner in Fee Brick PA of Education
Address 101 Hendrickson Rd
Tele. () 1-800-6 South Ave
Contractor 235 23rd St
Address 235 23rd St
Tele. () 820 6611
Lic. No. 8414
Federal Emp. No. 222 261 329 or Social Security No.

B. ELECTRICAL CHARACTERISTICS

Use Group Present Proposed
[] Pole/Pad # [] Temporary [] Other
Building Occupied as Utility Co.
Est. Cost of Elec. Work \$ 389,000 -

JOB SUMMARY (Office Use Only)

PLAN REVIEW:
[] No Plans Required
Joint Plan Review Required:
[] Bldg. [] Plumb.
[] Fire [] Elevator
Date: 8/5/10
Approved by: M. L.
SUBCODE APPROVAL
[] TO [] CO [] CA
Date: 8/28/10
Approved by: Buck 54493

D. TECHNICAL SITE DATA

NO.	SIZE	ITEM
914		Fixtures (1)
532		Receptacles (2)
143		Switches (3)
1609		Total 1 + 2 + 3
		Kw Range
		Kw Ovens(s)
		Kw Surface Unit
		hp Dishwasher
		hp Garbage Disposal
		Kw Dryer
		Kw A/C Unit
		Burglar Alarms
		Intercoms Panels
		Smoke Detectors
		Whirlpool/spa
		Pool Bonding
		hp Pool Filter Motor
		Pool Lights
		Kw Water Heater(s)
		Kw Central heat:
		oil, gas or elec.
		Kw Baseboard Heat Units
		Thermostats
		hp Heat Pump
		hp Pump(s)
		Amp Meter-Control Center/Sub Panels
		Signs
		Light Standards
		hp Motors-Fractional H.P.
		hp Motors-All Others
		Kw Transformers
		Kw Generators
		Kw Amp Service Entrance
		Other

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

[] Licensed Electrical Contractor [] Exempt Applicant

Signature-Contractor Seal

Administrative Surcharge \$
Minimum Fee \$
DCA Training Fee \$
TOTAL FEE \$

UCC Form F-120B
1 White - Inspector Copy
2 Green - Office Copy
3 Pink - Office Copy
4 Gold - Applicant Copy

**ELECTRICAL
SUBCODE**

Date Received	
Date Issued	
Control #	DE61365011124
Permit #	

D. TECHNICAL SITE DATA

FEE (Office Use Only)

are attached

914	Fixtures (1)
532	Receptacles (2)
163	Switches (3)
609	Total 1 + 2 + 3
	Kw Range
	Kw Oven(s)
	Kw Surface Unit
	hp Dishwasher
	hp Garbage Disposal
	Kw Dryer
	Kw A/C Unit
	Burglar Alarms
	Intercoms Panels
	Smoke Detectors
166	hp Whirlpool/spa
	Pool Bonding
	hp Pool Filter Motor
	Pool Lights
	Kw Water Heater(s)
	Central heat:
	Kw

INSPECTIONS

Type:

Dates (Month/Day)
2/2/97

Initial

54033 DIVEN

47

6-2

—

8

7/14/2015

7th

700

1

57/37

201

36508

1

1

/

1

Administrative Surcharge \$ _____
Minimum Fee \$ _____
DCA Training Fee \$ _____
TOTAL FEE \$ 10.00

Collected by: _____

1 White = Inspector Copy 2 Canary = Office Copy
3 Blue = Office Copy 4 Gold = Applicant Copy

U.C.C. Form F-120B

1 White = Inspector Copy
2 Canary = Office Copy
4 Gold = Applicant Copy

1 White = Inspector

2 Canary = Office Copy
4 Gold = Applicant Copy

4 Gold = Applicant Copy



**FIRE PROTECTION
SUBCODE
TECHNICAL SECTION**



Date Received 11/10/96
Date Issued
Control #
Permit # update 2662-95

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 701 Bock 12 Lot Centerg Bock
Work Site Location Chamber Bldg Bock
Owner in Fee Handeck Ave
Address Handeck Ave Bock NJ
Tele. (908) 520 6611 08727
Lic. No. 8414
Federal Emp. No. 222205329 or Social Security No. _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group Present Proposed SP1 Bock up to Central St 4th fl
Const. Class. Present Proposed _____
Heating Systems ☐ New ☐ Existing
Type: ☐ Gas ☐ Oil ☐ Electrical ☐ Solar
☐ Other _____
Location: _____
Total Est. Cost of Fire Prot. Work \$ 4500 ☐ Other _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW: _____
INSPECTIONS: _____
Type: _____
Failure _____
Approval _____
Initial _____
Joint Plan Review Required: _____
Type: _____
Failure _____
Approval _____
Initial _____
Fire Alarm Test _____
Smoke Test _____
Mechanical _____
TCO _____
Date: 11/13/95
Approved by: _____
SUBCODE APPROVAL: _____
Date: 8/28/96 SB. Fire Alarm 550 Door.
Approved by: _____
Other _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Allen Zick
SIGNATURE

D. TECHNICAL SITE DATA

Description of Work _____
Water Supply Source _____
Method of Valve Supervision _____
Local Alarm Supervision _____
Central Supervision _____
Proprietary Supervision _____
Flammable Liquid Storage Tanks _____
Combustible Liquid Storage Tanks _____
L.P.G. Storage Tanks _____
L.N.G. Storage Tanks _____
Fuel _____
Capacity _____
Fuel _____
Capacity _____
Fuel _____
Capacity _____

FEE (Office Use Only)

Wet Sprinkler Heads _____
Dry Sprinkler Heads _____
TOTAL _____
Smoke Detectors 121
Heat Detectors 165
TOTAL 286
Central St 4th fl

Kitchen Hood Exhaust Systems

Pre-Engineered Systems _____
CO₂ Suppression _____
Halon Suppression _____
Foam Suppression _____
Dry Chemical _____
Wet Chemical _____

Gas or Oil Fired Appliance

OTHER _____
Paid ☐ Check # _____
Minimum Fee \$ _____
DCA Training Fee \$ _____
TOTAL FEE \$ 168.



**FIRE PROTECTION
SUBCODE
TECHNICAL SECTION**



Date Received
Date Issued
Control #
Permit #

11/10/96
2662-95

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION WHEN CHANGING CONTRACTORS. NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 706 19 Lot 130E
Work Site Location Brick Early Learning Center
Owner in Fee Brick 130E
Address Hendricks Ave
City Brick NJ
Tele. () 908 520 6611 08727
Lic. No. 8414
Federal Emp. No. 222 201 327 or Social Security No. _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group _____ Present _____ Proposed _____
Constr. Class. _____ Present _____ Proposed _____
Heating Systems () New () Existing
Type () Gas () Oil () Electrical () Solar
Location: _____
Total Est. Cost of Fire Prot. Work \$ 45.00 () Other _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW:	INSPECTIONS:	Dates (Month/Day)	Initial		
	Type:	Failure	Failure	Approval	Initial
() No Plans Required	Suppression Test				
Joint Plan Review Required:	Fire Alarm Test				
() Bldg. () Plumb.	Smoke Test				
() Elec. () Elevator	Mechanical				
(X) Fire Plans Approved	TCO				
Date: <u>11/13/95</u>	Other				
Approved by: <u>[Signature]</u>	Other				
SUBCODE APPROVAL:	Other				
() CO () CCO () CA	Other				
Date: _____	Other				
Approved by: _____	Other				

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

[Signature]
SIGNATURE

D. TECHNICAL SITE DATA

Description of Work	Number	Fuel
Water Supply Source		
Method of Valve Supervision		
Local Alarm Supervision		
Central Supervision		
Proprietary Supervision		
Flammable Liquid Storage Tanks	() Capacity _____	Fuel _____
Combustible Liquid Storage Tanks	() Capacity _____	Fuel _____
L.P.G. Storage Tanks	() Capacity _____	Fuel _____
L.N.G. Storage Tanks	() Capacity _____	Fuel _____

Number

FEE (Office Use Only)

Wet Sprinkler Heads _____
Dry Sprinkler Heads _____
TOTAL 121
165
TOTAL 286
163

Kitchen Hood Exhaust Systems
Stand Pipes
Central Sta

Pre-Engineered Systems

CO₂ Suppression
Halon Suppression
Foam Suppression
Dry Chemical
Wet Chemical

Gas or Oil Fired Appliance
OTHER _____

Paid () Check # _____
Collected by: _____
Administrative Surcharge \$ 143
Minimum Fee \$ _____
DCA Training Fee \$ _____
TOTAL FEE \$ _____

RECEIVED

OCT 20 1995



**FIRE PROTECTION
SUBCODE
TECHNICAL SECTION**



Date Received
Date Issued
Control #
Permit #

10-23-85
2662-95

A. IDENTIFICATION - APPLICANT:

COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 701.12 Lot 1

Work Site Location Early Learning Center

Owner in Fee Baick Twp. Board of Education

Address 101 Handrickson Rd. Baick NY 08723

Tele. (908) 477-2800

Contractor Thomas & Sons Bldg Const. Inc.

Address 1600 57 Lakehurst NJ 08733

Tele. (908) 657-6479

Lic. No. _____

Federal Emp. No. 22-208-3987 or Social Security No. _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group _____ Present _____ Proposed _____

Constr. Class. _____ Present _____ Proposed _____

Heating Systems [] New [] Existing

Type: [] Gas [] Oil [] Electrical [] Solar

[] Other _____

Location: _____

Total Est. Cost of Fire Prot. Work \$ _____ [] Other _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW: _____ INSPECTIONS: _____

[] No Plans Required _____

Joint Plan Review Required: _____

[] Bldg. [] Plumb. _____

[] Elec. [] Elevator _____

[] Fire Plans Approved _____

Date: _____

Approved by: _____

SUBCODE APPROVAL: _____

[] CO [] CCO [] CA [] CB [] CC [] CD [] CE [] CF [] CG [] CH [] CI [] CJ [] CK [] CL [] CM [] CN [] CO [] CP [] CQ [] CR [] CS [] CT [] CU [] CV [] CW [] CX [] CY [] CZ []

Date: 8/8/96

Approved by: _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

SIGNATURE _____

D. TECHNICAL SITE DATA

Description of Work

Water Supply Source

Method of Valve Supervision

Local Alarm Supervision

Central Supervision

Proprietary Supervision

Flammable Liquid Storage Tanks

Combustible Liquid Storage Tanks

LP G. Storage Tanks

LNG. Storage Tanks

Wet Sprinkler Heads

Dry Sprinkler Heads

TOTAL

Smoke Detectors

Heat Detectors

TOTAL

Stand Pipes

Kitchen Hood Exhaust Systems

Pre-Engineered Systems

CO₂ Suppression

Halon Suppression

Foam Suppression

Dry Chemical

Wet Chemical

Gas or Oil Fired Appliance

OTHER

Number

U.C.C. Form F-1408

1 White = Inspector Copy
3 Pink = Office Copy

2 Canary = Office Copy
4 Gold = Applicant Copy

Administrative Surcharge \$ _____

Minimum Fee \$ _____

DCA Training Fee \$ _____

TOTAL FEE \$ _____



**FIRE PROTECTION
SUBCODE
TECHNICAL SECTION**



Date Received
Date Issued
Control #
Permit # 2062-95

1/10/96

A. IDENTIFICATION—APPLICANT—COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 701.18 Lot 1
Work Site Location CHARTERS BRIDGE ROAD
Owner in Fee BLACK BOARD OF EDUCATION
Address 101 NEWBARKSON ROAD
BRACK, N.J. 08784
Tele. () FOUN STAN FIRE PROT. INC.
Contractor 593 OLEBROOK ROAD
Address LINEHARD, N.J. 08360
Tele. (609) 205-0045
Lic. No. _____
Federal Emp. No. 22-33 05648 or Social Security No. _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group _____ Present _____ Proposed _____
Constr. Class. _____ Present _____ Proposed _____
Heating Systems [] New [] Existing
Type: [] Gas [] Oil [] Electrical [] Solar
[] Other _____
Location: _____
Total Est. Cost of Fire Prot. Work \$ 73,656 [] Other _____

200 lbs PSI for
2.5 hrs. OK

JOB SUMMARY (Office Use Only)

PLAN REVIEW: _____
[] No Plans Required
Joint Plan Review Required: _____
[] Bldg. [] Plumb.
[] Elec. [] Elevator
Date: 11/13/95
Approved by: _____
SUBCODE APPROVAL: _____
M CO () CCO () CA
Date: 8/1/96
Approved by: _____

INSPECTIONS: _____
Type: _____
Failure _____
Approval _____
Initial _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

[Signature]
SIGNATURE

D. TECHNICAL SITE DATA

Description of Work

Water Supply Source

Method of Valve Supervision

Local Alarm Supervision

Central Supervision

Proprietary Supervision

Flammable Liquid Storage Tanks

Combustible Liquid Storage Tanks

L.P.G. Storage Tanks

L.N.G. Storage Tanks

water supply

Wet Sprinkler Heads

Dry Sprinkler Heads

TOTAL

water supply

Smoke Detectors

Heat Detectors

TOTAL

Stand Pipes

Kitchen Hood Exhaust Systems

Pre-Engineered Systems

CO₂ Suppression

Halon Suppression

Foam Suppression

Dry Chemical

Wet Chemical

Gas or Oil Fired Appliance

OTHER _____

Township
TAMER SWICH
Flow Switch
N/A
N/A

() Capacity _____ Fuel _____
() Capacity _____ Fuel _____
() Capacity _____ Fuel _____
() Capacity _____ Fuel _____

FEE (Office Use Only)

585

Administrative Surcharge \$ 585

Minimum Fee \$ _____

DCA Training Fee \$ _____

TOTAL FEE \$ _____

Collected by: _____

Paid [] Check # _____

U.C.C. Form F-1408

1 White - Inspector Copy
3 Pink - Office Copy

2 Canary - Office Copy
4 Gold - Applicant Copy



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Date Issued
Control #
Permit #

11/10/96
2662-95

A. IDENTIFICATION—APPLICANT—COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 701.18 Lot 1
Work Site Location CHANNERS BRIDGE ROAD
Owner in Fee BALICK BOARD OF EDUCATION
Address 101 HENRICKSON ROAD
BALICK, N.J. 08724
Tele. () 573-0566
Contractor FOUNTAIN STAR FIRE PROTECT. INC.
Address 573-0566
WILKINSON, N.J. 08360
Tele. (609) 205-0045
Lic. No. 22-133 0566 or Social Security No.
Federal Emp. No. 22-133 0566 or Social Security No.

B. FIRE PROTECTION CHARACTERISTICS

Use Group Present Proposed
Constr. Class Present Proposed
Heating Systems Present Existing
Type: Gas Oil Electrical Solar
 Other

Location:
Total Est. Cost of Fire Prot. Work \$ 73,656 — Other

JOB SUMMARY (Office Use Only)

PLAN REVIEW:	INSPECTIONS:	Dates (Month/Day)	Initial	
	Type:	Failure	Failure	Approval
☐ No Plans Required	Suppression Test			
☐ Joint Plan Review Required:	Fire Alarm Test			
☐ Bldg. ☐ Plumb:	Smoke Test			
☐ Elec. ☐ Elevator	Mechanical			
☒ Fire Plans Approved	TCO			
Date: <u>11/13/95</u>	Other			
Approved by: <u>[Signature]</u>	Other			
SUBCODE APPROVAL:	Other			
☐ CO ☐ CCO ☐ CC	Other			
Date: <u> </u>	Other			
Approved by: <u> </u>	Other			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

11/10/95
[Signature]
SIGNATURE

D. TECHNICAL SITE DATA

Description of Work

Water Supply Source Township
Method of Valve Supervision TAMPED SWITCH
Local Alarm Supervision Phone Switch
Central Supervision N/A
Proprietary Supervision N/A

Flammable Liquid Storage Tanks () Capacity Fuel
Combustible Liquid Storage Tanks () Capacity Fuel
L.P.G. Storage Tanks () Capacity Fuel
L.N.G. Storage Tanks () Capacity Fuel

Wet Sprinkler Heads 682
Dry Sprinkler Heads 682
TOTAL 1364
Smoke Detectors N/A
Heat Detectors N/A
TOTAL N/A

Stand Pipes N/A
Kitchen Hood Exhaust Systems N/A

Pre-Engineered Systems N/A
CO₂ Suppression N/A
Halon Suppression N/A
Foam Suppression N/A
Dry Chemical N/A
Wet Chemical N/A

Gas or Oil Fired Appliance N/A
OTHER

FEE (Office Use Only)

585

Paid ☐ Check # Administrative Surcharge \$ 585
Minimum Fee \$
DCA Training Fee \$
Collected by: TOTAL FEE \$ 585



Date Received
Date Issued
Control #

Date Received	Date Issued	Control #
8/9/96	7/1/97	95

☒ Licensed Plumbing Contractor [] Exempt Applicant

1 White = Inspector Copy
2 Canary = Office Copy
3 Pink = Office Copy
4 Gold = Applicant Copy



**PLUMBING
SUBCODE
TECHNICAL SECTION**



Date Received
Date Issued
Control #
Permit #

10/26/95
2662-95

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 701.12 Lot 1
Work Site Location BLACK LEADING CENTER
224-226 Chambers Street
Owner in Fee BEICK BOARD OF EDUCATION
Address 36101 Hedgebrook Ave
Tele. (908) 477-2880
Contractor ANNESE MECHANICAL INC.
Address 1809 Lakewood Rd. Unit 28
Tele. (908) 340-4893 or 28755
Lic. No. 7079
Federal Emp. No. 22-296 4462 or Social Security No. _____

B. PLUMBING CHARACTERISTICS

Use Group Present 6" x 4" Proposed _____
Building Sewer Size 4" Public Sewer _____ Private Septic _____
Water Service Size _____ Public Water _____ Private Well _____
Estimated Cost of Plumbing Work \$ 162,000.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW:	INSPECTIONS	Dates (Month/Day)
☐ No Plans Required	Type:	Failure
☐ Joint Plan Review Required:	Slab	Approval
☐ Bldg. ☐ Elec.	Rough	Initial
☐ Fire ☐ Elevator	Water	3-22-96
☐ Plumbing Plans Approved	Sewer	12-13-95
Date: <u>9/16/95</u>	Fixtures	3-22-96
Approved by: <u>[Signature]</u>	Gas Equipment	
SUBCODE APPROVAL:	Gas Piping	
☐ CO ☐ CCO ☐ CA	Solar	
Approved By: _____	TCO	
Date: _____		

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of _____
and am authorized to make this application
and perform the work listed on this application.

Signature—Contractor—Seal

☒ Licensed Plumbing Contractor ☐ Exempt Applicant

D. TECHNICAL SITE DATA (List all fixtures.)

FIXTURE/EQUIPMENT	FEE (Office Use Only)
Water Closet	
Urinal/Bidet	
Bath Tub	
Lavatory	
Shower	
Floor Drain	
Sink	
Dishwasher	
Drinking Fountain	
Washing Machine	
Hose Bibb	
Water Heater (GAS)	
Fuel Oil Piping	
Gas Piping	
Steam Boiler	
Hot Water Boiler	
Sewer Pump	
Interceptor/Separator	
Backflow Preventer	
Grease trap	
Water Cooled A/C	
or Refrigeration Unit	
Sewer Connection	
Water Service Connection	
Active Solar System	
Other	

Collected by: _____

Administrative Surcharge \$ _____
Paid ☐ Check # _____ Minimum Fee \$ _____
DCA Training Fee \$ _____
TOTAL \$ _____

11-21-95 - Sec A Col: 4 - slab OK QAN

11-29-95 - Sec B slab OK JGH

12-6-95 - Sec C slab OK JGH

12-13-95 - Sec D slab OK QAN

Kit OK except grease trap QAN

1-23-96 - PARTIAL Rough - sec A OK QAN

2-6-96 - PARTIAL sec B front - Not kit or teacher prep.

Sec C front only - NO classrooms at back of building.

Sec D complete.

NO Roof penetrations

2-20-96 - Kit

grease trap slab OK

- Rough on kit OK - Except vents on grease trap not finished and still NO roof penetrations

3-22-96 - Rough OK on all except sec B in Back



**PLUMBING
SUBCODE
TECHNICAL SECTION**



Date Received
Date Issued
Control #
Permit #

10/26/95
2662-95

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 101.12 Lot 101.12
Work Site Location BLICK JENNIFER CENTER
204-206 CHANDLER DRIVE ROAD
Owner in Fee BLICK BOARD OF EDUCATION
Address 101 HERRICKS DR
VERMONT, VT
Tele. (908) 477-2100
Contractor FINNISE MECHANICAL INC.
Address 189 LAKEWOOD RD., UNIT 28
1005 RIVER ST MONTPELIER
Tele. (908) 240-4843
Lic. No. 9079
Federal Emp. No. 22-2464462 or Social Security No. _____

B. PLUMBING CHARACTERISTICS,

Use Group Present 6" x 4" Proposed _____
Building Sewer Size 4" Public Sewer _____ Private Septic _____
Water Service Size _____ Public Water _____ Private Well _____
Estimated Cost of Plumbing Work \$ 123,000.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW:		INSPECTIONS		DATES (Month/Day)	
	Type:	Failure	Failure	Approval	Initial
☐ No Plans Required	Slab				
☐ Joint Plan Review Required:	Rough				
☐ Bldg. [] Elec.	Water				
☐ Fire [] Elevator	Sewer				
☐ Plumb. Plans Approved	Fixtures				
Date: <u>9/11/95</u>	Gas Equipment				
Approved by: <u>[Signature]</u>	Gas Piping				
SUBCODE APPROVAL:	Solar				
☐ CO ☐ CCO ☐ CA	TCO				
Approved By: _____					
Date: _____					

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of _____
record and am authorized to make this application
and perform the work listed on this application.

Signature—Contractor Seal _____

D. TECHNICAL SITE DATA (List all fixtures.)

FIXTURE/EQUIPMENT	DATE
Water Closet	<u>37</u>
Urinal/Bidet	<u>2</u>
Bath Tub	<u>38</u>
Lavatory	<u>39</u>
Shower	<u>2</u>
Floor Drain	<u>24</u>
Sink	<u>2</u>
Dishwasher	<u>2</u>
Drinking Fountain	<u>2</u>
Washing Machine	<u>2</u>
Hose Bibb	<u>2</u>
Water Heater (GAS)	<u>2</u>
Fuel Oil Piping	<u>2</u>
Gas Piping	<u>2</u>
Steam Boiler	<u>2</u>
Hot Water Boiler	<u>2</u>
Sewer Pump	<u>2</u>
Interceptor/Separator	<u>2</u>
Backflow Preventer	<u>2</u>
Greasetrap	<u>2</u>
Water Cooled A/C	<u>2</u>
or Refrigeration Unit	<u>2</u>
Sewer Connection	<u>2</u>
Water Service Connection	<u>2</u>
Active Solar System	<u>2</u>
Other	<u>2</u>

Paid by: <u>Check #</u>	Administrative Surcharge \$ _____
Collected by: _____	Minimum Fee \$ _____
	DCA Training Fee \$ _____
	TOTAL \$ _____



**PLUMBING
SUBCODE
TECHNICAL SECTION**



Date Received
Date Issued
Control #
Permit #

12/18/95
2662-951
C. D. D.

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION, WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 701.12 101 Chambers Bridge Rd
Work Site Location
Owner in Fee
Address Chambers Bridge Rd
Tele. (908) 240-4893
Contractor Anner Mechanical
Address 1800 Lakewood Rd Unit 2
Toms River NJ
Tele. ()
Lic. No. 7079
Federal Emp. No. or Social Security No.

B. PLUMBING CHARACTERISTICS

Use Group Present ✓ Proposed
Building Sewer Size ✓ Public Sewer ✓ Private Septic
Water Service Size ✓ Public Water ✓ Private Well
Estimated Cost of Plumbing Work \$ 600.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW:	INSPECTIONS	Dates (Month/Day)
☐ No Plans Required	Type:	Failure Failure Approval Initial
Joint Plan Review Required:	Slab	
☐ Bldg. ☐ Elec.	Rough	
☐ Fire ☐ Elevator	Water	
☐ Plumb. Plans Approved	Sewer	
Date: <u>12/18/95</u>	Fixtures	
Approved by: <u>[Signature]</u>	Gas Equipment	
SUBCODE APPROVAL:	Gas Piping	
☐ CO ☐ CCO ☐ CA	Solar	
Approved By: <u>TCO</u>	TCO	
Date: <u>12-18-95</u>		

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Signature—Contractor Seal [Signature]

☒ Licensed Plumbing Contractor ☐ Exempt Applicant

D. TECHNICAL SITE DATA (List all fixtures.)

NO.	FIGURE/EQUIPMENT	FEE (Office Use Only)
	Water Closet	
	Urinal/Bidet	
	Bath Tub	
	Lavatory	
	Shower	
	Floor Drain	
	Sink	
	Dishwasher	
	Drinking Fountain	
	Washing Machine	
	Hose Bibb	
	Water Heater	
	Fuel Oil Piping	
	Gas Piping	
	Steam Boiler	
	Hot Water Boiler	
	Sewer Pump	
	Interceptor/Separator	
	Backflow Preventer	
	Greasetrap	
	Water Cooled A/C	
	or Refrigeration Unit	
	Sewer Connection	
	Water Service Connection	
	Active Solar System	
	Other <u>Roof Top Units</u>	
	<u>Existing</u>	
	Administrative Surcharge	\$ <u>00</u>
	Paid ☐ Check # <u>00</u>	\$
	Minimum Fee	\$
	DCA Training Fee	\$
	Collected by: <u>TCO</u>	TOTAL \$

8-28-76 - Temp - Kit - ① Steam kettle has loose handle
② Buttons on handle of sink backwards
③ HAND SINKS need tempering valves
MECHANICAL ROOM - Boilers not fired.

BOCA PLAN REVIEW RECORD

Plan Review # _____

Valuation = _____
Fee _____

BASIC/NATIONAL BUILDING CODE

Date _____

(All Articles except 15, 22 and 24)

JURISDICTION _____

BUILDING LOCATION ② Lake Reservoir School
(City, County, Township, etc.)
(Street address)

BUILDING DESCRIPTION _____

REVIEWED BY ③ Early Learning Center
*Numerals indicated in parentheses are applicable code sections of 1984 Basic/National Building Code.

CORRECTION LIST

No.	DESCRIPTION	Code Section
②	permit for 2 Boilers & work. up air needs Sprinklers in Boiler Room Pull sta. on all Exits Heat & Smoke Detector S.D. Needs Dime in School. Panic Hardware Smoke & Fire Spread on Carpet Storage Area. also must go by Specs Book	for JE Suppression of Cook
③	EARLY Learning Center. Doesn't Show Exits Sprinkler spt. Needs pull sta. at all Exit Doors needs Shobe Lites & Alarm needs Heat & Smoke detector needs panic Hardware on Exits if Cook on site needs Suppression Spt. Storage Rooms need Sprinkler needs Central Sta. Locator Exit Signs & Emergency Exit Lites Battery Back up. Smoke & Fire RATING Spread on Carpets.	

The plan review accomplished as indicated in the record is limited to those code sections specifically identified herein. Copyright, 1984, Building Officials and Code Administrators International, Inc. Reproduction by any means is prohibited. NOTE: In order that we might develop other programs and provide additional services of benefit to the Code Administration profession, please re-order additional copies of this form from:

also must comply with Specs. Book.



BUILDING OFFICIALS AND CODE ADMINISTRATORS INTERNATIONAL, INC.
4051 W. FLOSSMOOR ROAD COUNTRY CLUB HILLS, ILLINOIS 60477

BOCA BASIC/NATIONAL BUILDING CODE

Plan Review # _____
Date _____

Sq. Feet. _____

JURISDICTION _____

BUILDING LOCATION _____

Early Learning Center
(City/County, Township)
(Street address)

Job Name _____

New Building ☐

Addition ☐

Alteration ☐

Other ☐

Construction Classification _____

Use Group _____

Block _____

Lot _____

CORRECTION LIST

No.	DESCRIPTION	Page	Section	Code Sect.	Ch
1	<i>Early Sprinkler Syst. fire can't be removed only Life Safety Bureau can allow them to be removed.</i>				
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					

Other Comments:

Veteran Memorial School

LAKE Riveria Middle School

Domestic cold & Hot Lines
are to be tied into existing
bldg. - is existing lines sized
for properly? - NO details on
plan for existing -

TOWNSHIP OF BRICK

DIVISION OF HEALTH

Nº 3236

OCEAN COUNTY, NEW JERSEY

SEWERAGE DATA

Property Owner: Date:

Number of people who occupy unit:

Street: No. Lot: Block:
(From Your Tax Bill)

Mailing Address:

Sewer Connection: Size: Number:

Type: Private:

STRUCTURES:

Use: Public:

CLASSIFICATION Place (x) opposite

Domestic ☐ Mercantile ☐ Industrial ☐

Type:

Place number of units opposite fixtures and items below:

Public Toilets	Restaurant Sinks	No. Family Units
Private Toilets	Wash Racks	No. Rooms, each
Bath or Showers	Barber Chairs	Hosp. Rooms
Laboratories	Air Conditioning	Hospital or
Kitchen Sinks	gallons per day	Institutional
Floor Drains	Refrigeration	Occupants
Slop Sinks	gallons per day	Hotel Rooms
Laundry Tubs	Condensers	No. Employees
Drinking Fountains	gallons per day	No. Pupils
	Urinals	

DOMESTIC

Residential ☐
Church ☐
Hospital ☐
Hotel ☐
Rooming House ☐
Lodge Rooms ☐
Garage ☐
School ☐
Public Buildings ☐
Apartment Houses ☐
..... ☐

MERCANTILE

Store ☐
Office ☐
Barber or ☐
Beauty Shop ☐
Garage or ☐
Service Sta. ☐
Restaurant ☐
Tavern ☐
Soda Fountain ☐
Bank ☐
Theater ☐
..... ☐

INDUSTRIAL

Factory ☐
Shop ☐
Greenhouses ☐
Laundry ☐
Warehouse ☐
Car Wash ☐
..... ☐
..... ☐
..... ☐
..... ☐

Brick Twp. Sewer Connection Fee \$.....

Plumber

Plumbing Inspector's Fee \$.....

Plumbing Inspector

Plumbing
Floor drain outside of walk in
Refrig

2) Size of Grease Interceptor 6.2.3

① RATE of flow of fixtures going into interceptor.

⑥ Flow control device for interceptors to control rate of flow

④ position of grease trap - outside of building - is trap protected from freezing -

Early Learning Cent.

1. Plumbing
 2. Plumbing
 3. Plumbing
 4. Plumbing
 5. Plumbing
 6. Plumbing
 7. Plumbing
 8. Plumbing
 9. Plumbing
 10. Plumbing
 11. Plumbing
 12. Plumbing
 13. Plumbing
 14. Plumbing
 15. Plumbing
 16. Plumbing
 17. Plumbing
 18. Plumbing
 19. Plumbing
 20. Plumbing
 21. Plumbing
 22. Plumbing
 23. Plumbing
 24. Plumbing
 25. Plumbing
 26. Plumbing
 27. Plumbing
 28. Plumbing
 29. Plumbing
 30. Plumbing
 31. Plumbing
 32. Plumbing
 33. Plumbing
 34. Plumbing
 35. Plumbing
 36. Plumbing
 37. Plumbing
 38. Plumbing
 39. Plumbing
 40. Plumbing
 41. Plumbing
 42. Plumbing
 43. Plumbing
 44. Plumbing
 45. Plumbing
 46. Plumbing
 47. Plumbing
 48. Plumbing
 49. Plumbing
 50. Plumbing
 51. Plumbing
 52. Plumbing
 53. Plumbing
 54. Plumbing
 55. Plumbing
 56. Plumbing
 57. Plumbing
 58. Plumbing
 59. Plumbing
 60. Plumbing
 61. Plumbing
 62. Plumbing
 63. Plumbing
 64. Plumbing
 65. Plumbing
 66. Plumbing
 67. Plumbing
 68. Plumbing
 69. Plumbing
 70. Plumbing
 71. Plumbing
 72. Plumbing
 73. Plumbing
 74. Plumbing
 75. Plumbing
 76. Plumbing
 77. Plumbing
 78. Plumbing
 79. Plumbing
 80. Plumbing
 81. Plumbing
 82. Plumbing
 83. Plumbing
 84. Plumbing
 85. Plumbing
 86. Plumbing
 87. Plumbing
 88. Plumbing
 89. Plumbing
 90. Plumbing
 91. Plumbing
 92. Plumbing
 93. Plumbing
 94. Plumbing
 95. Plumbing
 96. Plumbing
 97. Plumbing
 98. Plumbing
 99. Plumbing
 100. Plumbing

Interceptors

6.1 INTERCEPTORS — GENERAL

6.1.1 When Required

Interceptors (including grease, oil, and sand interceptors, etc.) shall be provided when, in the opinion of the Administrative Authority, they are necessary for the proper handling of liquid wastes containing grease, flammable wastes, sand, solids, and other ingredients harmful to the building drainage system, the public sewer or sewage-treatment plant or process.

6.1.2 Design of Interceptors

- a. The size and type of each interceptor shall be determined according to maximum volume and rate of discharge and shall be approved by the Administrative Authority.
- b. Only wastes requiring treatment or separation shall be discharged into any interceptor.

6.1.3 All Interceptors to Follow Type Approved

See Section 3.3.7.

6.1.4 Separation of Liquids

A mixture of light and heavy liquids having various specific gravities may be treated and then separated in a receptor as approved by the Administrative Authority.

6.1.5 Venting of Interceptors

Interceptors shall be so designed that they will not become air bound if tight covers are used. Each interceptor shall be properly vented if loss of trap seal is possible.

6.1.6 Interceptors to Be Accessible

Each interceptor shall be so installed that it is readily accessible for removal of the cover, servicing and maintenance. Need for use of ladders or moving of bulky objects in order to service interceptors shall constitute a violation of accessibility.

6.1.7 Maintenance of Interceptors

Interceptors shall be maintained in efficient operating condition by periodic removal of accumulated grease, scum, oil, or other floating substances, and solids deposited in the interceptor.

6.1.8 Discharge

The waste pipe from oil and sand interceptors shall not discharge into the storm sewer, but shall discharge as approved by the Administrative Authority.

6.2 GREASE INTERCEPTORS (If Required)

6.2.1 Prohibited Connections

Food waste grinders and commercial dishwashers shall not discharge through a grease interceptor.

EXCEPTION: Commercial dishwashers may discharge through a grease interceptor where the temperature of the waste or action of detergents will not affect the operation of the interceptor and the installation is approved by the Administrative Authority.

6.2.2 Water-Cooled Grease Interceptors

The installation of water-cooled grease interceptors shall be prohibited.

6.2.3 Grease Interceptor Capacity

Grease interceptors, if installed, shall have a grease retention capacity of not less than 2 pounds for each gpm of flow.

6.2.4 Rate of Flow Controls

Grease interceptors shall be equipped with devices to control the rate of water flow through the interceptors so that it does not exceed the rated flow of the interceptors.

6.2.5 Interceptors Not Required

A grease interceptor shall not be required for individual dwelling units or any private living quarters.

6.2.6 Trap Equivalent

Each fixture discharging into a grease interceptor shall be individually trapped and vented in an approved manner. An approved type grease interceptor may be used as a fixture trap for a single fixture when the horizontal distance between the fixture outlet and the grease interceptor does not exceed four feet and the vertical tailpipe or drain does not exceed two and one-half feet.

6.2.7 Location

Grease interceptors shall not be located within buildings unless the installation is approved by the Administrative Authority. Where interceptors are remote from the fixtures served, drainage piping from the fixtures to the interceptor shall be as direct as possible and shall include provisions for periodic cleaning.

6.3 OIL INTERCEPTORS (If Required)

6.3.1 Where Required

a. If required by the Administrative Authority, service and repair garages, gasoline stations with grease racks, grease pits or wash racks, and all factories which have oily and/or flammable wastes as a result of manufacturing, storage, maintenance, repair or testing processes, shall be provided with all necessary floor drains, sand interceptors, catch basins and oil interceptors when an approved point of disposal is available. Oil interceptors shall be properly vented through the roof on the sewer side of the interceptor. The waste line shall not be less than 3 inches in diameter with a full size cleanout to grade and the vent pipe not less than 2 inches. The oil interceptor shall be provided with an overflow line to a waste oil tank, UL approved, of adequate size, minimum capacity 550 gallons, and such a tank shall be vented with a minimum 1-1/2" vent

terminating in the open air pumpout opening at grade.

b. The gravity waste oil located at a higher elevation and meet the explosion-proof installation shall meet all may be located at the pump

6.3.2 Design of Oil

a. Overall Requirements

1. Field fabricated invert of the discharge line

2. Manufactured oil area to be drained.

b. Motor Vehicle Garages are serviced and stored, cubic foot capacity shall be the Administrative Authority

c. Service Stations and interceptor capacity shall of surface to be drained

6.3.3 Vapor Vent

Oil interceptors shall be interceptor and termination

6.3.4 Combination

A combination oil and writing by the Administrative

6.4 SAND INTERCEPTORS

6.4.1 Where Required

a. Where a floor drain a sand interceptor. Multiple

b. When the discharge harmful to the drainage a sand interceptor.

6.4.2 Construction

Sand interceptors shall watertight material. The interceptor into two sections. interceptor, the minimum diameter as the outlet pipe staggered so that there is. The invert of the inlet pipe

Sq. Feet. _____

Date _____

JURISDICTION Briar

(City, County, Township, etc.)

BUILDING LOCATION 1551 Hwy 88 West

(Street address)

Job Name BRICK MUANew Building ☐Addition ☐Alteration ☐Other ☐

Construction Classification _____

Use Group _____

Block _____

Lot _____

CORRECTION LIST

No.	DESCRIPTION	Page	Revised by	Code Sect.	Ch
1	main floor Need Occupancy Load and				
2	Blot.				
3	need permits for Two Separate				
4	Blot. HVAC if 2000 CFM or more up				
5	T 150,000 CFM need SD Shut off on Supply Side				
6	if 150,000 CFM up need SD Shut off on Return Side				
7	Need Exit Signs & Emergency Exit Battery Back up				
8	Carpet must Have Smoke & Fire Rated & Flame spread.				
9	all Wall Penetration must be Fire Stopped.				
10	if Cooking or Stove in Kitchen must Have Suppression				
11	Syst. over it. Tying of Blot together must				
12	requirement Sprinklers per Chapter 9				
13	Need Exit Signs Emergency Exit Battery Back up.				
14	Sprinkler over entrance in Blot. must apply to way doors				
15	Fire extinguishers as shown on plans New Tanks must				
	Have permits Tanks and & Permit for tanks				

Other Comments:

Plumbing

1 Floor drain outside of Walk In Refrigerator.

- 2
- a Size of Grease Interceptor 6.2.3
 - b RATE of flow of fixtures going into interceptor.
 - c Flow control device for interceptors to control rate of flow
 - d position of grease trap - outside of building - is trap protected from freezing -

Early Learning Cent.

TOWNSHIP OF BRICK

DIVISION OF HEALTH

Nº 3236

OCEAN COUNTY, NEW JERSEY

SEWERAGE DATA

Property Owner: Date

Number of people who occupy unit

Street: No. Lot: Block:
(From Your Tax Bill)

Mailing Address:

Sewer Connection: Size: Number:

Type: Private:

STRUCTURES:

Use: Public:

CLASSIFICATION Place (x) opposite

Domestic ☐ Mercantile ☐ Industrial ☐

Type:

Place number of units opposite fixtures and items below:

Public Toilets	Restaurant Sinks	No. Family Units
Private Toilets	Wash Racks	No. Rooms, each
Bath or Showers	Barber Chairs	Hosp. Rooms
Laboratories	Air Conditioning	Hospital or
Kitchen Sinks	gallons per day	Institutional
Floor Drains	Refrigeration	Occupants
Slop Sinks	gallons per day	Hotel Rooms
Laundry Tubs	Condensers	No. Employees
Drinking Fountains	gallons per day	No. Pupils
	Urinals	

DOMESTIC

Residential ☐
Church ☐
Hospital ☐
Hotel ☐
Rooming House ☐
Lodge Rooms ☐
Garage ☐
School ☐
Public Buildings ☐
Apartment Houses ☐
..... ☐

MERCANTILE

Store ☐
Office ☐
Barber or ☐
Beauty Shop ☐
Garage or ☐
Service Sta. ☐
Restaurant ☐
Tavern ☐
Soda Fountain ☐
Bank ☐
Theater ☐
..... ☐

INDUSTRIAL

Factory ☐
Shop ☐
Greenhouses ☐
Laundry ☐
Warehouse ☐
Car Wash ☐
..... ☐
..... ☐
..... ☐
..... ☐
..... ☐

Brick Twp. Sewer Connection Fee \$.....

Plumber

Plumbing Inspector's Fee \$.....

Plumbing Inspector

6.2 GREASE INTERCEPTORS (If Required)

6.2.1 Prohibited Connections

Food waste grinders and commercial dishwashers shall not discharge through a grease interceptor.

EXCEPTION: Commercial dishwashers may discharge through a grease interceptor where the temperature of the waste or action of detergents will not affect the operation of the interceptor and the installation is approved by the Administrative Authority.

6.2.2 Water-Cooled Grease Interceptors

The installation of water-cooled grease interceptors shall be prohibited.

6.2.3 Grease Interceptor Capacity

Grease interceptors, if installed, shall have a grease retention capacity of not less than 2 pounds for each gpm of flow.

6.2.4 Rate of Flow Controls

Grease interceptors shall be equipped with devices to control the rate of water flow through the interceptors so that it does not exceed the rated flow of the interceptors.

6.2.5 Interceptors Not Required

A grease interceptor shall not be required for individual dwelling units or any private living quarters.

6.2.6 Trap Equivalent

Each fixture discharging into a grease interceptor shall be individually trapped and vented in an approved manner. An approved type grease interceptor may be used as a fixture trap for a single fixture when the horizontal distance between the fixture outlet and the grease interceptor does not exceed four feet and the vertical tailpipe or drain does not exceed two and one-half feet.

6.2.7 Location

Grease interceptors shall not be located within buildings unless the installation is approved by the Administrative Authority. Where interceptors are remote from the fixtures served, drainage piping from the fixtures to the interceptor shall be as direct as possible and shall include provisions for periodic cleaning.

6.3 OIL INTERCEPTORS (If Required)

6.3.1 Where Required

a. If required by the Administrative Authority, service and repair garages, gasoline stations with grease racks, grease pits or wash racks, and all factories which have oily and/or flammable wastes as a result of manufacturing, storage, maintenance, repair or testing processes, shall be provided with all necessary floor drains, sand interceptors, catch basins and oil interceptors when an approved point of disposal is available. Oil interceptors shall be properly vented through the roof on the sewer side of the interceptor. The waste line shall not be less than 3 inches in diameter with a full size cleanout to grade and the vent pipe not less than 2 inches. The oil interceptor shall be provided with an overflow line to a waste oil tank, UL approved, of adequate size, minimum capacity 550 gallons, and such a tank shall be vented with a minimum 1-1/2" vent

terminating in the open air pumpout opening at grade.

b. The gravity waste oil located at a higher elevation and meet the explosion-proof installation shall meet all requirements and may be located at the pumpout.

6.3.2 Design of Oil

a. Overall Requirements

1. Field fabricated oil interceptors shall be inverted of the discharge line.

2. Manufactured oil interceptors shall be inverted of the discharge line.

b. Motor Vehicle Garages and service stations shall be provided with a minimum cubic foot capacity shall be approved by the Administrative Authority.

c. Service Stations and repair garages shall be provided with a minimum cubic foot capacity shall be approved by the Administrative Authority.

6.3.3 Vapor Venting

Oil interceptors shall be provided with a vent pipe to the exterior of the building and terminate in the open air.

6.3.4 Combination

A combination oil and grease interceptor shall be approved by the Administrative Authority.

6.4 SAND INTERCEPTORS (If Required)

6.4.1 Where Required

a. Where a floor drain is installed, a sand interceptor shall be provided.

b. When the discharge is from a process which is harmful to the drainage system, a sand interceptor shall be provided.

6.4.2 Construction

Sand interceptors shall be constructed of watertight material. The sand interceptor shall be inverted into two sections. The minimum diameter of the sand interceptor shall be the same as the outlet pipe. The invert of the inlet pipe shall be staggered so that there is a minimum of 12 inches between the invert of the inlet pipe and the invert of the outlet pipe.

Interceptors

6.1 INTERCEPTORS — GENERAL

6.1.1 When Required

Interceptors (including grease, oil, and sand interceptors, etc.) shall be provided when, in the opinion of the Administrative Authority, they are necessary for the proper handling of liquid wastes containing grease, flammable wastes, sand, solids, and other ingredients harmful to the building drainage system, the public sewer or sewage-treatment plant or process.

6.1.2 Design of Interceptors

- a. The size and type of each interceptor shall be determined according to maximum volume and rate of discharge and shall be approved by the Administrative Authority.
- b. Only wastes requiring treatment or separation shall be discharged into any interceptor.

6.1.3 All Interceptors to Follow Type Approved

See Section 3.3.7.

6.1.4 Separation of Liquids

A mixture of light and heavy liquids having various specific gravities may be treated and then separated in a receptor as approved by the Administrative Authority.

6.1.5 Venting of Interceptors

Interceptors shall be so designed that they will not become air bound if tight covers are used. Each interceptor shall be properly vented if loss of trap seal is possible.

6.1.6 Interceptors to Be Accessible

Each interceptor shall be so installed that it is readily accessible for removal of the cover, servicing and maintenance. Need for use of ladders or moving of bulky objects in order to service interceptors shall constitute a violation of accessibility.

6.1.7 Maintenance of Interceptors

Interceptors shall be maintained in efficient operating condition by periodic removal of accumulated grease, scum, oil, or other floating substances, and solids deposited in the interceptor.

6.1.8 Discharge

The waste pipe from oil and sand interceptors shall not discharge into the storm sewer, but shall discharge as approved by the Administrative Authority.

CALCULATED BY: SHIELD FIRE PROTECTION INC.
235 RIVER AVE., LAKEWOOD, NJ 08701

DATE: 12/04/95

PROJECT: EARLY LEARNING CENTER
LOCATION: CHAMBERS BRIDGE ROAD
BRICK, N.J.

FILE: ANN1678

SYS.# ONE

AREA: A & B

OCCUPANCY/HAZARD: LIGHT HAZARD

N.F.P.A. STANDARD: # 13

SYSTEM TYPE: WET - TREE

DENSITY / AREA: .10 gpm/sq.ft. over 1500 sq.ft. area.

AREA/SPRINKLER: 168 sq.ft./sp. used 225 sq.ft. allowed.

SPRINKLER DATA: 1/2 inch orifice 5.6 k-factor 165 degree

SPKR'S FLOWING: 15 heads. HOSE: 100 gpm allowance.

SUMMARY | END SPRINKLER REQUIREMENT = 16.8 gpm @ 9.0 psi

OF FLOW | DISCHARGE FROM FLOWING SPRINKLERS: 302.7 gpm

W/HOSE: 402.7 gpm. W/RACK: N/A gpm.

FLOW & (at base of riser) | (at source connection)
PRESS: 302.7 gpm @ 56.7 psi | 402.7 gpm @ 57.2 psi

SUPPLY DATA | LOCATION: ON SITE MAIN

CITY WATER: STATIC: 66 psi; RESIDUAL: 47 psi; FLOW: 1080 gpm.

FIRE PUMP - RATING: N/A gpm at psi

FIRE PUMP - CURVE : N/A psi(120%); psi(65%); gpm(150%)

COMBINED - STATIC: N/A psi; RESIDUAL: psi; FLOW: '

PIPE | C-FACTOR: ABOVEGROUND = 120 ; UNDERGROUND = 140

DATA: | SCHEDULE: LINES: # 40 MAINS: # 10

CONTRACTOR: FOUR STAR FIRE PROTECTION INC., VINELAND, N.J.

LAYOUT BY: J.P.R.

REVIEW BY: LOCAL FIRE BUREAU / ARCH. & ENG. / INS. UNDERWRITER

COMMENTS: CALCULATED MOST REMOTE/DEMANDING AREA IN BUILDING.
THIS CALC ALSO PROVES SECOND SYSTEM WHICH IS LESS REMOTE.

RACKS: COMMODITY CLASS: N/A STORAGE HGT. FT.; NO.OF SPK:

FIG.NO.(231-C): CURVE: ; SPK/LEVEL:

RACK DEMAND: gpm @ psi @ ref. pt. NO.OF LEV:

CALCULATIONS BY:
HASS COMPUTER PROGRAM
(LICENSE # 327L117)
HRS SYSTEMS, INC.
ATLANTA, GA.

P.E. SEAL:

N.J.# 23444
DATE SEALED: 12/14/95

SPRINKLER SYSTEM HYDRAULIC ANALYSIS

Page 1
ANN1678.SDF
.10/1500

Date: 12/04/1995

JOB TITLE: BRICK EARLY LEARNING CTR. - AREA "A" - LT.HAZ.

WATER SUPPLY DATA

SOURCE NODE TAG	STATIC PRESS. (PSI)	RESID. PRESS. (PSI)	FLOW @ (GPM)	AVAIL. PRESS. (PSI)	TOTAL DEMAND (GPM)	REQ'D PRESS. (PSI)
25	66.0	47.0	1080.0	62.9	402.7	57.2

AGGREGATE FLOW ANALYSIS:

TOTAL FLOW AT SOURCE	402.7 GPM
TOTAL HOSE STREAM ALLOWANCE AT SOURCE	100.0 GPM
OTHER HOSE STREAM ALLOWANCES	0.0 GPM
TOTAL DISCHARGE FROM ACTIVE SPRINKLERS	302.7 GPM

NODE ANALYSIS DATA

NODE TAG	ELEVATION (FT)	NODE TYPE	PRESSURE (PSI)	DISCHARGE (GPM)
1	13.0	K= 5.60	9.0	16.8
2	13.0	K= 5.60	9.9	17.7
3	13.0	K= 5.60	13.5	20.6
4	13.0	K= 5.60	15.4	22.0
5	13.0	K= 5.60	17.3	23.3
6	13.0	- - - -	21.2	- - -
7	13.0	- - - -	21.3	- - -
8	13.0	K= 5.60	17.5	23.4
9	13.0	K= 5.60	15.5	22.0
10	13.0	K= 5.60	13.6	20.6
11	13.0	K= 5.60	10.0	17.7
12	13.0	K= 5.60	9.1	16.9
13	13.0	- - - -	21.7	- - -
14	13.0	K= 5.60	17.8	23.6
15	13.0	K= 5.60	15.8	22.3
16	13.0	K= 5.60	13.4	20.5
17	13.0	K= 5.60	10.4	18.1
18	13.0	K= 5.60	9.4	17.2
19	13.0	- - - -	38.4	- - -
20	13.0	- - - -	43.0	- - -
21	1.5	- - - -	51.3	- - -
22	1.5	- - - -	51.3	- - -
23	1.5	- - - -	55.8	- - -
24	0.5	- - - -	56.7	- - -
25	0.0	SOURCE	57.2	302.7

Page 2
ANN1678.SDF
.10/1500

JOB TITLE: BRICK EARLY LEARNING CTR. - AREA "A" - LT.HAZ.
PIPE DATA

Page 2
ANN1678.SDF
.10/1500

PIPE TAG	END	ELEV.	NO2.	PT	DISC.	Q(GPM)	DIA(IN)	LENGTH	PRESS.	SUM.	
NODES		(FT)	(K)	(PSI)	(GPM)	VEL(FPS)	HW(C)	(FT)		(PSI)	
							F.L./FT				
	Pipe: 1					-16.8	1.049	PL	10.00	PF	0.9
1		13.0	5.6	9.0	16.8	6.2	120	FTG	----	PE	0.0
2		13.0	5.6	9.9	17.7		0.094	TL	10.00	PV	0.3
	Pipe: 2					-34.5	1.049	PL	10.00	PF	3.6
2		13.0	5.6	9.9	17.7	12.8	120	FTG	----	PE	0.0
3		13.0	5.6	13.5	20.6		0.356	TL	10.00	PV	1.1
	Pipe: 3					-55.0	1.380	PL	8.50	PF	1.9
3		13.0	5.6	13.5	20.6	11.8	120	FTG	----	PE	0.0
4		13.0	5.6	15.4	22.0		0.223	TL	8.50	PV	0.9
	Pipe: 4					-77.0	1.610	PL	10.00	PF	2.0
4		13.0	5.6	15.4	22.0	12.1	120	FTG	----	PE	0.0
5		13.0	5.6	17.3	23.3		0.196	TL	10.00	PV	1.0
	Pipe: 5					-100.3	1.610	PL	4.00	PF	3.8
5		13.0	5.6	17.3	23.3	15.8	120	FTG	T	PE	0.0
6		13.0	0.0	21.2	0.0		0.319	TL	12.00	PV	1.7
	Pipe: 6					-100.3	3.260	PL	12.00	PF	0.1
6		13.0	0.0	21.2	0.0	3.9	120	FTG	----	PE	0.0
7		13.0	0.0	21.3	0.0		0.010	TL	12.00	PV	0.1
	Pipe: 7					-16.9	1.049	PL	10.00	PF	0.9
12		13.0	5.6	9.1	16.9	6.3	120	FTG	----	PE	0.0
11		13.0	5.6	10.0	17.7		0.095	TL	10.00	PV	0.3
	Pipe: 8					-34.6	1.049	PL	10.00	PF	3.6
11		13.0	5.6	10.0	17.7	12.8	120	FTG	----	PE	0.0
10		13.0	5.6	13.6	20.6		0.358	TL	10.00	PV	1.1
	Pipe: 9					-55.2	1.380	PL	8.50	PF	1.9
10		13.0	5.6	13.6	20.6	11.8	120	FTG	----	PE	0.0
9		13.0	5.6	15.5	22.0		0.224	TL	8.50	PV	0.9
	Pipe: 10					-77.2	1.610	PL	10.00	PF	2.0
9		13.0	5.6	15.5	22.0	12.2	120	FTG	----	PE	0.0
8		13.0	5.6	17.5	23.4		0.197	TL	10.00	PV	1.0
	Pipe: 11					-100.6	1.610	PL	4.00	PF	3.9
8		13.0	5.6	17.5	23.4	15.9	120	FTG	T	PE	0.0
7		13.0	0.0	21.3	0.0		0.321	TL	12.00	PV	1.7
	Pipe: 12					-201.0	3.260	PL	12.00	PF	0.4
7		13.0	0.0	21.3	0.0	7.7	120	FTG	----	PE	0.0
13		13.0	0.0	21.7	0.0		0.037	TL	12.00	PV	0.4
	Pipe: 13					-17.2	1.049	PL	10.00	PF	1.0
18		13.0	5.6	9.4	17.2	6.4	120	FTG	----	PE	0.0
17		13.0	5.6	10.4	18.1		0.099	TL	10.00	PV	0.3

SPRINKLER SYSTEM HYDRAULIC ANALYSIS

Page 3
ANN1678.SDF
.10/1500

Date: 12/04/1995

JOB TITLE: BRICK EARLY LEARNING CTR. - AREA "A" - LT.HAZ.

PIPE DATA (cont.)

PIPE TAG	END	ELEV.	NOZ.	PT	DISC.	Q(GPM)	DIA(IN)	LENGTH	PRESS.	
NODES	(FT)	(K)	(PSI)	(GPM)	VEL(FPS)	HW(C)	(FT)	SUM.		
						F.L./FT		(PSI)		
Pipe: 14										
17	13.0	5.6	10.4	18.1	-35.3	1.049	PL 8.00	PF 3.0		
16	13.0	5.6	13.4	20.5	13.1	120	FTG ----	PE 0.0		
						0.372	TL 8.00	PV 1.2		
Pipe: 15										
16	13.0	5.6	13.4	20.5	-55.8	1.380	PL 10.50	PF 2.4		
15	13.0	5.6	15.8	22.3	12.0	120	FTG ----	PE 0.0		
						0.228	TL 10.50	PV 1.0		
Pipe: 16										
15	13.0	5.6	15.8	22.3	-78.1	1.610	PL 10.00	PF 2.0		
14	13.0	5.6	17.8	23.6	12.3	120	FTG ----	PE 0.0		
						0.201	TL 10.00	PV 1.0		
Pipe: 17										
14	13.0	5.6	17.8	23.6	-101.7	1.610	PL 4.00	PF 3.9		
13	13.0	0.0	21.7	0.0	16.0	120	FTG T	PE 0.0		
						0.327	TL 12.00	PV 1.7		
Pipe: 18										
13	13.0	0.0	21.7	0.0	-302.7	3.260	PL 210.00	PF 16.6		
19	13.0	0.0	38.4	0.0	11.6	120	FTG ----	PE 0.0		
						0.079	TL 210.00	PV 0.9		
Pipe: 19										
19	13.0	0.0	38.4	0.0	-302.7	4.260	PL 160.00	PF 4.6		
20	13.0	0.0	43.0	0.0	6.8	120	FTG 2ET	PE 0.0		
						0.022	TL 212.00	PV 0.3		
Pipe: 20										
20	13.0	0.0	43.0	0.0	-302.7	4.260	PL 75.00	PF 3.4		
21	1.5	0.0	51.3	0.0	6.8	120	FTG 2ETGA	PE 5.0		
						0.022	TL 156.00	PV 0.3		
Pipe: 21										
21	1.5	0.0	51.3	0.0	-302.7	4.260	PL 2.00	PF 0.0		
22	1.5	0.0	51.3	0.0	6.8	120	FTG ----	PE 0.0		
						0.022	TL 2.00	PV 0.3		
Pipe: 22										
23	1.5	0.0	55.8	0.0						
22	1.5	0.0	51.3	0.0						
Pipe: 23										
23	1.5	0.0	55.8	0.0	-302.7	4.260	PL 2.00	PF 0.4		
24	0.5	0.0	56.7	0.0	6.8	120	FTG EG	PE 0.4		
						0.022	TL 18.00	PV 0.3		
Pipe: 24										
24	0.5	0.0	56.7	0.0	-302.7	6.400	PL 40.00	PF 0.3		
25	0.0	SRCE	57.2	(N/A)	3.0	140	FTG ETG	PE 0.2		
						0.002	TL 121.00	PV 0.1		

NOTES:

(1) Calculations were performed by the HASS 6.0.0 computer program under license no. 327L117 granted by HRS Systems, Inc. 2193 Ranchwood Dr., N.E. Atlanta, GA 30345

SPRINKLER SYSTEM HYDRAULIC ANALYSIS

Page 4

Date: 12/04/1995

ANN1678.SDF

JOB TITLE: BRICK EARLY LEARNING CTR. - AREA "A" - LT.HAZ. .10/1500

- (2) The system has been balanced to provide an average imbalance at each node of 0.006 gpm and a maximum imbalance at any node of 0.155 gpm.
- (3) Velocity pressures are printed for information only, and are not used in balancing the system. Maximum water velocity is 16.0 ft/sec at pipe 17.

(4) PIPE FITTINGS TABLE

Pipe Table Name: STANDARD.PIP

PAGE: A		MATERIAL: S40		HWC: 120					
Diameter		Equivalent Fitting Lengths in Feet							
(in)		E	T	L	C	B	G	A	D
		E11	Tee	LngE11	ChkVlv	BfyVlv	GatVlv	AlmChk	DPVlv
1.049		2.00	5.00	2.00	5.00	6.00	1.00	10.00	10.00
1.380		3.00	6.00	2.00	7.00	6.00	1.00	10.00	10.00
1.610		4.00	8.00	2.00	9.00	6.00	1.00	10.00	10.00

PAGE: B		MATERIAL: THNWL		HWC: 120					
Diameter		Equivalent Fitting Lengths in Feet							
(in)		E	T	L	C	B	G	A	D
		E11	Tee	LngE11	ChkVlv	BfyVlv	GatVlv	AlmChk	DPVlv
3.260		9.00	20.00	7.00	22.00	13.00	1.00	18.00	13.00
4.260		13.00	26.00	8.00	29.00	16.00	3.00	26.00	13.00

PAGE: D	MATERIAL: DIRON		HWC: 140			
Diameter	Equivalent Fitting Lengths in Feet					
(in)	E	T	L	C	B	G
	E11	Tee	LngE11	ChkVlv	BfyVlv	GatVlv
6.400	24.00	52.00	16.00	55.00	17.00	5.00


SPRINKLER SYSTEM HYDRAULIC ANALYSIS

Page 5
ANN1678.SDF
.10/1500

Date: 12/04/1995

JOB TITLE: BRICK EARLY LEARNING CTR. - AREA "A" - LT.HAZ.

WATER SUPPLY CURVE



BLOCK 755-

PLUMBING & MECHANICAL CHECK LIST

LOT 40

DATE 8-12-95-

✓ TECHNICAL SECTION ~~INCOMPLETE~~

PLUMBER'S IDENTIFICATION & SEAL

ISOMETRIC SKETCH

LIST OF EXISTING FIXTURES

✓ GAS PIPING (LENGTH OF RUN - SIZING - APPLIANCE RATINGS) ✓

SIZE OF EXISTING HEATING UNIT

BROCHURE FOR NEW HEATING UNIT

HEAT LOSS SURVEY

BARRIER-FREE CODE REQUIREMENTS

✓ OTHER *Separate locker/shower facility from
maintenance garage and make 2 plumbing
applications*

TOWNSHIP OF BRICK

DIVISION OF HEALTH

Nº 3235

OCEAN COUNTY, NEW JERSEY

SEWERAGE DATA

Property Owner: Date

Number of people who occupy unit

Street: No. Lot: Block:
(From Your Tax Bill)

Mailing Address:

Sewer Connection: Size: Number:

STRUCTURES: Type: Private:

Use: Public:

CLASSIFICATION Place (x) opposite

Domestic ☐ Mercantile ☐ Industrial ☐

Type:

Place number of units opposite fixtures and items below:

Public Toilets	Restaurant Sinks	No. Family Units
Private Toilets	Wash Racks	No. Rooms, each
Bath or Showers	Barber Chairs	Hosp. Rooms
Laboratories	Air Conditioning	Hospital or
Kitchen Sinks	gallons per day	Institutional
Floor Drains	Refrigeration	Occupants
Slop Sinks	gallons per day	Hotel Rooms
Laundry Tubs	Condensers	No. Employees
Drinking Fountains	gallons per day	No. Pupils
	Urinals	

DOMESTIC

Residential ☐
Church ☐
Hospital ☐
Hotel ☐
Rooming House ☐
Lodge Rooms ☐
Garage ☐
School ☐
Public Buildings ☐
Apartment Houses ☐
..... ☐

MERCANTILE

Store ☐
Office ☐
Barber or ☐
Beauty Shop ☐
Garage or ☐
Service Sta. ☐
Restaurant ☐
Tavern ☐
Soda Fountain ☐
Bank ☐
Theater ☐
..... ☐

INDUSTRIAL

Factory ☐
Shop ☐
Greenhouses ☐
Laundry ☐
Warehouse ☐
Car Wash ☐
..... ☐
..... ☐
..... ☐
..... ☐
..... ☐
..... ☐

Brick Twp. Sewer Connection Fee \$..... Plumber

Plumbing Inspector's Fee \$..... Plumbing Inspector

Stone Mill Report -

- 1 p. 12 #9 - CABO Not Approved code As per UCC - only NSPC Acceptable. NJAC 5:23-3.2(b)10
- 2 p 20 #20 - plastic pipe - OK - according to NSPC 34.1 (See ATTACHED)
- 3 p 36 #6 - Fixtures ~~met~~ ^{NSPC} code at time of inspection
- p 54 #8 - NSPC ~~is~~ ^{does} not ~~require~~ require Shower Head on tubs - N/A
- P 58 and 73
#9 - Load fixtures - preventive ~~and~~ Maintenance - N/A - NSPC Chapter 15 limits the required tests
- P 63 #4 - property maintenance - draining water lines for Hose bibs responsibility of Homeowner. BOCA 2800.1 deleted by UCC NJAC 5:23-3.14(b)14
- P 67 #7 - At time of inspection sink and bathtub ~~and~~ ^{were} in acceptable condition
- P 73 - #3 and #7 - dishwasher and stoves are manufactures responsibility. ~~and~~ This falls under the Appliances warranties.
- P 78 #4 - same as p 73 #3 and #7
- P 78 #9 - Bathroom fixtures scratched - Fixtures were ~~not~~ ^{meet} ~~scratched~~ ^{code} when inspection MADE -

TOWNSHIP OF BRICK

DIVISION OF HEALTH

Nº 3235

OCEAN COUNTY, NEW JERSEY

SEWERAGE DATA

Property Owner: Date

Number of people who occupy unit

Street: No. Lot: Block:
(From Your Tax Bill)

Mailing Address:

Sewer Connection: Size: Number:

STRUCTURES: Type: Private:

Use: Public:

CLASSIFICATION Place (x) opposite

Domestic ☐ , Mercantile ☐ Industrial ☐

Type:

Place number of units opposite fixtures and items below:

Public Toilets	Restaurant Sinks	No. Family Units
Private Toilets	Wash Racks	No. Rooms, each
Bath or Showers	Barber Chairs	Hosp. Rooms
Laboratories	Air Conditioning	Hospital or
Kitchen Sinks	gallons per day	Institutional
Floor Drains	Refrigeration	Occupants
Slop Sinks	gallons per day	Hotel Rooms
Laundry Tubs	Condensers	No. Employees
Drinking Fountains	gallons per day	No. Pupils
	Urinals	

DOMESTIC

Residential ☐
Church ☐
Hospital ☐
Hotel ☐
Rooming House ☐
Lodge Rooms ☐
Garage ☐
School ☐
Public Buildings ☐
Apartment Houses ☐
..... ☐

MERCANTILE

Store ☐
Office ☐
Barber or ☐
Beauty Shop ☐
Garage or ☐
Service Sta. ☐
Restaurant ☐
Tavern ☐
Soda Fountain ☐
Bank ☐
Theater ☐
..... ☐

INDUSTRIAL

Factory ☐
Shop ☐
Greenhouses ☐
Laundry ☐
Warehouse ☐
Car Wash ☐
..... ☐
..... ☐
..... ☐
..... ☐
..... ☐

Brick Twp. Sewer Connection Fee \$.....

Plumber

Plumbing Inspector's Fee \$.....

Plumbing Inspector

3.3.9 Roof Drains

Roof drains shall be of cast-iron, copper, lead, or other approved corrosion-resisting materials.

3.3.10 Safety Devices for Pressure Tanks

Safety devices shall meet the requirements of the American National Standards Institute, American Society of Mechanical Engineers, or the Underwriters Laboratories. Listing by Underwriters Laboratories, American Gas Association or National Board of Boiler and Pressure Vessel Inspectors shall constitute evidence of conformance with these standards. Where a device is not listed by any of these, it shall have certification by an approved laboratory as having met these requirements.

3.3.11 Septic Tanks

a. Plans for all septic tanks shall be submitted to the Administrative Authority for approval. Such plans shall show all dimensions, reinforcing, structural calculations and such other pertinent data as may be required.

b. Septic tanks shall be constructed of sound durable materials, not subject to excessive corrosion or decay and shall be watertight. (See Sections 16.6.5 and 16.6.6.)

3.4 POTABLE WATER PIPING

3.4.1 Plastic Piping

Plastic piping materials used for the conveyance of potable water shall comply with NSF 14 and be marked accordingly. Piping shall be water pressure rated for not less than 160 psi at 73°F.

3.4.2 Water Service Piping

Water service piping to the point of entrance into the building shall be of materials listed in Table 3.4.

3.4.3 Water Distribution Piping

Water piping for the distribution of hot or cold water within buildings shall be of materials listed in Table 3.4.

3.4.4 Fittings

Fittings for water supply piping shall be compatible with the pipe material used.

3.4.5 Material Ratings and Installation

a. Piping used for domestic water shall be suitable for the maximum temperature, pressure, and velocity that may be encountered, including temporary increases and surges.

b. Relief valve temperature and pressure relief settings shall not exceed the approved standard rating for hot and cold water distribution piping.

c. Pipe and fittings shall be installed in accordance with the manufacturer's installation instructions and the applicable material standards, recognizing any limitations in use.

3.4.6 Limit on Lead Content

Piping materials used in the pipe shall not contain more than 8 percent lead.

3.5 SANITARY DRAINAGE PIPING

3.5.1 Aboveground Piping

Aboveground soil and waste piping shall be of materials listed in Table 3.4.

3.5.2 Underground Building Drainage Piping

Underground building drains and building sewer piping shall be of materials listed in Table 3.4.

3.5.3 Building Sanitary Sewer Piping

Sanitary sewer piping outside the building shall be watertight and root proof.

3.5.4 Plastic Piping

Plastic piping classified by standard (see Table 3.4 for standard number). Plastic sewer pipe classification (see Table 3.4 for standard number).

3.5.5 Vitrified Clay Pipe

Vitrified clay pipe shall be jointed and installed underground within building cover.

3.5.6 Fittings

Fittings in drainage systems shall be of standard type, shoulders, or reductions which can be used with the drainage type.

3.6 VENT PIPING

3.6.1 Aboveground Piping

Aboveground vent piping in buildings shall be of materials listed in Table 3.4.

3.6.2 Underground Piping

Vent piping installed underground shall be of materials listed in Table 3.4.

BOCA PLAN REVIEW RECORD

Plan Review # _____

Valuation = _____

BASIC/NATIONAL BUILDING CODE

Date _____

Fee _____

(All Articles except 15, 22 and 24)

JURISDICTION _____

BUILDING LOCATION Veterans Memorial School
(City, County, Township, etc.)
(Street address)

BUILDING DESCRIPTION _____

REVIEWED BY _____
*Numerals indicated in parentheses are applicable code sections of 1984 Basic/National Building Code.



CORRECTION LIST

No.	DESCRIPTION	Code Section
①	permit 2 boilers need make up air needs Sprinkler over Boiler in Room Turners 2000CFM or more S.P. Shutoff on Supply side only 150.000 on Return Side. Pluses Heat of Rise & S.P. & as per Spec Book. Sprinklers in Storage Room - panic Hardware on Exit Doors. Suppression Syst on if Cooking done in School. Flame & Smoke Spread on Carpets Pull Sta & Strike lights all Exits	Turner

The plan review accomplished as indicated in the record is limited to those code sections specifically identified herein. Copyright, 1984, Building Officials and Code Administrators International, Inc. Reproduction by any means is prohibited. NOTE: In order that we might develop other programs and provide additional services of benefit to the Code Administration profession, please re-order additional copies of this form from:



BUILDING OFFICIALS AND CODE ADMINISTRATORS INTERNATIONAL, INC.
4051 W. FLOSSMOOR ROAD COUNTRY CLUB HILLS, ILLINOIS 60477



08-28-1996 15:26:28
ALARM: 0603 @15:26 SPRINKLER WATERFLOW SOUTH
|

~9*****
08-28-1996 15:27:04
Message acknowledged:
ALARM: 0603 @15:27 SPRINKLER WATERFLOW SOUTH
|

~4*****
08-28-1996 15:27:59
Alarm Restored: 0603 @15:27 SPRINKLER WATERFLOW SOUTH
|

~9*****
08-28-1996 15:28:02
Message acknowledged:
Alarm Restored: 0603 @15:28 SPRINKLER WATERFLOW SOUTH
|

~0#0000

08-28-1996 15:33:12
ALARM: 0603 @15:33 SPRINKLER WATERFLOW SOUTH
|

~9*****
08-28-1996 15:33:52
Message acknowledged:
ALARM: 0603 @15:33 SPRINKLER WATERFLOW SOUTH
|

~4*****
08-28-1996 15:35:00
Alarm Restored: 0603 @15:35 SPRINKLER WATERFLOW SOUTH
|

~9*****
08-28-1996 15:35:01
Message acknowledged:
Alarm Restored: 0603 @15:35 SPRINKLER WATERFLOW SOUTH
|

~0#0000

08-28-1996 15:39:18
ALARM: 0604 @15:39 SPRINKLER WATERFLOW NORTH
|

~9*****
08-28-1996 15:39:35
Message acknowledged:
ALARM: 0604 @15:39 SPRINKLER WATERFLOW NORTH
|

~4*****
08-28-1996 15:40:24
|

Alarm Restored: 0604 @15:40 SPRINKLER WATERFLOW NORTH
|

~9*****
08-28-1996 15:40:26
Message acknowledged:
Alarm Restored: 0604 @15:40 SPRINKLER WATERFLOW NORTH
|

YEZZI ASSOCIATES
ARCHITECTS PLANNERS

December 20, 1996

Building Department
Township of Brick
401 Chambers Bridge Road
Brick, New Jersey 08723

REF: Brick Board of Education Primary Learning Center - YC95100
Chambers Bridge Road, Brick, NJ
Final Certificate of Occupancy


Dear Sir or Madam:

As the Architect of Record for the above referenced project, we are writing to inquire if a Final Certificate of Occupancy has been issued for this school.

If it has not been issued, please advise what is outstanding so we may close out this project.

Thank you for your cooperation in this matter.

Yours truly,



Massimo F. Yezzi, Jr.
NCARB, R.A., P.P.

cc. Dr. P. Nicastro, Business Administrator

*to final meeting
Eng
Bldg*

Massimo Francis Yezzi, Jr., NCARB, RA, PP
18 Washington Street
P.O. Box 1638, Toms River, N.J. 08754

Tel: 908-240-3433
Fax: 908-240-3463
1-800-376-3433

ARCHITECTURE

PLANNING

INTERIOR DESIGN

TOWNSHIP OF BRICK
OCEAN COUNTY, NEW JERSEY
401 CHAMBERS BRIDGE ROAD, BRICK, N.J. 08723



Joseph C. Scarpelli, Mayor

Township Council:

Michael A. Thulen, President
Stephen C. Acropolis
Martin J. Anton
Victor Cantillo
Helen Fayad
Lee Hartman
Mary Lou Powner

Department of Administration & Finance

Office of the Business Administrator
Scott R. MacFadden
Business Administrator
(908) 262-1052
Fax: (908) 920-4850

TO: Carol A. Wolfe,
Affordable Housing Administrator

FROM: Scott R. MacFadden,
Business Administrator

RE: Collection of Mandatory Developer Fees
Block: 701.12 Lot: 1

DATE: May 3, 1996

In response to your inquiry relative to the collection of mandatory developer fees as they pertain to the construction permit application for the Early Learning Center, be advised that it is not our intention to levy these fees against any governmental entities.

Therefore, please consider this as an administrative directive to waive mandatory developer fees in connection with the above site.

SRM/mjr

cc: Joseph C. Scarpelli, Mayor
Michael A. Thulen, Council President
and Council Members
File

450 East Main St.
Manasquan N.J.
08736
(908) 223-0500



593 Overbrook Rd.
Vineland, N.J.
08360
(609) 205-0045

FOUR STAR FIRE PROTECTION, INC.

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME **EARLY LEARNING CENTER** DATE **Aug. 1, 1996**

PROPERTY ADDRESS **CHAMBERS BRIDGE ROAD, BRICK, NEW JERSEY**

PLANS	ACCEPTED BY APPROVING AUTHORITY(S) NAMES	
	ADDRESS	
	INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO	
	EQUIPMENT USED IS APPROVED ☒ YES ☐ NO IF NO, EXPLAIN DEVIATIONS	

INSTRUCTIONS	HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT ☐ YES ☐ NO IF NO, EXPLAIN	
--------------	---	--

INSTRUCTIONS	HAVE COPIES OF THE FOLLOWING BEEN LEFT ON THE PREMISES:		☐ YES ☐ NO
	1. SYSTEM COMPONENTS INSTRUCTIONS		☐ YES ☐ NO
	2. CARE AND MAINTENANCE INSTRUCTIONS		☐ YES ☐ NO
	3. NFPA 13A		☐ YES ☐ NO

LOCATION OF SYSTEM	SUPPLIES BLDGS. System # 2 supplies areas "C&D"
--------------------	--

SPRINKLERS	MAKE	MODEL	YEAR OF MANUFACTURE	ORIFICE SIZE	QUANTITY	TEMPERATURE RATING
	Central	Concealed	1996	1 1/2"	227	165°
	Central	Upright	1996	1 1/2"	7	212°

PIPE AND FITTINGS	PIPE CONFORMS TO <u>NFPA</u> STANDARD ☒ YES ☐ NO	
	FITTINGS CONFORM TO <u>NFPA</u> STANDARD ☒ YES ☐ NO IF NO, EXPLAIN	

ALARM VALVE OR FLOW INDICATOR	ALARM DEVICE			MAXIMUM TIME TO OPERATE THROUGH TEST CONNECTION	
	TYPE	MAKE	MODEL	MIN.	SEC.
	Vane	Potter	VSR-F	0	50 sec.

DRY PIPE OPERATING TEST	DRY VALVE			O.O.D.		
	MAKE	MODEL	SERIAL NO.	MAKE	MODEL	SERIAL NO.

DRY PIPE OPERATING TEST	TIME TO TRIP THRU TEST CONNECTION		WATER PRESSURE	AIR PRESSURE	TRIP POINT AIR PRESSURE	TIME WATER REACHED TEST OUTLET	ALARM OPERATED PROPERLY		
	MIN.	SEC.	PSI	PSI	PSI	MIN.	SEC.	YES	NO
	Without O.O.D.								
	With O.O.D.								

IF NO, EXPLAIN

*MEASURED FROM TIME INSPECTOR'S TEST CONNECTION IS OPENED.
85A (00-001) PRINTED IN USA

INSTALLATIONS

FAX # (609) 205-0227

INSPECTIONS

DELUGE & PREACTION VALVES	OPERATION ☐ PNEUMATIC ☐ ELECTRIC ☐ HYDRAULIC					
	PIPING SUPERVISED ☐ YES ☐ NO			DETECTING MEDIA SUPERVISED ☐ YES ☐ NO		
	DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS ☐ YES ☐ NO					
	IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING ☐ YES ☐ NO IF NO, EXPLAIN					
	MAKE	MODEL	DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM		DOES EACH CIRCUIT OPERATE VALVE RELEASE	
			YES NO		YES NO	
					MAXIMUM TIME TO OPERATE RELEASE	
					MIN. SEC.	
TEST DESCRIPTION	HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped. FLUSHING: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 400 GPM (1514 L/min) for 4-inch pipe, 600 GPM (2271 L/min) for 5-inch pipe, 750 GPM (2839 L/min) for 6-inch pipe, 1000 GPM (3785 L/min) for 8-inch pipe, 1500 GPM (5678 L/min) for 10-inch pipe and 2000 GPM (7570 L/min) for 12-inch pipe. When supply cannot produce stipulated flow rates, obtain maximum available. PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.					
TESTS	ALL PIPING HYDROSTATICALLY TESTED AT <u>200</u> PSI FOR <u>2</u> HRS. IF NO, STATE REASON					
	DRY PIPING PNEUMATICALLY TESTED ☐ YES ☐ NO EQUIPMENT OPERATES PROPERLY ☐ YES ☐ NO					
	DRAIN TEST		READING OF GAGE LOCATED NEAR WATER SUPPLY TEST CONNECTION: _____ PSI		RESIDUAL PRESSURE WITH VALVE IN TEST CONNECTION OPEN WIDE _____ PSI	
	Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping.					
	VERIFIED BY COPY OF THE U FORM NO. 85B ☐ YES ☐ NO OTHER EXPLAIN FLUSHED BY INSTALLER OF UNDERGROUND SPRINKLER PIPING ☐ YES ☐ NO					
BLANK TESTING GASKETS	NUMBER USED	LOCATIONS				NUMBER REMOVED
	none					
WELDING	WELDED PIPING ☐ YES ☒ NO					
	IF YES ...					
	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3 ☐ YES ☐ NO					
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3 ☐ YES ☐ NO					
	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED ☐ YES ☐ NO					
CUTOUTS (DISCS)	DO YOU CERTIFY THAT YOU HAVE A CONTROL FEATURE TO ENSURE THAT ALL CUTOUTS (DISCS) ARE RETRIEVED? ☒ YES ☐ NO					
HYDRAULIC DATA NAMEPLATE	NAMEPLATE PROVIDED ☐ YES ☐ NO		IF NO, EXPLAIN			
REMARKS	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:					
SIGNATURES	NAME OF SPRINKLER CONTRACTOR					
	FOUR STAR FIRE PROTECTION INC.					
	TESTS WITNESSED BY					
	FOR PROPERTY OWNER (SIGNED)		TITLE		DATE	
FOR SPRINKLER CONTRACTOR (SIGNED)		TITLE		DATE		
		OWNER		8/1/96		

ADDITIONAL EXPLANATION AND NOTES

Witnessed By: Joe Evansky
Fire Sub. Cook.

450 East Main St.
Manasquan N.J.
08736
(908) 223-0500



593 Overbrook Rd.
Vineland, N.J.
08360
(609) 205-0045

FOUR STAR FIRE PROTECTION, INC.

CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME EARLY LEARNING CENTER DATE Aug. 1, 1996

PROPERTY ADDRESS CHAMBERS BRIDGE ROAD, BRICK, NEW JERSEY

PLANS	ACCEPTED BY APPROVING AUTHORITY(S) NAMES	
	ADDRESS	
	INSTALLATION CONFORMS TO ACCEPTED PLANS ☒ YES ☐ NO EQUIPMENT USED IS APPROVED ☒ YES ☐ NO IF NO, EXPLAIN DEVIATIONS	

INSTRUCTIONS	HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT ☐ YES ☐ NO IF NO, EXPLAIN
--------------	---

INSTRUCTIONS	HAVE COPIES OF THE FOLLOWING BEEN LEFT ON THE PREMISES:	☐ YES ☐ NO
	1. SYSTEM COMPONENTS INSTRUCTIONS	☐ YES ☐ NO
	2. CARE AND MAINTENANCE INSTRUCTIONS	☐ YES ☐ NO
	3. NFPA 13A	☐ YES ☐ NO

LOCATION OF SYSTEM SUPPLIES BLDGS.
System #1 supplies areas "A&B"

SPRINKLERS	MAKE	MODEL	YEAR OF MANUFACTURE	ORIFICE SIZE	QUANTITY	TEMPERATURE RATING
	Central	Concealed	1996	1/2"	379	165°
	Central	Dry Pend	1996	1/2"	2	165°

PIPE AND FITTINGS	PIPE CONFORMS TO <u>NFPA</u> STANDARD ☒ YES ☐ NO
	FITTINGS CONFORM TO <u>NFPA</u> STANDARD ☒ YES ☐ NO IF NO, EXPLAIN

ALARM VALVE OR FLOW INDICATOR	ALARM DEVICE			MAXIMUM TIME TO OPERATE THROUGH TEST CONNECTION	
	TYPE	MAKE	MODEL	MIN.	SEC.
	<u>Vane</u>	<u>Potter</u>	<u>VSR-F</u>	<u>0</u>	<u>50 sec.</u>

DRY PIPE OPERATING TEST	DRY VALVE			Q.O.D.				
	MAKE	MODEL	SERIAL NO.	MAKE	MODEL	SERIAL NO.		
	TIME TO TRIP THRU TEST CONNECTION	WATER PRESSURE	AIR PRESSURE	TRIP POINT AIR PRESSURE	TIME WATER REACHED TEST OUTLET*	ALARM OPERATED PROPERLY		
	MIN.	SEC.	PSI	PSI	MIN.	SEC.	YES	NO
	Without Q.O.D.							
With Q.O.D.								

IF NO, EXPLAIN

*MEASURED FROM TIME INSPECTOR'S TEST CONNECTION IS OPENED.
85A 00-001 PRINTED IN USA

INSTALLATIONS

FAX # (609) 205-0227

INSPECTIONS

DELUGE & PREACTION VALVES	OPERATION ☐ PNEUMATIC ☐ ELECTRIC ☐ HYDRAULIC											
	PIPING SUPERVISED ☐ YES ☐ NO				DETECTING MEDIA SUPERVISED ☐ YES ☐ NO							
	DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS ☐ YES ☐ NO											
	IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING ☐ YES ☐ NO IF NO, EXPLAIN											
	MAKE	MODEL	DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM ☐ YES ☐ NO		DOES EACH CIRCUIT OPERATE VALVE RELEASE ☐ YES ☐ NO		MAXIMUM TIME TO OPERATE RELEASE					
							MIN. SEC.					
TEST DESCRIPTION	HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 60 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped. FLUSHING: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 400 GPM (1514 L/min) for 4-inch pipe, 600 GPM (2271 L/min) for 5-inch pipe, 750 GPM (2839 L/min) for 6-inch pipe, 1000 GPM (3785 L/min) for 8-inch pipe, 1500 GPM (5678 L/min) for 10-inch pipe and 2000 GPM (7570 L/min) for 12-inch pipe. When supply cannot produce stipulated flow rates, obtain maximum available. PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.											
TESTS	ALL PIPING HYDROSTATICALLY TESTED AT <u>200</u> PSI FOR <u>2</u> HRS. IF NO, STATE REASON											
	DRY PIPING PNEUMATICALLY TESTED ☐ YES ☐ NO EQUIPMENT OPERATES PROPERLY ☐ YES ☐ NO											
	DRAIN TEST				READING OF GAGE LOCATED NEAR WATER SUPPLY TEST CONNECTION: _____ PSI				RESIDUAL PRESSURE WITH VALVE IN TEST CONNECTION OPEN WIDE _____ PSI			
	Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping. VERIFIED BY COPY OF THE U FORM NO. 838 ☐ YES ☐ NO OTHER EXPLAIN FLUSHED BY INSTALLER OF UNDERGROUND SPRINKLER PIPING ☐ YES ☐ NO											
BLANK TESTING GASKETS	NUMBER USED	LOCATIONS						NUMBER REMOVED				
	none											
WELDING	WELDED PIPING ☐ YES ☒ NO IF YES...											
	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3 ☐ YES ☐ NO											
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3 ☐ YES ☐ NO											
	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED ☐ YES ☐ NO											
CUTOUTS (DISCS)	DO YOU CERTIFY THAT YOU HAVE A CONTROL FEATURE TO ENSURE THAT ALL CUTOUTS (DISCS) ARE RETRIEVED? ☒ YES ☐ NO											
HYDRAULIC DATA NAMEPLATE	NAMEPLATE PROVIDED ☐ YES ☐ NO		IF NO, EXPLAIN									
REMARKS	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:											
SIGNATURES	NAME OF SPRINKLER CONTRACTOR FOUR STAR FIRE PROTECTION INC.											
	TESTS WITNESSED BY											
	FOR PROPERTY OWNER (SIGNED)				TITLE		DATE					
	FOR SPRINKLER CONTRACTOR (SIGNED)				TITLE		DATE					
	<i>Sal M...</i>				OWNER		8/1/96					

ADDITIONAL EXPLANATION AND NOTES

*Witnessed by Joe Edwards
Fire Supp. Code*

**THE BRICK TOWNSHIP
MUNICIPAL UTILITIES AUTHORITY**

1551 HIGHWAY 88 WEST
BRICK, NEW JERSEY 08724
458-7000

CERTIFICATE OF COMPLIANCE

Date 8-30-96

NAME Brick Township Board of Education

ADDRESS 101 Hendrickson Ave. Brick, NJ


PROPERTY LOCATION 224 Chambersbridge Rd.-
Early Learning Center

Account No. K450526 Block 701.15 Lot 1

I hereby certify that the above applicant has complied with all Rules
and Regulations of this Authority and has paid all required fees and charges.


For the Authority Gatti Evan

Total 92'.
309 BTU



[Signature]
 12/18/19

Backhaus Center
Long Hall
 Existing Roof Top Units



1-201-936-8910

Tom

40 chairs A.R.R.
By 2:45 pm Today.

Sic R 4 1/4" 25 1/4 Done

A.T.R. 30' with end 12 3/4"

Room 4 9 1/2"

Room 3 13"

1, 2, 3, 2 10 1/2"

15, 11 12" F

5, 9, 10 12 12" F

ESL 12 3/4" Done

13 2" F

14 12" F

15 12" F

16 12" F

08-28-1996 14:46:01
ALARM: 0405 @14:46 PULL STATION MAIN ENTRANCE

~9*****

08-28-1996 14:46:09

Message acknowledged:

ALARM: 0405 @14:46 PULL STATION MAIN ENTRANCE

~4*****

08-28-1996 14:48:32

Alarm Restored: 0405 @14:48 PULL STATION MAIN ENTRANCE

~9*****

08-28-1996 14:48:36

Message acknowledged:

Alarm Restored: 0405 @14:48 PULL STATION MAIN ENTRANCE

~0#0000

08-28-1996 14:49:58

ALARM: 0708 @14:49 SMOKE DET RM 178

~9*****

08-28-1996 14:51:05

Message acknowledged:

ALARM: 0708 @14:51 SMOKE DET RM 178

~4*****

08-28-1996 14:54:37

Alarm Restored: 0708 @14:54 SMOKE DET RM 178

~9*****

08-28-1996 14:54:39

Message acknowledged:

Alarm Restored: 0708 @14:54 SMOKE DET RM 178

~5*****

08-28-1996 14:55:31

VERIFICATION: 0391 @14:55 SMOKE DET

~9*****

08-28-1996 14:55:34

Message acknowledged:

VERIFICATION: 0391 @14:55 SMOKE DET

~0#0000

08-28-1996 14:55:48

ALARM: 0708 @14:55 SMOKE DET RM 178

~9*****

08-28-1996 14:55:50

Message acknowledged:

ALARM: 0708 @14:55 SMOKE DET RM 178

~4*****

08-28-1996 14:57:10

Alarm Restored: 0708 @14:57 SMOKE DET RM 178

~9*****

08-28-1996 14:57:12

Message acknowledged:

Alarm Restored: 0708 @14:57 SMOKE DET RM 178

CERTIFICATE OF COMPLIANCE

BLOCK 701-12 LOT 1 SITE ADDRESS Cherokee Trail Rd
TYPE OF SITE Residential/Commercial TYPE OF BUSINESS Auto Wash
APPLICANT John Doe PHONE NUMBER 977-2100
APPLICANT ADDRESS 101 Cherokee Trail Rd CITY & STATE Aspen, CO
CASE # _____ NAME OF BUSINESS _____

INCLUSIONARY DEVELOPMENT

☐ Affordable Fee Required _____ Date _____
Down Payment _____ Date _____
Balance _____ Date _____
Pd. in Full _____ Date _____
☐ Market Rate No Fee Required

MANDATORY DEVELOPER FEES

☐ Residential is .005%
☒ Commercial is .01%

Estimated Assessment: _____ Date _____
Required Deposit on Estimate \$ _____ Date _____
Check # _____ Receipt # _____
Actual Assessment: _____ Date _____
Actual Required Fee: \$ _____
Minus Deposit of Estimate \$ _____
Balance Due \$ _____
Amount Paid in Full \$ _____ Date _____
Check # _____ Receipt # _____

I hereby certify that the above applicant has complied with all rules and regulations of the Office of Affordable Housing and has paid all required fees and charges.

Carol A. Wolfe
Affordable Housing Administrator