



Township Archives
Township of Brick, NJ
401 Chambers Bridge Rd, Brick, NJ 08723

Public Release of this File is prohibited except for Official Law Enforcement Business and/or pursuant to Court Order.

This file may contain documents and information which may be exempt from release under the Open Public Records Act (OPRA) (Public Law 2001, CHAPTER 404 (N.J.S.A. 47:1A-1 et seq.)) and as set forth in Executive Orders issued by Governors of the State of New Jersey and the Privacy Rule of the Health Insurance Portability and Accountability Act of 1996 (HIPAA). The following items are prohibited from release to the general public under OPRA and/or HIPAA:

- Personnel and pension records (N.J.S.A. 47:1A-10)
- Social Security Numbers
- Medical Records
- Personal financial records including income, and taxation

Consult with the Human Resources Director and/or Business Administrator before releasing the contents of this file.

Bryan J. Dickerson, CA, CMR
Township Archivist



CONSTRUCTION PERMIT APPLICATION

Applicant Completes: Sections I, II, III (optional), IV, VI, and VII

C20-003974

I. IDENTIFICATION

1. Proposed Work Site at: 1930 RT 88 Ste 14, Brick, NJ
2. Name of Owner in Fee: FS Adult Enrichment Center Brickmore
Tel. (201) 249 5721 e-mail _____
Address 549 Jefferson hwy Mullica Hill 08062
3. Ownership in Fee: Public _____ Private X
4. Principal Contractor: Old Forge Builders Inc. Tel. (732) 851 1097
Address 516 RT 33, Bldg 2, Ste 2 e-mail admin@oldforgebuilders.com
Millstone, NJ 08535
License No. OR, if new home, Builder Reg. No. _____ Exp. Date _____
Home Improvement Contractor Registration No. or Exemption Reason (if applicable): 13VHD1942500
Federal Emp. ID No. 222495376 FAX: (732) 446 9887
5. Architect or Engineer Harold C Baker AIA Contact Sam Baker
Address 673 High St, Ste 201, Worthington, OH e-mail _____
Tel. (614) 438 0555 FAX: (____) _____
6. Responsible Person in Charge once Work has Begun Steve Weber
Tel. (732) 239 6094 FAX: (732) 446 9887

V. FEE SUMMARY (for office use only)

		Update	Update
1. Building	\$ <u>20,000</u>		
2. Electrical	\$ <u>13,000</u>		
3. Plumbing	\$ <u>16,000</u>		
4. Fire Protection	\$ <u>2,900</u>		
5. Elevator Devices			
6. Subtotal			
7. Less 20% for State Plan Review	\$ _____		
8. Subtotal	\$ _____		
9. State Permit Surcharge Fee	\$ <u>15.38</u>	<u>9-</u>	<u>19-</u>
10. Subtotal	\$ _____		
11. Cert. of Occupancy	\$ <u>150-</u>		
12. Other	\$ _____		
13. TOTAL	\$ <u>20,947</u>	<u>1428</u>	<u>344-328</u>

VI. BUILDING/SITE CHARACTERISTICS

		(office use only)
1. Number of Stories	<u>1</u>	<u>1</u>
2. Height of Structure	<u>20</u> ft.	<u>180</u>
3. Area — Largest Floor	<u>12,800</u> sq. ft.	<u>180</u>
4. New Building Area	<u>12,800</u> sq. ft.	<u>180</u>
5. Volume of New Structure	_____ cu. ft.	
6. Max. Live Load	_____	
7. Max. Occupancy Load	<u>240</u>	
8. If Industrialized Building: State Approved _____ HUD _____		
9. Total Land Area Disturbed _____ sq. ft.		
10. Flood Hazard Zone _____		
11. Base Flood Elevation _____		
12. Wetlands yes _____ no _____		

IIa. PROPOSED WORK

- ☐ Minor Work ☐ New Building ☐ Addition ☒ Demolition
☐ Repair ☐ Alteration ☒ Renovation ☐ Reconstruction
☐ Asbestos Abat. -Subch. 8 ☐ Lead Hazard Abatement ☐ Radon Remediation ☐ Annual Permit

IIb. SUBCODES

(Check all that apply)

- ☒ Building
☒ Electrical
☒ Plumbing
☒ Fire Protection
☐ Elevator

FOR OFFICE USE ONLY (Optional)

Est. Cost	Plans Rec'd by	Date Rec'd	Rejection Date	Approval Date	Re-viewer	Resubmission Dates	Re-viewer
<u>550,000</u>	<u>11/10/00</u>			<u>01/20/01</u>	<u>11/10/00</u>		
<u>120,000</u>	<u>11/10/00</u>			<u>12-16-00</u>	<u>11/10/00</u>		
<u>132,000</u>	<u>11/10/00</u>			<u>1-7-01</u>	<u>11/10/00</u>		
<u>17,000</u>	<u>11/10/00</u>			<u>2/1/01</u>	<u>11/10/00</u>		
	<u>Eng Exempt</u>			<u>12/1/00</u>	<u>11/10/00</u>		

TOTAL COST

VII. DESCRIPTION OF BUILDING USE

A. RESIDENTIAL (primary use)

1. State Specific Use: 1
2. Use Group, Proposed: _____
3. Change in Use Group, Indicate Present: _____
4. No. of dwelling units: Total Units Income-restricted
Gained, Sale _____
Gained, Rental _____
Lost, Sale _____
Lost, Rental _____

B. NON-RESIDENTIAL (primary use)

1. State Specific Use: Adult Day Care
2. Use Group, Proposed: F-4
3. Change in Use Group, Indicate Present: _____
C. MIXED USE -List secondary use(s): _____
D. Construct. Classification: Present _____ Proposed 2-B

III. PLAN REVIEW (optional)

DO YOU WANT:


1. ☐ Partial Releases
2. ☐ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

1. ☐ Elevators/Escalators/Lifts/
Dumbwaiters/Moving Walks
2. ☐ High Pressure Boilers
3. ☐ Pressure Vessels
4. ☐ Refrigeration Systems
5. ☐ Cross-Connections/Backflow Preventers
6. ☐ Hazardous Uses/Places of Assembly
7. ☐ Sprinklers/Standpipes
8. ☐ Smoke Control Systems in Open Wells
9. ☐ Underground Storage Tanks
10. ☐ Swimming Pools, Spas and Hot Tubs
11. ☐ LPGas Tanks
12. ☐ Fire Alarm

Town Square Adult Day Center

Roller Plant



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 07/28/2021
Control Number C-20-003974
Permit Number 21-0286
Permit Issue Date 02/05/2021
Certificate Number 21-0286

Certificate
Construction Code Division
(Certificate of Occupancy)

Identification

Work Site Location: 1930 ROUTE 88 Brick Township, NJ Block: 1149 Lot: 5 Qual: _____
Owner in Fee: CENTRO NP LAUREL SQ OWNER LLC %
Owner Address: PO BOX 4900 - DEPT 124 SCOTTSDALE AZ 85261
Telephone: _____
Contractor OLD FORGE BUILDERS INC
Address 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Telephone: (732) 915-2811 Fax: _____ Federal Emp. Number: _____
License Number or Builders Registration Number: _____
Home Warranty Number: _____ Type of Warranty Plan: ☐ State ☐ Private
Use Group: I-4 Construction Classification: _____
Maximum Live Load: 0 Maximum Occupancy Load: 240
Description of Work/Use: TENANT FIT UP - - TOWN SQUARE ADULT DAY CENTER

Certificate Comments:

☒ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☐ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of:
Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

- ☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

- ☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☐ **Temporary Certificate of Occupancy**

The following conditions must be met no later than:
or the owner will be subject to fine or order to vacate:
This certificate has an expiration date of:
Conditions to be met:


Construction Official

Date Printed: 07/28/2021

U.C.C. F260 (rev. 08/05)

Fee: \$150.00
Check Number: 003982
Collected By: Allison Peltier

Page 1

**THE BRICK TOWNSHIP
MUNICIPAL UTILITIES AUTHORITY**

1551 HIGHWAY 88 WEST
BRICK, NEW JERSEY 08724
(732) 458-7000

CERTIFICATE OF COMPLIANCE

Date 7/28/21

NAME Centro NP Laurel SO Owner LLC #19


ADDRESS PO Box 6270 Somerset NJ 08875-6270

PROPERTY LOCATION 1930 Route 88 (Adult Daycare)

Account No 10033607-16 Block 1149 Lot 5

I hereby certify that the above applicant has complied with all Rules and Regulations of this Authority and has paid all required fees and charges.

For the Authority





PLUMBING SUBCODE
TECHNICAL SECTION



UPDATE
RECEIVED
FEB 09 2021
CW

Date Received
Control #

Date Issued
Permit # 21-0286

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____
Work Site Location 1930 AT B8, Suite 14

Owner in Fee: Brixmore
Tel. 866 572 6668 e-mail _____

Address _____

Contractor: Old Forge Bldrs Tel. 732 239-6094
Address 516 RT 33 e-mail _____
Millstone NJ 08535

Contractor License No. _____ Exp. Date 13V401942500
Home Improvement Contractor Registration No. or Exemption Reason _____
Federal Emp. ID No. 222495376 FAX: _____

B. PLUMBING CHARACTERISTICS

Use Group Present _____ Proposed _____
Building Sewer Size _____ Public Sewer _____ Private Septic _____
Water Service Size 3/4" Public Water _____ Private Well _____
Est. Cost of Plumbing Work \$ 8,000

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: Steve Weber

Print name here: Steve Weber
[] Licensed Contractor [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK

Upgrade existing 3/4" service to 1 1/2"

QTY.	FIXTURE/EQUIPMENT	FEE (Office Use Only)
_____	Water Closet	\$ _____
_____	Urinal/Bidet	\$ _____
_____	Bath Tub	\$ _____
_____	Lavatory	\$ _____
_____	Shower	\$ _____
_____	Floor Drain	\$ _____
_____	Sink	\$ _____
_____	Dishwasher	\$ _____
_____	Drinking Fountain	\$ _____
_____	Washing Machine	\$ _____
_____	Hose Bibb	\$ _____
_____	Water Heater	\$ _____
_____	Fuel Oil Piping	\$ _____
_____	Gas Piping	\$ _____
_____	LPGas Tank	\$ _____
_____	Steam Boiler	\$ _____
_____	Hot Water Boiler	\$ _____
_____	Sewer Pump	\$ _____
_____	Interceptor/Separator	\$ _____
_____	Backflow Preventer	\$ _____
_____	Greasetrap	\$ _____
_____	Sewer Connection	\$ _____
_____	Water Service Connection	\$ _____
_____	Stacks	\$ _____
_____	Other <u>1 1/2" service</u>	\$ _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW	INSPECTIONS	Dates (Month/Day)
☐ No Plans Required	Type:	Failure Failure Approval Initial
☐ Partial Underslab Utilities Approved	Slab	
Date: _____ Approved by: _____	Rough	
☐ Plumbing Plans Approved	Water	
Date: _____ Approved by: _____	Sewer	
Joint Plan Review Required:	Fixtures	
☐ Bldg. ☐ Elec. ☐ Fire ☐ Elev.	Gas Equipment	
SUBCODE APPROVAL for PERMIT	Gas Piping	
Date: _____	LPGas Tank	
Approved by: _____	Fuel Oil Piping	
SUBCODE APPROVAL for CERTIFICATE	Solar	
☐ CO ☐ CCO ☐ CA	TCO	
Date: _____	Final	
Approved by: _____		

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



ELECTRICAL SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____

Work Site Location Senior Helpers Town Square
1930 Route 88, Suite 14 Brick, NJ 08724

Owner in Fee: TS Adult Enrichment Center

Tel. 267 249-5721 e-mail _____

Address 549 Jefferson Rd Mullica Hill 08062
street municipality zip code

Contractor: State-Wide Electric Contracting Co. Inc. Tel. (732) 528-6959

Address 81 Broad Street e-mail statewide@optonline.net
Manasquan, NJ 08736

Contractor License No. 9390 Exp. Date 03/31/2021

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. 223027441 FAX: (732) 528-3080

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed 1-4

[] Pole/Pad # _____ [] Temporary [] Other

Building Occupied as _____ Utility Co. 347 605 743

Est. Cost of Elec. Work \$ 120,000

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Approval	Initial
[] No Plans Required		Rough <u>Walls</u>	_____	<u>5-31-21</u>	<u>W</u>
[] Partial -Underslab Utilities Approved		Barrier-Free	_____		
Date: _____ Approved by: _____		Trench/Service <u>SPK</u>	_____	<u>4/12/21</u>	<u>W</u>
[X] Electric Plans Approved		Temp. Serv. <u>SPK</u>	_____		
Date: <u>12-16-20</u> Approved by: <u>W</u>		Constr. Serv.	_____		
Joint Plan Review Required:		TCO	_____	<u>5-25-21</u>	<u>W</u>
[] Bldg. [] Plumb. [] Fire. [] Elev.		Other <u>ABNCE Ceiling</u>	_____	<u>4/14/21</u>	<u>W</u>
SUBCODE APPROVAL for PERMIT		Service	_____	<u>6-3-21</u>	<u>W</u>
Date: <u>12-16-20</u>		Final	_____		
Approved by: <u>W</u>		Barrier-Free	_____		
SUBCODE APPROVAL for CERTIFICATE		Temp. Cut-in-Card Date Issued	_____		
[X] CO [] CCO [X] CA		Final Cut-in-Card Date Issued	_____		
Date: <u>6-10-21</u>		Annual Pool Inspection	_____		
Approved by: <u>W</u>		Date of Grounding and Bonding Certification	_____		

ALARM +

Date Received
Control #
Date Issued
Permit #

21-1386
02.05.21

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here _____

Print Name Here Dennis DiPalma

[X] Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr'r [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:
Fit Out

QTY.	SIZE	ITEMS	FEE (Office Use Only)
<u>256</u>		Lighting Fixtures	
<u>195</u>		Receptacles	
<u>83</u>		Switches	
		Detectors	
		Light Poles	
<u>12</u>		Motors—Fract. HP	
<u>19</u>		Emergency & Exit Lights	
		Communications Points	
		Alarm Devices/F.A.C. Panel	
<u>565</u>		TOTAL NUMBERS	\$ _____
		Pool Permit/with UW Lights	
		Storable Pool/Spa/Hot Tub	
<u>1</u>	<u>12</u>	KW Elec. Range/Receptacle	
<u>1</u>	<u>5</u>	KW Oven/Surface Unit	
		KW Elec. Water Heater	
		KW Elec. Dryer/Receptacle	
		KW Dishwasher	
<u>6</u>	<u>5</u>	HP Garbage Disposal	
		KW Central A/C Unit	
		HP/KW Space Heater/Air Handler	
		KW Baseboard Heat	
		HP Motors 1/+ HP	
<u>1</u>	<u>800</u>	KW Transformer/Generator	
<u>2</u>	<u>200</u>	AMP Service	
		AMP Subpanels	
		AMP Motor Control Center	
<u>1</u>	<u>1</u>	KW Elec. Sign/Outline Light	

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

#2

MUNICIPALITY Brick Twp

CUT-IN-CARD

LOCATION 1930 RT 88UTILITY CO JCP&LDR# 348152391BLK 1149 LOT 5OWNER Senior Helpers Sq OCCUPANT _____

"Installation in the above premises has been inspected and is
in accordance with N.E.C. and DCA requirements."

☒ FINAL ☐ TEMPORARY This approval void after _____ days
DESCRIPTION OF SERVICE 200 Amp 3Ø V67INSTALLED BY Statewide LICENSE NO 9390DATE 2/26/21 PERMIT # 21-0280 INSPECTOR Ralph R.
☐ CALLED IN 2/26/21 Lic. No: 11424

U.C.C. Form F-350B

1 WHITE—UTILITY 2 CANARY—OFFICE/FILE 3 PINK—OFFICE/CONTRACTOR



ELECTRICAL SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____

Work Site Location Senior Helpers Town Square
1930 Route 88, Suite 14 Brick, NJ 08724

Owner in Fee: Senior Helpers Town Square

Tel. _____ e-mail _____

Address 1930 Route 88, Suite 14 Brick, NJ 08724

Contractor: State-Wide Electric Contracting Co. Inc. Tel. (732) 528-6959

Address 81 Broad Street e-mail statewide@optonline.net
Manasquan, NJ 08736

Contractor License No. 9390 Exp. Date 03/31/2024

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. 223027441 FAX: (732) 528-3080

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

[] Pole/Pad # _____ [] Temporary [] Other _____

Building Occupied as _____ Utility Co. _____

Est. Cost of Elec. Work \$ 500

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)	
[] No Plans Required		Type:	Failure	Approval	Initial
[] Partial Underslab Utilities Approved		Rough		<u>6-8-21</u>	<u>AD</u>
Date: _____ Approved by: _____		Barrier-Free			
[] Electric Plans Approved		Trench			
Date: _____ Approved by: _____		Temp. Serv.			
Joint Plan Review Required:		Constr. Serv.			
[] Bldg. [] Plumb. [] Fire. [] Elev.		TCO			
SUBCODE APPROVAL for PERMIT		Other <u>AI</u>			
Date: _____		Service		<u>2/26/21</u>	<u>AD</u>
Approved by: _____		Final		<u>6-3-21</u>	<u>AD</u>
		Barrier-Free			
SUBCODE APPROVAL for CERTIFICATE		Temp. Cut-in-Card Date Issued		<u>2/26/21</u>	<u>AD</u>
[X] CO <u>6-28-21</u> CA		Final Cut-in-Card Date Issued			
Date: _____		Annual Pool Inspection			
Approved by: <u>WR</u>		Date of Grounding and Bonding Certification			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant Sign/Contractor
sign and seal here:

Print name here Dennis DiPalma

☒ Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr'r [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:
Panel Replacement DR#348152391

QTY.	SIZE	ITEMS	FEE (Office Use Only)
_____	_____	Lighting Fixtures	_____
_____	_____	Receptacles	_____
_____	_____	Switches	_____
_____	_____	Detectors	_____
_____	_____	Light Poles	_____
_____	_____	Motors—Fract. HP	_____
_____	_____	Emergency & Exit Lights	_____
_____	_____	Communications Points	_____
_____	_____	Alarm Devices/F.A.C. Panel	_____
<u>0</u>	_____	TOTAL NUMBERS	\$ _____
_____	_____	Pool Permit/with UW Lights	_____
_____	_____	Storable Pool/Spa/Hot Tub	_____
_____	_____	KW Elec. Range/Receptacle	_____
_____	_____	KW Oven/Surface Unit	_____
_____	_____	KW Elec. Water Heater	_____
_____	_____	KW Elec. Dryer/Receptacle	_____
_____	_____	KW Dishwasher	_____
_____	_____	HP Garbage Disposal	_____
_____	_____	KW Central A/C Unit	_____
_____	_____	HP/KW Space Heater/Air Handler	_____
_____	_____	KW Baseboard Heat	_____
_____	_____	HP Motors 1/+ HP	_____
_____	_____	KW Transformer/Generator	_____
_____	_____	AMP Service	_____
<u>1</u>	<u>200</u>	AMP Subpanels	_____
_____	_____	AMP Motor Control Center	_____
_____	_____	KW Elec. Sign/Outline Light	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



ELECTRICAL SUBCODE TECHNICAL SECTION



Date Received
Control #
Date Issued
Permit #

4/12/21

21-0286 + E

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____

Work Site Location 1930 Rt 88

1930 Rt 88 Brick NJ 08724

Owner in Fee: Senior Helpers Town Square

Tel. _____ e-mail _____

Address 1930 Rt 88 Brick NJ 08724

Contractor: Reliable Communications Service Tel. (732)905-9090

Address 164 n County Line Road e-mail service@rcsintl.com

Jackson, NJ 08527

Contractor License No. 34BF00023500 Exp. Date 01/31/2020

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 222395462 FAX: _____

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

[] Pole/Pad # _____ [] Temporary [] Other _____

Building Occupied as Office Space Utility Co. _____

Est. Cost of Elec. Work \$ 27,300 17060

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)	
[] No Plans Required		Type:	Failure	Failure	Approval Initial
[] Partial - Underslab Utilities Approved		Rough			
Date: _____ Approved by: _____		Barrier-Free			
[X] Electric Plans Approved	<u>1/1</u>	Trench			
Date: <u>4-2-21</u> Approved by: _____		Temp. Serv.			
Joint Plan Review Required:		Constr. Serv.			
[] Bldg. [] Plumb. [] Fire. [] Elev.		TCO			
SUBCODE APPROVAL for PERMIT		Other			
Date: <u>4-2-21</u>		Service			
Approved by: <u>1/1</u>		Final <u>6-3-21</u>			
SUBCODE APPROVAL for CERTIFICATE		Barrier-Free			
ST CO <u>6-28-21</u> CA		Temp. Cut-in-Card Date Issued			
Date: _____		Final Cut-in-Card Date Issued			
Approved by: <u>1/1</u>		Annual Pool Inspection			
		Date of Grounding and Bonding Certification			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here:

Print name here: James R Feldman

[] Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:
Access Control System Installation

QTY.	SIZE	ITEMS	FEE (Office Use Only)
_____	_____	Lighting Fixtures	_____
_____	_____	Receptacles	_____
_____	_____	Switches	_____
_____	_____	Detectors	_____
_____	_____	Light Poles	_____
_____	_____	Motors—Fract. HP	_____
_____	_____	Emergency & Exit Lights	_____
_____	_____	Communications Points	_____
_____	_____	Alarm Devices/F.A.C. Panel	_____
<u>7</u>	_____	<u>Access Control Points</u>	_____
<u>7</u>	_____	<u>TOTAL NUMBERS</u>	\$ _____
_____	_____	Pool Permit/with UW Lights	_____
_____	_____	Storable Pool/Spa/Hot Tub	_____
_____	_____	KW Elec. Range/Receptacle	_____
_____	_____	KW Oven/Surface Unit	_____
_____	_____	KW Elec. Water Heater	_____
_____	_____	KW Elec. Dryer/Receptacle	_____
_____	_____	KW Dishwasher	_____
_____	_____	HP Garbage Disposal	_____
_____	_____	KW Central A/C Unit	_____
_____	_____	HP/KW Space Heater/Air Handler	_____
_____	_____	KW Baseboard Heat	_____
_____	_____	HP Motors 1/+ HP	_____
_____	_____	KW Transformer/Generator	_____
_____	_____	AMP Service	_____
_____	_____	AMP Subpanels	_____
_____	_____	AMP Motor Control Center	_____
_____	_____	KW Elec. Sign/Outline Light	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

NO Rough Rough 6-28-21



ELECTRICAL SUBCODE TECHNICAL SECTION



Date Received
Control #
Date Issued
Permit #

21-0286 +B

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____
Work Site Location 1930 Rt 38 de 14

Owner in Fee: TS Adult Enrichment Center LLC
Tel. 267 299 5721 e-mail _____

Address 519 Jefferson Rd Mullica Hill 08062
street municipality zip code

Contractor: RENSON INC Tel. 800-585-1555
Address 738 ADELIN ST e-mail RENSON@GMAIL.COM
TRENTON NJ

Contractor License No. 34BF0002500 Exp. Date 01/31/2023

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 22-2977621 FAX: 609 503-7372

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

☐ Pole/Pad # _____ ☐ Temporary ☐ Other _____

Building Occupied as _____ Utility Co. _____

Est. Cost of Elec. Work \$ INCLUDED IN FINE ALARM PERMIT \$1600

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)		
PLAN REVIEW		Type:	Failure	Failure	Approval	Initial
☐ No Plans Required		Rough			6-22-21	WR
☐ Partial -Underslab Utilities Approved		Barrier-Free				
Date: _____ Approved by: _____		Trench				
☒ Electric Plans Approved		Temp. Serv.				
Date: <u>12-16-20</u> Approved by: <u>WR</u>		Constr. Serv.				
Joint Plan Review Required:		TCO				
☐ Bldg. ☐ Plumb. ☐ Fire. ☐ Elev.		Other				
SUBCODE APPROVAL for PERMIT		Service				
Date: <u>12-16-20</u>		Final	6-3-21	WR	6-25-21	WR
Approved by: <u>WR</u>		Barrier-Free				
SUBCODE APPROVAL for CERTIFICATE		Temp. Cut-in-Card Date Issued				
☒ CO <u>6-28-21</u> CA		Final Cut-in-Card Date Issued				
Date: _____		Annual Pool Inspection				
Approved by: <u>WR</u>		Date of Grounding and Bonding				
		Certification				

WR 12094

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: _____

Print name here: EDWARD F MOSNER

☐ Licensed Elec. Contractor ☐ Certif'd Landscape Irrigation Contr ☒ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: INSTALL FINE ALARM SYSTEM

QTY.	SIZE	ITEMS	FEE (Office Use Only)
_____	_____	Lighting Fixtures	_____
_____	_____	Receptacles	_____
_____	_____	Switches	_____
_____	_____	Detectors	_____
_____	_____	Light Poles	_____
_____	_____	Motors—Fract. HP	_____
_____	_____	Emergency & Exit Lights	_____
_____	_____	Communications Points	_____
_____	_____	Alarm Devices/F.A.C. Panel	_____
_____	_____	TOTAL NUMBERS	\$ _____
_____	_____	Pool Permit/with UW Lights	_____
_____	_____	Storable Pool/Spa/Hot Tub	_____
_____	_____	KW Elec. Range/Receptacle	_____
_____	_____	KW Oven/Surface Unit	_____
_____	_____	KW Elec. Water Heater	_____
_____	_____	KW Elec. Dryer/Receptacle	_____
_____	_____	KW Dishwasher	_____
_____	_____	HP Garbage Disposal	_____
_____	_____	KW Central A/C Unit	_____
_____	_____	HP/KW Space Heater/Air Handler	_____
_____	_____	KW Baseboard Heat	_____
_____	_____	HP Motors 1/+ HP	_____
_____	_____	KW Transformer/Generator	_____
_____	_____	AMP Service	_____
_____	_____	AMP Subpanels	_____
_____	_____	AMP Motor Control Center	_____
_____	_____	KW Elec. Sign/Outline Light	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

ELECTRICAL SUBCODE TECHNICAL SECTION



Date Received
Control #
Date Issued
Permit #

4/23/21
21-0286+F

NOTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____
Work Site Location RT 886 Brick NT 08724
TOWN SQUARE ADULT DAYCARE

Owner in Fee: centro NP Laurel Sq owner LLC

Tel. (610) 832 6296 e-mail _____

Address PO Box 4900 Dept 124 Scottsdale AZ
street municipality zip code 85361

Contractor: AIT Tel. (908) 783 8360

Address 716 FLAGG RD e-mail Kbneav@hotmail.com
BRICK NT 08724

Contractor License No. 2342 Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. _____ FAX: (____) _____

B. ELECTRICAL CHARACTERISTICS

Use Group Present _____ Proposed _____

[] Pole/Pad # _____ [] Temporary [] Other _____

Building Occupied as _____ Utility Co. _____

Est. Cost of Elec. Work \$ 6,000 (per Keith)

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Approval	Initial
[] No Plans Required		Rough		<u>6-8-21</u>	<u>AK</u>
[] Partial - Underslab Utilities Approved		Barrier-Free			
Date: _____ Approved by: _____		Trench			
[] Electric Plans Approved		Temp. Serv.			
Date: <u>4/22/21</u> Approved by: <u>AK</u>		Constr. Serv.			
Joint Plan Review Required:		TCO			
[] Bldg. [] Plumb. [] Fire. [] Elev.		Other			
SUBCODE APPROVAL FOR PERMIT		Service			
Date: <u>4/22/21</u>		Final	<u>6-5-21</u>	<u>6-25-21</u>	<u>AK</u>
Approved by: <u>AK</u>		Barrier-Free			
SUBCODE APPROVAL FOR CERTIFICATE		Temp. Cut-in-Card Date Issued			
[] CO [] CCO [] CA		Final Cut-in-Card Date Issued			
Date: <u>6-28-21</u>		Annual Pool Inspection			
Approved by: <u>AK</u>		Date of Grounding and Bonding Certification			

WO Rough

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor sign and seal here: Keith Dubois

Print name here: Keith Dubois

[] Licensed Elec. Contractor [] Certif'd Landscape Irrigation Contr'r [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK:

QTY.	SIZE	ITEMS	FEE (Office Use Only)
_____	_____	Lighting Fixtures	_____
_____	_____	Receptacles	_____
_____	_____	Switches	_____
_____	_____	Detectors	_____
_____	_____	Light Poles	_____
_____	_____	Motors—Fract. HP	_____
_____	_____	Emergency & Exit Lights	_____
_____	_____	Communications Points	_____
_____	_____	Alarm Devices/F.A.C. Panel	_____
_____	_____	TOTAL NUMBERS	\$ _____
_____	_____	Pool Permit/with UW Lights	_____
_____	_____	Storable Pool/Spa/Hot Tub	_____
_____	_____	KW Elec. Range/Receptacle	_____
_____	_____	KW Oven/Surface Unit	_____
_____	_____	KW Elec. Water Heater	_____
_____	_____	KW Elec. Dryer/Receptacle	_____
_____	_____	KW Dishwasher	_____
_____	_____	HP Garbage Disposal	_____
_____	_____	KW Central A/C Unit	_____
_____	_____	HP/KW Space Heater/Air Handler	_____
_____	_____	KW Baseboard Heat	_____
_____	_____	HP Motors 1/+ HP	_____
_____	_____	KW Transformer/Generator	_____
_____	_____	AMP Service	_____
_____	_____	AMP Subpanels	_____
_____	_____	AMP Motor Control Center	_____
_____	_____	KW Elec. Sign/Outline Light	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

MVF 4-15-21



PLUMBING SUBCODE TECHNICAL SECTION



Date Received
Control #

Date Issued
Permit #

02-15-21
21-0286
+A

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____

Work Site Location 1930 Rt 88 Suite 14
Brick, NJ 08723

Owner in Fee: TS Adult Enrichment Center

Tel. 202 249 5721 e-mail _____

Address 549 Jefferson Rd. Mullica Hill, NJ 08062

Contractor: Franklen Sheet Metal Tel. (732) 988-0808

Address 122 South Main St e-mail ronnie.franklen@yahoo.com
Ocean Grove, NJ 07756

Contractor License No. 19HC00060200 Exp. Date 06/20/2002

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 223481923 FAX: (732) 774-4285

B. PLUMBING CHARACTERISTICS

Use Group Present Proposed 1-4

Building Sewer Size _____ Public Sewer _____ Private Septic _____

Water Service Size _____ Public Water _____ Private Well _____

Est. Cost of Plumbing Work \$ 3,000

JOB SUMMARY (Office Use Only)

PLAN REVIEW

☐ No Plans Required
☐ Partial -Underslab Utilities Approved

Date: _____ Approved by: _____

☒ Plumbing Plans Approved

Date: 1-7-21 Approved by: [Signature]

Joint Plan Review Required:

☐ Bldg. ☐ Elec. ☐ Fire. ☐ Elev.

SUBCODE APPROVAL for PERMIT

Date: 1-7-21

Approved by: [Signature]

SUBCODE APPROVAL for CERTIFICATE

☒ CO ☐ CCO ☐ CA

Date: 2-7-21

Approved by: [Signature]

INSPECTIONS

Type:

Slab

Rough

Water

Sewer

Fixtures

Gas Equipment

Gas Piping

LPGas Tank

Fuel Oil Piping

Solar

TCO

Final

Dates (Month/Day)

Failure Failure Approval Initial

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant sign/Contractor
sign and seal here:

Print name here: Ronald Wells

☒ Licensed Contractor

☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK
Supply & Install (3) Drains

QTY.	FIXTURE/EQUIPMENT	FEE (Office Use Only) \$
_____	Water Closet	_____
_____	Urinal/Bidet	_____
_____	Bath Tub	_____
_____	Lavatory	_____
_____	Shower	_____
_____	Floor Drain	_____
_____	Sink	_____
_____	Dishwasher	_____
_____	Drinking Fountain	_____
_____	Washing Machine	_____
_____	Hose Bibb	_____
_____	Water Heater	_____
_____	Fuel Oil Piping	_____
_____	Gas Piping	_____
_____	LPGas Tank	_____
_____	Steam Boiler	_____
_____	Hot Water Boiler	_____
_____	Sewer Pump	_____
_____	Interceptor/Separator	_____
_____	Backflow Preventer	_____
_____	Greasetrap	_____
_____	Sewer Connection	_____
_____	Water Service Connection	_____
_____	Stacks	_____
_____	Other drains <u>(6) RTU</u>	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

5-21-21 ~~AD~~

Partial gas pipe + Test ok

~~Submit New gas sketch for Approval on Roof ok 6-29-21~~





Date Issued
Permit #

≠ Tap OK
4" DIP ✓

DESCRIPTION OF WORK
- supply and install complete plumbing for ~~tenants~~ restroom

§

Administrative Surcharge	\$	
Minimum Fee	\$	
State Permit Surcharge Fee	\$	
TOTAL FEE	\$	

10/24/18

6-24-21
See Report



FIRE PROTECTION SUBCODE TECHNICAL SECTION



RECEIVED
DATE

CHANGE OF CONTRACTOR
ONLY

Date Received
Control #

6-1-21

Date Issued
Permit #

21-0286+B

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code 267-572

Work Site Location Sr. Helpers Town Square
1930 Rt. 88, Brick, NJ 08723

Owner in Fee: TS Adult, Enrichment Ctr, LLC

Tel. () e-mail

Address PO Box 4900, Dept. 124, Scottsdale, AZ 85261

Contractor: Reliable Safety Systems, Inc Tel. ()

Address 283 Newtons Corner Rd e-mail

Hawthorn, NJ 07731

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. _____ FAX: () _____

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____ Fuel Storage Tank:

Constr. Class: Present _____ Proposed _____ Fuel Type: [] Flammable or [] Combustible

Heating System: [] New OR [] Modification to Existing Fire Alarm System: [X] New OR [] Existing

OR [] Conversion OR [] Replacement Location of Panel: _____

Fuel Type: [] Gas [] Oil [] Electric [] Solar Fire Suppression/Standpipe System:

Other _____ [] New or [] Existing

Location: _____ Location of Main Control Valve: _____

Total Cost of Fire Protection Work \$ _____

JOB SUMMARY (Office Use Only)	
PLAN REVIEW	INSPECTIONS
[] No Plans Required	Type: _____ Dates (Month/Day)
[] Partial -Underslab Utilities Approved	Alarm System _____ Failure _____ Approval _____ Initial _____
Date: _____ Approved by: _____	Suppression Sys. _____
[] Fire Protection Plans Approved	Standpipe _____
Date: _____ Approved by: _____	Fire Pump _____
Joint Plan Review Required:	Pre-Eng. System _____
[] Bldg. [] Elec. [] Plumb. [] Elev.	Mechanical _____
SUBCODE APPROVAL for PERMIT	Smoke Control _____
Date: _____	TCO _____
Approved by: _____	Flam/Combust Tanks _____
SUBCODE APPROVAL for CERTIFICATE	Fireplace Venting _____
CO _____	Final _____
Approved by: _____	Other _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant sign/Contractor sign and seal here: _____

Print name here: _____

D. TECHNICAL SITE DATA

[] Certified Contractor [] Exempt Applicant

DESCRIPTION OF WORK: Change of Contractor For Alarms
Water Supply Source _____
Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems	_____	_____
[] System	_____	_____
[] 110v Interconnected	_____	_____
[] CO Detectors/110v	_____	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	_____	_____
Supervisory Devices (i.e., tampers, low/high air)	_____	_____
Signaling Devices (i.e., horn/strobes, bells)	_____	_____
Other Devices	_____	_____
TOTAL	_____	_____
Suppression Systems	_____	_____
Fire Pump _____ GPM Type _____	_____	_____
Dry Pipe/Alarm Valves	_____	_____
Pre-action Valves	_____	_____
Sprinkler Heads (Dry and Wet)	_____	_____
Standpipes	_____	_____
Pre-engineered Systems	_____	_____
Wet Chemical	_____	_____
Dry Chemical	_____	_____
CO ₂ Suppression	_____	_____
Foam Suppression	_____	_____
FM200 Suppression	_____	_____
Other	_____	_____
Other Systems	_____	_____
Kitchen Hood Exhaust System	_____	_____
Smoke Control System	_____	_____
Fuel-Fired Appliances [] Gas [] Oil [] Solid	_____	_____
Fireplace Venting/Metal Chimney	_____	_____
Other	_____	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



FIRE PROTECTION SUBCODE **TECHNICAL SECTION**



Town Square
Adult Day Care
Suite 14

Date Received
Control #

Date Issued
Permit #

02-1521
31-0286 4A

NOTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING FACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____

Work Site Location 1930 RT 88, Suite 14, Brick

Owner's Fee: Brimor

Tel. (____) _____ e-mail _____

Address _____

Contractor: Old Forge Builders Tel. 732, 851-1097

Address 516 RT 33, Suite 2 e-mail _____

8 HURSTONE, NJ 08535

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): 13VH01942500

Federal Emp. ID No. 222495376 FAX: 732 446-9887

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: [] New OR [] Modification to Existing
OR [] Conversion OR [] Replacement

Fuel Type: [] Gas [] Oil [] Electric [] Solar
Other _____

Location: 1,560

Total Cost of Fire Protection Work \$ 1,560

Fuel Storage Tank:

Fuel Type: [] Flammable OR [] Combustible
Capacity _____

Fire Alarm System: [] New OR [] Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

[] New OR [] Existing

Location of Main Control Valve: _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant sign/Contractor
sign and seal here:

Print name here: STEVEN WEASER

D. TECHNICAL SITE DATA

[] Certified Contractor [] Exempt Applicant

DESCRIPTION OF WORK: HVAC & Exit Lights

Water Supply Source _____

Method of Alarm/Suppression System Supervision _____

Flammable/Combustible Tanks

Alarm Systems

[] System

[] 110v Interconnected

[] CO Detectors/110v

Alarm Devices (i.e., smoke, heat, pulls,
water/flow) _____

Supervisory Devices (i.e., tampers, low/high air) _____

Signaling Devices (i.e., horn/strobes, bells)

Other Devices Exit Lights

TOTAL

Suppression Systems

Fire Pump _____ GPM Type _____

Dry Pipe/Alarm Valves _____

Pre-action Valves _____

Sprinkler Heads (Dry and Wet) _____

Standpipes _____

Pre-engineered Systems

Wet Chemical _____

Dry Chemical _____

CO₂ Suppression _____

Foam Suppression _____

FM200 Suppression _____

Other _____

Other Systems

Kitchen Hood Exhaust System _____

Smoke Control System _____

Fuel-Fired Appliances [] Gas [] Oil [] Solid

Fireplace Venting/Metal Chimney _____

Other _____

NUMBER

FEE (Office Use Only)

\$ _____

Perkins Release

19

6

JOB SUMMARY (Office Use Only)

PLAN REVIEW

[] No Plans Required

[] Partial -Underslab Utilities Approved

Date: _____ Approved by: _____

☒ Fire Protection Plans Approved

Date: 2/1/21 Approved by: [Signature]

Joint Plan Review Required:

[] Bldg. [] Elec. [] Plumb. [] Elev.

SUBCODE APPROVAL for PERMIT

Date: 2-2-21

Approved by: [Signature]

SUBCODE APPROVAL for CERTIFICATE

[] CO [] CCO [] CA

Date: 5/12/21

Approved by: [Signature]

INSPECTIONS

Type: _____ Dates (Month/Day)

Alarm System _____

Suppression Sys _____

Standpipe _____

Fire Pump _____

Pre-Eng. System _____

Mechanical _____

Smoke Control _____

TCO _____

Flam/Combust Tanks _____

Fireplace Venting _____

Final: [Signature] 7/2/21

Other: _____



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Update
Cuy 3/18/21

Date Received
Control #

Date Issued
Permit #

4/12/21

21-0286+B

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____

Work Site Location Town Square
1930 Rt 88 Ste 14

Owner in Fee: TS Adult Enrichment Center LLC

Tel. 207 249 5721 e-mail _____

Address 549 Jefferson Rd Mullica Hill 08062

Contractor: RENSOM INC municipality Trenton Tel. 800 595-1555

Address 738 ADECIKE ST e-mail RENSOM@GMAIL.COM

TRENTON NJ 08611

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. 34BFC002500 Exp. Date 01/31/2023

Home Improvement Contractor Registration No. or Exemption Reason _____

Federal Emp. ID No. 22-2977681 FAX: 609 503-7372

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____

Constr. Class: Present _____ Proposed _____

Heating System: ☐ New OR ☐ Modification to Existing
OR ☐ Conversion OR ☐ Replacement

Fuel Type: ☐ Gas ☐ Oil ☐ Electric ☐ Solar
☐ Other _____

Location: _____

Total Cost of Fire Protection Work \$ 9800.00

Fuel Storage Tank:

Fuel Type: ☐ Flammable or ☐ Combustible
Capacity _____

Fire Alarm System: ☐ New OR ☐ Existing

Location of Panel: _____

Fire Suppression/Standpipe System:

☐ New OR ☐ Existing

Location of Main Control Valve: _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: _____

Print name here: EDWARD F. MOSIER

D. TECHNICAL SITE DATA

☐ Certified Contractor ☒ Exempt Applicant

DESCRIPTION OF WORK: INSTALL FIRE ALARM SYSTEM

Water Supply Source _____

Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems		
☒ System	_____	_____
☐ 110v Interconnected	_____	_____
☐ CO Detectors/110v	_____	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	<u>15</u>	_____
Supervisory Devices (i.e., tampers, low/high air)	<u>7</u>	_____
Signaling Devices (i.e., horn/strobes, bells)	<u>34</u>	_____
Other Devices <u>ANNUNCIATOR</u>	<u>2</u>	_____
<u>GSM RADIO</u>	<u>0</u>	_____
TOTAL	_____	_____
Suppression Systems		
Fire Pump _____ GPM Type _____		
Dry Pipe/Alarm Valves	_____	_____
Pre-action Valves	_____	_____
Sprinkler Heads (Dry and Wet)	_____	_____
Standpipes	_____	_____
Pre-engineered Systems		
Wet Chemical	_____	_____
Dry Chemical	_____	_____
CO ₂ Suppression	_____	_____
Foam Suppression	_____	_____
FM200 Suppression	_____	_____
Other _____		
Other Systems		
Kitchen Hood Exhaust System	_____	_____
Smoke Control System	_____	_____
Fuel-Fired Appliances ☐ Gas ☐ Oil ☐ Solid	_____	_____
Fireplace Venting/Metal Chimney	_____	_____
Other _____		

COMMERCIAL

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Approval	Initial
☐ No Plans Required		Alarm System	_____	_____	_____
☐ Partial -Underslab Utilities Approved		Suppression Sys.	_____	_____	_____
Date: _____ Approved by: _____		Standpipe	_____	_____	_____
☒ Fire Protection Plans Approved		Fire Pump	_____	_____	_____
Date: <u>3/18/21</u> Approved by: <u>[Signature]</u>		Pre-Eng. System	_____	_____	_____
Joint Plan Review Required:		Mechanical	_____	_____	_____
☐ Bldg. ☐ Elec. ☐ Plumb. ☐ Elev.		Smoke Control	_____	_____	_____
SUBCODE APPROVAL for PERMIT		TCO	_____	_____	_____
Date: _____ Approved by: _____		Flam/Combust Tanks	_____	_____	_____
SUBCODE APPROVAL for CERTIFICATE		Fireplace Venting	_____	_____	_____
☐ CO ☐ CDD ☐ CA		Final	_____	_____	_____
Date: <u>4/12/21</u> Approved by: <u>[Signature]</u>		Other	_____	_____	_____



FIRE PROTECTION SUBCODE TECHNICAL SECTION



Date Received
Control #

4/12/21

Date Issued

Permit # 21-0286 + C

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____

Work Site Location Town Square Senior Helper

1930 Route 88 - Ste 14, Brick, NJ

Owner in Fee: Brixmore Laurel Square LLC

Tel. (610) 843-7799 e-mail _____

Address One Fayette St. Conshohocken, PA 19428

Contractor: Fire Pro Tech, Inc. municipality _____ Tel. (732) 363-5955

Address 6 Station Place e-mail _____

Howell, NJ

Fire Protection Equipment, NJ Div of Fire Safety Permit No. P00242

Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____

Fire Alarm Contractor No. _____ Exp. Date 10/31/2021

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. 223554108 FAX: (732) 363-3031

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present B Proposed _____
Constr. Class: Present _____ Proposed _____

Heating System: [] New OR [] Modification to Existing
OR [] Conversion OR [] Replacement

Fuel Type: [] Gas [] Oil [] Electric [] Solar
[] Other _____

Location: _____

Total Cost of Fire Protection Work \$ 20,000

Fuel Storage Tank:
Fuel Type: [] Flammable OR [] Combustible
Capacity _____

Fire Alarm System: [] New OR ☒ Existing
Location of Panel: _____

Fire Suppression/Standpipe System:
[] New OR ☒ Existing

Location of Main Control Valve: _____

Sprinkler Room

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Applicant/Contractor sign here: Karl Giggenbach

Print name here: Fire Pro Tech, Inc. Karl Giggenbach

D. TECHNICAL SITE DATA ☒ Certified Contractor [] Exempt Applicant

DESCRIPTION OF WORK: Tenant alt
Water Supply Source existing City
Method of Alarm/Suppression System Supervision Central

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems		
[] System	_____	_____
[] 110v Interconnected	_____	_____
[] CO Detectors/110v	_____	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow) <u>EXISTING BELL</u>	_____	_____
Supervisory Devices (i.e., tampers, low/high air)	_____	_____
Signaling Devices (i.e., horn/strobes, bells)	_____	_____
Other Devices	_____	_____
TOTAL	<u>0</u>	_____
Suppression Systems		
Fire Pump _____ GPM Type _____	_____	_____
Dry Pipe/Alarm Valves	_____	_____
Pre-action Valves	_____	_____
Sprinkler Heads (Dry and Wet)	<u>143</u>	_____
Standpipes	_____	_____
Pre-engineered Systems		
Wet Chemical	_____	_____
Dry Chemical	_____	_____
CO ₂ Suppression	_____	_____
Foam Suppression	_____	_____
FM200 Suppression	_____	_____
Other	_____	_____
Other Systems		
Kitchen Hood Exhaust System	_____	_____
Smoke Control System	_____	_____
Fuel-Fired Appliances [] Gas [] Oil [] Solid	_____	_____
Fireplace Venting/Metal Chimney	_____	_____
Other	_____	_____

JOB SUMMARY (Office Use Only)	INSPECTIONS	Dates (Month/Day)
PLAN REVIEW	Type:	Failure Failure Approval Initial
[] No Plans Required	Alarm System	_____
[] Partial Underslab Utilities Approved	Suppression Sys.	_____
Date: _____ Approved by: _____	Standpipe	_____
☒ Fire Protection Plans Approved	Fire Pump	_____
Date: <u>3/21/21</u> Approved by: <u>[Signature]</u>	Pre-Eng. System	_____
Joint Plan Review Required:	Mechanical	_____
[] Bldg. [] Elec. [] Plumb. [] Elev.	Smoke Control	_____
SUBCODE APPROVAL for PERMIT	TCO	_____
Date: _____	Flam/Combust Tanks	_____
Approved by: _____	Fireplace Venting	_____
SUBCODE APPROVAL for CERTIFICATE	Final	_____
[] CO [] CCO [] CA	Other	_____
Date: <u>4/12/21</u>		
Approved by: <u>[Signature]</u>		

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$

10/17 3-22-21



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1149 Lot 5 Qualification Code _____
Work Site Location 1930 Rt 88 Brick NJ 08724

Owner in Fee: Senior Helpers Town Square

Tel. _____ e-mail _____
Address 1930 Rt 88 Brick 08724

Contractor: Reliable Communications Systems ^{street} ^{municipality} ^{zip code}
Address 164 N County Line Rd ^{street} ^{municipality} ^{zip code}
Jackson NJ 08527

Fire Protection Equipment, NJ Div of Fire Safety Permit No. _____
Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____
Fire Alarm Contractor No. 34FA000738 Exp. Date _____
Home Improvement Contractor Registration No. or Exemption Reason 1-31-23
Federal Emp. ID No. 222395462 FAX: (732) 905-0087

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____
Constr. Class: Present _____ Proposed _____
Fuel Type: [] Gas [] Oil [] Electric [] Solar [] Other _____
Heating System: [] New OR [] Modification to Existing OR [] Conversion OR [] Replacement
Fire Alarm System: [] New OR [] Existing
Fire Suppression/Standpipe System: [] New OR [] Existing

Location: Server/Utility/Ele 127
Total Cost of Fire Protection Work \$ 27,300 10,300

Location of Panel: _____
Location of Main Control Valve: _____

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW		Type:	Failure	Failure	Approval
[] No Plans Required		Alarm System			
[] Partial -Underslab Utilities Approved		Suppression Sys.			
Date: _____ Approved by: _____		Standpipe			
[] Fire Protection Plans Approved		Fire Pump			
Date: _____ Approved by: _____		Pre-Eng. System			
Joint Plan Review Required:		Mechanical			
[] Bldg. [] Elec. [] Plumb. [] Elev.		Smoke Control			
SUBCODE APPROVAL for PERMIT		TCO			
Date: _____ Approved by: _____		Flam/Combust Tanks			
SUBCODE APPROVAL for CERTIFICATE		Fireplace Venting			
[] CO [] CCO [] CA		Final			
Date: _____ Approved by: _____		Other			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent or) owner of record and am authorized to make this application.

Applicant/Contractor sign here: _____

Print name here: James R. Feldman

D. TECHNICAL SITE DATA

[] Certified Contractor ☒ Exempt Applicant

DESCRIPTION OF WORK:

Water Supply Source _____

Method of Alarm/Suppression System Supervision _____

	NUMBER	FEE (Office Use Only)
Flammable/Combustible Tanks	_____	\$ _____
Alarm Systems	_____	_____
[] System	_____	_____
[] 110v Interconnected	_____	_____
[] CO Detectors/110v	_____	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	_____	_____
Supervisory Devices (i.e., tampers, low/high air)	_____	_____
Signaling Devices (i.e., horn/strobes, bells)	_____	_____
Other Devices <u>Acces Cont Tie-In</u>	<u>1</u>	_____
TOTAL	<u>1</u>	_____
Suppression Systems	_____	_____
Fire Pump _____ GPM Type _____	_____	_____
Dry Pipe/Alarm Valves	_____	_____
Pre-action Valves	_____	_____
Sprinkler Heads (Dry and Wet)	_____	_____
Standpipes	_____	_____
Pre-engineered Systems	_____	_____
Wet Chemical	_____	_____
Dry Chemical	_____	_____
CO ₂ Suppression	_____	_____
Foam Suppression	_____	_____
FM200 Suppression	_____	_____
Other _____	_____	_____
Other Systems	_____	_____
Kitchen Hood Exhaust System	_____	_____
Smoke Control System	_____	_____
Fuel-Fired Appliances [] Gas [] Oil [] Solid	_____	_____
Fireplace Venting/Metal Chimney	_____	_____
Other _____	_____	_____

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____

5/27/21

①

PST test

Above ceiling - ~~to~~ to close
ceiling





PERMIT UPDATE

Date Update Issued 4/23/21
Control # C-20-003974+F
Permit # 21-0286+F

IDENTIFICATION Block: 1149 Lot: 5 Qualifier _____
Work Site Location: 1930 ROUTE 88 Brick Township, NJ Contractor OLD FORGE BUILDERS INC
Address 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Owner in Fee CENTRO NP LAUREL SQ OWNER LLC % Telephone: (732) 915-2811
PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Lic. No. or Bldrs. Reg. No. _____
85261 Federal Employee No. _____
Telephone: _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☐ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER... UPDATE +F - COMMUNICATION
POINTS

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$6,000

D. Newman Construction Official 4/20/21 Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building _____ \$0
Electrical _____ \$150
Plumbing _____ \$0
Fire Protection _____ \$0
Elevator Devices _____ \$0
Other _____ \$0.00
DCA Training Fee _____ \$11
CO Fee _____
Other _____ \$0
Total _____ \$161
Check No. _____
Cash _____ \$0
Credit _____ \$0
Collected By 7/20

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials; sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☒ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

UPDATE REQUIRED FOR SPRINKLERS AND ALARMS

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.


RECEIVING CLERK _____
DATE REC'D _____

ZONING PERMIT APPLICATION

PERMIT # 02-052
DATE ISSUED 02-10-14

BLOCK: 1149 LOT: 5 QUALIFIER: _____ SITE ADDRESS: 1930 RT 88, Brick (Suite 14)

IDENTIFICATION:

1. NAME OF OWNER IN FEE: JS Adult Enrichment Center LLC
COMPLETE ADDRESS: 549 Jefferson Rd
Mullica Hill, NJ 08062
PHONE # _____ EMAIL: Kherman@seniorhelpers.com
2. NAME OF APPLICANT: Old Forge Builders
APPLICANT ADDRESS: 516 RT 33, Bldg 2, Suite 2
Millstone, NJ 08535
PHONE # 732-239-6094 EMAIL: sweber@oldforgebuilders.com
Steven Weber
3. RESPONSIBLE PERSON FOR WORK: _____
PHONE # 732-239-6094 FAX# _____
4. SIGNATURE OF APPLICANT: 

FOR OFFICE USE ONLY

FEE SUMMARY:

APPLICATION FEE: \$ 75
OTHER: \$ _____
TOTAL: \$ 75

REQUIRED BY APPLICANT

RESIDENTIAL: ☒
COMMERCIAL: ☒
EXISTING USE: _____
PROPOSED USE: _____

BOARD APPROVAL: _____ PB _____ ZB _____
RESOLUTION#: _____
APPROVAL DATE: _____

PROJECT DESCRIPTION: (PLEASE CHECK APPLICABLE WORK & DESCRIBE)

*NEW BUILDING: _____ *ADDITION _____ *ALTERATION ☒ *PORCH _____ *DECK _____

POOL: ABOVE GROUND _____ IN GROUND _____ FENCE: HEIGHT _____ TYPE _____ MATERIAL _____

HEIGHT: _____ (*IF APPLICABLE)

OTHER _____

DESCRIPTION: Interior Tenant Fit-out

ZONING REVIEW:

DATE REVIEWED: 12-7-20 DATE DENIED: _____ DATE APPROVED: 12-7-20 INTLS: cu

(SEE BACK PAGE)



PERMIT UPDATE

Date Update Issued 10/15/21
Control # C-20-003974+A
Permit # +A

IDENTIFICATION Block: 1149 Lot: 5 Qualifier _____
Work Site Location: 1930 ROUTE 88 Brick Township, NJ Contractor OLD FORGE BUILDERS INC
Address 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Owner in Fee CENTRO NP LAUREL SQ OWNER LLC %
PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Telephone: (732) 915-2811
85261 Lic. No. or Bldrs. Reg. No. _____
Telephone: _____ Federal Employee No. _____

Is hereby granted permission to perform the following work:

- | | | |
|---|--|--|
| ☐ BUILDING | ☒ PLUMBING | ☐ LEAD HAZARD ABATEMENT |
| ☐ ELECTRICAL | ☒ FIRE PROTECTION | ☐ DEMOLITION |
| ☐ ELEVATOR DEVICES | ☐ ASBESTOS ABATEMENT
(Subchapter 8 only) | ☐ OTHER |

DESCRIPTION OF WORK:

TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER... UPDATE +A - HVAC

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$4,500

[Signature]
Construction Official

3/3/21
Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$0
Plumbing	\$600
Fire Protection	\$866
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$9
CO Fee	
Other	\$0
Total	\$1,475
Check No.	
Cash	\$0
Credit	\$0
Collected By	

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☒ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



CONSTRUCTION PERMIT

Date Issued 11/17/11
Control # C-20-003974
Permit # 11172

IDENTIFICATION Block: 1149 Lot: 5 Qualifier: _____
Work Site Location: 1930 ROUTE 88 Brick Township, NJ Contractor OLD FORGE BUILDERS INC
Address 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Owner in Fee CENTRO NP LAUREL SQ OWNER LLC % Telephone: (732) 915-2811
PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Lic. No. or Bids. Reg. No. _____
85261 Federal Employee. No. _____
Telephone: _____

Is hereby granted permission to perform the following work:

- ☒ BUILDING ☒ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☐ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$802,000

D. J. Kurnia, Jr.
Construction Official

11/17/11
Date

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$20,250
Electrical	\$2,365
Plumbing	\$1,661
Fire Protection	\$0
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$1,296
CO Fee	\$150.00
Other	\$0
Total	\$25,722
Check No.	<u>1117</u>
Cash	\$0
Credit	\$0
Collected By	<u>11/17/11</u>

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.


☒ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

UPDATE REQUIRED FOR SPRINKLERS AND ALARMS

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1030

Subcode Official Review

Date: Wednesday, January 13, 2021

To: CENTRO NP LAUREL SQ OWNER LLC %
PO BOX 4900 - DEPT 124
SCOTTSDALE, AZ 85261

RE: Fire Subcode
Block: 1149 Lot: 5 Qual:
1930 ROUTE 88
Permit Number: Control Number: C-20-003974
Last Submit Date: Wednesday, January 13, 2021

Dear CENTRO NP LAUREL SQ OWNER LLC %,

Your request is hereby denied based upon the following infractions.

1. Building has existng fire sprinkler system. Need permit update, plan and specifications for fire sprinkler work being performed. Please include copy of fire suppression contractor license.
2. Kitchen has commercial convention oven being installed. Need specifications on this appliance as a fire suppressed hood may be needed.
3. Need all information about car being utilized. Please be advised, car will need to be completely void of fluids and power and be professionally certified to same. Fire sprinkler coverage will need to be addressed as well. Car creates an obstruction area for fire sprinkler.
4. Mall fire alarm system that monitors mall fire sprinkler system will need a white horn/strobe device located in front of unit by front desk. This is in addition to proposed fire alarm.

Sincerely,

Richard Orlando, Subcode Official

CC:

*Resubmit 1/22/21
after Bldg*

** I can put a note for updates*



APPLICATION FOR CERTIFICATE

Date Received 11/23/2020
Date Permit Issued 02/05/2021
Control # C-20-003974
Permit # 21-0286
Date Issued 07/28/2021

IDENTIFICATION

Block 1149 Lot 5 Qualifier _____
Work Site Location 1930 ROUTE 88 Brick Township, NJ Contractor OLD FORGE BUILDERS INC
Address 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Owner in Fee CENTRO NP LAUREL SQ OWNER LLC % Telephone (732) 915-2811
PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Lic. No. or Bldrs. Reg. No. _____
85261 Federal Employee No. _____
Telephone _____

ACTION

- ☒ CERTIFICATE OF OCCUPANCY
☐ CERTIFICATE OF CONTINUED OCCUPANCY
☐ LEAD HAZARD ABATEMENT CERTIFICATE OF CLEARANCE
☐ TEMPORARY CERTIFICATE OF OCCUPANCY

USE GROUP M Previous 1-4 Current

FINAL COST OF CONSTRUCTION: \$ 802000

(Include value of any new structure, all on-site improvements, built-in furnishings and fixtures and all the integral equipment exclusive of process or manufacturing equipment.)

A set of "As Built" or amended drawings is required if the building or structure deviates from the approved plans filed with the construction permit. Use space below to describe any deviations from approved plans:

If you are requesting a Temporary Certificate of Occupancy, please explain why in the space below.

DESCRIPTION OF WORK/USE:

Alteration TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER

I hereby attest that to the best of my knowledge, the completed project meets the conditions of construction permit and all prior approvals, and all work has been completed substantially in accordance with the code and with those portions of the plans and specifications controlled by the code, with any substantial deviations noted. Incomplete items listed on a Temporary Certificate of Occupancy will be complete by the date on the

SIGNED: [Signature]
Owner/Agent

☐ OWNER

☒ AGENT

Tenant fit-ups / Commercial Renovations

Certificate requirements

[print](#)
[reset defaults](#)
[check all](#)
[complete](#)

Tenant fit-ups / Commercial Renovations**UCC Requirements**

Approved Final Building Inspection	comment	☒	☐
Approved Final Electrical Inspection	comment	☒	☐
Approved Final Plumbing Inspection	comment	☒	☐
Approved Final Fire Inspection	comment	☒	☐
Approved Final Elevator Inspection (If Applicable)	comment	☐	☒

Prior Approvals

Approval from the BTMUA (732) 458-7000	comment	☒	☐
Approval from the Division of Engineering (If Applicable)	comment	☐	☒

N/A per Russell


Final Ocean County Soil Conservation 714 Lacey Rd. Forked River (609) 971-7002 (If Applicable)	comment	☐	☒
Affordable Housing Approval (If Applicable)	comment	☐	☒
Signed Certificate of Occupancy Application	comment	☐	☐
All Updates Have Been Approved	comment	☒	☐

This checklist has been given to: [\(edit\)](#)


Path Tile

Product Type	Entryway Carpet Tile
Collection	All Access
Style Number	5T034
Construction	Multi-Level Pattern Loop
Fiber	Eco Solution Q® Nylon
Dye Method	100% Solution Dyed
Primary Backing	Synthetic
Secondary Backing	Ecoworx® Tile
Protective Treatments	SSP® Shaw Soil Protection
Recommended Adhesive	Shaw 5000, Shaw 5100, Shaw 4151, LokDots, LokWorx, Shaw 3800 or Shaw 5036


	u.s.	metric
Product Size	24 in x 24 in	61 cm x 61 cm
Area per Carton	48 ft²	4.46 m²
Pieces per Carton	12 pcs	
Gauge	1/12 in	47.2 per 10 cm
Stitches	8.5 per in	34.0 per 10 cm
Finished Pile Thickness	0.115 in	2.92 mm
Average Density	8765 oz/yd³	0.324 g/cm³
Kilotex		16.03
Total Thickness	0.281 in	7.14 mm
Tufted Weight	28 oz/yd²	949.4 g/m²




Recommended Installation Method




Quarter Turn




Random



Monolithic



Brick



Ashlar

Coordinating Products

Carpet Tile: **Portal Tile, Divvy Tile, Jive Tile, Pace Tile, Swift Tile**

Performance + Testing

Antimicrobial Assessment

Passes (AATCC-174) (When installed using Shaw 5036 adhesive)

Pill Test

Pass

Radiant Panel

Class I

NBS Smoke

Less Than 450

Electrostatic Propensity

Less Than 3.5 kv

CRI Green Label Plus (GLP)

GLP9968

ADA Compliance

>0.6, meets the recommended static coefficient of friction for ADA walking surfaces and accessible routes***

RECEIVED

JUL 09 2021

Warranties

Lifetime Commercial Limited Warranty

BUILDING

Corporate Headquarters +1 800 257 7429 | +1 706 532 7984 | Atlanta +1 404 853 7429 | Bangalore +91 80 6773 0202 | Beijing +86 10 6568 588 | Chicago +1 312 467 1331 | Dubai +971 4 584 6956 | Hong Kong +852 2623 0371 | Latin America (Miami) +1 305 827 5912 | London +44 207 961 4120 | Los Angeles +1 800 233 1614 | Melbourne +61 3 9939 8543 | Mexico City +52 5010 7600 | Mumbai +91 22 6284 5050 | Nantong +86 400 800 7429 | New York +1 212 953 7429 | Paris +33 (0) 1 81 22 44 39 | San Francisco +1 415 955 1920 | Santiago +562 2431 5000 x 550 | São Paulo +55 11 3071 1702 | Shanghai +86 21 3338 4000 | Singapore +65 6733 1811 | Sydney +1 800 556 302

© 2021 Shaw Industries Group, Inc., a Berkshire Hathaway Company
July 8, 2021

1 of 2

Product Transparency

Shaw Contract is dedicated to providing clients with a building chemistry that's safe and dependable. Working together, we will help you meet your goals as they pertain to material health. EcoWorx products with Eco Solution Q nylon are Cradle to Cradle Certified™ Silver and assessed for impacts on human health and the environment. This product can be recycled. When it's time to replace, we can collect and recycle it through our Environmental Guarantee.*

Attributes + Certifications

Cradle to Cradle Certified™

Health Product Declaration (HPD)

Environmental Product Declaration (EPD)

Living Building Challenge (LBC)

Declare

NSF 140

CRI Green Label Plus (GLP)

Building Research Establishment (BRE)

Good Environmental Choice Australia (GECA)

Singapore Green Label

GSA

CE Marking (EN 14041)

Environmental Guarantee*

Total Recycled Content

Product Packaging

Country of Origin**

Silver Level (Version 3.1)

1,000 ppm Disclosure

3rd Party Certified in Accordance with ISO14044, ISO14025 & EN15804

Free of Red List Chemicals

LBC Compliant

Gold

GLP9968

Certified

Certified

Certified

Approved

3rd Party Certified

Free Pickup & Delivery Available North America

42% (Pre-Consumer 42% | Post-Consumer 0%)

100% Recyclable

USA

LEED Contribution Credit

MR Credit: Building Product Disclosure and Optimization
Environmental Product Declarations - Option 1: Environmental Product Declaration (EPD)

MR Credit: Building Product Disclosure and Optimization
Material Ingredients - Option 1: Material Ingredient Reporting

MR Credit: Building Product Disclosure and Optimization
Material Ingredients - Option 2: Material Ingredient Optimization

MR Credit: Building Product Disclosure and Optimization
Sourcing of Raw Materials - Option 2: Leadership Extraction Practices

EQ Credit: Low Emitting Materials
Option 1: Product Category Calculations

MR Credit: Interiors Life-Cycle Impact Reduction
Option 3: Design for Flexibility

3rd Party Certified in Accordance with ISO14044, ISO14025 & EN15804

HPD (Version 2.1) or C2C Silver Level (Version 3.1)

C2C Silver Level (Version 3.1)

Environmental Guarantee: Free Pickup & Delivery Available North America

Green Label Plus Certification: GLP9968

Ecoworx Tile with Lokdots Installation System

Additional Information

* To learn more about the recyclability of our products and our Environmental Guarantee, please visit shawcontract.com/sustainability.

**Meets or exceeds all local and national regulations in country of manufacture.

***This carpet is manufactured to be ADA compliant, but to be fully ADA compliant, the end-user must ensure the carpet is adhered to the floor and installed as outlined in the ADA standards.

Installation Guidelines

Maintenance Guidelines

Specifications are subject to nominal manufacturing variance. Material supply and/or manufacturing processes may necessitate changes without notice.

This product is an exclusive design and may not be duplicated in any manner. Use of this product in the creation of another product design is also strictly prohibited.

Visit shawcontract.com/testing for more information.



Declare.



PVC-Free



Corporate Headquarters +1 800 257 7429 | +1 706 532 7984 | Atlanta +1 404 853 7429 | Bengaluru +91 80 6773 0202 | Beijing +86 10 6568 588 | Chicago +1 312 467 1331 | Dubai +971 4 584 6956 | Hong Kong +852 2623 0371 | Latin America (Miami) +1 305 827 5912 | London +44 207 961 4120 | Los Angeles +1 800 233 1614 | Melbourne +61 3 9399 8543 | Mexico City +52 5010 7600 | Mumbai +91 22 6284 5050 | Nantong +86 400 800 7429 | New York +1 212 953 7429 | Paris +33 (0) 1 81 22 44 39 | San Francisco +1 415 955 1920 | Santiago +562 2431 5000 x 550 | São Paulo +55 11 3071 1702 | Shanghai +86 21 3338 4000 | Singapore +65 6733 1811 | Sydney +1 800 556 302


© 2021 Shaw Industries Group, Inc., a Berkshire Hathaway Company
July 8, 2021

ShawContract®

Central Line Tile

Product Type	Carpet Tile
Collection	Places
Style Number	5T176
Construction	Multi-Level Pattern Loop
Fiber	Eco Solution Q® Nylon
Dye Method	100% Solution Dyed
Primary Backing	Synthetic
Secondary Backing	Ecoworx® Tile
Protective Treatments	SSP® Shaw Soil Protection
Recommended Adhesive	Shaw 5000, Shaw 5100, Shaw 4151, LokDots, LokWorx, Shaw 3800 or Shaw 5036


	U.S.	metric
Product Size	9 in x 36 in	23 cm x 91 cm
Area per Carton	45 ft²	4.18 m²
Pieces per Carton	20 pcs	
Gauge	1/12 in	47.2 per 10 cm
Stitches	10.0 per in	39.0 per 10 cm
Finished Pile Thickness	0.093 in	2.36 mm
Average Density	6581 oz/yd³	0.243 g/cm³
Kilotex		10.06
Total Thickness	0.231 in	5.87 mm
Tufted Weight	17 oz/yd²	576.4 g/m²



Recommended Installation Method




Monolithic



Brick



Ashlar



Herringbone



Stagger

Coordinating Products

Carpet Tile: **Sea Tile, Sea Edge Tile, Sky Tile, City Central Tile**

Broadloom: **Summit, Grove, Birch**

Performance + Testing

Antimicrobial Assessment

Pill Test

Radiant Panel

NBS Smoke

Electrostatic Propensity

CRI Green Label Plus (GLP)

ADA Compliance

Passes (AATCC-174) (When installed using Shaw 5036 adhesive)

Pass

Class I

Less Than 450

Less Than 3.5 kv

USA GLP9968 | China GLP1263

>0.6, meets the recommended static coefficient of friction for ADA walking surfaces and accessible routes***

RECEIVED

JUL 09 2021

BUILDING

Warranties

Lifetime Commercial Limited Warranty

Corporate Headquarters +1 800 257 7429 | +1 706 532 7984 | Atlanta +1 404 853 7429 | Bangalore +91 80 6773 0202 | Beijing +86 10 6568 588 | Chicago +1 312 467 1331 | Dubai +971 4 584 6956 | Hong Kong +852 2623 0371 | Latin America (Miami) +1 305 827 5912 | London +44 207 961 4120 | Los Angeles +1 800 233 1614 | Melbourne +61 3 9939 8543 | Mexico City +52 5010 7600 | Mumbai +91 22 6284 5050 | Nantong +86 400 800 7429 | New York +1 212 953 7429 | Paris +33 (0) 1 81 22 44 39 | San Francisco +1 415 955 1920 | Santiago +562 2431 5000 x550 | São Paulo +55 11 3071 1702 | Shanghai +86 21 3338 4000 | Singapore +65 6733 1811 | Sydney +1 800 556 302

© 2021 Shaw Industries Group, Inc., a Berkshire Hathaway Company
July 8, 2021

1 of 2

Product Transparency

Shaw Contract is dedicated to providing clients with a building chemistry that's safe and dependable. Working together, we will help you meet your goals as they pertain to material health. EcoWorx products with Eco Solution Q nylon are Cradle to Cradle Certified™ Silver and assessed for impacts on human health and the environment. This product can be recycled. When it's time to replace, we can collect and recycle it through our Environmental Guarantee.*

Attributes + Certifications

Cradle to Cradle Certified™

Health Product Declaration (HPD)

Environmental Product Declaration (EPD)

Living Building Challenge (LBC)

Declare

NSF 140

CRI Green Label Plus (GLP)

Building Research Establishment (BRE)

Good Environmental Choice Australia (GECA)

Singapore Green Label

GSA

CE Marking (EN 14041)

Environmental Guarantee*

Total Recycled Content

Product Packaging

Country of Origin**

Silver Level (Version 3.1)

1,000 ppm Disclosure

3rd Party Certified in Accordance with ISO14044, ISO14025 & EN15804

Free of Red List Chemicals

LBC Compliant USA | China

Gold

USA GLP9968 | China GLP1263

Certified USA

Certified

Certified

Approved

3rd Party Certified

Free Pickup & Delivery Available North America

43% (Pre-Consumer 43% | Post-Consumer 0%)

100% Recyclable

USA & China

LEED Contribution Credit

MR Credit: Building Product Disclosure and Optimization
Environmental Product Declarations - Option 1: Environmental Product Declaration (EPD)

MR Credit: Building Product Disclosure and Optimization
Material Ingredients - Option 1: Material Ingredient Reporting

MR Credit: Building Product Disclosure and Optimization
Material Ingredients - Option 2: Material Ingredient Optimization

MR Credit: Building Product Disclosure and Optimization
Sourcing of Raw Materials - Option 2: Leadership Extraction Practices

EQ Credit: Low Emitting Materials
Option 1: Product Category Calculations

MR Credit: Interiors Life-Cycle Impact Reduction
Option 3: Design for Flexibility

3rd Party Certified in Accordance with ISO14044, ISO14025 & EN15804

HPD (Version 2.1) or C2C Silver Level (Version 3.1)

C2C Silver Level (Version 3.1)

Environmental Guarantee: Free Pickup & Delivery Available North America

Green Label Plus Certification: GLP9968

Ecoworx Tile with Lokdots Installation System

Additional Information

* To learn more about the recyclability of our products and our Environmental Guarantee, please visit shawcontract.com/sustainability.

**Meets or exceeds all local and national regulations in country of manufacture.

***This carpet is manufactured to be ADA compliant, but to be fully ADA compliant, the end-user must ensure the carpet is adhered to the floor and installed as outlined in the ADA standards.

[Installation Guidelines](#)

[Maintenance Guidelines](#)

Specifications are subject to nominal manufacturing variance. Material supply and/or manufacturing processes may necessitate changes without notice.

This product is an exclusive design and may not be duplicated in any manner. Use of this product in the creation of another product design is also strictly prohibited.

Visit shawcontract.com/testing for more information.



Declare.



PVC-Free



Corporate Headquarters +1 800 257 7429 | +1 706 532 7984 | Atlanta +1 404 853 7429 | Bangalore +91 80 6773 0202 | Beijing +86 10 6568 588 | Chicago +1 312 467 1331 | Dubai +971 4 584 6956 | Hong Kong +852 2623 0371 | Latin America (Miami) +1 305 827 5912 | London +44 207 961 4120 | Los Angeles +1 800 233 1614 | Melbourne +61 3 9939 8543 | Mexico City +55 5010 7600 | Mumbai +91 22 6284 5050 | Nantong +86 400 800 7429 | New York +1 212 953 7429 | Paris +33 (0) 1 81 22 44 39 | San Francisco +1 415 955 1920 | Santiago +562 2431 5000 x 550 | São Paulo +55 11 3071 1702 | Shanghai +86 21 3338 4000 | Singapore +65 6733 1811 | Sydney +1 800 556 302

© 2021 Shaw Industries Group, Inc., a Berkshire Hathaway Company
July 8, 2021

2 of 2



Dynamic Balancing Corporation

93 Drs. James Parker Boulevard
Red Bank, NJ 07701

VENTILATION TEST REPORT

FACILITY: SENIOR HELPERS TOWN SQUARE
1930 ROUTE 88
BRICK, NEW JERSEY

SUITE 14

FOR: FRANKLEN SHEET METAL CO., INC.
122 SOUTH MAIN STREET
OCEAN GROVE, NEW JERSEY
07756

DATE: JULY 2021

THIS REPORT MEETS THE REQUIREMENTS OF NJAC 5:23-2.23 (H) 7.

PE SEAL

NJPE LIC. NO. 25808

DATE: JUL 07 2021

RECEIVED

JUL 09 2021

BUILDING

PRECISION BALANCING ~ VIBRATION ANALYSIS ~ AIR BALANCING ~ WATER BALANCING
SOUND SURVEYS ~ FAN REBUILD ~ SHAFT REPLACEMENT ~ P.M. ANALYSIS

COMMENTS

JULY 2, 2021

SENIOR HELPERS TOWN SQUARE NEW HVAC INSTALLATION

This report contains the results of the testing and balancing of the newly installed air distribution systems.

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.J.

DATE: 07-21

SYSTEM:

RTU - 1

DRI - DIRECT CFM READING INSTRUMENT USED

AREA SERVED:	OPENINGS			K FACTOR	DESIGN CFM	ACTUAL CFM
	OUTLET	DIMENSIONS W L				
RTU - 1 SUPPLY						
GARAGE 136	1	24 24		DRI	200	200
PUBLIC TLT. #3	2	24 24		DRI	50	55
PARK 137	3	24 24		DRI	100	105
PARK 137	4	24 24		DRI	100	105
STORAGE 140	5	24 24		DRI	100	110
PUBLIC TLT. #2	6	24 24		DRI	50	50
BOCCE COURT 000	7	24 24		DRI	170	175
BOCCE COURT 000	8	24 24		DRI	170	180
BOCCE COURT 000	9	24 24		DRI	170	170
BOCCE COURT 000	10	24 24		DRI	170	180
BOCCE COURT 000	11	24 24		DRI	170	160
HOUSEKEEPING 126	12	24 24		DRI	200	190
SERVERY 124	13	24 24		DRI	350	335
TLT./SHOWER 125	14	24 24		DRI	100	95
DINER 123	15	24 24		DRI	440	450
DINER 123	16	24 24		DRI	440	440
DINER 123	17	24 24		DRI	440	425
DINER 123	18	24 24		DRI	440	450
DINER 123	19	24 24		DRI	440	445
DINER 123	20	24 24		DRI	440	430
DINER 123	21	24 24		DRI	440	450
DINER 123	22	24 24		DRI	440	440
DINER 123	23	24 24		DRI	440	465
DINER 123	24	24 24		DRI	440	420
ART ROOM 121	25	24 24		DRI	200	210
ART ROOM 121	26	24 24		DRI	200	180
ART ROOM 121	27	24 24		DRI	200	195
ART ROOM 121	28	24 24		DRI	200	205
EXIT CORR.	29	24 24		DRI	100	110
MEN'S 119	30	24 24		DRI	150	140
MEN'S 119	31	24 24		DRI	150	155
WOMEN'S 118	32	24 24		DRI	150	160
WOMEN'S 118	33	24 24		DRI	150	145
					8000	8025
RTU - 1 RETURN		20 30				6525
RTU - 1 OUTSIDE AIR					1440	1500

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.J.

DATE: 07-21

SYSTEM:

RTU - 2

DRI - DIRECT CFM READING INSTRUMENT USED

[illegible]

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.J.

DATE: 07-21

SYSTEM:

RTU - 3 RTU - 4

DRI - DIRECT CFM READING INSTRUMENT USED

AREA SERVED:	OPENINGS			K FACTOR	DESIGN CFM	ACTUAL CFM
	OUTLET	DIMENSIONS W L				
RTU - 3 SUPPLY						
CITY HALL 100	1	24 24		DRI	275	260
CITY HALL 100	2	24 24		DRI	275	260
CITY HALL 100	3	24 24		DRI	275	275
CITY HALL 100	4	24 24		DRI	275	250
WORK STA. ROOM 111	5	24 24		DRI	150	140
ENROLLMENT DIR. 115	6	24 24		DRI	150	135
ASSIST. DIR. 114	7	24 24		DRI	150	160
DIRECTOR 113	8	24 24		DRI	150	165
SALON 116	9	24 24		DRI	400	375
SALON 116	10	24 24		DRI	400	365
SALON 116	11	24 24		DRI	300	275
STORAGE 117	12	24 24		DRI	150	140
CLINIC/NURSE 112	13	24 24		DRI	150	155
CARE MANAGER 110	14	24 24		DRI	100	110
BREAK ROOM 109	15	24 24		DRI	200	180
BOCCE COURT 100	16	24 24		DRI	300	280
OPEN SPACE 103	17	24 24		DRI	200	180
OPEN SPACE 103	18	24 24		DRI	200	185
OPEN SPACE 103	19	24 24		DRI	200	185
OPEN SPACE 103	20	24 24		DRI	200	190
OPEN SPACE 103	21	24 24		DRI	200	180
OPEN SPACE 103	22	24 24		DRI	200	185
					4900	4630
RTU - 3 RETURN		20 30				4025
RTU - 3 OUTSIDE AIR					625	605
RTU - 4 SUPPLY						
BLUE HOUSE 132	1	24 24		DRI	250	260
BLUE HOUSE 132	2	24 24		DRI	250	265
HEALTH CLUB 131	3	24 24		DRI	300	310
HEALTH CLUB 131	4	24 24		DRI	300	315
HEALTH CLUB 131	5	24 24		DRI	300	290
HEALTH CLUB 131	6	24 24		DRI	300	330
HEALTH CLUB 131	7	24 24		DRI	300	325
					2000	2095
RTU - 4 RETURN		19 19				1745
RTU - 4 OUTSIDE AIR					320	350

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.J.

DATE: 07-21

SYSTEM:

RTU - 5 RTU - 6 EXHAUST FANS

DRI - DIRECT CFM READING INSTRUMENT USED

[illegible]



CERTIFICATE OF CALIBRATION

TSI Incorporated, Alnor Products, 500 Cardigan Road, Shoreview, MN 55126 USA
TEL: 1-800-874-2811 1-651-490-2811 FAX: 1-651-490-3824 www.alnor.com

ENVIRONMENT CONDITION		
TEMPERATURE	21.1	°C
RELATIVE HUMIDITY	31.8	% RH
BAROMETRIC PRESSURE	979	hPa

MODEL	Rotating Vane Anemometer RVA801
SERIAL NO.	A01052

CALIBRATION STANDARDS USED
Wind Tunnel Calibration System 192

☒ AS LEFT	☒ IN TOLERANCE
☐ AS FOUND	☐ OUT OF TOLERANCE

CALIBRATION DATA

TESTING POINTS	TEMPERATURE MEASURED IN °C Tolerance: ± 1.0 °C		
	CALIBRATION STANDARD	INSTRUMENT OUTPUT	ALLOWABLE RANGE
1	21.9	22.1	20.9 ~ 22.9

TESTING POINTS	VELOCITY MEASURED IN M/S Tolerance: $\pm (1.0\% \text{ of reading} + 0.02 \text{ m/s})$		
	CALIBRATION STANDARD	INSTRUMENT OUTPUT	ALLOWABLE RANGE
1	0.509	0.513	0.484 ~ 0.534
2	0.763	0.767	0.735 ~ 0.791
3	1.016	1.016	0.986 ~ 1.046
4	2.539	2.535	2.494 ~ 2.584
5	5.073	5.034	5.002 ~ 5.144
6	7.625	7.579	7.529 ~ 7.721
7	20.306	20.304	20.083 ~ 20.529
8	30.512	30.448	30.187 ~ 30.837

Standard Conditions: Ambient Temperature = 21.1 °C, Barometric Pressure = 760.0 mmHg

* Indicates out of tolerance condition

TSI Incorporated does hereby certify that the above described instrument conforms to the original manufacturer's specifications (not applicable to As Found data) and has been calibrated using standards whose accuracies are traceable to the National Institute of Standards and Technology within the limitations of NIST's calibration services or have been derived from accepted values of natural physical constants or have been derived by the ratio type of self calibration techniques. The calibration ratio for this instrument is at least 1:1. TSI's calibration system meets ISO-9001:2015 and complies with ISO 10012:2003, Quality Assurance Requirements for Measuring Equipment. This report may not be reproduced, except in full, unless permission for the publication of an approved abstract is obtained in writing from the calibration organization issuing this report.

Measurement Variable	System ID Number	Date Last Calibrated	Calibration Due Date
DC Voltage	E003277	08-15-19	02-28-21
DC Voltage	E003276	08-15-19	02-28-21
Barometric pressure	E003271	08-27-20	08-31-21
Temperature	E003270	08-27-20	08-31-21
Pressure	E002740	08-24-20	02-28-21

Calibration procedure used: 10000005936

Chunhua Shen

Calibrated By

Sep. 30, 2020

Calibration Date

1000000451E 00

EVERGREEN
TELEMETRY

Certificate of Calibration

Dynamic Balancing

Manufacturer	Evergreen Telemetry	Calibration Environment		
Product	Pressure / Velocity Module	Temperature	76	°F
Model	S-PVF-1	Rel. Humidity	32	%
SN	2100297A	Bar. Pressure	28.5	in Hg

☐ As Found

☒ As Left

☒ In Tolerance

☐ Out of Tolerance

Calibration Data

Measurement Variable	Test Point	Cal Standard	Allowable Range		Test Instrument	
			Min	Max		
Barometric Pressure (in Hg)	Spec		-2% - 0.1	+ 2% + 0.1		
	1	20.0			20.1	
	2	28.7			28.8	
	3	33.0			33.1	
Differential Pressure (in wc)	Spec		-2%-.001	+2%+.001		
	1	10.00			9.999	
	2	2.000			1.997	
	3	0.5000			0.4997	
	4	0.0500			0.0501	
	5	-10.00			-10.047	
	6	-0.0500			-0.0499	
Low Velocity (FPM)	Spec		-3% - 7	+ 3% + 7		
	1	109			108	
	2	501			500	
Airflow (°F)	Spec		-3% - 7	+ 3% + 7		
	1	100			UPON	
	2	500			REQUEST	

Indicates out of tolerance condition ———→

NIST-Traceable Lab Calibration Standards

Variable	System ID	Calibration Last	Calibration Due
Pressure	7481227	5-Feb-20	5-Feb-22
Pressure	7568470	4-Feb-20	4-Feb-22
Pressure	1208000080	10-Jan-20	10-Jan-22
Velocity	2100190A	29-Mar-21	29-Mar-23

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self calibrated techniques.

Calibrated By

20-May-2021
Calibration Date

20-May-2023
Date Due

AIRDATA MULTIMETER CERTIFICATE OF RECALIBRATION

Customer ID: 019636 S/N: M16506
 Customer: DYNAMIC BALANCING CORPORATION City: RED BANK State: NJ
 As-Received Model #: ADM-870C Converted to Model #: _____ Order #: R201447
 PO #: _____ Customer Eqpt ID#: _____ Calibration Due Date: _____

This instrument has been calibrated using Calibration Standards which are traceable to NIST (National Institute of Standards and Technology). Test accuracy ratio is 4:1 for pressures and temperature. Quality Assurance Program and calibration procedures meet the requirements for ANSI/NCSL Z540-1, ISO 17025, MIL-STD-45662A and manufacturer's specifications. Calibration accuracy is certified when meters are used with properly functioning accessories only. All Uncertainties are expressed in expanded terms (twice the calculated uncertainty). This report shall not be reproduced, except in full, without the written approval of Shortridge Instruments, Inc. Results relate only to the item calibrated. For limitations on use, see Shortridge Instruments, Inc. Instruction Manual for the use of AirData Multimeters. Procedure used: Procedure for Differential Pressure, Absolute Pressure and Temperature Recalibration of AirData Multimeters SIP-CP02 Revision: 30 Dated: 04/04/16

Calibration Technician(s): B. Babo Y. Gaudmeier Calibration Date: 06/03/2020
 Calibration Approved by: B. Babo Title: Cal Tech Date: 06/04/2020

AS-Received By: BB
 Date: 06/03/2020 Rh: 54 %
 Ambient Temperature: 77 °F
 Barometric Pressure: 28.34 in Hg
 All within spec (YES) NO NA

Final Test By: YJ
 Date: 06/03/2020 Rh: 58 %
 Ambient Temperature: 77 °F
 Barometric Pressure: 28.33 in Hg
 All within spec (YES) NO

Test By: _____
 Date: NA Rh: _____ %
 Ambient Temperature: _____ °F
 Barometric Pressure: _____ in Hg
 All within spec YES NO

ABSOLUTE PRESSURE TEST (in Hg)

TEST METER TOLERANCE = $\pm 2.0\% \pm 1$ in Hg AS-RECEIVED TEST WITHIN SPEC (YES) NO N/A See Notes

Pressure Standard: Heise #02-R S/N: 41741/42451 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #12A-R S/N: 45605/48491 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #04-R S/N: 41743/42453 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #14-R S/N: 43412/45043-2 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #06-R S/N: 41742/42452-1 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #16-R S/N: 43413/45044 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #08-R S/N: 42186/43328 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #18-R S/N: 44581/46845 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #10-R S/N: 42203/43352 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #20-R S/N: 44582/46847 As-Rcvd Test 2 Test 3

Approx Set Pt	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff
14.0	14.40	14.5	.69	14.37	14.4	.21			
28.4	28.34	28.5	.56	28.33	28.4	.25	NA		
40.0	40.28	40.5	.55	40.31	40.4	.22			

DIFFERENTIAL PRESSURE TEST (in wc)

TEST METER TOLERANCE = $\pm 2.0\% \pm 0.001$ in wc AS-RECEIVED TEST WITHIN SPEC (YES) NO N/A See Notes

Pressure Standard: Heise #01-L S/N: 41739/42449 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #11-L S/N: 43165/44551-1 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #01-R S/N: 41739/42446 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #11-R S/N: 43165/44730 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #02-L S/N: 41741/42454 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #12A-L S/N: 45605/48490 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #03A-L S/N: 45570/48461 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #13-L S/N: 43415/45041 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #03A-R S/N: 45570/48460 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #13-R S/N: 43415/45039 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #04-L S/N: 41743/42458 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #14-L S/N: 43412/45045 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #05-L S/N: 41740/42450 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #15-L S/N: 43416/45042 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #05-R S/N: 41740/42447 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #15-R S/N: 43416/45040 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #06-L S/N: 41742/42455 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #16-L S/N: 43413/45046 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #07-L S/N: 42185/42186 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #17-L S/N: 44579/46842 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #07-R S/N: 42185/43326 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #17-R S/N: 44579/46841 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #08-L S/N: 42186/43329 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #18-L S/N: 44581/46846 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #09-L S/N: 42202/43351 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #19-L S/N: 44580/46844 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #09-R S/N: 42202/43350 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #19-R S/N: 44580/46843 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #10-L S/N: 42203/43353 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #20-L S/N: 44582/46848 As-Rcvd Test 2 Test 3

Approx Set Pt	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff
.0500	.0506	.0504	-.40	.0515	.0514	-.19			
.1250	.1251	.1250	-.08	.1238	.1238	0			
.2250	.2259	.2253	-.27	.2248	.2244	-.18			
1.000	1.020	1.020	0	1.012	1.011	-.10			
2.000	2.003	2.000	-.15	2.008	2.005	-.15	NA		
3.600	3.623	3.616	-.19	3.653	3.644	-.19			
4.400	4.422	4.437	.34	4.410	4.421	.25			
27.00	27.27	27.30	.11	27.35	27.40	.18			
50.00	50.08	50.02	-.12	49.95	49.96	.02			
Overrange	NA	✓	NA	NA	✓	NA	NA		NA

Shortridge Instruments, Inc.
 7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com

ANALOG FLOWHOOD RECALIBRATION TEST REPORT

Customer: Dynamic Balancing Corporation

City: Red Bank

State: NJ

Order #: R201448

Procedure used: SIP-CP04 Procedure for Recalibration of Analog Meters on a Flowhood and Repair of Analog Meters and Switches Rev 14 Dated: 08/07/2015

Calibration Equipment: FlowHood Stand Calibration Transfer Standard checked below is calibrated as a system with FlowHood Calibration Stand S/N 7401. Rated accuracy of system: $\pm 1.5\%$ of Reading ± 3.5 cfm.

M99083	Calibration Date:	04/18 - 22/19	Calibration Due Date	04/2021	☐
M98543	Calibration Date:	04/18 - 22/19	Calibration Due Date	04/2021	☐
M99420	Calibration Date:	04/24 - 30/20	Calibration Due Date	04/2022	☐
M96452	Calibration Date:	04/24 - 30/20	Calibration Due Date	04/2022	☒

Tolerance is 3% of scale. Test readings shown for both the Master Meter and the Test FlowHood are not adjusted for the effects of local barometric pressure, temperature, or relative humidity.

Test One

Set Point	Master Meter CFM	Test Meter CFM								
		500 Scale			1000 Scale			2000 Scale		
		Reading	Offset	In-Spec?	Reading	Offset	In Spec?	Reading	Offset	In Spec?
1	102	100	-2	Yes						
2	200	200	0	Yes						
3	293	300	7	Yes						
4	388	400	12	Yes	385	-3	Yes			
5	482	492	10	Yes	480	-2	Yes			
6	598				600	2	Yes			
7	697				700	3	Yes			
8	801				800	-1	Yes			
9	892				895	3	Yes	900	8	Yes
10	985				992	7	Yes	1000	15	Yes
12	1174							1200	26	Yes
14	1373							1400	27	Yes
16	1586							1600	14	Yes
18	1776							1800	24	Yes
20	1942							1950	8	Yes

Barometric Pressure: 2847 in Hg
FlowHood Model: CFM- 83

Temperature: 78.0°F
Serial Number: 1143

Relative Humidity: 38.0%
Within Spec: ($\pm 3\%$ of Scale) Yes

Notes:

Calibration standards used by Shortridge Instruments, Inc. are traceable to NIST (National Institute of Standards and Technology). This report shall not be reproduced except in full without the written approval of Shortridge Instruments, Inc. Results apply only to the item calibrated.

Test By: M. Giddens

Date: 6/9/2020

Approved By: G. Laubmeier

Title: Cal My

Date: 06/10/2020

Shortridge Instruments, Inc.

7855 East Redfield Road, Scottsdale, Arizona 85260
(480)991-6744 Fax (480)443-1267 www.shortridge.com

Please do NOT reply to this automated approval message.

The electrical inspection for the location listed below was approved by RALPH J ROSAMILIA on 04/16/2021

Request Details

DR Number: 347605743

Work Request Number: 61019144

Customer Type: Commercial

Work Type Code: COMN

Owner/Name on Request: ROC- TS ADULT AND RICHMOND TANKER LLC,

Block/Lot:

Location/Address: 1930 RT 88, BRICK, NJ 08724

Municipality: BRICK TOWNSHIP

Operating Company: JL

County: OCEAN

Inspection Details

Date of Inspection: Fri Apr 16 11:24:33 EDT 2021

Request Type: UNDERGROUND

Phasing: 3

Service Size: 800

Voltage: 208Y/120 VOLT 3 PHASE

Occupant:

Permit Number: 21-0286

Installed By: STATE WIDE

Installer License Number: 9390

Comments:

B - 1149
L - 5

If you have questions about this electrical inspection approval, you can contact us at

https://www.firstenergycorp.com/corporate/contact_us.html.

The information contained in this message is intended only for the personal and confidential use of the recipient(s) named above. If the reader of this message is not the intended recipient or an agent responsible for delivering it to the intended recipient, you are hereby notified that you have received this document in error and that any review, dissemination, distribution, or copying of this message is strictly prohibited. If you have received this communication in error, please notify us immediately, and delete the original message.



ELECTRICAL SUBCODE TECHNICAL SECTION



COMMERCIAL

Date Received 2/2/2021
Date Issued 4/12/2021
Control # C-20-003974+B
Permit # 21-0286+B

A. IDENTIFICATION - APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000

Block 1149 Lot 5 Qualification Code _____

Work Site Location: 1930 ROUTE 88 Brick Township, NJ

Owner in Fee: CENTRO NP LAUREL SQ OWNER LLC %

Address PO BOX 4900 - DEPT 124 SCOTTSDALE AZ 85261

Email _____

Tel. _____

Contractor: RENSOM INC

Address 738 ADELINE STREET TRENTON NJ 08611

Email RENSOM@GMAIL.COM

Tel. (800) 595-1555 Fax. _____

Lic No. _____ Exp. Date _____

Home improvement Contractor Registration No. or Exemption Reason(is applicable): _____

Federal Employee No. _____

B. ELECTRICAL CHARACTERISTICS

Use Group Present M Proposed I-4

☐ Pole/Pad # _____ ☐ Temporary ☐ Other _____

Building Occupied as _____ Utility Co. _____

Estimated Cost of Electrical Work \$4,000

JOB SUMMARY (Office Use Only)

PLAN REVIEW	Date	Initial	INSPECTIONS	Dates (Month/Day)			
☐ No Plan Required			Type:	Failure	Failure	Approval	Initial
☐ Partial/Underslab Approved			Rough				
Partial Underslab Utilities Approved			Barrier-Free				
Date: _____ by: _____			Trench				
☐ Electrical Plans Approved			Temp. Serv.				
Date: _____ by: _____			Constr. Serv.				
Joint Plan Review Required			TCO				
☐ Building ☐ Plumbing			Other				
☐ Fire ☐ Elevator			Service				
SUBCODE APPROVAL for PERMIT			Final				
Date: _____			Barrier-Free				
Approved by: _____			Temp. Cut-in-Card Date Issued				
SUBCODE APPROVAL for CERTIFICATE			Final Cut-in-Card Date Issued				
☐ CO ☐ CCA			Annual Pool Inspection				
Date: <u>6-28-21</u>			Date of Grounding and Bonding				
Approved: <u>WV</u>			Certification				

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of the record and am authorized to make this application and perform the work listed on this application.

Applicant's Signature/Contractor's Seal and Signature and Printed Name


☐ Licensed Elec Contr ☐ Certif'd Landscape Irrigation Contr ☐ Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK
TENANT FIT UP, - TOWN SQUARE ADULT DAY CENTER ...UPDATE +B - ALARMS

QTY.	SIZE	ITEMS	FEE (Office Use Only)
		Lighting Fixtures	
		Receptacles	
		Switches	
		Detectors	
		Light Poles	
		Motors - Fract. HP	
<u>7</u>		Emergency & Exit Lights	
		Communication Points	
<u>61</u>		Alarm Devices/F.A.C. Panel	
<u>68</u>		TOTAL NUMBERS	<u>\$140</u>
		Pool Permit/with UW Lights	
		Storable Pool/Spa/Hot Tub	
		KW Elec. Range/Receptical	
		KW Oven/Surface Unit	
		KW Elec. Water Heater	
		KW Elec. Dryer/Recepticle	
		KW Dishwasher	
		HP Garbage Disposal	
		KW Central A/C Unit	
		HP/KW Space Heater/Air	
		KW Baseboard Heat	
		HP Motors 1/+ HP	
		KW Transformer/Generator	
		AMP Service	
		AMP Subpanels	
		AMP Motor Control Center	
		KW Elec. Sign/Outline Light	

Administrative Surcharge _____
Minimum Fee \$150
State Permit Surcharge Fee \$8
TOTAL FEE \$158



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Inspection Activity Report

Inspections for Permit Number 21-0286+B

Permit Number

21-0286+B

Inspection Date	Inspection Type	Inspector	Subcode	Result	Owner Location	Work Type	Work Description	Inspection Comments
06/03/2021	Final	Marcel Renson	Electrical	Fail	CENTRO NP LAUREL SQ OWNER LLC % 1930 ROUTE 88	Alteration	TENANT FIT UP	Agent: OLD FORGE BUILDERS INC Phone: (732) 915-2811/ no rough MR
06/08/2021	ROUGH	Stuart Safeer	Electrical	Pass	CENTRO NP LAUREL SQ OWNER LLC % 1930 ROUTE 88	Alteration	TENANT FIT UP	Agent: OLD FORGE BUILDERS INC Phone: (732) 915-2811/
06/23/2021	Final	Marcel Renson	Electrical		CENTRO NP LAUREL SQ OWNER LLC % 1930 ROUTE 88	Alteration	TENANT FIT UP	Agent: OLD FORGE BUILDERS INC Phone: (732) 915-2811/
06/25/2021	Final	Marcel Renson	Electrical		CENTRO NP LAUREL SQ OWNER LLC % 1930 ROUTE 88	Alteration	TENANT FIT UP	Agent: OLD FORGE BUILDERS INC Phone: (732) 915-2811/

ALL-STAR Inc. Backflow Prevention Device Assembly Test Report Form

Owner of Property Brixmor Property Group

Mailing Address _____

(City, Town)

(Zip)

Contact Person K. Herman

Device Address and Location 1930 RT 88 unit 17, Brick N.J
mechanical room

Device Identification Number 155970

Test Kit Serial # 05110773 Calibration Date 10-17-20 Other _____

Date 6/21/21 Time 8:30

Tested by Matthew Fleming

Certificate # 10930

RPZ ☒ DCVA ☐ PVB ☐ SRVB ☐

Make Watts Model No. LF009MGT

Size 2" Serial No. 155970

Test After Installation ☒

Test After Repairs ☐

Annual Test ☐

Reduced Pressure Backflow Prevention Device Assembly (RPZ)					Pressure Vacuum Breaker (PVB) Spill Resistant Vacuum Breaker (SRVB)	
Check Valve No. 1	Check Valve No. 2 Tightness	Flow Condition Evaluated	Relief Valve DP Opening Point	Check Valve No. 2 DP	Check Valve DP	Flow Condition Evaluated
Closed Tight ☒ Leaked ☐ <u>9.0</u> PSID	Closed Tight ☒ Leaked ☐	Flow ☐ No-Flow ☒	Opened at PSID <u>3.8</u> Did Not Open ☐	<u>2.0</u> PSID		
Double Check Valve Device Assembly (DCVA)					Air Inlet Valve DP Opening Point	
Backpressure Test		Check Valve No. 1 DP	Check Valve No. 2 DP	Flow Condition Evaluated	Opened at _____ PSID	
TC#1 PSI	TC#4 PSI	_____ PSID	_____ PSID	Flow ☐ No-Flow ☐	Did Not Open ☐	

At the time of the test, the downstream shut-off valve was: Closed Tight ☐ Leaked ☐ Not Tested ☐

Line Pressure 70 PSI Protection Type: Service Line ☒ Fire Service Line ☐ Internal Domestic Plumbing System ☐

Matthew Fleming
Signature of Certified Tester

PASS ☒ FAIL ☐ OTHER ☐

Test Witnessed by:

Water Works Official

Owner Agent

State Official

Remarks

Service Restored ☒

Brick Township

401 Chambers Bridge Road
Brick, NJ 08723
732-262-1030

CORRECTION NOTICE

ADDRESS 1930 Rt 88
PERMIT NUMBER 21-0286 BLOCK _____ LOT _____
OWNER _____

Upon inspection, violations of the _____ Building ☒ Plumbing _____ Electric _____ Fire Code
were in evidence and the following orders are hereby issued for their correction:

- ① Tempering valves 2 Hand wash sinks 110° or less ✓
- ② Approved gas pipe plan As built / Access to RTH's ✓ ok
- ③ ~~We's 16" x 18" off walls and partitions~~
~~As per NJ Barrier Free Code's~~

PLEASE CALL FOR INSPECTION WHEN CORRECTIONS HAVE BEEN COMPLETED. ACCEPTANCE AND
APPROVAL BY AN INSPECTOR OF THIS DEPARTMENT IS REQUIRED.

DATE 6-24-21 INSPECTOR 

Reliable Safety Systems, Inc.

License Number: 34BF000089

283 Newtons Corner Road Howell, NJ 07731 (877-785-1444) Fax (732-730-8881)

NFPA System Record of Completion

Form Completion Date: 6-3-21 Supplemental Pages Attached: Yes

1. PROPERTY INFORMATION

Name of Property: Senior Helpers Town SquareAddress: 1930 Route 88, Brick, NJDescription of Property: Adult Day Care Center

Name of Property Representative: _____

Address: _____

Phone: _____ Fax: _____ E-mail: _____

2. INSTALLATION, SERVICE, TESTING, AND MONITORING INFORMATION

Installation Contractor: Reliable Safety Systems, IncAddress: 283 Newtons Corner Road Howell, NJ 07731Phone: 732-730-8880Fax: 732-730-8881E-mail: reliablesafetysystems@verizon.netService Organization: Reliable Safety Systems, Inc.Address: 283 Newtons Corner Road Howell, NJ 07731Phone: 732-730-8880Fax: 732-730-8881E-mail: reliablesafetysystems@verizon.netTesting Organization: Reliable Safety Systems, IncAddress: 283 Newtons Corner Road Howell, NJ 07731Phone: 732-730-8880Fax: 732-730-8881E-mail: reliablesafetysystems@verizon.net

Effective Date for Test and Inspection Contract: _____

Monitoring Organization: Rapid Response MonitoringAddress: Syracuse, NYPhone: 1-800-932-3822

Fax: _____

E-mail: _____

Account Number: 7900067

Phone Line 1: _____

Phone Line 2: _____

Means of Transmission: Cellular CommunicatorEntity to Which Alarms are Retransmitted: Brick Township PD

Phone: _____

3. DOCUMENTATION

Onsite Location of the Required Record Documents and Site-Specific Software: _____

4. DESCRIPTION OF SYSTEM OR SERVICE

This is a: ☒ New System ☐ Modification to Existing System ☐ Annual Test ☐ Semi-Annual Test ☐ Quarterly Test

Permit Number: _____ NFPA 72 Edition: _____

4.1 Control Unit/Communicator

FACP: Manufacturer/Model: Kidde VS4-GDCommunicator: Napco Starlink SLE-LTEV-Fire

4.2 Software Firmware

Firmware Revision Number: _____

4.3 Alarm Verification

☒ This system does not incorporate alarm verification.☐ This system incorporates alarm verification Number of Devices Subject to Alarm Verification: _____

Alarm Verification Set For _____ Seconds

5. SYSTEM POWER

5.1 Control Unit

5.1.1 Primary Power

Input Voltage of Control Panel: 120 VAC

Control Panel Amps: _____

Overcurrent Protection: Type: Electrical BreakerAmps: 20Branch Circuit Disconnection Means Location: Electrical Breaker

Number: _____

10. SYSTEM SUPERVISORY/CONTROL FUNCTIONS

Type	Quantity	Type	Quantity
Hold-Open Door Releasing Devices		Sprinkler Tamper	1
HVAC Shutdown		Sprinkler High/Low Air	
Fire/Smoke Dampers		Fire Pump No A/C	
Door Unlock - Access Control	1	Fire Pump Phase Reversal	
Elevator Recall Primary Floor			
Elevator Recall Alternate Floor			
Elevator Shunt Trip			
Elevator Flashing Hat			
NAC Booster			

11. INTERCONNECTED SYSTEMS

- ☒ This system does not have interconnected systems.
☐ Interconnected systems are listed on supplementary sheet _____.

12. CERTIFICATION AND APPROVALS**12.1 System Installation Contractor**

This system as specified herein has been installed according to all NFPA standards cited herein.

Signed: [Signature] Printed Name: Rich Trevelise Date: 6-3-21
Organization: Reliable Safety Systems, Inc. Title: President Phone: 732-730-8880

12.2 System Operational Test

This system as specified herein has tested according to all NFPA standards cited herein.

Signed: [Signature] Printed Name: Rich Trevelise Date: 6-3-21
Organization: Reliable Safety Systems, Inc. Title: President Phone: 732-730-8880

12.3 Acceptance Test

Date and Time of Acceptance Test: _____
Installing Contractor Representative: _____
Testing Contractor Representative: _____
Property Representative: _____
AHJ Representative: _____

A. Supervisory Signal Device Information continued:

Fire Pump Phase Reversal:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Fire Pump Loss Of Power:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Emergency Generator Monitoring	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Other: _____	Qty. _____	Class _____	Style _____	Supervised _____

B. Relay Interface Control Functions

Elevator Recall Primary Floor	Qty. _____	Class _____	Style _____	Supervised _____
Elevator Recall Alternate Floor	Qty. _____	Class _____	Style _____	Supervised _____
Elevator Flashing Hat	Qty. _____	Class _____	Style _____	Supervised _____
Elevator Steady Hat	Qty. _____	Class _____	Style _____	Supervised _____
Shunt Trip Control	Qty. _____	Class _____	Style _____	Supervised _____
HVAC Shutdown	Qty. <u>6</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Door Release	Qty. <u>1</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Fan Shut Down	Qty. _____	Class _____	Style _____	Supervised _____
Smoke Control	Qty. _____	Class _____	Style _____	Supervised _____
Slave Communicator Alarm	Qty. _____	Class _____	Style _____	Supervised _____
Slave Communicator Trouble	Qty. _____	Class _____	Style _____	Supervised _____
Slave Communicator Supervisory	Qty. _____	Class _____	Style _____	Supervised _____
NAC Booster	Qty. _____	Class _____	Style _____	Supervised _____
Fuel Shut Off	Qty. _____	Class _____	Style _____	Supervised _____
Panel Interconnection	Qty. _____	Class _____	Style _____	Supervised _____
Sounder Base	Qty. _____	Class _____	Style _____	Supervised _____
Mass Notification Interface	Qty. _____	Class _____	Style _____	Supervised _____
Voice Evacuation	Qty. _____	Class _____	Style _____	Supervised _____
Public Address	Qty. _____	Class _____	Style _____	Supervised _____
Other: _____	Qty. _____	Class _____	Style _____	Supervised _____
Other: _____	Qty. _____	Class _____	Style _____	Supervised _____
Other: _____	Qty. _____	Class _____	Style _____	Supervised _____
Other: _____	Qty. _____	Class _____	Style _____	Supervised _____
Other: _____	Qty. _____	Class _____	Style _____	Supervised _____

This system as specified herein has been inspected and test according to NFPA 72, 2013 edition, Chapter 14.

Technicians: John S. Chrise, Tyler C

Signed: _____ Printed Name: Rich Trevelick Date: 6-3-21

DEFECTS OR MALFUNCTIONS NOT CORRECTED AT CONCLUSION OF SYSTEM INSPECTION, TESTING, OR MAINTENANCE. (An additional sheet may be attached for system deficiencies)

Acceptance by Owner or Owner's Representative:

The undersigned accepted the test report for the system as specified herein:

Signed: _____ Printed Name: _____ Date: _____
Organization: _____ Title: _____ Phone: _____

*FIRE * SECURITY * ACCESS CONTROL * CCTV * SOUND * PA * INTERCOMS * TELEPHONE*

NFPA Initiating Device
Supplementary Record of Inspection and Testing

Test Start Date: 6-3-21 Completion Date: 6-3-21 Test Start Date: _____ Completion Date: _____
Number of Supplemental Pages Attached: _____

1. PROPERTY INFORMATION

Name of Property: Sr. Helpers Town Square
Address: 1930 Route 88, Brick, NJ

2. Initiating Device Information:

Number of Initiating Zones: _____ Class: _____ Style: _____
Number of Signaling Line Circuits: 1 Class: B Style: 4

Manual Pull Stations:	Qty. <u>5</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Photoelectric Smoke Detectors:	Qty. <u>1</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Ionization Smoke Alarms:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Duct Smoke Detectors:	Qty. <u>6</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Combo Smoke C/O Detectors:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Heat Detectors:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Carbon Monoxide Detectors:	Qty. <u>6</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Water Flow Switches:	Qty. <u>1</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Kitchen Suppression:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Other: _____	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>

3. Occupant Notification Appliance And Booster Information:

NAC Booster/Expander Location: _____

Outputs: _____ Outputs Used: _____ Voltage Start of Test: _____ End of Test: _____ Current: _____

NAC Booster/Expander Location: _____

Outputs: _____ Outputs Used: _____ Voltage Start of Test: _____ End of Test: _____ Current: _____

NAC Booster/Expander Location: _____

Outputs: _____ Outputs Used: _____ Voltage Start of Test: _____ End of Test: _____ Current: _____

NAC Booster/Expander Location: _____

Outputs: _____ Outputs Used: _____ Voltage Start of Test: _____ End of Test: _____ Current: _____

Horn/Strobes:	Qty. <u>12</u>	Class <u>B</u>	Style <u>Y</u>	Supervised <u>Yes</u>
Strobes:	Qty. <u>21</u>	Class <u>B</u>	Style <u>Y</u>	Supervised <u>Yes</u>
Bells:	Qty. _____	Class _____	Style _____	Supervised _____
Speaker/Strobes:	Qty. _____	Class _____	Style _____	Supervised _____
Speakers:	Qty. _____	Class _____	Style _____	Supervised _____
Outdoor Horn/Strobe:	Qty. <u>1</u>	Class <u>B</u>	Style <u>Y</u>	Supervised <u>Yes</u>
Other: _____	Qty. _____	Class _____	Style _____	Supervised _____

4. Interface Component Information

A. Supervisory Signal Device Information

OS&Y Tamper:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
Butterfly Tamper:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
High/Low Pressure Switch:	Qty. _____	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>
PIV Valve	Qty. <u>1</u>	Class <u>B</u>	Style <u>4</u>	Supervised <u>Yes</u>

5.1.2 Secondary Power

Type of Secondary Power: Battery Back Up

Location, if Remote From the Plant: _____

Calculated Capacity of Secondary Power to Drive the System: _____

In Standby Mode (Hours): 24 In Alarm Mode (Minutes): 5

5.2 Control Unit

☐ This system does not have power extender panels.

☒ Power extender panels Exist.

6. CIRCUITS AND PATHWAYS

Pathway Type	Dual Media Pathway	Separate Pathway	Class	Survivability Level
Signaling Line				
Device Power		X	B	
Initiating Device		X	B	
Notification Appliance		X	B	
Other (Specify):				

7. REMOTE ANNUNCIATORS

Type	Location
LCD	Main Entrance

8. INITIATING DEVICES

Type	Quantity	Addressable or Conventional	Alarm or Supervisory	Sensing Technology
Manual Pull Stations	5	Conventional	Alarm	Dry Contact
Smoke Detectors	1	Addressable	Alarm	Photoelectric
Duct Smoke Detectors	6	Addressable	Supervisory	Photoelectric
Combo Smoke-C/O		Addressable	Alarm/Supervisory	Photo/Electromechanical
Heat Detectors		Addressable	Alarm	Fixed and ROR
C/O Detectors	6	Addressable	Supervisory	Electrotechnical
Water Flow Switches	1	Addressable	Alarm	Dry Contact
Kitchen Suppression		Addressable	Alarm	Dry Contact

9. NOTIFICATION APPLIANCES

Type	Quantity	Description
Combination Audible and Visible	12	
Audible		
Visible	21	
Weather Proof / Outdoor	1	

Contractor's Material and Test Certificate for Aboveground Piping

Procedure: Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property Name: Town Square Senior Helper

Property Address: 1930 Rt. 88 - Ste 14, Brick, NJ

Date: 6/4/21

Plans	Accepted by Approving Authorities (Names): <u>Brick Township Bureau of Fire Prevention</u>								
	Address: <u>401 Chambersbridge Rd., Brick, NJ</u>								
	Installation conforms to accepted plans: ☒ Yes ☐ No								
	Equipment use is approved: ☒ Yes ☐ No								
If no, explain deviations: _____									
Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance?: ☒ Yes ☐ No								
	If no, explain: _____								
	Have copies of the following been left on the premises?:								
	1. System components instructions ☐ Yes ☒ No 2. Care and maintenance instructions ☐ Yes ☒ No 3. NFPA 25 ☐ Yes ☒ No								
Location of System	Supplies Buildings: Tenant Space								
Sprinklers	Make	Model	Year of Manufacture	Office Size	Quantity	Temperature Rating			
	Reliable	G556 conc pen	2021	1/2"	100	165			
	Reliable	F1FR up	2021	1/2"	40	155			
Pipe and Fittings	Type of Pipe: <u>black steel</u>								
	Type of Fittings: <u>cast iron</u>								
Alarm Valve or Flow Indicator	Alarm Device					Maximum Time to Operate Through Test Connection			
	Type	Make	Model	Min	Sec				
	New - vane	Potter	WFD60	0	45				
Dry Pipe Operating Test	Dray Valve					Q.O.D.			
	Make	Model	Serial #	Make	Model	Serial #			
	N/A								
		Time to Trip Through Test Connection		Water Pressure	Air Pressure	Trip Point Air Press.	Time Water Reach Test Outlet		Alarm Operated Properly?
		Min	Sec	PSI	PSI	PSI	Min	Sec	Yes No
	Without Q.O.D.								
Deluge and Preaction Valves	Operation: ☐ Pneumatic ☐ Electric ☐ Hydraulic								
	Piping Supervised? ☐ Yes ☐ No				Detecting Media Supervised? ☐ Yes ☐ No				
	Does valve operate from the manual trip, remote, or both control stations? ☐ Yes ☐ No								
	Is there an accessible facility in each circuit for testing? ☐ Yes ☐ No								
	If no, explain: _____								
	Make	Model	Each Circuit Operate Supv. Loss Alarm?		Each Circuit Operate Valve Release?		Maximum Time to Operate Release		
N/A		Yes	No	Yes	No	Min	Sec		
		☐	☐	☐	☐				

Pressure Reducing Valve Test	Location & Floor	Make & Model	Setting	Static Pressure		Residual Pressure (Flowing)		Flow Rate						
				Left (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)						
	N/A													
Test Description	Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for 2 hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground leakage shall be stopped. Pneumatic: Establish 40 psi (2.7 bars) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bars) in 24 hours.													
Tests	All piping hydrostatically tested at <u>50</u> over psi <u>static</u> bars for <u>2</u> hrs If no, state reason: Dry piping pneumatically tested ☐ Yes ☐ No Equipment operates properly ☒ Yes ☐ No Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? ☒ Yes ☐ No <table border="1"> <tr> <td>Drain Test</td> <td>Reading of gauge located near water supply test connection: <u>55</u> psi (<u> </u> bars)</td> <td>Residual pressure with valve test in connection open wide: <u>45</u> psi (<u> </u> bars)</td> </tr> </table> Underground mains and lead in connections to system risers flushed before connection made to sprinkler piping: Verified by copy of the U-Form No. 85B ☐ Yes ☐ No Other (explain): Existing Flushed by installer of underground sprinkler piping ☐ Yes ☐ No If powder-driven fasteners are used in concrete, has representative sample testing been satisfactorily completed? ☐ Yes ☐ No If no, explain:								Drain Test	Reading of gauge located near water supply test connection: <u>55</u> psi (<u> </u> bars)	Residual pressure with valve test in connection open wide: <u>45</u> psi (<u> </u> bars)			
Drain Test	Reading of gauge located near water supply test connection: <u>55</u> psi (<u> </u> bars)	Residual pressure with valve test in connection open wide: <u>45</u> psi (<u> </u> bars)												
Blank Testing Gaskets	Number Used none		Locations				Number Removed							
Welding	Welded Piping? ☐ Yes ☒ No If yes: Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS D10.9, Level AR-3? ☐ Yes ☐ No Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS D10.9, Level AR-3? ☐ Yes ☐ No Do you certify that welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue is removed, and that the internal diameters of piping are not penetrated? ☐ Yes ☐ No													
Cutouts (Discs)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? ☒ Yes ☐ No													
Hydraulic Data Nameplate	Nameplate provided? ☒ Yes ☐ No		If no, explain:											
Remarks	Date left in service with all control valves open: 6/4/21													
Test Witnessed By	Name of Sprinkler Contractor: Fire Pro Tech, Inc. <table border="1"> <tr> <td>For Property Owner (signed)</td> <td>TITLE</td> <td>DATE</td> </tr> <tr> <td>For Sprinkler Contractor (signed) <i>[Signature]</i></td> <td>Pres</td> <td>6/4/21</td> </tr> </table>								For Property Owner (signed)	TITLE	DATE	For Sprinkler Contractor (signed) <i>[Signature]</i>	Pres	6/4/21
For Property Owner (signed)	TITLE	DATE												
For Sprinkler Contractor (signed) <i>[Signature]</i>	Pres	6/4/21												
Additional Explanation and Notes:														



Fire Bureau <bureau@brickfire.org>

1930 Route 33 - Test Certificate

1 message

Erin Knelle <eknelle@oldforgebuilders.com>
To: "bureau@brickfire.org" <bureau@brickfire.org>
Cc: Jerry Heulitt <jheulitt@oldforgebuilders.com>

Thu, Jun 24, 2021 at 10:05 AM

Good Morning,

Please find the attached fire sprinkler test certificate for the following project:

Town Square Adult Day Care

1930 Route 88

Brick, NJ 08724

Permit #21-0286

Thank you,

Erin Knelle

Project Coordinator

Old Forge Builders, Inc.

☎ 732-851-1098 Direct

🌐 www.oldforgebuilders.com

✉ eknelle@oldforgebuilders.com

📍 516 Rt 33, Bldg 2, Suite 2, Millstone, NJ 08535

TSB Fire Sprinkler Test Cert (Fire Pro Tech) 060421.pdf
2872K



HAROLD C. BAKER, AIA
ARCHITECT

20-Jan-21

Richard Orlando, Subcode Official
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Re: Fire Subcode
Block: 1149 Lot: 5 Qual:
1930 Route 88
Permit Number: Control Number: C-20-003974
Last Submit Date: Wednesday, January 13, 2021

Mr. Orlando:

Upon review of the Fire Subcode review letter we offer the following responses:

- fulfilled* 1. Shop drawings to be supplied by fire protection contractor as a deferred submittal.
- fulfilled* 2. Cut sheet attached for the convection oven, it should not require a type 1 hood with an ansul system, it is all electric. The kitchen is a "warming Kitchen. A catering service is contracted to supply all pre-prepared foods for the center, no food prep or cooking will be provided in the Kitchen.
- fulfilled* 3. The car is merely a prop, to be manually pushed into place in the building. All fluids, power, and operating engine parts will be removed prior to installation. Owner to provide certification of the car that the Owner purchases and supplies.
- fulfilled* 4. Fire alarm shop drawings are to be supplied by the fire alarm contractor as a deferred submittal including notification device for the mall fire alarm system located in the lobby at the front desk.

Please feel free to contact me if you have any additional questions or concerns.

Respectfully,

Harold C. Baker, AIA
Architect

Black Tie Classics

"They don't make cars the way they used to, so we sell cars they used to make!"

For an appointment call: (856) 309 8808 or fax: (856) 309 8804


6 So. White Horse Pk. Stratford, NJ 08084


Date 5/24/2021

To whom it may concern.

Black Tie Classics certifies that the 1955 Oldsmobile purchased Vin #558L27167 for use at Town Square Is completely void of fluids and power. The gas tank has also been removed.

My Dealer license 02812U see attachments.

X 



 **New Jersey**
Motor Vehicle Commission

ACCOUNTING NUMBER
FOR COMMISSION USE
ONLY

BL20210750000572

267174

THIS IS TO CERTIFY THAT THE MOTOR VEHICLE COMMISSION HAS LICENSED

09788 11920 80840  CORPCODE

BLACK TIE CLASSICS LLO
6 SO WHITEHORSE PIKE
STRATFORD, NJ 08084

AS A USED MOTOR VEHICLE DEALER IN ACCORDANCE
WITH THE PROVISIONS OF N.J.S.A. 39: 10-19.

Not Transferable

BRANCH ADDRESS _____

03-16-2021

DATE OF ISSUE

03/2022

EXPIRATION DATE

02812U

I.D. NUMBER


B. Sue Felton, Chief Administrator

IN ANY INQUIRY, PLEASE INCLUDE I.D. NUMBER

BLC-1 (R 8/04)

Brick Township

401 Chambers Bridge Road
Brick, NJ 08723
732-262-1030

CORRECTION NOTICE

ADDRESS _____

PERMIT NUMBER 21-0286 BLOCK _____ LOT _____

OWNER _____

Upon inspection, violations of the _____ Building _____ Plumbing _____ Electric ☒ Fire Code
were in evidence and the following orders are hereby issued for their correction:

① Fire alarm connect to mag locks

② Fire Sprinkler ID - Zone 4 - then description

③ Silence feature to be active "Strobe only"

PLEASE CALL FOR INSPECTION WHEN CORRECTIONS HAVE BEEN COMPLETED. ACCEPTANCE AND
APPROVAL BY AN INSPECTOR OF THIS DEPARTMENT IS REQUIRED.

DATE 04/21 INSPECTOR [Signature]

ENGINEERING PERMIT APPLICATION

RECEIVING CLERK _____

PERMIT # _____

BLOCK

1149

LOT

5

ADDRESS

1930 RT 88, Side 14

IDENTIFICATION:

1. WORK SITE ADDRESS

1930 RT 88, Side 14, Brick

2. APPLICANT

Old Forge Builders - GC

3. NAME OF OWNER IN FEE

Braxner

ADDRESS _____

PHONE _____

EMAIL _____

4. PRINCIPAL CONTRACTOR

Old Forge Builders

ADDRESS

516 RT 33, Suite 2, Millstone NJ

PHONE

(732) 851-1097

EMAIL

admin@oldforgebuilders.com

5. ARCHITECT OR ENGINEER

Harold C Braker AIA

ADDRESS

673 High St. Warminster, OH

PHONE

(614) 436-0555

EMAIL _____

6. RESPONSIBLE PERSON FOR WORK

Steven Weber

ADDRESS

516 RT 33, Suite 2, Millstone NJ

PHONE

732-239-6094

EMAIL

sweber@oldforgebuilders.com

FEE SUMMARY:

APPLICATION FEE

\$ _____

REVIEW FEE

\$ _____

INSPECTION FEE

\$ _____

OTHER _____

\$ _____

BOND(S)

\$ _____

TOTAL \$ _____

SPECIAL CONDITIONS:

OCEAN COUNTY SOILS _____

DRAINAGE EASEMENTS _____

UTILITY EASEMENTS _____

CONSERVATION EASEMENTS _____

FEMA REQUIREMENTS _____

D.E.P. PERMITS _____

BOARD APPROVAL: ☐ PB ☐ ZB

APPLICATION NUMBER _____

APPROVED DATE _____

PROJECT DESCRIPTION:☐ GRADING/CLEARING☐ ROAD OPENING☐ SOIL REMOVAL / FILL☐ RETAINING WALL☐ POOL☐ BULKHEAD / DOCK☐ DWELLING☐ TREE REMOVAL☐ COMMERCIAL SITE MAINTENANCE☐ DESCRIPTION _____**ENGINEERING REVIEW:**

DATE RECEIVED _____

DATE REJECTED _____

DATE APPROVED _____

INITIALS _____



PERMIT UPDATE

4/12/21

Date Update Issued _____
 Control # C-20-003974+E
 Permit # 21-0286+E

IDENTIFICATION Block: 1149 Lot: 5 Qualifier _____
 Work Site Location: 1930 ROUTE 88 Brick Township, NJ Contractor OLD FORGE BUILDERS INC
 Address 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
 Owner in Fee CENTRO NP LAUREL SQ OWNER LLC %
 PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Telephone: (732) 915-2811
 85261 Lic. No. or Bldrs. Reg. No. _____
 Telephone: Federal Employee No. _____

Is hereby granted permission to perform the following work:

- | | | |
|--|--|--|
| ☐ BUILDING | ☐ PLUMBING | ☐ LEAD HAZARD ABATEMENT |
| ☒ ELECTRICAL | ☒ FIRE PROTECTION | ☐ DEMOLITION |
| ☐ ELEVATOR DEVICES | ☐ ASBESTOS ABATEMENT
(Subchapter 8 only) | ☐ OTHER |

DESCRIPTION OF WORK:

TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER ...UPDATE +E- ACCESS CONTROL
 POINTS (ALARM)

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$27,300

Construction Official

Date

U.C.C. F170
 equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$150
Plumbing	\$0
Fire Protection	\$116
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$52
CO Fee	
Other	\$0
Total	\$318
Check No.	1009
Cash	\$0
Credit	\$0
Collected By	CW

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☒ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

UPDATE REQUIRED FOR SPRINKLERS AND ALARMS

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



PERMIT UPDATE

Date Update Issued 4/12/21
Control # C-20-003974+C
Permit # 21-0286+C

IDENTIFICATION Block: 1149 Lot: 5 Qualifier: _____
Work Site Location: 1930 ROUTE 88 Brick Township, NJ Contractor: OLD FORGE BUILDERS INC
Address: 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Owner in Fee: CENTRO NP LAUREL SQ OWNER LLC %
PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Telephone: (732) 915-2811
85261 Lic. No. or Bldrs. Reg. No. _____
Telephone: _____ Federal Employee No. _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☐ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER UPDATE +C - SPRINKLERS

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$20,000

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$0
Plumbing	\$0
Fire Protection	\$290
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$38
CO Fee	
Other	\$0
Total	\$328
Check No.	<u>1009</u>
Cash	<u>2/21 11:11AM 001958W776 \$0</u>
Credit	<u>2/21 11:11AM 001958W776 \$0</u>
Collected By	<u>FW</u>

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.



PERMIT UPDATE

Date Update Issued 4/12/21
Control # C-20-003974+B
Permit # 21-0286+B

IDENTIFICATION Block: 1149 Lot: 5 Qualifier: _____
Work Site Location: 1930 ROUTE 88 Brick Township, NJ Contractor: OLD FORGE BUILDERS INC
Address: 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Owner in Fee: CENTRO NP LAUREL SQ OWNER LLC %
PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Telephone: (732) 915-2811
85261 Lic. No. or Bldrs. Reg. No. _____
Telephone: _____ Federal Employee No. _____

Is hereby granted permission to perform the following work:

- ☐ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT (Subchapter 8 only) ☐ OTHER

DESCRIPTION OF WORK:

TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER...UPDATE +B - ALARMS

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$9,800

D. Neumann Construction Official Date: 4/12/21

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)	
Building	\$0
Electrical	\$150
Plumbing	\$0
Fire Protection	\$175
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$19
CO Fee	
Other	\$0
Total	\$344
Check No.	<u>1009</u>
Cash	\$0
Credit	\$0
Collected By	<u>AW</u>

04/12/21 11:00AM 00195847947

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

- The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
- Foundations and all walls up to grade level prior to back filling.
- All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
- Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.


☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.

ELECTRICAL \$150.00
FIRE \$175.00



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1030

Subcode Official Review

Date: Tuesday, February 02, 2021

To: CENTRO NP LAUREL SQ OWNER LLC %
PO BOX 4900 - DEPT 124
SCOTTSDALE, AZ 85261

RE: Fire Subcode
Block: 1149 Lot: 5 Qual:
1930 ROUTE 88
Permit Number: +B Control Number: C-20-003974+B
Last Submit Date: Tuesday, February 02, 2021

Dear CENTRO NP LAUREL SQ OWNER LLC %,

Your request is hereby denied based upon the following infractions.

- ~~1. Building has existing fire sprinkler system. Need permit update, plan and specifications for fire sprinkler work being performed. Please include copy of fire suppression contractor license.~~
- ~~2. Kitchen has commercial convention oven being installed. Need specifications on this appliance as a fire suppressed hood may be needed.~~
- ~~3. Need all information about car being utilized. Please be advised, car will need to be completely void of fluids and power and be professionally certified to same. Fire sprinkler coverage will need to be addressed as well. Car creates an obstruction area for fire sprinkler.~~
- ~~4. Mall fire alarm system that monitors mall fire sprinkler system will need a white horn/strobe device located in front of unit by front desk. This is in addition to proposed fire alarm.~~

Sincerely,

Richard Orlando, Subcode Official

CC:

Resubmit 3/23/21 



HAROLD C. BAKER, AIA
ARCHITECT

20-Jan-21

Richard Orlando, Subcode Official
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Re: Fire Subcode
Block: 1149 Lot: 5 Qual:
1930 Route 88
Permit Number: Control Number: C-20-003974
Last Submit Date: Wednesday, January 13, 2021

Mr. Orlando:


Upon review of the Fire Subcode review letter we offer the following responses:

1. Shop drawings to be supplied by fire protection contractor as a deferred submittal.
2. Cut sheet attached for the convection oven, it should not require a type 1 hood with an ansul system, it is all electric. The kitchen is a "warming Kitchen. A catering service is contracted to supply all pre-prepared foods for the center, no food prep or cooking will be provided in the Kitchen.
3. The car is merely a prop, to be manually pushed into place in the building. All fluids, power, and operating engine parts will be removed prior to installation. Owner to provide certification of the car that the Owner purchases and supplies.
4. Fire alarm shop drawings are to be supplied by the fire alarm contractor as a deferred submittal including notification device for the mall fire alarm system located in the lobby at the front desk.

Please feel free to contact me if you have any additional questions or concerns.

Respectfully,

Harold C. Baker, AIA
Architect





PERMIT UPDATE

2123121

Date Update Issued _____
Control # C-21-000536
Permit # 21-0286+D

IDENTIFICATION Block: 1149 Lot: 5 Qualifier _____
Work Site Location: 1930 ROUTE 88 Brick Township, NJ Contractor OLD FORGE BUILDERS INC
Address 516 ROUTE 33 BLDG 2 STE 2 MILLSTONE NJ 08535
Owner in Fee CENTRO NP LAUREL SQ OWNER LLC %
PO BOX 4900 - DEPT 124 SCOTTSDALE AZ Telephone: (732) 915-2811 / (732) 239-6094
85261 Lic. No. or Bldrs. Reg. No. _____
Telephone: _____ Federal Employee. No. _____

Is hereby granted permission to perform the following work:

- | | | |
|--|--|--|
| ☐ BUILDING | ☐ PLUMBING | ☐ LEAD HAZARD ABATEMENT |
| ☒ ELECTRICAL | ☐ FIRE PROTECTION | ☐ DEMOLITION |
| ☐ ELEVATOR DEVICES | ☐ ASBESTOS ABATEMENT
(Subchapter 8 only) | ☐ OTHER |

DESCRIPTION OF WORK:

TENANT FIT UP - TOWN SQUARE ADULT DAY CENTER ...UPDATE +D -SERVICE PANEL
REPLACEMENT

Note: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$500

D. J. ... Construction Official Date 2/18/21

U.C.C. F170
equiv (rev 1/04)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$0
Electrical	\$180
Plumbing	\$0
Fire Protection	\$0
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$1
CO Fee	
Other	\$0
Total	\$181
Check No.	002950
Cash	\$0
Credit	\$0
Collected By	<i>K.W.</i>

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

- The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
- Foundations and all walls up to grade level prior to back filling.
- All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and /or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.
- Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment.

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☒ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

UPDATE REQUIRED FOR SPRINKLERS AND ALARMS

☒ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☒ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.

SIZING FOR WATER AND SEWER SERVICES

PROPERTY OWNER TS Adult Enrichment Center LLC DATE 1/7/2021
PROPERTY ADDRESS 1930 Route 88 Suite 14 BLOCK 1149 LOT 5
ZONING _____ USE GROUP R5
CONTRACTOR All-Star Plbg. & Heating LICENSE # REGISTRATION 7112
WATER MAIN SIZE 1" WATER PRESSURE _____ SEWER MAIN SIZE _____

<u>PLUMING FIXTURES</u>	<u>NUMBER</u>	<u>(sfu)</u>	<u>WATER UNITS</u>	<u>(dfu)</u>	<u>DRANAGE</u>
1. BATHROOM GROUP	_____	()	_____	()	_____
2. KITCHEN GROUP	_____	()	_____	()	_____
3. WATER CLOSETS	<u>12</u>	()	<u>60</u>	()	_____
4. LAVATORY	<u>14</u>	()	<u>14</u>	()	_____
5. BATH TUB	_____	()	_____	()	_____
6. SHOWER STALL	<u>1</u>	()	<u>2</u>	()	_____
7. KITCHEN SINK	<u>1 multi-bay 3 kit style 2 hand</u>	()	<u>9.5</u>	()	_____
8. SERVICE SINK	_____	()	_____	()	_____
9. LAUNDRY TRAY	_____	()	_____	()	_____
10. DISHWASHER	_____	()	_____	()	_____
11. WASHING MACHINE	<u>1</u>	()	<u>1.5</u>	()	_____
12. URINAL	<u>2</u>	()	<u>8</u>	()	_____
13. FLOOR DRAIN	_____	()	_____	()	_____
14. DRINK FOUNTAIN	<u>2</u>	()	<u>1</u>	()	_____
15. AIR CONDITION	_____	()	_____	()	_____
WATER COOLED	_____	()	_____	()	_____
16. DENTAL UNIT	_____	()	_____	()	_____
17. LAWN SPRINKLE	_____	()	_____	()	_____
18. FIRE SPRINKLE	_____	()	_____	()	_____
19. HOSE BIBS	<u>2</u>	()	<u>3.5</u>	()	_____

TOTALS

99.5

GALLONS PER MINUTE


68

SIZE of SERVICE

2.5"

DATE: 1/7/21

APPROVED BY:



* * * Communication Result Report (Jan. 7. 2021 3:47PM) * * *

1)
2)

Date/Time: Jan. 7. 2021 3:46PM

File No. Mode	Destination	Pg(s)	Result	Page Not Sent
8803 Memory TX	BTMUA FAX	P. 1	OK	

Reason for error

E. 1) Hang up or line fail
E. 3) No answer
E. 5) Exceeded max. E-mail size

E. 2) Busy
E. 4) No facsimile connection
E. 6) Destination does not support IP-Fax

SIZING FOR WATER AND SEWER SERVICES


PROPERTY OWNER TS Adult Enrichment Center LLC DATE 1/7/2021

PROPERTY ADDRESS 1930 Route 88 Suite 14 BLOCK 1149 LOT 5

ZONING _____ USE GROUP R5

CONTRACTOR All-Star Plbg. & Heating LICENSE # REGISTRATION 7112

WATER MAIN SIZE 1" WATER PRESSURE _____ SEWER MAIN SIZE _____

<u>PLUMBING FIXTURES</u>	<u>NUMBER</u>	<u>(sfu)</u>	<u>WATER UNITS</u>	<u>(dfu)</u>	<u>DRAINAGE</u>
1. BATHROOM GROUP	_____	()	_____	()	_____
2. KITCHEN GROUP	_____	()	_____	()	_____
3. WATER CLOSETS	<u>12</u>	()	<u>60</u>	()	_____
4. LAVATORY	<u>14</u>	()	<u>14</u>	()	_____
5. BATH TUB	_____	()	_____	()	_____
6. SHOWER STALL	<u>1</u>	()	<u>2</u>	()	_____
7. KITCHEN SINK	<u>hand spray 1 hot water 2 hand</u>	()	<u>9.5</u>	()	_____
8. SERVICE SINK	_____	()	_____	()	_____
9. LAUNDRY TRAY	_____	()	_____	()	_____
10. DISHWASHER	_____	()	_____	()	_____
11. WASHING MACHINE	<u>1</u>	()	<u>1.5</u>	()	_____
12. URINAL	<u>2</u>	()	<u>8</u>	()	_____
13. FLOOR DRAIN	_____	()	_____	()	_____
14. DRINK FOUNTAIN	<u>2</u>	()	<u>1</u>	()	_____
15. AIR CONDITION WATER COOLED	_____	()	_____	()	_____
16. DENTAL UNIT	_____	()	_____	()	_____
17. LAWN SPRINKLE	_____	()	_____	()	_____
18. FIRE SPRINKLE	_____	()	_____	()	_____
19. HOSE BIBS	<u>2</u>	()	<u>3.5</u>	()	_____
TOTALS			<u>99.5</u>	_____	_____
GALLONS PER MINUTE			<u>68</u>	_____	_____
SIZE of SERVICE			<u>2.5"</u>	_____	_____
DATE: <u>1/7/21</u>			APPROVED BY: 	_____	_____

THIS DOCUMENT IS PRINTED ON WATERMARKED PAPER, WITH A MULTICOLORED
BACKGROUND AND MULTIPLE SECURITY FEATURES. PLEASE VERIFY AUTHENTICITY.

State Of New Jersey
New Jersey Office of the Attorney General
Division of Consumer Affairs

THIS IS TO CERTIFY THAT THE
Board of Examiners of HVACR Contractors

HAS LICENSED

Ronald L. Wells
122 South Main Street
Ocean Grove NJ 07756

FOR PRACTICE IN NEW JERSEY AS A(N): **Master HVACR Contractor**

06/01/2020 TO 06/30/2022
VALID


19HC00060200

LICENSE/REGISTRATION/CERTIFICATION #

Signature of Licensee/Registrant/Certificate Holder

Paul Rodriguez
ACTING DIRECTOR

O V E N S

VULCAN**VC4E SERIES**
SINGLE DECK ELECTRIC CONVECTION OVENS

Model VC4ED
Shown with optional casters

**SPECIFICATIONS**

Single section, electric convection oven, Vulcan Model No. (VC4ED) (VC4EC). Stainless steel front, sides and top. Painted legs. Independently operated stainless steel doors with double pane windows. Non-sag insulation applied to the top, rear, sides, bottom and doors. Porcelain enamel on steel oven interior measures 29"w x 22 $\frac{1}{8}$ "d x 20"h. Two interior oven lights. Five nickel plated oven racks measure 28 $\frac{1}{4}$ " x 20 $\frac{1}{2}$ ". Eleven position nickel plated rack guides with positive rack stops. Heated by electric solid sheath elements rated at 12 KW. Furnished with a two speed $\frac{1}{2}$ H.P. oven blower-motor. Oven cool switch for rapid cool down. 208 or 240 volt, 60 Hz, 1 or 3 phase.

Exterior Dimensions:

40 $\frac{1}{4}$ "w x 41 $\frac{1}{8}$ "d (includes motor & door handles) 37 $\frac{3}{4}$ "d (includes motor only) x 54 $\frac{3}{4}$ "h on 23 $\frac{3}{4}$ " legs with feet. 23 $\frac{3}{4}$ " legs can adjust an additional 1" in length. Legs with casters are adjustable from 28" to 29 $\frac{1}{8}$ " in length.

NSF listed. UL listed. UL listed to Canadian safety standards.

- ☐ **VC4ED** Solid state temperature controls adjust from 150° to 500°F. 60 minute timer with audible alarm.
- ☐ **VC4EC** Computer controls with digital time and temperature readouts. 99-hour timer with audible alarm. Roast and Hold cycle. One hundred programmable menu selections. Shelf I.D. programming.

STANDARD FEATURES

- Stainless steel front, sides and top.
- Painted legs.
- Independently operated stainless steel doors with double pane windows.
- 12.5 total KW.
- $\frac{1}{2}$ H.P. two speed oven blower-motor.
- Moisture vent damper control.
- Oven cool switch for rapid cool down.
- Porcelain enamel on steel oven interior.
- Five nickel plated oven racks with eleven rack positions.
- One year limited parts and labor warranty.

OPTIONS

- ☐ Complete prison package.
 - ☐ Security screws only.
- ☐ Stainless steel legs.
- ☐ Casters.
- ☐ Simultaneous chain driven doors.
- ☐ 480V/60 Hz/1 or 3 phase.
- ☐ Second year extended limited parts and labor warranty.

ACCESSORIES

- ☐ Stainless steel rear motor enclosure.
- ☐ Extra oven rack(s).
- ☐ Rack hanger(s).
- ☐ Stainless steel drip pan.
- ☐ Stainless steel open stand with adjustable rack supports, stainless steel shelf and choice of adjustable feet or casters.
- ☐ Oven/steamer accessory kit. Includes stainless steel marine edge top. Requires 8" legs in lieu of standard legs.
- ☐ Down draft flue diverter for direct vent connection.

VULCAN

a division of ITW Food Equipment Group LLC



P.O. Box 696 ■ Louisville, KY 40201 ■ Toll-free: 1-800-814-2028 ■ Local: 502-778-2791 ■ Quote & Order Fax: 1-800-444-0602

VULCAN**VC4E SERIES**
SINGLE DECK ELECTRIC CONVECTION OVENS**OPTIONAL VOLTAGES**

- ☐ 480 volt, 60 Hz, 3 phase.
- ☐ 220/380 volt, 50 Hz, 1 phase, 3 wire.
- ☐ 220/380 volt, 50 Hz, 3 phase, 4 wire.
- ☐ 240/415 volt, 50 Hz, 3 phase, 4 wire.

CLEARANCES

	Combustible	Non-Combustible
Rear	2"	2"
Right Side	4"	4"
Left Side	1"	1"



MODEL NO.	TOTAL CONN. KW	3 PHASE LOAD KW PER PHASE			NOMINAL AMPS PER LINE WIRE									1 PHASE		WEIGHT			
					3 PHASE											WITH SKID & PACKAGING		WITHOUT SKID & PACKAGING	
					208 VOLT			240 VOLT			480 VOLT								
		X-Y	Y-Z	X-Z	X	Y	Z	X	Y	Z	X	Y	Z	208V	240V	LBS.	KG	LBS.	KG
VC4E	12.5	4	4	4.5	35	33	35	33	29	33	14	15	15	60	52	440	200	389	176

VULCAN

a division of ITW Food Equipment Group LLC

P.O. Box 696 ■ Louisville, KY 40201 ■ Toll-free: 1-800-814-2028 ■ Local: 502-778-2791 ■ Quote & Order Fax: 1-800-444-0602



Dynamic Balancing Corporation

93 Drs. James Parker Boulevard
Red Bank, NJ 07701

VENTILATION TEST REPORT

FACILITY: SENIOR HELPERS TOWN SQUARE
1930 ROUTE 88
BRICK, NEW JERSEY

SUITE 14

FOR: FRANKLEN SHEET METAL CO., INC.
122 SOUTH MAIN STREET
OCEAN GROVE, NEW JERSEY
07756

DATE: JULY 2021

THIS REPORT MEETS THE REQUIREMENTS OF NJAC 5:23-2.23 (H)

PE SEAL

NJPE LIC. NO. 25808

DATE: JUL 07 2021

RECEIVED

JUL 15 2021

BUILDING

PRECISION BALANCING ~ VIBRATION ANALYSIS ~ AIR BALANCING ~ WATER BALANCING
SOUND SURVEYS ~ FAN REBUILD ~ SHAFT REPLACEMENT ~ P.M. ANALYSIS

COMMENTS

JULY 2, 2021

SENIOR HELPERS TOWN SQUARE NEW HVAC INSTALLATION

This report contains the results of the testing and balancing of the newly installed air distribution systems.

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.J.

DATE: 07-21

SYSTEM:

RTU - 1

DRI - DIRECT CFM READING INSTRUMENT USED

OPENINGS

AREA SERVED:	OUTLET	DIMENSIONS W L	K FACTOR	DESIGN CFM	ACTUAL CFM
RTU - 1 SUPPLY					
GARAGE 136	1	24 24	DRI	200	200
PUBLIC TLT. #3	2	24 24	DRI	50	55
PARK 137	3	24 24	DRI	100	105
PARK 137	4	24 24	DRI	100	105
STORAGE 140	5	24 24	DRI	100	110
PUBLIC TLT. #2	6	24 24	DRI	50	50
BOCCE COURT 000	7	24 24	DRI	170	175
BOCCE COURT 000	8	24 24	DRI	170	180
BOCCE COURT 000	9	24 24	DRI	170	170
BOCCE COURT 000	10	24 24	DRI	170	180
BOCCE COURT 000	11	24 24	DRI	170	160
HOUSEKEEPING 126	12	24 24	DRI	200	190
SERVERY 124	13	24 24	DRI	350	335
TLT./SHOWER 125	14	24 24	DRI	100	95
DINER 123	15	24 24	DRI	440	450
DINER 123	16	24 24	DRI	440	440
DINER 123	17	24 24	DRI	440	425
DINER 123	18	24 24	DRI	440	450
DINER 123	19	24 24	DRI	440	445
DINER 123	20	24 24	DRI	440	430
DINER 123	21	24 24	DRI	440	450
DINER 123	22	24 24	DRI	440	440
DINER 123	23	24 24	DRI	440	465
DINER 123	24	24 24	DRI	440	420
ART ROOM 121	25	24 24	DRI	200	210
ART ROOM 121	26	24 24	DRI	200	180
ART ROOM 121	27	24 24	DRI	200	195
ART ROOM 121	28	24 24	DRI	200	205
EXIT CORR.	29	24 24	DRI	100	110
MEN'S 119	30	24 24	DRI	150	140
MEN'S 119	31	24 24	DRI	150	155
WOMEN'S 118	32	24 24	DRI	150	160
WOMEN'S 118	33	24 24	DRI	150	145
				8000	8025
RTU - 1 RETURN		20 30			6525
RTU - 1 OUTSIDE AIR				1440	1500

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.I.

DATE: 07-21

SYSTEM:

RTU - 2

DRI - DIRECT CFM READING INSTRUMENT USED

[illegible]

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.J.

DATE: 07-21

SYSTEM:

RTU - 3 RTU - 4

DRI - DIRECT CFM READING INSTRUMENT USED

AREA SERVED:	OPENINGS			K FACTOR	DESIGN CFM	ACTUAL CFM
	OUTLET	DIMENSIONS W L				
RTU - 3 SUPPLY						
CITY HALL 100	1	24 24		DRI	275	260
CITY HALL 100	2	24 24		DRI	275	260
CITY HALL 100	3	24 24		DRI	275	275
CITY HALL 100	4	24 24		DRI	275	280
WORK STA. ROOM 111	5	24 24		DRI	150	140
ENROLLMENT DIR. 115	6	24 24		DRI	150	135
ASSIST. DIR. 114	7	24 24		DRI	150	160
DIRECTOR 113	8	24 24		DRI	150	165
SALON 116	9	24 24		DRI	400	375
SALON 116	10	24 24		DRI	400	365
SALON 116	11	24 24		DRI	300	275
STORAGE 117	12	24 24		DRI	150	140
CLINIC/NURSE 112	13	24 24		DRI	150	155
CARE MANAGER 110	14	24 24		DRI	100	110
BREAK ROOM 109	15	24 24		DRI	200	180
BOCCE COURT 100	16	24 24		DRI	300	280
OPEN SPACE 103	17	24 24		DRI	200	180
OPEN SPACE 103	18	24 24		DRI	200	185
OPEN SPACE 103	19	24 24		DRI	200	185
OPEN SPACE 103	20	24 24		DRI	200	190
OPEN SPACE 103	21	24 24		DRI	200	180
OPEN SPACE 103	22	24 24		DRI	200	185
					4900	4630
RTU - 3 RETURN		20 30				4025
RTU - 3 OUTSIDE AIR					625	605
RTU - 4 SUPPLY						
BLUE HOUSE 132	1	24 24		DRI	250	260
BLUE HOUSE 132	2	24 24		DRI	250	265
HEALTH CLUB 131	3	24 24		DRI	300	310
HEALTH CLUB 131	4	24 24		DRI	300	315
HEALTH CLUB 131	5	24 24		DRI	300	290
HEALTH CLUB 131	6	24 24		DRI	300	330
HEALTH CLUB 131	7	24 24		DRI	300	325
					2000	2095
RTU - 4 RETURN		19 19				1745
RTU - 4 OUTSIDE AIR					320	350

VENTILATION TEST REPORT

JOB NAME:

SENIOR HELPERS TWON SQUARE - BRICK N.J.

DATE: 07-21

SYSTEM:

RTU - 5 RTU - 6 EXHAUST FANS

DRI - DIRECT CFM READING INSTRUMENT USED

[illegible]



CERTIFICATE OF CALIBRATION

TSI Incorporated, Alnor Products, 500 Cardigan Road, Shoreview, MN 55126 USA
TEL: 1-800-874-2811 1-651-490-2811 FAX: 1-651-490-3824 www.alnor.com

ENVIRONMENT CONDITION		
TEMPERATURE	21.3	°C
RELATIVE HUMIDITY	31.8	%RH
BAROMETRIC PRESSURE	979	hPa

MODEL	Rotating Vane Anemometer RVA801
SERIAL NO.	A01052

CALIBRATION STANDARDS USED
Wind Tunnel Calibration System 192

☒ AS LEFT	☒ IN TOLERANCE
☐ AS FOUND	☐ OUT OF TOLERANCE

CALIBRATION DATA			
TESTING POINTS	TEMPERATURE MEASURED IN: °C Tolerance: ± 1.0 °C		
	CALIBRATION STANDARD	INSTRUMENT OUTPUT	ALLOWABLE RANGE
1	21.9	22.1	20.9 ~ 22.9

TESTING POINTS	VELOCITY MEASURED IN: m/s Tolerance: ± (1.0% of reading + 0.02 m/s)		
	CALIBRATION STANDARD	INSTRUMENT OUTPUT	ALLOWABLE RANGE
1	0.509	0.513	0.484 ~ 0.534
2	0.763	0.767	0.735 ~ 0.791
3	1.016	1.018	0.988 ~ 1.046
4	2.539	2.535	2.494 ~ 2.584
5	5.073	5.034	5.002 ~ 5.144
6	7.625	7.579	7.529 ~ 7.721
7	20.306	20.304	20.083 ~ 20.529
8	30.512	30.448	30.187 ~ 30.837

Standard Conditions: Ambient Temperature = 21.1 °C, Barometric Pressure = 760.0 mmHg

* Indicates out of tolerance condition

TSI Incorporated does hereby certify that the above described instrument conforms to the original manufacturer's specifications (not applicable to As Found items) and has been calibrated using standards whose accuracies are traceable to the National Institute of Standards and Technology within the limitations of NIST's calibration services or have been derived from accepted values of natural physical constants or have been derived by the ratio type of self calibration techniques. The calibration ratio for this instrument is at least 1:1. TSI's calibration system meets ISO 9001:2015 and complies with ISO 10012:2003, Quality Assurance Requirements for Measuring Equipment. This report may not be reproduced, except in full, unless permission for the publication of an approved abstract is obtained in writing from the calibration organization issuing this report.

Measurement Variable	System ID Number	Date Last Calibrated	Calibration Due Date
DC Voltage	E003277	08-15-19	02-28-21
DC Voltage	E003276	08-15-19	02-28-21
Barometric pressure	E003271	08-27-20	08-31-21
Temperature	E003270	08-27-20	08-31-21
Pressure	E002740	08-24-20	02-28-21

Calibration procedure used: 10000005936

Charmaine Van
Calibrated By

Sep. 30, 2020
Calibration Date

10000005936-00

EVERGREEN
TELEMETRY

Certificate of Calibration

Dynamic Balancing

Manufacturer	Evergreen Telemetry	Calibration Environment		
Product	Pressure / Velocity Module	Temperature	76	°F
Model	S-PVF-1	Rel. Humidity	32	%
SN	2100297A	Bar. Pressure	28.5	in Hg

☐ As Found

☒ As Left

☒ In Tolerance

☐ Out of Tolerance

Calibration Data

Measurement Variable	Test Point	Cal Standard	Allowable Range		Test Instrument
			Min	Max	
Barometric Pressure (in Hg)	Spec		-2% - 0.1	+ 2% + 0.1	
	1	20.0			20.1
	2	28.7			28.8
	3	33.0			33.1
Differential Pressure (in wc)	Spec		-2%-.001	+2%+.001	
	1	10.00			9.999
	2	2.000			1.997
	3	0.5000			0.4997
	4	0.0500			0.0501
	5	-10.00			-10.047
	6	-0.0500			-0.0499
Low Velocity (FPM)	Spec		-3% - 7	+ 3% + 7	
	1	109			108
	2	501			500
Airflow (°F)	Spec		-3% - 7	+ 3% + 7	
	1	100			UPON
	2	500			REQUEST

Indicates out of tolerance condition ————↑

NIST-Traceable Lab Calibration Standards

Variable	System ID	Calibration Last	Calibration Due
Pressure	7481227	5-Feb-20	5-Feb-22
Pressure	7568470	4-Feb-20	4-Feb-22
Pressure	1208000080	10-Jan-20	10-Jan-22
Velocity	2100190A	29-Mar-21	29-Mar-23

This instrument has been checked for accuracy, calibrated to manufacturer's specifications, and found to be within the specified tolerance unless otherwise stated. It has been calibrated using measurement standards traceable to the National Institute of Standards and Technology, or accepted intrinsic standards of measurement, or derived by the ratio type of self calibrated techniques.

Calibrated By

20-May-2021
Calibration Date

20-May-2023
Date Due

AIRDATA MULTIMETER CERTIFICATE OF RECALIBRATION

Customer ID: 019636 S/N: M16506
 Customer: DYNAMIC BALANCING CORPORATION City: RED BANK State: NJ
 As-Received Model #: ADM-870C Converted to Model #: _____ Order #: R201447
 PO #: _____ Customer Eqpt ID#: _____ Calibration Due Date: _____

This instrument has been calibrated using Calibration Standards which are traceable to NIST (National Institute of Standards and Technology). Test accuracy ratio is 4:1 for pressures and temperature. Quality Assurance Program and calibration procedures meet the requirements for ANSI/NCCL 2540-1, ISO 17025, MIL-STD 45662A and manufacturer's specifications. Calibration accuracy is certified when meters are used with properly functioning accessories only. All Uncertainties are expressed in expanded terms (twice the calculated uncertainty). This report shall not be reproduced, except in full, without the written approval of Shortridge Instruments, Inc. Results relate only to the item calibrated. For limitations on use, see Shortridge Instruments, Inc. Instruction Manual for the use of AirData Multimeters. Procedure used: Procedure for Differential Pressure, Absolute Pressure and Temperature Recalibration of AirData Multimeters SIP-CP02
 Revision: 30 Dated: 04/04/16

Calibration Technician(s): B. Babio Y. Gaultmeier Calibration Date: 06/03/2020
 Calibration Approved by: B. Babio Title: Cal Tech Date: 06/04/2020

AS-Received By: CB Final Test By: YJ Test By: _____
 Date: 06/03/2020 Rh: 54 % Date: 06/03/2020 Rh: 58 % Date: NA Rh: _____ %
 Ambient Temperature: 77 °F Ambient Temperature: 77 °F Ambient Temperature: _____ °F
 Barometric Pressure: 28.34 in Hg Barometric Pressure: 28.33 in Hg Barometric Pressure: _____ in Hg
 All within spec YES NO NA All within spec YES NO All within spec YES NO

ABSOLUTE PRESSURE TEST (in Hg)

TEST METER TOLERANCE = $\pm 2.0\% \pm .1$ in Hg AS-RECEIVED TEST WITHIN SPEC YES NO N/A See Notes

Pressure Standard: Heise #02-R S/N: 41741/42451 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #12A-R S/N: 45605/48491 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #04-R S/N: 41743/42453 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #14-R S/N: 43412/45043-2 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #06-R S/N: 41742/42452-1 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #16-R S/N: 43413/45044 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #08-R S/N: 42186/43328 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #18-R S/N: 44581/46845 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #10-R S/N: 42203/43352 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #20-R S/N: 44582/46847 As-Rcvd Test 2 Test 3

Approx Set Pt	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff
14.0	14.40	14.5	.69	14.37	14.4	.21			
28.4	28.34	28.5	.56	28.33	28.4	.25	NA		
40.0	40.28	40.5	.55	40.31	40.4	.22			

DIFFERENTIAL PRESSURE TEST (in wc)

TEST METER TOLERANCE = $\pm 2.0\% \pm 0.001$ in wc AS-RECEIVED TEST WITHIN SPEC YES NO N/A See Notes

Pressure Standard: Heise #01-L S/N: 41739/42449 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #11-L S/N: 43165/44551-1 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #01-R S/N: 41739/42446 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #11-R S/N: 43165/44730 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #02-L S/N: 41741/42454 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #12A-L S/N: 45605/48490 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #03A-L S/N: 45570/48461 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #13-L S/N: 43415/45041 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #03A-R S/N: 45570/48460 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #13-R S/N: 43415/45039 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #04-L S/N: 41743/42456 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #14-L S/N: 43412/45045 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #05-L S/N: 41740/42450 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #15-L S/N: 43416/45042 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #05-R S/N: 41740/42447 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #15-R S/N: 43416/45040 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #06-L S/N: 41742/42465 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #16-L S/N: 43413/45046 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #07-L S/N: 42185/42186 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #17-L S/N: 44579/46842 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #07-R S/N: 42185/43326 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #17-R S/N: 44579/46841 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #08-L S/N: 42186/43329 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #18-L S/N: 44581/46846 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #09-L S/N: 42202/43351 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #19-L S/N: 44580/46844 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #09-R S/N: 42202/43350 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #19-R S/N: 44580/46843 As-Rcvd Test 2 Test 3
Pressure Standard: Heise #10-L S/N: 42203/43353 As-Rcvd Test 2 Test 3	Pressure Standard: Heise #20-L S/N: 44582/46848 As-Rcvd Test 2 Test 3

Approx Set Pt	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff	Standard	Test Meter	% Diff
.0500	.0506	.0504	-.40	.0515	.0514	-.19			
.1250	.1251	.1250	-.08	.1238	.1238	0			
.2250	.2259	.2253	-.27	.2248	.2244	-.18			
1.000	1.020	1.020	0	1.012	1.011	-.10			
2.000	2.003	2.000	-.15	2.008	2.005	-.15	NA		
3.600	3.623	3.616	-.19	3.653	3.644	-.19			
4.400	4.422	4.437	.34	4.410	4.421	.25			
27.00	27.27	27.30	.11	27.35	27.40	.18			
50.00	50.08	50.02	-.12	49.95	49.96	.02			
Overage	NA	✓	NA	NA	✓	NA	NA		NA

Shortridge Instruments, Inc.
 7855 East Redfield Road Scottsdale, Arizona 85260
 (480) 991-6744 • Fax (480) 443-1267 • www.shortridge.com

ANALOG FLOWHOOD RECALIBRATION TEST REPORT

Customer: Dynamic Balancing Corporation

City: Red Bank

State: NJ

Order #: R201448

Procedure used: SIP-CP04 Procedure for Recalibration of Analog Meters on a Flowhood and Repair of Analog Meters and Switches Rev 14 Dated: 08/07/2015

Calibration Equipment: FlowHood Stand Calibration Transfer Standard checked below is calibrated as a system with FlowHood Calibration Stand S/N 7401. Rated accuracy of system: $\pm 1.5\%$ of Reading ± 3.5 cfm.

M99083	Calibration Date:	04/18 - 22/19	Calibration Due Date	04/2021	☐
M98543	Calibration Date:	04/18 - 22/19	Calibration Due Date	04/2021	☐
M99420	Calibration Date:	04/24 - 30/20	Calibration Due Date	04/2022	☐
M96452	Calibration Date:	04/24 - 30/20	Calibration Due Date	04/2022	☒

Tolerance is 3% of scale. Test readings shown for both the Master Meter and the Test FlowHood are not adjusted for the effects of local barometric pressure, temperature, or relative humidity.

Test One

Set Point	Master Meter CFM	Test Meter CFM								
		500 Scale			1000 Scale			2000 Scale		
		Reading	Offset	In Spec?	Reading	Offset	In Spec?	Reading	Offset	In Spec?
1	102	100	-2	Yes						
2	200	200	0	Yes						
3	293	300	7	Yes						
4	388	400	12	Yes	385	-3	Yes			
5	482	492	10	Yes	480	-2	Yes			
6	598				600	2	Yes			
7	697				700	3	Yes			
8	801				800	-1	Yes			
9	892				895	3	Yes	900	8	Yes
10	985				992	7	Yes	1000	15	Yes
12	1174							1200	26	Yes
14	1373							1400	27	Yes
16	1586							1600	14	Yes
18	1776							1800	24	Yes
20	1942							1950	8	Yes

Barometric Pressure: 2847 In Hg
FlowHood Model: CFM- 83

Temperature: 78.0°F
Serial Number: 1143

Relative Humidity: 38.0%
Within Spec: ($\pm 3\%$ of Scale) Yes

Notes:

Calibration standards used by Shortridge Instruments, Inc. are traceable to NIST (National Institute of Standards and Technology). This report shall not be reproduced except in full without the written approval of Shortridge Instruments, Inc. Results apply only to the item calibrated.

Test By: M. Giddens

Date: 6/9/2020

Approved By: G. Laubman

Title: Cal M

Date: 06/10/2020

Shortridge Instruments, Inc.

7855 East Redfield Road, Scottsdale, Arizona 85260
(480)991-6744 Fax (480)443-1267 www.shortridge.com

Scope of Work

Overview:

Secom shall furnish and install a cloud access control system for seven (7) openings, three (3) of which will be in/out readers.

Head-End:

Furnish and install a new Alarm.com Access Control 8-door kit with one main controller and three expansion boards.

Door Applications:

#100A - Main Door: 1 multiclass reader, 2 maglocks, 2 door contacts, Request to Exit Motion Sensor and Push to Exit Button.

#101A - a/b Lobby Door: 2 multiclass readers, 2 delay-egress maglocks with bond sensor and integrated request to exit sensor, and piezo sounder. (2) Dummy crash bars to be installed.

#104B - a/b Transition Room Door: 2 multiclass readers, 1 delay-egress maglock with bond sensor and integrated request to exit sensor, and piezo sounder. Dummy crash bar to be installed.

#105B - a/b Offices: 2 multiclass reader, 1 delay-egress maglock with bond sensor and integrated request to exit sensor, and 1 Piezo Sounder. Dummy crash bar to be installed.

#112A - Clinic/Nurse Room to receive 1 Electric Strike, 1 multiclass reader, 1 rex motion sensor, 1 door contact and 1 piezo sounder.

#124A - Diner/Servery Door to receive 1 Electric Strike, 1 multiclass reader, 1 rex motion sensor, 1 door contact and 1 piezo sounder.

#126A - Housekeeping: 1 multiclass reader, 1 Electric Strike, 1 Request to Exit Motion Sensor, 1 door contact and 1 Piezo Sounder.

Credentials:

Provide twenty (20) proximity fobs.

[REDACTED]

Permits:

Fire Life Safety Permit

Low Voltage Permit

Project Inclusions:

Quote includes all parts, labor, cable, programming, testing, training, cloud hosting, and Secom Protection Plan.*

[REDACTED]