

CATH LAB 2ND FL.

BLOCK 1170 LOT 18 QUALIFICATION CODE

ADDRESS (SITE)

475 JACK MARTIN BLVD

PERMIT NO.

09-1684



CONSTRUCTION PERMIT APPLICATION

Applicant Completes: Sections I, II, III (optional), IV, VI, and VII

09-002173

I. IDENTIFICATION

1. Proposed Work Site at: 475 JACK MARTIN BLVD.
2. Name of Owner in Fee: NORTHERN OCEAN HOSPITAL SYSTEM, INC.
 Tel. () e-mail
 Address 1350 CAMPS PROMS NEPTUNE, NJ 07753
street municipality zip code
3. Ownership in Fee: Public ☒ Private ☒
4. Principal Contractor: G.T.C. ASSOC. INC. Tel. (732) 933-9166
 Address 312 SHREWSBURY AVE RED BANK, NJ e-mail
 License No. OR, if new home, Builder Reg. No. Exp. Date
 Home Improvement Contractor Registration No. or Exemption Reason (if applicable):
 Federal Emp. ID No. 22-3138786 FAX: (732) 933-9161
5. Architect or Engineer: SAMIR ALBAKAR RIA Contact ED ALBAKAR
 Address 12 N. MAIN ST. PENNINGTON, NJ e-mail
 Tel. (609) 737-5924 FAX: (609) 737-5929
6. Responsible Person in Charge once Work has Begun: PAT BURKE (CIVIC)
 Tel. (732) 933-9166 FAX: (732) 933-9161

OPTIONAL (for office use only)

II. PROPOSED WORK	Est. Cost	Plans Rec'd by	Date Rec'd	Rejection Date	Approval Date	Re-viewer	Resubmission Dates	Re-viewer
1. ☐ Minor Work							Approval	Rejection
2. ☐ New Building					6/24/09	RE		
3. ☐ Addition								
4. ☐ a. Repair								
☐ b. Alteration								
☒ c. Renovation	15700-							
☐ d. Reconstruction								
5. ☒ Fire Protection	1500-				6/24/09	RE		
6. ☒ Plumbing	2000-		6-25-09			AS	7-16-09	7-14-09
7. ☒ Electrical	18300-				6-23-9	AS		
8. ☐ Elevator Devices								
9. ☐ Asbestos Abat. Subch. 8								
10. ☐ Lead Hazard Abatement								
11. ☐ Demolition								
TOTAL COSTS	37500-							

III. DO YOU WANT: (optional)

1. ☒ Partial Releases
2. ☐ Prototype Processing

IV. DOES OR WILL YOUR BUILDING CONTAIN ANY OF THE FOLLOWING?

1. ☒ Elevators/Escalators/Lifts/
Dumbwaiters/Moving Walks
2. ☐ High Pressure Boilers
3. ☐ Pressure Vessels
4. ☐ Refrigeration Systems
5. ☐ Cross-Connections/Backflow Preventers
6. ☐ Hazardous Uses/Places of Assembly
7. ☒ Sprinklers
8. ☐ Smoke Control Systems in Open Wells
9. ☐ Underground Storage Tanks
10. ☐ Swimming Pools, Spas and Hot Tubs

V. FEE SUMMARY (for office use only)

		Update	Update
1. Building	\$ 900	☒	
2. Electrical	105	☒	
3. Plumbing	50	☒	
4. Fire Protection	75	☒	
5. Elevator Devices			
6. Subtotal	\$		
7. Less 20% for State Plan Review	101		
8. Subtotal	\$		
9. State Permit Surcharge Fee			
10. Subtotal	\$		
11. Cert. of Occupancy			
12. Other			
13. TOTAL	\$ 1231		

VI. BUILDING/SITE CHARACTERISTICS

1. Number of Stories EXISTING ft.
2. Height of Structure 4 ft.
3. Area — Largest Floor 3231 sq. ft.
4. New Building Area EXISTING sq. ft.
5. Volume of New Structure " cu. ft.
6. Construction Classification 1-A
7. Total Land Area Disturbed EXISTING sq. ft.
8. Flood Hazard Zone "
9. Base Flood Elevation " ft.
10. Wetlands yes "
no "
11. Max. Live Load "
12. Max. Occupancy Load 13 persons

(office use only)

COMMERCIAL

ALT

VII. DESCRIPTION OF BUILDING USE

A. RESIDENTIAL

1. State Specific Use:
2. Use Group:
3. Change in Use Group, Indicate Former:

4. No. of dwelling units: All Units Income-restricted
 Before Construction
 After Construction
 Net Gain or Loss

B. NON-RESIDENTIAL

1. State Specific Use: HOSPITAL
2. Use Group: 1-2
3. Change in Use Group, Indicate Former: SKIN

CERTIFICATION IN LIEU OF OATH

I. OWNER SECTION (to be completed if the applicant is the owner in fee)

I hereby certify that I am the owner in fee of the property listed on Page 1.

Mark the following applicable boxes:

A. ☐ I further certify that a new home (private residence) will be constructed on this property for my own use and occupancy. This dwelling is to be occupied by myself and is not to be used for any purpose other than single family residential use. I attest that all construction, plumbing, or electrical work will be done, in whole or in part, by me or by subcontractors under my supervision, in accordance with all applicable laws; and, I further acknowledge that said new home is not covered under the New Home Warranty and Builders Registration Act (N.J.S.A. 46:3B-1 et seq.) and that such fact shall be disclosed to any person purchasing this property within ten years of the date of issuance of a certificate of occupancy.

I UNDERSTAND THAT IN MARKING BOX A, I ACKNOWLEDGE THAT I AM ASSUMING RESPONSIBILITY FOR THE WORK DONE ON SAID PROPERTY, THE CONDITION OF THE PROPERTY PRIOR TO, DURING, AND AFTER ANY WORK PERFORMED, AND FOR THE PERFORMANCE OF THE SUBCONTRACTORS I HIRE, EMPLOY, OR OTHERWISE CONTRACT OR WITH WHOM I MAKE AGREEMENTS TO PERFORM WORK. I AM VOLUNTARILY AND KNOWINGLY ASSUMING THIS RESPONSIBILITY.

B. ☐ I further certify the following as required by the New Jersey Uniform Construction Code, N.J.A.C. 5:23-2.15(e)1.ix:

I personally prepared the plans submitted for: 1) the new home referred to in A.; or, 2) an addition, alteration, renovation, or repair to an existing single family residence owned and occupied by myself and located on the property listed on Page 1; or, 3) a new structure that will be physically separate from, but that will be deemed part of, an existing single family residence that is owned and occupied by myself and located on the property listed on Page 1.

C. ☐ I further certify that I will perform or supervise the following work:

C.1. ☐ Building C.2. ☐ Fire Protection

I further certify that I will perform the following work:

C.3. ☐ Electrical C.4. ☐ Plumbing

D. ☐ I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I understand that if any of the above statements are willfully false, I am subject to punishment.

Signature _____ Date _____

II. AGENT SECTION (to be completed if the applicant is not the owner in fee)

I hereby certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(d): the proposed work is authorized by the owner in fee; and I have been authorized by the owner in fee to make this application as his agent.

I further certify the following as required by the Uniform Construction Code, N.J.A.C. 5:23-2.15(a)5: All required State, county, and local prior approvals have been given, including such certification as the construction official may require.

I agree to advise all contractors on this project that they are required to be registered with the New Jersey Division of Taxation and to comply with all New Jersey tax laws.

I understand that if any of the above statements are willfully false, I am subject to punishment.

☒ Check if contractor.

Agent Name G.J.C. ASSOCIATES, INC.


Address 312 SARENSBURY AVE.

RED BANK, NJ

Telephone: (732) 983-9166

Signature Karl F. Knier, GJC Assoc.

III. ☐ LEAD HAZARD ABATEMENT: Include Homeowner or Building Owner Affidavit as per N.J.A.C. 5:17.



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723

Date Issued 12/22/2009
Control Number C-09-002173
Permit Number 09-1684
Permit Issue Date 07/17/2009
Certificate Number 09-1684

Certificate

Construction Code Division

(Certificate of Approval)

Identification

Work Site Location: 425 JACK MARTIN BLVD. Brick Township, NJ. Block: 1170 Lot: 18 Qual: _____
Owner in Fee: NORTHERN OCEAN HOSPITAL SYSTEM INC
Owner Address: 425 JACK MARTIN BL%JAHODA BRICK NJ 08724
Telephone: _____
Contractor: G J C ASSOCIATES INC
Address: 312 SHREWSBURY AVENUE RED BANK NJ 07701
Telephone: (732) 933-9166 Fax: (732) 933-9161
License Number or Builders Registration Number: _____ Federal Emp. Number: 22-3138786

Home Warranty Number: _____

Type of Warranty Plan: ☐ State ☐ Private

Use Group: I-2 Construction Classification: _____

Maximum Live Load: 0 Maximum Occupancy Load: 0

Description of Work/Use: ALTERATION - -COMMERCIAL CATH LAB 2ND FLOOR; MISC MODIFICATIONS INCLUDING NEW ACT LEINING, NEW FLEX & DIFFUSERS, LIGHTING, FLOORING, MILLWORK CABINETRY & ROOM FINISHES. SEE TECH FOR MORE DETAILS

Certificate Comments:

☐ **Certificate of Occupancy**

This serves notice that said building or structure has been constructed in accordance with the New Jersey Uniform Construction Code and is approved for occupancy.

☒ **Certificate of Approval**

This serves notice that the work completed has been constructed or installed in accordance with the New Jersey Uniform Construction Code and is approved. If the permit was issued for minor work, this certificate was based upon what was visible at the time of inspection.

☐ **Certificate of Continued Occupancy**

This serves notice that based on a general inspection of the visible parts of the building there are no imminent hazards and the building is approved for continued occupancy.

☐ **Temporary Certificate of Compliance**

The following conditions must be met no later than or the owner will be subject to fine or order to vacate:

This certificate has an expiration date of:

Conditions to be met:

☐ **Certificate of Clearance - Lead Abatement 5:17**

This serves notice that based on written certification, lead abatement was performed as per NJAC5:17 to the following extent.

- ☐ Total removal of lead-based paint hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Clearance - Asbestos Abatement**

This serves notice that based on written certification, asbestos abatement was performed to the following extent.

- ☐ Total removal of asbestos hazards in scope of work
☐ Partial or limited time period (years); see file

☐ **Certificate of Compliance**

This serves notice that said potentially hazardous equipment has been installed and/or maintained in accordance with the New Jersey Uniform Construction Code and is approved for use until

☐ **Temporary Certificate of Occupancy**

The following conditions must be met no later than: or the owner will be subject to fine or order to vacate:

This certificate has an expiration date of:

Conditions to be met:

Daniel Newman Jr

Construction Official

Fee: \$0.00

Check Number: _____

Collected By: _____



CONSTRUCTION PERMIT

Date Issued
Control #
Permit #

7/17/09
C-09-00273
09-1684

IDENTIFICATION Block: 1170 Lot: 18 Qualifier
Work Site Location: 425 JACK MARTIN BLVD. Brick Township, NJ Contractor G J C ASSOCIATES INC
Address 312 SHREWSBURY AVENUE RED BANK NJ 07701
Owner in Fee NORTHERN OCEAN HOSPITAL SYSTEM INC
425 JACK MARTIN BL%JAHODA BRICK NJ
08724 Telephone: (732) 933-9166
Lic. No. or Bldrs. Reg. No.
Federal Employee. No. 22-3138786

Is hereby granted permission to perform the following work:

- | | | |
|--|--|--|
| ☒ BUILDING | ☒ PLUMBING | ☐ LEAD HAZARD ABATEMENT |
| ☒ ELECTRICAL | ☒ FIRE PROTECTION | ☐ DEMOLITION |
| ☐ ELEVATOR DEVICES | ☐ ASBESTOS ABATEMENT
(Subchapter 8 only) | ☐ OTHER |

DESCRIPTION OF WORK:

ALTERATION - -COMMERCIAL CATH LAB 2ND FLOOR; MISC MODIFICATIONS INCLUDING
NEW ACT LEINING, NEW FLEX & DIFFUSERS, LIGHTING, FLOORING, MILLWORK
CABINERY & ROOM FINISHES. SEE TECH FOR MORE DETAILS

Note: If construction does not commence within one (1) year of date of issuance, or if
construction ceases for a period of six (6) months, this permit is void.
Estimated Cost of Work—\$59,300

Construction Official

Date

U.C.C. F170
equiv (rev 8/03)

1 WHITE - INSPECTOR

2 CANARY - OFFICE

3 PINK - TAX ASSESSOR

4 GOLD - APPLICANT

PAYMENTS (Office Use Only)

Building	\$900
Electrical	\$105
Plumbing	\$50
Fire Protection	\$75
Elevator Devices	\$0
Other	\$0.00
DCA Training Fee	\$101
CO Fee	
Other	\$0
Total	\$1,231
Check No.	
Cash	\$0
Credit	\$0
Collected By	

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that the work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval granted.

XX01 SERV.001

- ☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

#1684

- | | |
|--|---------------------------|
| 1. The bottom of footing trenches before placement of footings, except that in cases of pile foundations, inspections shall be made in accordance with the requirements of the building subcode. | \$900.00 |
| 2. Foundations and all walls up to grade level prior to back filling. | ELECTRIC \$105.00 |
| 3. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material. | PLUMBING \$50.00 |
| 4. Installation of all finished materials, sealings of exterior joints, plumbing piping, trim and fixtures; electrical wiring, devices and fixtures; mechanical systems equipment. | Fire Protection \$75.00 |
| | DCA Training Fee \$101.00 |
| | CHECK \$1,231.00 |

Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

- ☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

- ☐ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

- ☐ A complete copy of released plans must be kept on the job site.

If you do not understand any of this information, please ask.

CATH. LAB.
2ND FL.



CONSTRUCTION PERMIT

Date Issued

Permit #

IDENTIFICATION Block 1170 Lot 18 Qualification Code _____
Work Site Location 495 JACK MARTIN BLVD. Contractor G.T.C. ASSOC. INC
BRICK NJ Address 312 SHREWSBURY AVE.
Owner in Fee N. OCEAN HOSPITAL SYSTEM, INC RED BANK NJ
Address 1350 CAMPUS DR. Tel. (732) 933-9166
NEPTUNE, NJ 07753 Lic. No. or Bldrs. Reg. No. _____
Tel. () _____

Is hereby granted permission to perform the following work:

☒ BUILDING ☒ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT ☐ OTHER _____
(Subchapter 8 only)

DESCRIPTION OF WORK:

MISC MODIFICATIONS TO EXISTING
CATH. ROOM TO ACCEPT NEW EQUIPT SUPPLIED
BY OWNER

NOTE: If construction does not commence within one (1) year of date of issuance, or
if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$ 15,700

Construction Official

Date

PAYMENTS (Office Use Only)

Building _____
Electrical _____
Plumbing _____
Fire Protection _____
Elevator Devices _____
Other _____
DCA State Permit Fee _____
Cert. of Occupancy _____
Other _____
Total _____
Check No. _____
Cash _____
Collected by _____

(see reverse side)

U.C.C. F170 (rev. 01/04)

1. WHITE-INSPECTOR

2. CANARY-OFFICE

3. PINK-TAX ASSESSOR

4. GOLD-APPLICANT

OCS Printing (609) 398-4375

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval given.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in the case of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. Utility services, including septic.
4. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.

☐ Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☐ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☐ A complete copy of released plans must be kept on the job site.

CATH. LAB.
2ND FL.



CONSTRUCTION PERMIT

Date Issued

Permit #

IDENTIFICATION Block 1170 Lot 18 Qualification Code _____
Work Site Location 445 JACK MARTIN BLVD Contractor G.J.C. ASSOC. INC
BILICIL, NJ Address 312 SARATOGA AVE
Owner in Fee N. OCEAN HOSPITAL SYSTEM, INC RED BANK, NJ
Address 1350 CAMPUS DR. Tel. (732) 933-7166
NEPTUNE, NJ 07753 Lic. No. or Bldrs. Reg. No. _____
Tel. () _____

Is hereby granted permission to perform the following work:

☒ BUILDING ☒ PLUMBING ☐ LEAD HAZARD ABATEMENT
☒ ELECTRICAL ☒ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT ☐ OTHER _____
(Subchapter 8 only)

DESCRIPTION OF WORK:

MISC MODIFICATIONS TO EXISTING
CATH. ROOM TO ACCEPT NEW EQUIP SUPPLIED
BY OWNER

NOTE: If construction does not commence within one (1) year of date of issuance, or
if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$ 15,700

Construction Official

Date

PAYMENTS (Office Use Only)

Building _____
Electrical _____
Plumbing _____
Fire Protection _____
Elevator Devices _____
Other _____
DCA State Permit Fee _____
Cert. of Occupancy _____
Other _____
Total _____
Check No. _____
Cash _____
Collected by _____

(see reverse side)

U.C.C. F170 (rev. 01/04)

1 WHITE-INSPECTOR

2 CANARY-OFFICE

3 PINK-TAX ASSESSOR

4 GOLD-APPLICANT

OCS Printing (609) 398-4375

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval given.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in the case of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. Utility services, including septic.
4. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.

☐ Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☐ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☐ A complete copy of released plans must be kept on the job site.



CONSTRUCTION PERMIT

Date Issued _____

Permit # _____

IDENTIFICATION Block _____ Lot _____ Qualification Code _____

Work Site Location _____ Contractor _____

Address _____

Owner in Fee _____

Address _____ Tel. (_____) _____

Tel. (_____) _____ Lic. No. or Bldrs. Reg. No. _____

Is hereby granted permission to perform the following work:

- | | | |
|---|---|--|
| ☐ BUILDING | ☐ PLUMBING | ☐ LEAD HAZARD ABATEMENT |
| ☐ ELECTRICAL | ☐ FIRE PROTECTION | ☐ DEMOLITION |
| ☐ ELEVATOR DEVICES | ☐ ASBESTOS ABATEMENT | ☐ OTHER _____ |
- (Subchapter 8 only)

DESCRIPTION OF WORK:

NOTE: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$ _____

Construction Official

Date

PAYMENTS (Office Use Only)

Building _____
Electrical _____
Plumbing _____
Fire Protection _____
Elevator Devices _____
Other _____
DCA State Permit Fee _____
Cert. of Occupancy _____
Other _____
Total _____
Check No. _____
Cash _____
Collected by _____

(see reverse side)

U.C.C. F170 (rev. 01/04)

1 WHITE-INSPECTOR

2 CANARY-OFFICE

3 PINK-TAX ASSESSOR

4 GOLD-APPLICANT

OCS Printing (609) 398-4375

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval given.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:

1. The bottom of footing trenches before placement of footings, except that in the case of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. Utility services, including septic.
4. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.

☐ Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☐ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☐ A complete copy of released plans must be kept on the job site.



CONSTRUCTION PERMIT

Date Issued _____

Permit # _____

IDENTIFICATION Block _____ Lot _____ Qualification Code _____
Work Site Location _____ Contractor _____
Address _____
Owner in Fee _____
Address _____ Tel. (_____) _____
Tel. (_____) _____ Lic. No. or Bldrs. Reg. No. _____

Is hereby granted permission to perform the following work:

☒ BUILDING ☐ PLUMBING ☐ LEAD HAZARD ABATEMENT
☐ ELECTRICAL ☐ FIRE PROTECTION ☐ DEMOLITION
☐ ELEVATOR DEVICES ☐ ASBESTOS ABATEMENT ☐ OTHER _____
(Subchapter 8 only)

DESCRIPTION OF WORK:

NOTE: If construction does not commence within one (1) year of date of issuance, or if construction ceases for a period of six (6) months, this permit is void.

Estimated Cost of Work \$ _____

Construction Official _____

Date _____

PAYMENTS (Office Use Only)

Building _____
Electrical _____
Plumbing _____
Fire Protection _____
Elevator Devices _____
Other _____
DCA State Permit Fee _____
Cert. of Occupancy _____
Other _____
Total _____
Check No. _____
Cash _____
Collected by _____

(see reverse side)

U.C.C. F170 (rev. 01/04)

1 WHITE-INSPECTOR

2 CANARY-OFFICE

3 PINK-TAX ASSESSOR

4 GOLD-APPLICANT

OCS Printing (609) 398-4375

REQUIRED INSPECTIONS

Construction work must be inspected in accordance with the State Uniform Construction Code Regulations N.J.A.C. 5:23-2.18. This agency will carry out such periodic inspections during the progress of work as are necessary to insure that work installed conforms with the requirements of the Uniform Construction Code.

The owner or other responsible person in charge of work must notify this agency when work is ready for any required inspections specified below. Requests for inspections must be made at least 24 hours prior to the time the inspection is desired. Inspections will be performed within three business days of the time for which they are requested. The work must not proceed in a manner which will preclude the inspection until it has been made and approval given.

☐ Required inspections for all subcodes for one- and two-family dwellings are as follows:


1. The bottom of footing trenches before placement of footings, except that in the case of pile foundations, inspections shall be made in accordance with the requirements of the building subcode.
2. Foundations and all walls up to grade level prior to back filling.
3. Utility services, including septic.
4. All structural framing, connections, wall and roof sheathing and insulation; electrical rough wiring, panel and service installation; rough plumbing. The framing inspection shall take place after the rough electrical and plumbing inspections and after the installation of the heating, ventilation and/or air conditioning duct system. The insulation inspection shall be performed after all other subcode rough inspections and prior to the installation of any interior finish material.

☐ Additional required inspections for all subcodes of construction, for other than one- and two-family dwellings, are fire suppression systems, heat producing devices and Barrier Free subcode accessibility, if applicable.

☐ Required special inspections. The applicant by accepting the permit will be deemed to have consented to these requirements:

☐ A final inspection is required for each applicable subcode area before a final Certificate of Occupancy or Approval may be issued. The final inspections include the installation of all interior and exterior finish materials, sealing of exterior joints, mechanical system and other required equipment; electrical wiring, devices and fixtures; plumbing pipes, trim and fixtures; tests required by any provision of the adopted subcodes, Barrier Free accessibility, if applicable; and verification of compliance with NJAC 5:23-3.5, "Posting structures".

☐ A complete copy of released plans must be kept on the job site.



09-1684

CA -

Cath Lab

865-0696

JIM
12/18/09 - called - told
him Tuesday for plumb
sub.

CATX-LAB
GARDEN



PLUMBING
SUBCODE
TECHNICAL SECTION

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18
Work Site Location 425 JACU MARINA BLVD BRICK, NJ
Owner in Fee WANTAW OCEAN HOUSING SYSTEMS, INC
Address 1359 CAMDEN DRIVE
NEPTUNE, NJ 07753
Tele. () 991-1704 Fax () 228-4124
Lic. No. 11922
Federal Emp. No. 31-1818409

B. PLUMBING CHARACTERISTICS

Use Group Present 1-2 Proposed Same
Building Sewer Size EXISTING Public Sewer Private Septic
Water Service Size EXISTING Public Water Private Well
Est. Cost of Plumbing Work \$ 2,000.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW
☐ No Plans Required
Joint Plan Review Required:
☐ Building ☐ Electric
☐ Fire ☐ Elevator
☒ Plumbing Plans Approved
Date: 2-16-09
Approved by: [Signature]

INSPECTIONS
Type: Slab Rough Water Sewer Fixtures Gas Equipment Gas Piping Solar TCO
Failure Approval Initial
1/15/09 1/15/09 1/15/09
Failure Approval Initial
12-12-08 12-12-08 12-12-08

SUBCODE APPROVAL
☐ CO ☐ CCO ☒ CA
Date: 12-22-09
Approved by: [Signature]

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Signature — Contractor's Seal
[Signature]

☒ Licensed Plumbing Contractor ☐ Exempt Applicant



Date Received
Date Issued
Control #
Permit #

D. TECHNICAL SITE DATA (List of all fixtures.)

FIXTURE/EQUIPMENT

NO. 1
Water Closet
Urinal/Bidet
Bath Tub
Lavatory
Shower
Floor Drain
Sink
Dishwasher
Drinking Fountain
Washing Machine
Hose Bibb
Water Heater
Fuel Oil Piping
Gas Piping
Steam Boiler
Hot Water Boiler
Sewer Pump
Interceptor/Separator
Backflow Preventer
Greasetrap
Sewer Connection
Water Service Connection
Stacks
Other Medical Gas Outlets
Other 4
Other

Administrative Surcharge \$
Minimum Fee \$
DCA Training Fee \$
TOTAL FEE \$

COMMERCIAL

FEE (Office Use Only)

69-1684
7/17/09

12-16-08 PM

- ① NO. 0000 WINTER > 12-12-09 PM
- ② HAT TEE HAT OK



ELECTRICAL SUBCODE
TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18 Qualification Code
Work Site Location 435 NEW MARKET RD
Owner in Fee BRICK N.Y.
Address NORTHERN CLEAN HOISTING SYSTEMS INC.
1350 CARMAR DRIVE
NEPTUNE, N.J.
Tel () Contractor MONMOUTH ELECTRIC SERVICE INC.
Address PO BOX 184
SHREWSBURY N.J.
Tel (732) 744-5496 FAX (732) 530-5191
Contractor License No. 60876
Federal Emp. No. 210682967

B. ELECTRICAL CHARACTERISTICS
Use Group Present 1-2 Proposed SAFETY
[] Pole/Pad # [] Temporary [] Other
Building Occupied as HOSPITAL Utility Co.
Est. Cost of Elec. Work \$ 19,300.00

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW	Date Initial	Type:	Failure	Approval	Initial
[] No Plans Required		Rough			
Joint Plan Review Required:		Barrier-Free			
[] Building [] Plumbing		Trench			
[] Fire [] Elevator		Temp. Serv.			
[] Elec. Plans Approved		Constr. Serv.			
Date: <u>6-23-9</u>		TCO			
Approved by: <u>A. Santo</u>		Other			
		Service			
		Final			
		Barrier-Free			
		Temp. Cut-in-Card Date Issued			
		Final Cut-in-Card Date Issued			
		Annual Pool Inspection			
		Date of Grounding and Bonding Certification			

SUBCODE APPROVAL	
[] CO [] CCO [] CA	
Date: <u>12-16-9</u>	
Approved by: <u>A. Santo</u>	

Date Received
Control #

Date Issued
Permit #

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

[Signature]
Applicant's Signature/Contractor's Seal and Signature

[] Licensed Elec. Contractor [] Certifd Landscape Irrigation Contr'r [] Exempt Applicant

D. TECHNICAL SITE DATA

QTY.	SIZE	ITEMS
<u>36</u>		Lighting Fixtures
<u>5</u>		Receptacles
<u>3</u>		Switches
		Detectors
		Light Poles
		Motors—Fract. HP
<u>2</u>		Emergency & Exit Lights
<u>2</u>		Communications Points
		Alarm Devices/F.A.C. Panel


TOTAL NUMBERS

<u>48</u>	Pool Permit/with UW Lights
	Storable Pool/Spa/Hot Tub
	KW Elec. Range/Receptacle
	KW Oven/Surface Unit
	KW Elec. Water Heater
	KW Elec. Dryer/Receptacle
	KW Dishwasher
	HP Garbage Disposal
	KW Central A/C Unit
	HP/KW Space Heater/Air Handler
	KW Baseboard Heat
	HP Motors 1/+ HP
	KW Transformer/Generator
	AMP Service
<u>1</u>	AMP Subpanels <u>480/277V</u>
	AMP Motor Control Center
	KW Elec. Sign/Outline Light
<u>1</u>	<u>60 AMP LIGHTING CONTROLLER</u>
<u>1</u>	<u>125 AMP 480V 3 PHASE 1 MGR</u>

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$

FEE (Office Use Only)

COMMERCIAL



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 475 Subcode PLD.B. Qualification Code _____
Work Site Location Belle Mead NJ

Owner in Fee Northern Essex Hospital Systems, Inc

Tel. () e-mail _____
Address 1350 Campus Dr. Norwalk NJ 07753

Contractor: Atlantic Sprinkler Corp Tel. 732 433-0643
Address P.O. Box 50 Lakewood NJ e-mail _____

Fire Protection Equipment, NJ Div of Fire Safety Permit No. P00209
Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____
Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable):
Federal Emp. ID No. 22-1911981 FAX: (732) 892-3997

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____ Fire Alarm System: [] New or [] Existing
Constr. Class: Present _____ Proposed _____ Location of Panel: _____
Heating System: [] New or [] Existing [] HVAC Fire Suppression/Standpipe System:
Type: [] Gas [] Oil [] Electric [] Solar [] New or [] Existing
[] Other _____ Location of Main Control Valve: _____
Location: _____

Fuel Storage Tank:

Fuel Type: [] Flammable or [] Combustible Capacity _____
Total Cost of Fire Protection Work \$ 80 1500

PLAN REVIEW		INSPECTIONS	
Type	Dates (Month/Day)	Failure	Approval
☒ No Plans Required			
☒ Joint Plan Review Required			
☐ Building [] Plumbing			
☐ Electric [] Elevator			
☐ Fire Plans Approved			
Date: <u>6/24/09</u>			
Approved by: <u>[Signature]</u>			
SUBCODE APPROVAL			
☐ CO [] CCO [] CA			
Date: <u>12/15/09</u>			
Approved by: <u>[Signature]</u>			

1 White = Inspector Copy
3 Pink = Office Copy
1 White = Office Copy
4 Hard = Applicant Copy

Cath lab
2nd floor
89-1684
7/17/09

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent, owner, authorized) _____
to make this application. _____

[X] Certified Contractor [] Exempt Applicant
Applicant's Signature/Contractor's Signature _____

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: RELOCATE CO. SPRINKLER HEADS INTO NEW CEILING CONFINEMENT PER PLANS

Water Supply Source _____

Method of Alarm/Suppression System Supervision _____

FEE (Office Use Only)

NUMBER

Flammable/Combustible Tanks	_____
Alarm Systems	_____
[] System	_____
[] 110v Interconnected	_____
[] CO Detectors/110v	_____
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	_____
Supervisory Devices (i.e., tampers, low/high air)	_____
Signaling Devices (i.e., horn/strobes, bells)	_____
Other Devices	_____
TOTAL	_____
Suppression Systems	_____
Fire Pump _____ GPM Type _____	_____
Dry Pipe/Alarm Valves	_____
Pre-action Valves	_____
Sprinkler Heads (Dry and Wet)	<u>6</u>
Standpipes	_____
Pre-engineered Systems	_____
Wet Chemical	_____
Dry Chemical	_____
CO ₂ Suppression	_____
Foam Suppression	_____
FM200 Suppression	_____
Other	_____
Other Systems	_____
Kitchen Hood Exhaust System	_____
Smoke Control System	_____
Fired Appliances [] Gas or [] Oil	_____
Fireplace Venting/Metal Chimney	_____
Other	_____
Administrative Surcharge \$	_____
Minimum Fee \$	_____
State Permit Surcharge Fee \$	_____
TOTAL FEE \$	_____

COMMERCIAL



BUILDERS • DEVELOPERS • CONSTRUCTION MANAGEMENT

Fax

To: Brick Bldg Dept, Att: Mr Dan Newman/Ed **From:** Karl F. Knief

Fax: 1 732 262-8954 **Pages:** 0 incl. cover page

Phone: 1 732 262-1027 **Date:** 12/15/2009

Re: OMC-Cath Lab Permit # 09-1684 FINALS **CC:**

Urgent **For Review** **Please Comment** **Please Reply** **Please Recycle**

• **Comments:**

Dan/Ed,

Pursuant to our phone conversation last week and your scheduling of tomorrow's FINAL inspections (Plumbing, Electric, Fire Sprinkler, Bldg.) @ Ocean Medical Center, 425 Jack Martin Blvd. Permit #09-1684.

With the hospital's Security pattern changed due to the # of H1N1 cases, I would like to suggest the following:


- For the convenience of your Inspectors, GJC's Field Supervisor (Glenn Meisse cell # 732 865-0696) will be available to meet them @ the Main Loading Dock as they arrive and then escort them to the Cath Lab, rather than the new pattern directing them thru the Main Atrium Entrance. If they would please call him from the Loading Dock area when arriving, Glenn will meet them (the Cath. Lab is on the same hallway as the Loading Dock area).

This will allow easy in/out hospital access for your inspectors when arriving & departing.

We appreciate your Departments efforts to schedule & inspect this work and if all is approved, a possible C of A late this week/early next week.

Once again, thank you.

Sincerely,



Karl F. Knief
Executive Vice President
GJC Associates, Inc.
732 933-9166

P.O. Box 548 Red Bank, NJ 07701 • 732-933-9166 • Fax 732-933-9161



BUILDING SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18 Qualification Code _____
Work Site Location 425 JACK MARINO BLVD.
Owner in Fee NORTH HAVEN HOSPITAL SYSTEMS
Tel. () _____ e-mail _____
Address 1350 CAMDEN DR. NEPTUNE NJ 07753
Contractor G.T.C. ASSOC. INC. Tel. () 732 933-9166
Address 312 S. DEWBURY AVE BRICK NJ zip code _____
Contractor License No. _____ Exp. Date _____
Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____
Federal Emp. ID No. 22-3130786 FAX: () 732 933-9161

JOB SUMMARY (Office Use Only)

PLAN REVIEW	Date	Initial	INSPECTIONS	Dates (Month/Day)		
			Type:	Failure	Approval	Initial
☐ No Plans Required			Footings			
☐ All			Footings Bonding			
☐ Footings			Foundation			
☐ Foundation			Slab			
☐ Frame			Frame			
☐ Other			Truss Sys./Bracing			
			Barrier-Free			
			Insulation			
			Finishes - Base Layer			
			Finishes - Final			
			Energy OC			
			Mechanical			
			TCO			
			Other			
			Final			
			Barrier-Free			

SUBCODE APPROVAL
☐ CO ☐ CCO
Date: 12/17/09
Approved by: [Signature]

B. BUILDING CHARACTERISTICS

Use Group	Present	<u>1-2</u>	Proposed	<u>SAME</u>	Est. Cost of Bldg. Work:
Constr. Class	Present	<u>1-A</u>	Proposed	<u>SAME</u>	1. New Bldg. \$ <u>0</u>
No. of Stories		<u>EXISTING</u>			2. Rehabilitation \$ <u>37,500</u>
Height of Structure		<u>u</u>			3. Total (1+2) \$ _____
Area — Largest Floor		<u>3231</u>			
New Bldg. Area/All Floors		<u>u</u>			
Volume of New Structure		<u>EXISTING</u>			
Total Land Area Disturbed		<u>u</u>			

U.C.C. F110
(rev. 01/06)

1 White = Inspector Copy
3 Pink = Office Copy

2 Canary = Office Copy
4 Gold = Applicant Copy

Reorder From OCS Printing (609) 398-4375

Date Received _____
Control # _____
Date Issued _____
Permit # _____

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the agent or owner of record and am authorized to make this application.

Signature _____

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK MISC. MODIFICATIONS including new AC wiring, new floor & dryers, lighting, flooring, millwork cabinetry, and boom. Finishes fire sprinkler recesses. Room to be modified to accept new equipment supplied by owner.

COMMERCIAL

FEE (Office Use Only)

☐ New Building				
☐ Addition				
☐ Rehabilitation				
☐ Roofing				
☐ Siding				
☐ Fence				
☐ Sign				
☐ Pool				
☐ Retaining Wall				
☐ Asbestos Abatement Subchapter 8				
☐ Lead Haz. Abatement NJAC 5:17				
☐ Radon Remediation				
☐ Other				
☐ Demolition				

Administrative Surcharge \$ _____
Minimum Fee \$ _____
State Permit Surcharge Fee \$ _____
TOTAL FEE \$ _____



GENERAL CONTRACTORS •
CONSTRUCTION MANAGERS
P.O. Box 548
Red Bank, NJ 07701
(732) 933-9166

LETTER OF TRANSMITTAL

To: Township of Brick

401 Chamberbridge Road
Brick, NJ 08723

Attention: Paul Auth – Plumbing Subcode Official

DATE 12/15/09	JOB NO. 09-195
OMC Cath Lab	
425 Jack Martin Blvd.	
Brick, N.J.	
Permit # 09-1864	

WE ARE SENDING YOU: ☐ Attached ☐ under separate cover via _____ the following items:

☐ Prints ☐ Shop Drawings ☒ Plans ☐ Specifications ☐ Samples ☐ Change Order

☐ Copy of Letter ☐ _____

COPIES	DATE	NO.	DESCRIPTION
2	11/29/09		Medical Gas Inspection and Certification Reports
2			Certificate of Medical Gas Qualification for Steven A Szilvasi

THESE ARE TRANSMITTED AS CHECKED BELOW:

- | | | |
|--|---|---|
| ☒ for approval | ☐ Approved as submitted | ☐ Resubmit _____ copies for approval |
| ☒ for your use | ☐ Approved as noted | ☐ Submit _____ copies for distribution |
| ☐ As requested | ☐ Returned for corrections | ☐ Return _____ corrected prints |
| ☐ For review and comment ☐ _____ | | |
| ☐ FOR BIDS DUE _____ | | ☐ PRINTS RETURNED AFTER LOAN TO US |

REMARK:

COPY TO: File

SIGNED: Pat Burke – Project Manager

Medical Gas System
Inspection and Certification

-PERFORMED ON-

Sunday, November 29, 2009

-AT-

The Ocean Medical Center

425 Jack Martin Boulevard

Brick, New Jersey 08724

-IN-

Cath Lab Procedure Room

-FOR-

United Plumbing

-AND-

G. J. C. Associates

-BY-

John J. Lupo

-OF-

Jo Tech, Incorporated

Ocean Medical Center

-Table of Contents-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

TABLE OF CONTENTS	
Section	Description
<i>One</i>	<i>NFPA Criteria & Jo Tech Test Methods</i>
<i>Two</i>	<i>Inspection Findings</i>
<i>Three</i>	<i>Certification Comments</i>
<i>Four</i>	<i>Outlet Data</i>
<i>Five</i>	<i>Particulate Filter Data</i>
<i>Six</i>	<i>Zone Valve Box Data</i>
<i>Seven</i>	<i>Area Alarm Data</i>
<i>Eight</i>	<i>Purity Sample Data</i>
<i>Nine</i>	<i>Additional Comments</i>
<i>Ten</i>	<i>Contractor Deficiencies</i>
<i>Eleven</i>	<i>Facility Deficiencies</i>
<i>Twelve</i>	<i>Equipment Deficiencies</i>
<i>Thirteen</i>	<i>Installer Qualification</i>
<i>Fourteen</i>	<i>Verifier Qualification</i>

Ocean Medical Center

-NFPA 99C 1999 Criteria and Test Methods-

I. Station Outlets For Medical Gas (NFPA 99C-1999) 4-3.1.2.4 (Page 21)

Each station outlet for medical gases, whether threaded or noninterchangeable quick-coupler shall be gas-specific and shall consist of a primary and a secondary valve or assembly. Each outlet shall be legibly identified with the name or chemical symbol of the gas contained. Where chemical symbols are used, they shall be in accordance with CGA Pamphlet P-2, *Characteristics and Safe Handling of Medical Gases*.

Jo Tech Test Method - Each outlet shall be inspected for compliance with the above Criteria and be checked for "Use No Oil!" labeling.

II. Cross Connection (NFPA 99C-1999) Section 4-3.1.2.4 (Page 21)

Each station outlet, including those mounted in columns, hose reels, ceiling tracks, or other special installations, shall be designed so that parts or components that are required to be gas-specific for compliance with 4-3.1.2.4 cannot be interchanged between station outlets for different gases.

Jo Tech Test Method - Each outlet shall be verified using a property indexed connector, connected to a calibrated portable oxygen analyzer. Also, when required, a bag sample will be taken for laboratory analysis.

III. Operational Pressure and Flow Test (NFPA 99C-1999) (Page 33)

Flow tests shall be performed at the station outlet. Piping systems, with the exception of nitrogen systems, shall maintain pressure at 50 +5/-0 psig at the maximum flow rate. A Nitrogen system shall be capable of delivering at least 160 psig to all outlets. Oxygen, nitrous oxide, and air outlets shall deliver 3.5 SCFM (100 LPM) with a pressure drop of no more than 5.0 psig and a static pressure of 50 psi. Oxygen and air outlets servicing critical care areas shall permit a transient flow rate of 6.0 SCFM (170 LPM) for three seconds. Nitrogen Outlets shall deliver 5.0 SCFM (145 LPM) with a pressure drop of no more than 5 psig and a static pressure of 160 psig.

Jo Tech Test Method - Pressure and flows shall be measured at each outlet using a calibrated RT 200 or equivalent pressure / flow analyzer.

IV. Medical Gases and Concentration Test (NFPA 99-1999) (Page 58 health care facilities)

After purging each system with the gas of system designation, the following shall be performed: 1. Each pressure gas source and outlet shall be analyzed for concentration volume. 2. Analysis shall be with instruments designed to measure the specific gas dispensed. 3. Allowable concentrations are listed on *page 59 in the health care facilities manual*.

Jo Tech Test Method - Concentration test shall be performed at each outlet using a portable oxygen analyzer. Also, when required, a bag sample shall be taken for laboratory analysis.

Ocean Medical Center

-NFPA 99C 1999 Criteria and Test Methods-

V. Medical Air Purity Test Compressor System (NFPA 99C-1999) (Page 33)

The Medical Air source shall be analyzed for concentration of contaminants by volume. Sample(s) shall be taken for the air system test at a sample point as specified in 4-3.1.1.9(h). The test results shall **not exceed** the following parameters:

Dew Point	+35°F @ 50 psig (2005)
Carbon Monoxide	10 ppm
Carbon Dioxide	500 ppm
Gaseous Hydrocarbons-Air	25 ppm (as methane)
Halogenated Hydrocarbons-Air	2 ppm

Jo Tech Test Method - A calibrated portable dew point analyzer will be utilized for on site measurements. A bag or test tube sample shall be taken for laboratory analysis.

VI. Vacuum System Performance (NFPA 99C-1999) 4-3.4.2.1 (Page 35)

The vacuum pumps and collection piping shall be capable of maintaining a vacuum of 12 in. of mercury (Hg) at the station farthest away from the central vacuum source when the calculated demand for the hospital is drawn into the system. Piping shall be sized such that 3 SCFM (85 LPM) can be evacuated through any one station inlet without reducing vacuum pressure below 12 in. HG at an adjacent station outlet.

Jo Tech Test Method - Flow (wide open), static pressure and dynamic pressure (adjacent outlet wide open) shall be measured using a calibrated RT 200 or equivalent pressure / flow analyzer.

Some **older existing** vacuum systems that **fail** to meet the 3 SCFM (85 LPM) criteria outlined in (VI) may substitute alternate performance criteria established by the AHA in 1989, if acceptable by the facilities manager.

Static Pressure: 12 inches Hg
Flow: 35-70 LPM

VII. Gas Shutoff Valves (NFPA 99C-1999) Section 4-3.1.2.3 (Page 20)

Shutoff valves accessible to other than authorized personnel shall be installed in valve boxes with frangible or removable windows large enough to permit manual operation of valves.

Jo Tech Test Method - Zone valves shall be tested for leaks, using a test solution, checked for mechanical operation, and proper labeling.

Ocean Medical Center

-NFPA 99C 1999 Criteria and Test Methods-

VIII. Alarm Testing (NFPA 99C-1999) Section 4-3.1.2.2 (Page 19)

All local, master and area alarm panels used for medical gas systems shall provide: Separate visual indicators for each condition monitored. The alarm indicator shall produce a minimum of 80 dba measured at 3 feet. A means to visually indicate a lamp or LED failure. Each local or master alarm shall be labeled for its area of surveillance.

Jo Tech Test Method - Digital alarms shall be electronically tested for +/- 20% indications. Where feasible, analog and digital alarms shall be functionally tested by rising and dropping line pressure +/-20%. Facility assistance may be required.

IX. Cylinder Supply Systems (NFPA 99C-1999) Section 4-3.1.1.6 (Page 11)

A cylinder supply system with reserve supply shall consist of: A primary supply, which supplies the piping system. A secondary supply, which shall operate automatically when the primary supply is unable to supply the system. An actuating switch shall be connected to the master signal panel to indicate when, or just before, the reserve begins to supply the piping system.

Jo Tech Test Method - Test shall be conducted by facility and recorded by Jo Tech. A bag sample may be taken for laboratory analysis.

X. Medical Air Compressor (NFPA 99C-1999) Section 4-3.1.1.9 (Page 14)

Two or more compressors shall be installed that serve this system alternately or simultaneously on demand. The compressor(s) shall be sized to serve peak demand with the largest compressor out of service. The medical air compressor shall take its source from the outside atmosphere and shall not add contaminants in the form of particulate matter, odor or other gasses.

Jo Tech Test Method - Test shall be conducted by facility and recorded by Jo Tech. A bag sample may be taken for laboratory analysis.

XI. Vacuum Pumps (NFPA 99C-1999) Section 4-3.2.1.1 (Page 25)

Two or more pumps shall be installed that serve this system alternately or simultaneously on demand. The pump(s) shall be sized to serve peak demand with the largest pump out of service. Each pump shall have an automatic means to prevent back flow through off-cycle units and a shutoff valve to isolate it from the centrally piped system and other pumps for maintenance or repair without loss of vacuum in the system.

Jo Tech Test Method - Test shall be conducted by facility and recorded by Jo Tech

Jo Tech, Incorporated follows criteria set in the NFPA 99C Gas and Vacuum Systems manuals and the NFPA 99 Health Care Facilities manuals.

Ocean Medical Center

-Inspection Findings-

Sunday, November 29, 2009


Cath Lab Procedure Room ➡ Outlet Addition

Jo Tech, Incorporated, Located At 23 Manitoba Trail, Shamong, NJ 08088, Inspected The Cath Lab Procedure Room, On The Second Floor, Of The Ocean Medical Center, Located At 425 Jack Martin Boulevard, Brick, New Jersey 08724, For Compliance With N. F. P. A. 99C 1999/2002/2005 Standards, J. C. A. H. O. Standards, State And Local Departments of Health Standards.

The Oxygen, Medical Air And Medical Vacuum Systems Inspected And Tested, Met All Criteria Established By The N. F. P. A., The J. C. A. H. O., State And Local Departments Of Health, Except If Noted In The Deficiencies Section(s).

Jo Tech, Incorporated does not assumes any liability or consequences.

Section Two


John J. Lupo


M. E. Lupo

Jo Tech, Incorporated Corporate Seal

Ocean Medical Center

-Certification Comments-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

United Plumbing, Located At 36 Parkway, Point Pleasant Beach, New Jersey, 08747, Added One(1) Oxygen Ceiling Outlet, One(1) Medical Air Ceiling Outlet And One(1) Vacuum Ceiling Outlet To The Cath Lab Procedure Room, On The Second Floor, Of The Ocean Medical Center, Located At 425 Jack Martin Boulevard, Brick, New Jersey 08837.

Jo Tech, Incorporated, In Accordance With The N. F. P. A., The J. C. A. H. O., And State And Local Departments Of Health, Inspected The Oxygen, Medical Air, And Medical Vacuum, In The Cath Lab Procedure Room, For Proper Pressures, Flows, Indexing, Gas Sources, Leaks, Labeling, Cross Connections, Dew Points And Particulate Contamination.


All Systems Meet or Exceed Manufacturers Specifications And Comply With The N. F. P. A. 99, 1999/2002/2005 Criteria, J. C. A. H. O. Standards And State And Local Standards, Except If Noted In The Deficiencies Section(s) Of This Report.

If you should have any questions please contact our office immediately!

Telephone (609) 268-7580

Facsimile (609) 268-8001 Thank You!

Section Three


John J. Lupo


M. E. Lupo

Jo Tech, Incorporated Corporate Seal

Ocean Medical Center

-Outlet Data-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

OUTLET DATA LEFT WALL OUTLETS														
OXYGEN						MEDICAL AIR					VACUUM			
Outlet	PSI	DYN	LPM	O2%	DEW	PSI	DYN	LPM	O2%	DEW	InHg	LPM	DYN	Status
1 From Left	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	23.0	140	-1.0	PASS
2 From Left	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	23.0	140	-1.0	PASS
3 From Left	n/a	n/a	n/a	n/a	n/a	54.5	-1.0	300+	21%	-33°F	n/a	n/a	n/a	PASS
4 From Left	n/a	n/a	n/a	n/a	n/a	54.5	-1.0	300+	21%	-33°F	n/a	n/a	n/a	PASS
5 From Left	55.0	-1.0	300+	99%	-55°F	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	PASS

EXISTING OUTLETS

OUTLET DATA CEILING OUTLETS														
OXYGEN						MEDICAL AIR					VACUUM			
Outlet	PSI	DYN	LPM	O2%	DEW	PSI	DYN	LPM	O2%	DEW	InHg	LPM	DYN	Status
1 From Left	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	23.0	145	-1.0	PASS
2 From Left	n/a	n/a	n/a	n/a	n/a	54.5	-1.0	300+	99%	-33°F	n/a	n/a	n/a	PASS
3 From Left	55.0	-1.0	300+	99%	-55°F	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	PASS

NEW OUTLETS

Ocean Medical Center

-Particulate Filter Data-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

PARTICULATE FILTER DATA LEFT WALL OUTLETS					
Outlet	Service	Flow Rate	Sample Time	Result	Status
3 From Left	Oxygen	200 LPM	5 Minutes	< 1.0 mg/m ³	PASS
5 From Left	Medical Air	200 LPM	5 Minutes	< 1.0 mg/m ³	PASS

EXISTING OUTLETS

PARTICULATE FILTER DATA CEILING OUTLETS					
Outlet	Service	Flow Rate	Sample Time	Result	Status
3 From Left	Oxygen	200 LPM	5 Minutes	< 1.0 mg/m ³	PASS
2 From Left	Medical Air	200 LPM	5 Minutes	< 1.0 mg/m ³	PASS

NEW OUTLETS

Ocean Medical Center

-Zone Valve Box Data-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

ZONE VALVE BOX DATA CATH LAB PROCEDURE ROOM						
Location	Controls	Service	Gauge	Leaks	Labeling	Comments
Outside of: Cath Lab Procedure Room	Cath Lab Procedure Room	Oxygen	55	NO	OK	
		Medical Air	55	NO	OK	
		Vacuum	23	NO	OK	

EXISTING ZONE VALVE BOX

Ocean Medical Center

-Area Alarm Panel Data-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

AREA ALARM PANEL DATA CATH LAB PROCEDURE ROOM							
Location	Monitored	Service	Gauge	Low	High	Lights	Silent
Outside of: Cath Lab Procedure Room	Cath Lab Procedure Room	Oxygen	58 HIGH	39	61	OK	OK
		Medical Air	55	39	61	OK	OK
		Vacuum	23	12	N/A	OK	OK

EXISTING OHMEDA® AREA ALARM PANEL

Ocean Medical Center

-Purity Sample Data-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

OXYGEN PURITY SAMPLE DATA CEILING OUTLET	
ANALYTE	SOURCE AIR/GAS
Oxygen (Volume %)	99+
Carbon Monoxide (ppmv)	< 1.0
Total Gaseous Hydrocarbons (ppmv) - Methane	< 5.0
Methane (ppmv)	< 20.0
Carbon Dioxide (ppmv)	< 25.0
Nitrogen (Volume %)	< 0.5
Halogenated Solvents (ppmv)	< 0.1

MEDICAL AIR PURITY SAMPLE DATA CEILING OUTLET	
ANALYTE	SOURCE AIR/GAS
Oxygen (Volume %)	20.9
Carbon Monoxide (ppmv)	< 1.0
Total Gaseous Hydrocarbons including Methane (ppmv)	< 2.0
Methane (ppmv)	< 2.0
Carbon Dioxide (ppmv)	< 25.0
Nitrogen (Volume %)	77.5
Total Gaseous Hydrocarbons - Methane (ppmv)	< 1.0

Ocean Medical Center

-Additional Comments-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

The United Plumbing Installation, Meet Or Exceed Industry Standards.

The Parts Used In This Project Meet Or Exceed The Strictest NFPA Standards.

All Outlets Were Totally Particulate Free.

Don't hesitate to call us with any questions!

Telephone (609) 268-7580

Facsimile (609) 268-8001

Ocean Medical Center

-Contractor Deficiencies-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

NONE

Ocean Medical Center

-Facility Deficiencies-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

NONE

Ocean Medical Center

-Equipment Deficiencies-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

NONE

Ocean Medical Center

-Installer Qualification-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition

Ocean Medical Center

-Verifier Qualification-

Sunday, November 29, 2009

Cath Lab Procedure Room ➡ Outlet Addition



Cert # 00044083

John J. Lupo



ASSE 6010 Installer N.F.P.A. 99-2005

ASME IX Brazier

ASSE 6050 Instructor

ASSE 6030 Verifier

Expires

12/08/2010

12/06/2009

12/08/2010

07/18/2011

Medical Gas Professional
Healthcare Organization, Inc.

www.mgpho.org

This card certifies that the member listed below is
an active member in good standing until 12/31/2009.

John Lupo

Membership ID No. 273

ACTIVE MEMBER



Jo Tech, Incorporated

Medical Gas Certifications

John J. Lupo

NITC Certified 6010/6030/6050

*Joint Commission Yearly Inspections

*Outlet and Alarm Repairs


*Medical Gas Parts and Valves

Office: (609) 268-7580


Cellular: (609) 234-0120

Facsimile: (609) 268-8001

jjlupo@hotmail.com



 United Association Steven A. Szilvasi			
ID #: 001139880		LU #: 0009	
Certificate of Medical Gas Qualification			
Certification	Expires		
ASME IX Brazer	03/01/2010		
ASSE 6010 Installer	09/12/2010		
N.F.P.A 99-2005			



United Association	
Steven A. Szilvasi	
ID #: 001139980	LU #: 0008
Certificate of Medical Gas Qualification	
Certification	Expires
ASME IX Brazer	03/01/2010
ASSE 6010 Installer	09/12/2010
N.F.P.A 99-2006	



ELECTRICAL SUBCODE TECHNICAL SECTION

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18 Qualification Code _____
Work Site Location 445 West Highland Blvd
Owner in Fee BRIKLE NY
Address 1350 Central Express Drive
Tel () _____
Contractor MUMFORTH ELECTRIC SERVICE INC.
Address PO Box 184
Tel (732) 741-5496 FAX (732) 530-5191
Contractor License No. 6876
Federal Emp. No. 210682967

B. ELECTRICAL CHARACTERISTICS

Use Group Present 1-2 Proposed SMNIE
[] Pole/Pad # _____ [] Temporary [] Other _____
Building Occupied as HOSPITAL Utility Co. _____
Est. Cost of Elec. Work \$ 18,300.00

JOBSUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)	
[] No Plans Required	Date Initial	Type:	Failure	Approval	Initial
Joint Plan Review Required:		Rough			
[] Building	[] Plumbing	Barrier-Free			
[] Fire	[] Elevator	Trench			
[X] Elec. Plans Approved		Temp. Serv.			
Date: <u>6-23-98</u>		Constr. Serv.			
Approved by: <u>A. Sauto</u>		TCO			
SUBCODE APPROVAL		Other			
[] CO	[] CCO	Service			
Date: _____		Final			
[] CO		Barrier-Free			
[] CA		Temp. Cut-in-Card Date Issued			
[] CCO		Final Cut-in-Card Date Issued			
[] CA		Annual Pool Inspection			
[] CCO		Date of Grounding and Bonding			
[] CA		Certification			

Date Received
Control #
Date Issued
Permit #

69-1684
7/17/09

C. CERTIFICATION—I, the undersigned, being the duly qualified and licensed electrical contractor, hereby certify that I am the (agent or) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant's Signature/Contractor's Seal and Signature

[X] Licensed Electrical Contractor [] Certified Landscape Irrigation Contr' [] Exempt Applicant

D. TECHNICAL SITE DATA

QTY.	SIZE	ITEMS
<u>26</u>		Lighting Fixtures
<u>5</u>		Receptacles
<u>3</u>		Switches
		Detectors
		Light Poles
		Motors—Fract. HP
<u>2</u>		Emergency & Exit Lights
<u>2</u>		Communications Points
		Alarm Devices/F.A.C. Panel

TOTAL NUMBERS

<u>48</u>	Pool Permit/with UW Lights
	Storable Pool/Spa/Hot Tub
	KW Elec. Range/Receptacle
	KW Oven/Surface Unit
	KW Elec. Water Heater
	KW Elec. Dryer/Receptacle
	KW Dishwasher
	HP Garbage Disposal
	KW Central A/C Unit
	HP/KW Space Heater/Air Handler
	KW Baseboard Heat
	HP Motors 1/+ HP
	KW Transformer/Generator
	AMP Service
<u>1</u>	AMP Subpanels <u>480/277V</u>
	AMP Motor Control Center
	KW Elec. Sign/Outline Light
<u>1</u>	<u>60 AMP LIGHTING CONTROLLER</u>
<u>1</u>	<u>125 AMP 480V SIEMENS MOTOR</u>

FEE (Office Use Only)

Administrative Surcharge	\$
Minimum Fee	\$
State Permit Surcharge Fee	\$
TOTAL FEE	\$



ELECTRICAL SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 11 Lot 11 Qualification Code 11

Work Site Location 11

Owner in Fee 11

Address 11

Tel () 11

Contractor 11

Address 11

Tel () 11 FAX () 11

Contractor License No. 11

Federal Emp. No. 11

B. ELECTRICAL CHARACTERISTICS

Use Group Present 11 Proposed 11

[] Pole/Pad # 11 [] Temporary [] Other 11

Building Occupied as 11 Utility Co. 11

Est. Cost of Elec. Work \$ 11

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)	
[] No Plans Required	Date Initial	Type:	Failure	Approval	Initial
Joint Plan Review Required:		Rough			
[] Building [] Plumbing		Barrier-Free			
[] Fire [] Elevator		Trench			
[] Elec. Plans Approved		Temp. Serv.			
Date: <u>6-22-93</u>		Constr. Serv.			
Approved by: <u>A. Sauto</u>		TCO			
		Other			
		Service			
		Final			
		Barrier-Free			
		Temp. Cut-in-Card Date Issued			
		Final Cut-in-Card Date Issued			
		Annual Pool Inspection			
		Date of Grounding and Bonding Certification			

SUBCODE APPROVAL

[] CO [] CCO [] CA

Date: 11

Approved by: 11

Date Received
Control # 69-1684

Date Issued
Permit # 7/17/09

C. CERTIFICATION—LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Applicant's Signature/Contractor's Seal and Signature

[] Licensed Elec. Contractor [] Certifd Landscape Irrigation Contr'r [] Exempt Applicant

D. TECHNICAL SITE DATA

QTY. SIZE ITEMS

36 Lighting Fixtures

1 Receptacles

1 Switches

1 Detectors

1 Light Poles

1 Motors—Fract. HP

1 Emergency & Exit Lights

1 Communications Points

1 Alarm Devices/F.A.C. Panel

TOTAL NUMBERS

45 Pool Permit/with UW Lights

1 Storable Pool/Spa/Hot Tub

1 KW Elec. Range/Receptacle

1 KW Oven/Surface Unit

1 KW Elec. Water Heater

1 KW Elec. Dryer/Receptacle

1 KW Dishwasher

1 HP Garbage Disposal

1 KW Central A/C Unit

1 HP/KW Space Heater/Air Handler

1 KW Baseboard Heat

1 HP Motors 1/4 HP

1 KW Transformer/Generator

1 AMP Service

1 AMP Subpanels 4 120V

1 AMP Motor Control Center

1 KW Elec. Sign/Outline Light

Administrative Surcharge \$

Minimum Fee \$

State Permit Surcharge Fee \$

TOTAL FEE \$

FEE (Office Use Only)

\$



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18 Qualification Code 1805

Work Site Location 4735 JACK MANTELL BLVD BRICK NJ

Owner in Fee NONNAN CLENN HOSPITAL SYSTEMS, INC

Tel. () 1350 CAMPUS DR e-mail MCATONE NJ 07753

Address ATLANTIC SPRINKLER CORP Tel. 732 433-0643

Contractor P.O. Box 50 LAKEWOOD NJ e-mail 290006

Fire Protection Equipment, NJ Div of Fire Safety Permit No. P00209

Fire Protection Equipment, NJ Div of Fire Safety Installer No. Exp. Date

Fire Alarm Contractor No. Home Improvement Contractor Registration No. or Exemption Reason (if applicable):

Federal Emp. ID No. 22-1911981 FAX: (732) 392-3937

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present Proposed Fire Alarm System: [] New or [] Existing

Constr. Class: Present Proposed Location of Panel: Fire Suppression/Standpipe System:

Heating System: [] New or [] Existing [] HVAC [] New or [] Existing

Type: [] Gas [] Oil [] Electric [] Solar [] New or [] Existing

[] Other Location of Main Control Valve: Location:

Fuel Storage Tank: Fuel Type: [] Flammable or [] Combustible Capacity

Total Cost of Fire Protection Work \$ 20 1500

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)	
PLAN REVIEW	Type	Failure	Approval	Initial	
☒ No Plans Required	Alarm System				
☒ Joint Plan Review Required	Suppression Sys.				
☐ Building [] Plumbing	Standpipe				
☐ Electric [] Elevator	Fire Pump				
☐ Fire Plans Approved	Pre-Eng. System				
Date <u>6/24/05</u>	Mechanical				
Approved by: <u>RSD</u>	Smoke Control				
SUBCODE APPROVAL	TCO				
☐ CO [] CCO [] CA	Flam/Combust Tanks				
Date	Fireplace Venting				
Approved by:	Final				
	Other				

Date Received
Control #

89-1684
7/17/09

Date Issued
Permit #

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent/owner) of record and am authorized to make this application.

Applicant's Signature/Contractor's Signature
[X] Certified Contractor [] Exempt Applicant

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: RELOCATE CO. SPRINKLER

HEADS INTO NEW CEILING CONSTRUCTION

PER PLANS

Water Supply Source

Method of Alarm/Suppression System Supervision

FEE (Office Use Only)

NUMBER

Flammable/Combustible Tanks

Alarm Systems

[] System

[] 110v Interconnected

[] CO Detectors/110v

Alarm Devices (i.e., smoke, heat, pulls,

water/flow)

Supervisory Devices (i.e., tampers, low/high air)

Signaling Devices (i.e., horn/strobes, bells)

Other Devices

TOTAL

Suppression Systems

Fire Pump GPM Type

Dry Pipe/Alarm Valves

Pre-action Valves

Sprinkler Heads (Dry and Wet)

Standpipes

Pre-engineered Systems

Wet Chemical

Dry Chemical

CO₂ Suppression

Foam Suppression

FM200 Suppression

Other

Other Systems

Kitchen Hood Exhaust System

Smoke Control System

Fired Appliances [] Gas or [] Oil

Fireplace Venting/Metal Chimney

Other

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$



FIRE PROTECTION SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18 Qualification Code _____
Work Site Location 475 JACK HANLIN DR.

Owner in Fee ALMAREX CLEAN HOSPITAL SYSTEMS, INC

Tel. () _____ e-mail _____
Address 1350 Morris Dr. McPRAVE NJ 07753

Contractor: A TEAMING SPRINKLER CORP. Tel. 732 433-0643
Address P.O. Box 50 Lakewood, NJ e-mail _____

Fire Protection Equipment, NJ Div of Fire Safety Permit No. P00204
Fire Protection Equipment, NJ Div of Fire Safety Installer No. _____
Fire Alarm Contractor No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable):
Federal Emp. ID No. 22-1911931 FAX: (732) 392-7457

B. FIRE PROTECTION CHARACTERISTICS

Use Group: Present _____ Proposed _____ Fire Alarm System: [] New or [] Existing
Constr. Class: Present _____ Proposed _____ Location of Panel: _____
Heating System: [] New or [] Existing [] HVAC Fire Suppression/Standpipe System:
Type: [] Gas [] Oil [] Electric [] Solar [] New or [] Existing
[] Other _____ Location of Main Control Valve: _____
Location: _____

Fuel Storage Tank:

Fuel Type: [] Flammable or [] Combustible Capacity _____

Total Cost of Fire Protection Work \$ 30,1500

JOB SUMMARY (Office Use Only)		INSPECTIONS		Dates (Month/Day)		
PLAN REVIEW	Type	Alarm System	Suppression Sys.	Failure	Approval	Initial
☒ No Plans Required	Alarm System	_____	_____	_____	_____	_____
☒ Joint Plan Review Required	Suppression Sys.	_____	_____	_____	_____	_____
[] Building [] Plumbing	Standpipe	_____	_____	_____	_____	_____
[] Electric [] Elevator	Fire Pump	_____	_____	_____	_____	_____
[] Fire Plans Approved	Pre-Eng. System	_____	_____	_____	_____	_____
Date: <u>6/24/03</u>	Mechanical	_____	_____	_____	_____	_____
Approved by: <u>[Signature]</u>	Smoke Control	_____	_____	_____	_____	_____
SUBCODE APPROVAL						
[] CO [] CCO [] CA	TGO	_____	_____	_____	_____	_____
Date: _____	Flam/Combust Tanks	_____	_____	_____	_____	_____
Approved by: _____	Fireplace Venting	_____	_____	_____	_____	_____
	Final	_____	_____	_____	_____	_____
	Other	_____	_____	_____	_____	_____

U.C.C. F140
(rev. 7/06)

1 White = Inspector Copy
3 Pink = Office Copy

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

[X] Certified Contractor [] Exempt Applicant
Applicant's Signature/Contractor's Signature _____

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK: RELOCATE CO. SPRINKLER
HEADS INTO NEW CEILING FOR FLOORING
PER PLANS

Water Supply Source _____

Method of Alarm/Suppression System Supervision _____

NUMBER

Flammable/Combustible Tanks	FEE (Office Use Only)
Alarm Systems	
[] System	
[] 110v Interconnected	
[] CO Detectors/110v	
Alarm Devices (i.e., smoke, heat, pulls, water/flow)	
Supervisory Devices (i.e., tampers, low/high air)	
Signaling Devices (i.e., horn/strobes, bells)	
Other Devices	
TOTAL	
Suppression Systems	
Fire Pump _____ GPM Type _____	
Dry Pipe/Alarm Valves	
Pre-action Valves	
Sprinkler Heads (Dry and Wet) <u>6</u>	
Standpipes	
Pre-engineered Systems	
Wet Chemical	
Dry Chemical	
CO ₂ Suppression	
Foam Suppression	
FM200 Suppression	
Other	
Other Systems	
Kitchen Hood Exhaust System	
Smoke Control System	
Fired Appliances [] Gas or [] Oil	
Fireplace Venting/Metal Chimney	
Other	
Administrative Surcharge \$	
Minimum Fee \$	
State Permit Surcharge Fee \$	
TOTAL FEE \$	

2 Canary = Office Copy
4 Hard = Applicant Copy

Date Received _____
Control # _____
Date Issued _____
Permit # _____

89-1684
7/17/09



BUILDING SUBCODE TECHNICAL SECTION



A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1170 Lot 18 Qualification Code _____
Work Site Location 425 JACK HANATIN BLVD
Owner in Fee NORTHERN DEAN HOSPITAL SYSTEM
Tel. () _____ e-mail _____
Address 1350 CAMDEN DR NEWYRNE NJ 07753
Contractor: G.J.C. ASSOC. INC. Tel. () 732, 933-9166 zip code
Address 312 S. DEWATER ST ROCKAWAY e-mail _____
Contractor License No. _____ Exp. Date _____
Home Improvement Contractor Registration No. or Exemption Reason (if applicable):
Federal Emp. ID No. 22-3138786 FAX: () 732, 933-9166

JOB SUMMARY (Office Use Only)

PLAN REVIEW	Date	Initial	INSPECTIONS	Dates (Month/Day)	Initial
☐ No Plans Required			Type:	Failure	Approval
☐ All			Footings		
☐ Footings			Footings Bonding		
☐ Foundation			Foundation		
☐ Frame			Slab		
☐ Other			Frame		
			Truss Sys./Bracing		
			Barrier-Free		
			Insulation		
			Finishes - Base Layer		
			Finishes - Final		
			Energy		
			Mechanical		
			TCO		
			Other		
			Final		
			Barrier-Free		

Joint Plan Review Required: ☐ Elec. ☐ Plumb. ☐ Fire ☐ Elevator

SUBCODE APPROVAL
☐ CO ☐ CCO ☐ CA

Date: _____ Approved by: _____

B. BUILDING CHARACTERISTICS

Use Group	Present	1-2	Proposed	SAFARI	Est. Cost of Bldg. Work:
Constr. Class	Present	1-2	Proposed	SAFARI	1. New Bldg. \$ 0
No. of Stories	EXISTING				2. Rehabilitation \$ 37,500
Height of Structure					3. Total (1+2) \$
Area — Largest Floor		3231			
New Bldg. Area/All Floors					
Volume of New Structure		5451			
Total Land Area Disturbed		11			

U.C.C. F110
(rev. 01/06)

1. White = Inspector Copy
3. Pink = Office Copy

2. Canary = Office Copy
4. Gold = Applicant Copy

Reorder From OCS Printing (609) 398-4375

Date Received
Control #
Date Issued
Permit #

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Signature

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK WISC. modifications including new ACT building, new 100' x 100' D. HUSSEY'S LIGHTING PHOTON MILLWORK BUILDING, and 100' x 100' CONCRETE FLOOR SPRINKLER RECESSES. 100' x 100' to be modified to accept new group + support by owner.

TYPE OF WORK:

- ☐ New Building
- ☐ Addition
- ☒ Rehabilitation
- ☐ Roofing
- ☐ Siding
- ☐ Fence _____ Height (exceeds 6') _____ Sq. Ft.
- ☐ Sign _____ Sq. Ft.
- ☐ Pool
- ☐ Retaining Wall _____ Sq. Ft.
- ☐ Asbestos Abatement Subchapter 8
- ☐ Lead Haz. Abatement NJAC 5:17
- ☐ Radon Remediation
- ☐ Other _____
- ☐ Demolition

FEE (Office Use Only)

\$	

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$



BUILDING SUBCODE TECHNICAL SECTION



Date Received
Control #
Date Issued
Permit #

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block _____ Lot _____ Qualification Code _____
Work Site Location _____

Owner in Fee _____

Tel. () _____ e-mail _____

Address _____ street _____ municipality _____ zip code _____

Contractor: _____ Tel. () _____

Address _____ e-mail _____

Contractor License No. or Builder Registration No. _____ Exp. Date _____

Home Improvement Contractor Registration No. or Exemption Reason (if applicable): _____

Federal Emp. ID No. _____ FAX: () _____

JOB SUMMARY (Office Use Only)

PLAN REVIEW		Date	Initial	INSPECTIONS		Dates (Month/Day)	
				Type	Failure	Approval	Initial
☐	No Plans Required			Footings			
☐	All			Footings Bonding			
☐	Footings			Foundation			
☐	Foundation			Slab			
☐	Frame			Frame			
☐	Other			Truss Sys./Bracing			
Joint Plan Review Required:				Barrier-Free			
☐ Elec. ☐ Plumb ☐ Fire ☐ Elevator				Insulation			
SUBCODE APPROVAL				Finishes -Base Layer			
☐	CO	☐	CCO	Finishes -Final			
Date: _____				Energy			
Approved by: _____				Mechanical			
				TCO			
				Other			
				Final			
				Barrier-Free			

B. BUILDING CHARACTERISTICS

Use Group	Present	Proposed	Est. Cost of Bldg. Work:
Constr. Class	Present	Proposed	1. New Bldg. \$
No. of Stories			2. Rehabilitation \$
Height of Structure			3. Total (1+2) \$
Area — Largest Floor			
New Bldg. Area/All Floors			
Volume of New Structure			
Total Land Area Disturbed			

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the (agent of) owner of record and am authorized to make this application.

Signature _____

D. TECHNICAL SITE DATA

DESCRIPTION OF WORK

TYPE OF WORK:

- ☐ New Building
- ☐ Addition
- ☐ Rehabilitation
- ☐ Roofing
- ☐ Siding
- ☐ Fence _____ Height (exceeds 6') _____ Sq. Ft.
- ☐ Sign _____ Sq. Ft.
- ☐ Pool
- ☐ Retaining Wall _____ Sq. Ft.
- ☐ Asbestos Abatement Subchapter 8
- ☐ Lead Haz. Abatement NJAC 5:17
- ☐ Radon Remediation
- ☐ Other _____
- ☐ Demolition

FEE (Office Use Only)

\$

Administrative Surcharge \$
Minimum Fee \$
State Permit Surcharge Fee \$
TOTAL FEE \$

CATN LAB
JND FL.



PLUMBING SUBCODE TECHNICAL SECTION

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-222-1000.

Block 1170 Lot 18
Work Site Location 425 New Britain Blvd
Owner in Fee Atlantic Health System, Inc.
Address 1350 Campus Drive
Westport, NJ 07753
Tele. ()
Contractor Atlantic Health System, Inc.
Address 1350 Campus Drive
Westport, NJ 07753
Tele. ()
Lic. No. 11113
Federal Emp. No. 11113

B. PLUMBING CHARACTERISTICS

Use Group Present 1-2 Proposed Same
Building Sewer Size EXISTING Public Sewer Private Septic
Water Service Size EXISTING Public Water Private Well
Est. Cost of Plumbing Work \$ 2,000.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW		INSPECTIONS		Dates (Month/Day)	
☐ No Plans Required	Type:	Slab	Failure	Approval	Initial
Joint Plan Review Required:		Rough			
☐ Building	☐ Electric	Water			
☐ Fire	☐ Elevator	Sewer			
☒ Plumbing Plans Approved		Fixtures			
Date: <u>2-14-05</u>		Gas Equipment			
Approved by: <u>[Signature]</u>		Gas Piping			
SUBCODE APPROVAL		Solar			
☐ CO	☐ CCO	TCO			
☐ CA					
Date:					
Approved by:					

C. CERTIFICATION IN LIEU OF OATH

I hereby certify that I am the legal owner of record and am authorized to make this application and perform the work listed on this application.

Signature — Contractor's Seal
[Signature] Licensed Plumbing Contractor [] Exempt Applicant



D. TECHNICAL SITE DATA (List of all fixtures.)

NO. FIXTURE/EQUIPMENT

Water Closet
Urinal/Bidet
Bath Tub
Lavatory
Shower
Floor Drain
Sink
Dishwasher
Drinking Fountain
Washing Machine
Hose Bibb
Water Heater
Fuel Oil Piping
Gas Piping
Steam Boiler
Hot Water Boiler
Sewer Pump
Interceptor/Separator
Backflow Preventer
Greasetrap
Sewer Connection
Water Service Connection
Stacks
Other 1
Other 4
Other 0

Administrative Surcharge \$
Minimum Fee \$
DCA Training Fee \$
TOTAL FEE \$

CATX LAB
2nd Fl.



PLUMBING
SUBCODE
TECHNICAL SECTION

A. IDENTIFICATION—APPLICANT: COMPLETE ALL APPLICABLE INFORMATION. WHEN CHANGING CONTRACTORS, NOTIFY THIS OFFICE. CALL UTILITY DIG NO: 1-800-272-1000.

Block 1178 Lot 18
Work Site Location 425 Westchester Blvd
Owner in Fee WILSON / CLEAN HOUSING SYSTEMS, INC
Address 1250 CAMPUS DRIVE
NEPTUNE, NJ 07753
Tele. ()
Contractor Wilson
Address 1111 11th St, Inc
Tele. ()
Lic. No. 11113 Fax ()
Federal Emp. No. 11113

B. PLUMBING CHARACTERISTICS

Use Group Present 1-2 Proposed SA 111
Building Sewer Size EXISTING Public Sewer Private Septic
Water Service Size EXISTING Public Water Private Well
Est. Cost of Plumbing Work \$ 2,000.00

JOB SUMMARY (Office Use Only)

PLAN REVIEW
☐ No Plans Required
Joint Plan Review Required:
☐ Building ☐ Electric
☐ Fire ☐ Elevator
☒ Plumbing Plans Approved
Date: 5-16-25
Approved by: [Signature]
SUBCODE APPROVAL
☐ CO ☐ CCO ☐ CA
Date: 5-16-25
Approved by: [Signature]
INSPECTIONS
Type: Slab Failure Approval Initial
Rough Failure Approval Initial
Water Failure Approval Initial
Sewer Failure Approval Initial
Fixtures Failure Approval Initial
Gas Equipment Failure Approval Initial
Gas Piping Failure Approval Initial
Solar Failure Approval Initial
TCO Failure Approval Initial

C. CERTIFICATION IN LIEU OF OATH


I hereby certify that I am the (agent of) owner of record and am authorized to make this application and perform the work listed on this application.

Signature — Contractor's Seal
☒ Licensed Plumbing Contractor ☐ Exempt Applicant

U.C.C. F130
(rev 3/96)

1 White = Inspector Copy
3 Pink = Office Copy
2 Canary = Office Copy
4 Hard = Applicant Copy

89-1684
7/17/09



D. TECHNICAL SITE DATA (List of all fixtures.)

NO. FEE (Office Use Only)
FIXTURE/EQUIPMENT
Water Closet
Urinal/Bidet
Bath Tub
Lavatory
Shower
Floor Drain
Sink
Dishwasher
Drinking Fountain
Washing Machine
Hose Bibb
Water Heater
Fuel Oil Piping
Gas Piping
Steam Boiler
Hot Water Boiler
Sewer Pump
Interceptor/Separator
Backflow Preventer
Greasetrap
Sewer Connection
Water Service Connection
Stacks
Other 1
Other 4
Other 6

Administrative Surcharge \$
Minimum Fee \$
DCA Training Fee \$
TOTAL FEE \$



sapphire + albarran
ARCHITECTURE LLC

Responses to Comments by Mr. Robert Wennlund, Subcode Official, Brick Township, 401 Chambersbridge Road, Brick, NJ 08723. Plumbing Subcode, Block: 1170, Lot: 18, Qual: Ocean Medical Center, Catheterization Lab, 425 Jack Martin Boulevard, Permit Number: Control Number: C-09-002173. Last Submit Date: Wednesday, June 24, 2009.
S+A Project #0826

July 13, 2009

Mr. Robert Wennlund,
Subcode Official
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Project: Ocean Medical Center
Catheterization Lab
S+A Project #0826

This is in response to your letter of June 25, 2009 regarding the plumbing subcode review of the above referenced project. The following responses are provided:

Comments:


1. The following comments were made during the Plan Review process:
 - a. No solder joints on med gas sheet, P1.1.

Response: *The following note was added to Drawing P1.1:*

All nitrogen, oxygen and medical air distribution piping shall be hard drawn, pre-cleaned, seamless copper tubing type "L". Fittings shall be wrought copper. Copper tubing and piping shall be made up with socket fittings, with silver solder brazed joints (ASTM B88).

- b. Need installer certification.

Response: *A note was added to P1.1 indicating that "The Contractor shall have all appropriate certifications."*



saphire + albarran
ARCHITECTURE LLC

Should you require any additional information, please do not hesitate to contact this office.

Sincerely,

Joseph E. Saphire, AIA, Principal
NJ License No. AI08932

JES/eds

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 f 609.737.5929

e-mail sa@saphirealbarran.com
website www.saphirealbarran.com



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1027

Subcode Official Review

To: 425 JACK MARTIN BL%JAHODA BRICK, CC:
NJ 08724

RE: Plumbing Subcode
Block: 1170 Lot: 18 Qual:
425 JACK MARTIN BLVD.
Permit Number: Control Number: C-09-002173
Last Submit Date: Monday, July 13, 2009

Date: Tuesday, July 14, 2009

Dear NORTHERN OCEAN HOSPITAL SYSTEM INC,

The following comments were made during the Plan Review process:

no solder joints on med gas sheet p.1.1

need installer certification

7-14-09 do not have revised sheets p1.1

Sincerely,

Robert Wennlund, Subcode Official

07-16-09
fax #732-
933-916

Att: Art

07-16-09
Resubmit

**** Transmit Conf. Report ****

P.1

Jul 16 2009 8:58

Telephone Number	Mode	Start	Time	Page	Result	Note
7329339161	NORMAL	16, 8:57	0'24"	1	* O K	



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1027

Subcode Official Review

To: 425 JACK MARTIN BL%JAHODA BRICK, CC:
NJ 08724

RE: Plumbing Subcode
Block: 1170 Lot: 18 Qual:
425 JACK MARTIN BLVD.
Permit Number: Control Number: C-09-002173
Last Submit Date: Monday, July 13, 2009

Date: Tuesday, July 14, 2009

Dear NORTHERN OCEAN HOSPITAL SYSTEM INC,

The following comments were made during the Plan Review process:

no solder joints on med gas sheet p.1.1

need installer certification

7-14-09 do not have revised sheets p1.1

Sincerely,

Robert Wennlund, Subcode Official

07-16-09
fax #732-
933-916
Att: Act



FACSIMILE

DATE: 13 July 2009

TO: Mr. Robert Wennlund
Subcode Official
Township of Brick

FAX#: (732) 262-8954

FROM: Joseph E. Saphire, AIA, Principal

PAGES: 3

PROJECT: Ocean Medical Center
Catheterization Lab
Control Number: C-09-002173
S+A Project #0826

Attached please find Saphire+Albarran Architecture comment response letter dated today.
The original signed & sealed copy of the letter and plans will be hand-carried to your office.

Thank-you.

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 f 609.737.5929
e-mail sa@saphirealbarran.com
website www.saphirealbarran.com



sapphire + albarran
ARCHITECTURE LLC

Responses to Comments by Mr. Robert Wennlund, Subcode Official, Brick Township, 401 Chambersbridge Road, Brick, NJ 08723. Plumbing Subcode, Block: 1170, Lot: 18, Qual: Ocean Medical Center, Catheterization Lab, 425 Jack Martin Boulevard, Permit Number: Control Number: C-09-002173. Last Submit Date: Wednesday, June 24, 2009.
S+A Project #0826

July 13, 2009

Mr. Robert Wennlund,
Subcode Official
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Project: Ocean Medical Center
Catheterization Lab
S+A Project #0826

This is in response to your letter of June 25, 2009 regarding the plumbing subcode review of the above referenced project. The following responses are provided:

Comments:

1. The following comments were made during the Plan Review process:
 - a. No solder joints on med gas sheet, P1.1.

Response: A note was added to P1.1 indicating that "The Contractor shall have all appropriate certifications.

- b. Need installer certification.

Response: The following note was added to Drawing P1.1:

All nitrogen, oxygen and medical air distribution piping shall be hard drawn, pre-cleaned, seamless copper tubing type "L". Fittings shall be wrought copper. Copper tubing and piping shall be made up with socket fittings, with silver solder brazed joints (ASTM B88).

twelve north main street
pennington, new jersey, 08534
p 609.737.5924 f 609.737.5929
e-mail sa@saphirealbarran.com
website www.saphirealbarran.com



sapphire + albarran
ARCHITECTURE LLC

Should you require any additional information, please do not hesitate to contact this office.

Sincerely,

Joseph E. Sapphire, AIA, Principal
NJ License No. AI08932

JES/eds

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 / 609.737.5929
e-mail sa@saphirealbarran.com
website www.saphirealbarran.com

**FACSIMILE**

DATE: 13 July 2009

TO: Mr. Robert Wennlund
Subcode Official
Township of Brick

FAX#: (732) 262-8954

FROM: Joseph E. Saphire, AIA, Principal

PAGES: 3

PROJECT: Ocean Medical Center
Catheterization Lab
Control Number: C-09-002173
S+A Project #0826

Attached please find Saphire+Albarran Architecture comment response letter dated today.
The original signed & sealed copy of the letter and plans will be hand-carried to your office.

Thank-you.

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 / 609.737.5929
e-mail sa@saphirealbarran.com
website www.saphirealbarran.com



saphire + albarran
ARCHITECTURE LLC

Responses to Comments by Mr. Robert Wennlund, Subcode Official, Brick Township, 401 Chambersbridge Road, Brick, NJ 08723. Plumbing Subcode, Block: 1170, Lot: 18, Qual: Ocean Medical Center, Catheterization Lab, 425 Jack Martin Boulevard, Permit Number: Control Number: C-09-002173. Last Submit Date: Wednesday, June 24, 2009.
S+A Project #0826

July 13, 2009

Mr. Robert Wennlund,
Subcode Official
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Project: Ocean Medical Center
Catheterization Lab
S+A Project #0826

This is in response to your letter of June 25, 2009 regarding the plumbing subcode review of the above referenced project. The following responses are provided:

Comments:

1. The following comments were made during the Plan Review process:
 - a. No solder joints on med gas sheet, P1.1.

Response: A note was added to P1.1 indicating that 'The Contractor shall have all appropriate certifications.

- b. Need installer certification.

Response: The following note was added to Drawing P1.1:

All nitrogen, oxygen and medical air distribution piping shall be hard drawn, pre-cleaned, seamless copper tubing type "L". Fittings shall be wrought copper. Copper tubing and piping shall be made up with socket fittings, with silver solder brazed joints (ASTM B88).

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 f 609.737.5929
e-mail: sa@saphirealbarran.com
website: www.saphirealbarran.com



saphire + albarran
ARCHITECTURE LLC

Should you require any additional information, please do not hesitate to contact this office.

Sincerely,

Joseph E. Saphire, AIA, Principal
NJ License No. AI08932

JES/eds

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 f 609.737.5929
e mail sa@saphirealbarran.com
website www.saphirealbarran.com

**FACSIMILE**

DATE: 13 July 2009

TO: Mr. Robert Wennlund
Subcode Official
Township of Brick

FAX#: (732) 262-8954

FROM: Joseph E. Saphire, AIA, Principal

PAGES: 3

PROJECT: Ocean Medical Center
Catheterization Lab
Control Number: C-09-002173
S+A Project #0826

Attached please find Saphire+Albarran Architecture comment response letter dated today.
The original signed & sealed copy of the letter and plans will be hand-carried to your office.

Thank-you.

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 f 609.737.5929
e-mail sa@saphirealbarran.com
website www.saphirealbarran.com



saphire + albarran
ARCHITECTURE LLC

**Responses to Comments by Mr. Robert Wennlund, Subcode Official, Brick Township, 401 Chambersbridge Road, Brick, NJ 08723. Plumbing Subcode, Block: 1170, Lot: 18, Qual: Ocean Medical Center, Catheterization Lab, 425 Jack Martin Boulevard, Permit Number: Control Number: C-09-002173. Last Submit Date: Wednesday, June 24, 2009.
S+A Project #0826**

July 13, 2009

Mr. Robert Wennlund,
Subcode Official
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Project: Ocean Medical Center
Catheterization Lab
S+A Project #0826

This is in response to your letter of June 25, 2009 regarding the plumbing subcode review of the above referenced project. The following responses are provided:

Comments:

1. The following comments were made during the Plan Review process:
 - a. No solder joints on med gas sheet, P1.1.

Response: A note was added to P1.1 indicating that "The Contractor shall have all appropriate certifications.

- b. Need installer certification.

Response: The following note was added to Drawing P1.1:

All nitrogen, oxygen and medical air distribution piping shall be hard drawn, pre-cleaned, seamless copper tubing type "L". Fittings shall be wrought copper. Copper tubing and piping shall be made up with socket fittings, with silver solder brazed joints (ASTM B88).

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 / 609.737.5929
e-mail: sa@saphirealbarran.com
website: www.saphirealbarran.com



sapphire + albarran
ARCHITECTURE LLC

Should you require any additional information, please do not hesitate to contact this office.

Sincerely,

Joseph E. Sapphire, AIA, Principal
NJ License No. AI08932

JES/eds

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 f 609.737.5929
e-mail sa@saphirealbarran.com
website www.saphirealbarran.com



Brick Township
401 Chambersbridge Rd
Brick, NJ 08723
(732) 262-1027

Subcode Official Review

To: 425 JACK MARTIN BL%JAHODA BRICK, CC:
NJ 08724

RE: Plumbing Subcode
Block: 1170 Lot: 18 Qual:
425 JACK MARTIN BLVD.
Permit Number: Control Number: C-09-002173
Last Submit Date: Wednesday, June 24, 2009

Date: Thursday, June 25, 2009

Dear NORTHERN OCEAN HOSPITAL SYSTEM INC,

The following comments were made during the Plan Review process:


no solder joints on med gas sheet p.1.1

need installer certification

Sincerely,

Robert Wennlund, Subcode Official

ReSubmit
07/13/09



State of New Jersey
DEPARTMENT OF COMMUNITY AFFAIRS
101 SOUTH BROAD STREET
PO Box 817
TRENTON NJ 08625-0817

JON S. CORZINE
Governor

March 20, 2009

JOSEPH V. DORIA, JR.
Commissioner

Mr. Joseph E. Saphire, AIA
Saphire & Albaran Architecture
12 North Main Street
Pennington, NJ 08534

**RE: Meridean Health Care System/ Ocean Medical Center
Equipment Upgrade, Cardiac Cath Lab**

Dear **Mr. Saphire**;

I have reviewed letter dated March 4, 2009 and received in this office on March 6, 2009 regarding the above referenced subject.

Currently, we are allowing local construction department to perform the review of certain projects, as long as there are no State licensure or AIA Guidelines requirements to be met in those areas or if the work is very minor in nature. Having looked at the submitted information, it has been determined that **local review of this project is appropriate**. This is with the understanding that this is strictly limited to the review of **Equipment Upgrade, Cardiac Cath Lab** and all work necessary to accomplish this project at the above referenced facility.

Prior to occupying the project area, a copy of the Certificate of Occupancy must be provided to the New Jersey Department of Health and Senior Services, Inspections, Compliance and Complaints (ICC) unit by mail or fax, (609) 943-3013. You must also contact that unit to arrange for an inspection of the completed work. The NJHSS ICC can be reached at (609) 292-9900.

Should you have any questions, you may call me at (609) 633-8151.

Sincerely,

Farivar Kiani, Supervisor
Health Care Plan Review
Construction Plan Approval





sapphire + albarran
ARCHITECTURE LLC

Responses to Comments by Mr. Robert Wennlund, Subcode Official, Brick Township, 401 Chambersbridge Road, Brick, NJ 08723. Plumbing Subcode, Block: 1170, Lot: 18, Qual: Ocean Medical Center, Catheterization Lab, 425 Jack Martin Boulevard, Permit Number: Control Number: C-09-002173. Last Submit Date: Wednesday, June 24, 2009.
S+A Project #0826

July 13, 2009

Mr. Robert Wennlund,
Subcode Official
Brick Township
401 Chambersbridge Road
Brick, NJ 08723

Project: Ocean Medical Center
Catheterization Lab
S+A Project #0826

This is in response to your letter of June 25, 2009 regarding the plumbing subcode review of the above referenced project. The following responses are provided:

Comments:


1. The following comments were made during the Plan Review process:
 - a. No solder joints on med gas sheet, P1.1.

Response: *The following note was added to Drawing P1.1:*

All nitrogen, oxygen and medical air distribution piping shall be hard drawn, pre-cleaned, seamless copper tubing type "L". Fittings shall be wrought copper. Copper tubing and piping shall be made up with socket fittings, with silver solder brazed joints (ASTM B88).

- b. Need installer certification.

Response: *A note was added to P1.1 indicating that "The Contractor shall have all appropriate certifications."*



sapphire + albarran
ARCHITECTURE LLC

Should you require any additional information, please do not hesitate to contact this office.

Sincerely,

Joseph E. Sapphire, AIA, Principal
NJ License No. AI08932

JES/eds

twelve north main street
pennington, new jersey, 08534
t 609.737.5924 f 609.737.5929

e-mail sa@saphirealbarran.com
website www.saphirealbarran.com