

[illegible]

FEC CONTROLLER - FIELD CHECKOUT						FILE NAME:			
JOB NAME: Erial Elementary School				NAE#:		REF DWG			
CONTRACT NO: 9N30-0131				MSTP TRUNK:		No.			
LOCATION:				MSTP ADDR: 16		BACNET ADDR: 5120			
CHECKOUT INFORMATION:									
HDW POINT	SYS/OBJ NAME	INTERM. DEVICE TYPE	CHK	FIELD DEVICE TYPE	CHK	LOOP CHECK	SET POINT	PROP BAND	REMARKS
UI IN-1	Discharge Air Temp			TE-6311M-1	X				Note 1
UI IN-2									
UI IN-3									
UI IN-4									
UI IN-5									
UI IN-6									
BI IN-7	Supply Fan status								
BI IN-8	Low Temp Alarm			A70HA-1	X				Note 2
BO OUT-1	Supply Fan Command	Rib Relay	X						Note 3
BO OUT-2	Heating Command			Existing Actuator	X				Note 4
BO OUT-3									
CO OUT-4									
CO OUT-5									
CO OUT-6									
CO OUT-7									
AO OUT-8	Mixed Air Damper			M9208GGA-3	X				Note 5
AO OUT-9	Face & Bypass Damper			M9208GGA-3	X				Note 6
() SYSTEM COMPLETELY FUNCTIONING ON:								(DATE)	
() SOFTWARE FILES SAVED ON:								(DATE)	
() POINTS SOFTWARE MAPPED ON:								(DATE)	
TIME SPENT COMMISSIONING SYSTEM:									
NOTES:									
1 Opened wire at device to test. Read ??? In CCT. Put wires back together. Read 75Deps in CCT. HJMcC - 6/24/20									
2 Needs to be replace. 2nd side on contact. Will not reset. In Alarm all the time. HJMcC - 6/24/20									
3 Override Command. Nothing happen. There is a 2 pole relay installed. Needs to be looked into. HJMcC - 6/24/20									
4 Override Command Opened. Didn't see actuator move. Needs to be replaced. HJMcC - 6/24/20									
5 Stroked it 0% - 50% - 100%. Saw actuator move.Need Fan to be running, heating running and or Cooling. To know If it's going the right way. HJMcC - 6/24/20									
6 Stroked it 0% - 50% - 100%. Saw actuator move.Need Fan to be running, heating running and or Cooling. To know If it's going the right way. HJMcC - 6/24/20									
SIGNATURES:								DATE:	

[illegible]

[illegible]

[illegible]

[illegible]