

WTI DAILY FIELD REPORT

WORK ORDER #: 9492047
 PROJECT INFORMATION:
 Date: 12.19.17 # of Days Worked 53 of _____
 Is This Full-time Inspection? ☒ Yes ☐ No
 Are Inspection Days Complete? ☐ Yes ☒ No
 Project Name: Pinelands School DIST.
 Location: Little Egg Harbour, N.J.
 Roof Designation: 3rd Floor, Science W.
 Weather: 50°
 Owner Rep: Bob Simmiro
 Telephone: 609.457.5988
 Present at Site: _____
 Start Time: 7.00 Stop Time: _____

CONTRACTOR INFORMATION:

Name: Kobothin Roofing
 Contact: Bob Law
 Foreman: Floyd, Steve Brown
 Crew Size: 11 + Caulkers 2
 Office Telephone: 215.523.3181
 Other: _____
 Rep: Rob Hammarly

ROOFING SYSTEM INFORMATION: Spec

Preparation: _____ ☐
 Deck Type: _____ ☐
 Priming: Complete ☐
 Wood Blocking: _____ ☐
 Cant: _____ Vapor Retarder: _____ ☐
 Insulation Type: _____ Thickness: _____" ☐
 Attachment: _____ ☐
 Second Layer Type: _____ Thickness: _____" ☐
 Attachment: _____ ☐
 Daily Waterstop: Complete ☐
 Roof System: Power Ply ☐
 Flashings: M.B ☐
 Perimeter: 1 ☐
 Walls: 1 ☐
 Curbs: 1 ☐
 Pitch Pans: LEAD-Puma ☐
 Tie-ins: Complete ☐
 Interply Matl. Rate: 25 gals/sq Flood Coat: _____ gals/sq
 Kettle Temp.: N/A a.m. / _____ at _____ p.m.

Daily Activity and General Notes:

For the last 4 working days Caulkers have been on the Autrim Roof. Removing old Caulking and Resealing. All walls that require metal panels have been Completed. Closure Metal has been STARTED. They still owe Cover Metal to cover Turn bar which is INSTALLED on Vertical walls. Yesterday 5. Scuppers INSTALLED today Finish Coats of Puma, is completed. Recommend to caulkers to protect Roof where ralling SCAFFOLD is being USED. Scupper on Scaffolding drop down Roof INSTALLED and flashed with Puma. 3rd Floor Roof, GUTTER INSTALLED AND Flashed with Puma.

Contractor: _____

Inspector: Jim Hunt

PLEASE NOTE THAT YOUR SAFETY COORDINATOR SHOULD REVIEW SAFETY REQUIREMENTS AND PROCEDURES WITH THE FOREMAN AND CREW ON THIS PROJECT. THIS IS A CONTRACTOR RESPONSIBILITY AND SHOULD BE REINFORCED REGULARLY. TREMCO IS NOT, HOWEVER, QUALIFIED TO PROVIDE ASSISTANCE OR ADVISE IN THIS AREA.

White - Weatherproofing Technologies

Yellow - Contractor

Pink - Owner

Gold - Tremco Representative

Form 6131 Rev. 1/06