

Brick

Permit Without a Jacket

Permit Number A-2107

Block 1385-A Lot 16

Location Herbertsville

Street 681 Rolling Hills Ct.

Proposed Use of Building Dwelling

(Duplicate) Brick Township Construction Permit Application for Plumbing

1. LOCATION

681

NUMBER and STREET	SECTION	LOT	BLOCK
<u>Kelling Hills Ct</u>	<u>Herbertsweire</u>	<u>16</u>	<u>1385-A</u>

PROPOSED USE

2. TYPE of IMPROVEMENT NEW BUILDING ☒ ALTERATION ADDITIONAL FIXTURES

WELL ☒ SEPTIC SEWER (B.T.M.U.A.) ☒ WATER (B.T.M.U.A.)

3. PLUMBING FIXTURES

	NUMBER OF	FEE
1. WATER CLOSET	<u>2</u>	<u>10</u>
2. LAVATORIES	<u>2</u>	<u>10</u>
3. BATH TUB	<u>1</u>	<u>5</u>
4. SHOWER STALL or DRAIN	<u>1</u>	<u>5</u>
5. KITCHEN SINK	<u>1</u>	<u>5</u>
6. SLOP SINK		
7. LAUNDRY TRAY		
8. DISHWASHER	<u>1</u>	<u>5</u>
9. WASHING MACHINE	<u>1</u>	<u>5</u>
10. URINALS		
11. FLOOR DRAIN		
12. DRINKING FOUNTAIN		
13. FOOD WASTE GRINDER		
14. SEWER PUMP or EJECTOR		
15. GREASE TRAP		
16. OIL SAND SEPARATOR		
17. AIR CONDITIONER REFRIGERATOR WATER COOLED		
18. HOT WATER HEATER <u>___</u> OIL <u>___</u> GAS ☒ <u>ELECTRIC</u>	<u>1</u>	<u>5</u>
19. DENTAL UNIT		
20. LAWN SPRINKLERS NO. OF HEADS		
21. WELL (PRIVATE))		
22. WELL PUMP		
23. SEPTIC	<u>1</u>	<u>25</u>
24. PLUMBING STACKS		<u>10.00</u>

4. MATERIAL SPECIFICATIONS

BUILDING SEWER	<u>ABS</u>
WATER SERVICE	<u>Plastic 3/4" K</u>
BUILDING DRAIN	<u>ABS</u>
WASTE	<u>ABS</u>
VENTS	<u>ABS</u>
WATER PIPE	<u>1/2" Copper</u>

5. INSPECTIONS

	DATE	INSPECTOR
SLAB		
ROUGH	<u>OK</u>	<u>DM</u>
WATER		
SEWER		
FINAL	<u>6/13/79</u>	

6. COMMENTS

5/29/79 yoke for water
stainer on shower

PLUMBER

B. J. Meyer

LICENSE

4543

PLUMBING FEE \$

85.00

PERMIT #

A-2107

DM 10/20/78

DIVISION OF HEALTH OF THE TOWNSHIP OF BRICK
APPLICATION FOR PERMIT TO LOCATE AND CONSTRUCT AN INDIVIDUAL
SEWAGE DISPOSAL SYSTEM

Date October 11, 1978Rolling Hill Court Rolling Hills Block No. 1385A Lot No. 16

Street

Location

Owner (print) Robert Walker

If corporate owner or developer list names and position of individual applying for permit.

Present Address 1200 Central Ave Lakewood, NJ

Name and Address of Contractor (print) _____

Type of Building to be served single family family room xDwelling Unit - No. of Bedrooms 3 ~~Expansion xxx~~ Yes _____ No _____

Other Type of Building _____ Gals. per person _____

Type of Facilities _____ persons _____

Size of Lot 151+ x 250+ Area sq. ft. 33000+Septic Tank - Liquid Capacity 1000 gal Shape Hexagonal Material Precast conc.Width 6' 1 1/2" Length 7'1" Diameter _____Liquid depth 4' 11" Distance from liquid to underside of top 9"Liquid Disposal Disposal Trenches _____ sq. ft. Disposal Bed _____ sq. ft. Seepage Pits 330 sq. ft.

Disposal Trenches - Width _____ Depth _____ Lin. Ft. of Pipe _____

Distance between lines _____ Type of Pipe _____

Disposal Bed - Width _____ Length _____ Area sq. ft. _____

Lin. ft. of Pipe _____ Type of Pipe _____

Distance between lines _____

Seepage Pits - Number 2 Width _____ Length _____ Diameter 6'6"Depth below inlet 8' 4" Distance between pits 20'Shape of Pits cylindrical Construction material precast conc.Depth of permeable material to be penetrated all

Percolation Tests Results

(as performed according to specifications
set forth in P. L. 199, Sec. 9-B)

I certify that the proposed sewerage facilities for the proposed realty improvement are in compliance with the provisions of Chapter 199, P. L. 1959 Revised 1963 and these standards.

Dated October 11, 1978

	Time in Min. per in.	Number of Tests to Determine Saturation	Depth	Type of Soil Encountered, Depth of Each Type
Ground Water at <u>none</u>			1	Gray sand
			2	
			3	
			4 SW	
			5	
			6	
			7	
			8	
Source of Boring			9	Brown sand
			10	
			11	
			12	
			13 SW	
			14	
			15	
			16	
9/15/78 Date			17	Red & Brown sand
			18	
			19	
			20	
			21	
			22	
			23	
			24	
			25	
			26	
			27	
			28	
			29	
			30	