



| YOUR GOALS. OUR MISSION.

May 18, 2018

VIA EMAIL (jwright@theearlecompanies.com) & REGULAR MAIL

Johnnie Wright, Construction Manager
Earle Asphalt Company
PO Drawer 556
Farmingdale, NJ 07727

Re: T&M File No. BEWO-00671
Additional Project Punch List
2016 Capital Improvement Program & Water Main Replacement
Borough of Beachwood, Ocean County, NJ

Dear Mr. Wright:

Please find additional items for the punch list for the above referenced project recently sent by this office on May 10, 2018:

- 808 Sunset Road – Ponding from the south end of the driveway to the walkway.
- 752 Sunset Road – Water is cutting behind the curb radius across the driveway. The Driveway should be regraded to keep all water on the roadway.
- Anchor Avenue - Inlet E-2, the south side of inlet has puddling.
- Anchor Avenue – Inlet A-6, there is erosion behind the inlet.

Please find attached photos. Please schedule the punch list work as soon as possible. Please notify our office prior to performing any work so that we may make an inspector available.

Release of performance bonds and issuance of final payment are subject to completion of outstanding punchlist items.

Should you have any questions, please do not hesitate to contact me.

Very truly yours,

FOR: PATRICK J. JEFFERY, P.E., P.P., C.M.E.
CONSULTING ENGINEER

BY:


CHARLES P. CUNLIFFE, P.E.
PRINCIPAL ENGINEER

JMO:CPC:jet
Enclosures

G:\Projects\BEWO\00671\Correspondence\JW_PJJ_Additional Punchlist.doc



